



**Phase 3**

# **Site Development Plan and Investment Program**

**Polloc Freeport and Economic Zone**

**Consultancy Services  
for the Master Development Plan (Phase 2) and  
Site Development Plan and Detailed Investment Program (Phase 3)  
for Polloc Freeport and Economic Zone (PFEZ)**

Rurban Strategic Development Planners inc.

**RSDPI**





## **Phase 3**

# **Site Development Plan and Investment Program**

Consultancy Services

for the Master Development Plan (Phase 2) and  
Site Development Plan and Detailed Investment Program (Phase 3)  
for Polloc Freeport and Economic Zone (PFEZ)



Prepared by:  
Rurban Strategic Development Planners Inc.

## TABLE OF CONTENTS

|                                                                             |           |
|-----------------------------------------------------------------------------|-----------|
| LIST OF TABLES .....                                                        | i         |
| LIST OF FIGURES .....                                                       | ii        |
| LIST OF MAPS .....                                                          | iii       |
| ACRONYMS AND ABBREVIATIONS.....                                             | iv        |
| <b>EXECUTIVE SUMMARY .....</b>                                              | <b>vi</b> |
| <b>CHAPTER 1. INTRODUCTION .....</b>                                        | <b>1</b>  |
| 1.1 PROJECT BACKGROUND AND CONTEXT .....                                    | 1         |
| 1.2 OBJECTIVES OF THE SITE DEVELOPMENT PLAN AND<br>INVESTMENT PROGRAM ..... | 1         |
| 1.3 METHODOLOGY AND PLANNING FRAMEWORK .....                                | 2         |
| 1.4 LEGAL AND INSTITUTIONAL BASES .....                                     | 3         |
| <b>CHAPTER 2. FUNCTIONAL ROLE AND STRATEGIC POSITIONING .....</b>           | <b>6</b>  |
| 2.1 FUNCTIONAL ROLE OF POLLOC FREEPORT AND ECONOMIC<br>ZONE.....            | 6         |
| 2.2 STRATEGIC POSITIONING OF POLLOC FREEPORT AND<br>ECONOMIC ZONE .....     | 8         |
| <b>CHAPTER 3. SITE AND ENVIRONMENTAL BASELINE CONDITIONS.....</b>           | <b>11</b> |
| 3.1 GEOGRAPHIC LOCATION AND ACCESSIBILITY .....                             | 11        |
| 3.2 PHYSICAL AND ENVIRONMENTAL PROFILE .....                                | 11        |
| 3.3 EXISTING LAND USE AND INFRASTRUCTURE .....                              | 12        |
| 3.4 BIOLOGICAL ENVIRONMENT .....                                            | 13        |
| 3.5 EXISTING INFRASTRUCTURE AND UTILITIES .....                             | 14        |
| 3.6 SOCIOECONOMIC AND FUNCTIONAL CONTEXT .....                              | 15        |
| 3.7 KEY FINDINGS AND DEVELOPMENT IMPLICATIONS.....                          | 16        |
| <b>CHAPTER 4. DEVELOPMENT CONSTRAINTS AND OPPORTUNITIES .....</b>           | <b>18</b> |
| 4.1 PHYSICAL AND ENVIRONMENTAL CONSTRAINTS .....                            | 18        |
| 4.2 LEGAL EASEMENTS AND DEVELOPMENT SETBACKS.....                           | 19        |
| 4.3 DEVELOPMENT OPPORTUNITIES AND STRATEGIC<br>ADVANTAGES .....             | 20        |
| <b>CHAPTER 5. SITE DEVELOPMENT PLAN AND PHASING STRATEGIES .....</b>        | <b>23</b> |
| 5.1 OVERALL SPATIAL STRUCTURE AND PLANNING<br>FRAMEWORK.....                | 23        |
| 5.2 LAND USE STRATEGIES .....                                               | 28        |
| 5.3 MAJOR DEVELOPMENT ZONES.....                                            | 34        |
| 5.4 BUILDING TYPOLOGIES AND DENSITY CONTROLS .....                          | 40        |
| 5.5 CIRCULATION NETWORK .....                                               | 41        |
| 5.6 UTILITIES AND INFRASTRUCTURE CORRIDORS .....                            | 44        |





|                   |                                                                          |            |
|-------------------|--------------------------------------------------------------------------|------------|
| 5.7               | OPEN SPACE NETWORK AND ENVIRONMENTAL PROTECTION AREAS .....              | 48         |
| 5.8               | PHASING STRATEGY .....                                                   | 50         |
| <b>CHAPTER 6.</b> | <b>INVESTMENT PROGRAM .....</b>                                          | <b>64</b>  |
| 6.1               | PLAN-PROGRAM-BUDGET LINKAGE .....                                        | 66         |
| 6.2               | BEZA-PFEZ INVESTMENT PROGRAM .....                                       | 67         |
| 6.3               | INVESTMENT INCENTIVES AND SUPPORT MECHANISMS .....                       | 77         |
| 6.4               | INVESTMENT DELIVERY AND PUBLIC-PRIVATE PARTNERSHIP (PPP) FRAMEWORK ..... | 78         |
| <b>CHAPTER 7.</b> | <b>ENVIRONMENTAL AND SOCIAL SAFEGUARDS FRAMEWORK.....</b>                | <b>80</b>  |
| 7.1               | ENVIRONMENTAL SAFEGUARDS .....                                           | 80         |
| 7.2               | SOCIAL SAFEGUARDS .....                                                  | 83         |
| <b>CHAPTER 8.</b> | <b>IMPLEMENTATION, MONITORING, AND EVALUATION.....</b>                   | <b>85</b>  |
| 8.1               | RESULTS FRAMEWORK AND KEY PERFORMANCE INDICATORS .....                   | 85         |
| 8.2               | RISK ASSESSMENT AND MITIGATION MATRIX .....                              | 117        |
| 8.3               | MONITORING AND EVALUATION STRATEGY .....                                 | 120        |
| <b>CHAPTER 9.</b> | <b>PROJECT BRIEFS.....</b>                                               | <b>154</b> |
| <b>REFERENCES</b> | <b>.....</b>                                                             | <b>412</b> |

## LIST OF TABLES

|                                                                                                          |     |
|----------------------------------------------------------------------------------------------------------|-----|
| Table 1. Phasing Strategy Matrix .....                                                                   | 51  |
| Table 2. Key Partner Agencies.....                                                                       | 62  |
| Table 3. BEZA-PFEZ Master Development Plan (MDP) Programs and Projects (PAPs).....                       | 68  |
| Table 4. Investment Program and Development Cost (2026-2040), BEZA-PFEZ Master<br>Development Plan ..... | 69  |
| Table 5. Results Framework and Key Performance Indicators .....                                          | 87  |
| Table 6. Project-by-Project Risk Matrix (High-Value/High-Risk Projects).....                             | 118 |
| Table 7. PPP Risk Allocation Table (Port And Major Infrastructure Projects).....                         | 119 |
| Table 8. Monitoring and Evaluation Strategy.....                                                         | 121 |

## LIST OF FIGURES

|                                                                                                  |    |
|--------------------------------------------------------------------------------------------------|----|
| Figure 1. Linking the BEZA-PFEZ Investment Program with Higher Development Plans.....            | 65 |
| Figure 2. Plan-Program-Budget Linkage: Process Framework.....                                    | 66 |
| Figure 3. BEZA-PFEZ Master Development Plan (MDP) Programs and Projects (PAPs) by<br>Sector..... | 68 |

## LIST OF MAPS

|                                                                                |    |
|--------------------------------------------------------------------------------|----|
| Map 1. Land Use Strategies, Polloc Freeport and Economic Zone (2025) .....     | 29 |
| Map 2. Open Space Network, Polloc Freeport and Economic Zone (2025) .....      | 49 |
| Map 3. Phase 1 Development Map, Polloc Freeport and Economic Zone (2025) ..... | 54 |
| Map 4. Phase 2 Development Map, Polloc Freeport and Economic Zone (2025) ..... | 56 |
| Map 5. Phase 3 Development Map, Polloc Freeport and Economic Zone (2025) ..... | 58 |
| Map 6. Phase 4 Development Map, Polloc Freeport and Economic Zone (2025) ..... | 60 |

## ACRONYMS AND ABBREVIATIONS

|           |                                                                         |
|-----------|-------------------------------------------------------------------------|
| ASEAN     | Association of Southeast Asian Nations                                  |
| BARMM     | Bangsamoro Autonomous Region in Muslim Mindanao                         |
| BASULTA   | Basilan, Sulu, and Tawi-Tawi                                            |
| BEZA      | Bangsamoro Economic Zone Authority                                      |
| BEZA-PFEZ | Bangsamoro Economic Zone Authority – Polloc Freeport and Economic Zone  |
| BDIP      | Bangsamoro Development Investment Program                               |
| BDP       | Bangsamoro Development Plan                                             |
| BIMP-EAGA | Brunei Darussalam–Indonesia–Malaysia–Philippines East ASEAN Growth Area |
| BOD       | Biological Oxygen Demand                                                |
| BPDA      | Bangsamoro Planning and Development Authority                           |
| CCTV      | Closed-Circuit Television                                               |
| CLUP      | Comprehensive Land Use Plan                                             |
| CSC       | Civil Service Commission                                                |
| DAED      | Detailed Architectural and Engineering Design                           |
| DAO       | Department Administrative Order                                         |
| DARA      | Disaster Assembly and Refuge Area                                       |
| DBM       | Department of Budget and Management                                     |
| DENR      | Department of Environment and Natural Resources                         |
| DOTr      | Department of Transportation                                            |
| DTI       | Department of Trade and Industry                                        |
| ECC       | Environmental Compliance Certificate                                    |
| EIS       | Environmental Impact Statement                                          |
| ESF       | Environmental Safeguards Framework                                      |
| FIRB      | Fiscal Incentive Review Board                                           |
| FMoP      | Freeport Modernization Program                                          |
| FPIC      | Free, Prior, and Informed Consent                                       |
| GOCC      | Government-Owned and Controlled Corporation                             |
| ICT       | Information and Communications Technology                               |
| IEC       | Information, Education, and Communication                               |
| IPCR      | Individual Performance Commitment and Review                            |
| IRR       | Implementing Rules and Regulations                                      |
| ISF       | Informal Settler Families                                               |
| IT        | Information Technology                                                  |
| LGU       | Local Government Unit                                                   |
| M&E       | Monitoring and Evaluation                                               |
| MAGELCO   | Maguindanao Electric Cooperative                                        |
| MDP       | Master Development Plan                                                 |
| MAFAR     | Ministry of Agriculture, Fisheries, and Agrarian Reform                 |
| MENRE     | Ministry of Environment, Natural Resources, and Energy                  |
| MHSD      | Ministry of Human Settlements and Development                           |





|       |                                                      |
|-------|------------------------------------------------------|
| MinDA | Mindanao Development Authority                       |
| MOLE  | Ministry of Labor and Employment                     |
| MOTC  | Ministry of Transportation and Communications        |
| MPW   | Ministry of Public Works                             |
| MRF   | Material Recovery Facility                           |
| MSME  | Micro, Small, and Medium Enterprise                  |
| MTIT  | Ministry of Trade, Investments and Tourism           |
| NEDA  | National Economic and Development Authority          |
| NSCP  | National Structural Code of the Philippines          |
| NSSMP | National Sewerage and Septage Management Program     |
| ODA   | Official Development Assistance                      |
| OPCR  | Office Performance Commitment and Review             |
| PD    | Presidential Decree                                  |
| PDP   | Philippine Development Plan                          |
| PFEZ  | Polloc Freeport and Economic Zone                    |
| PIP   | Public Investment Program                            |
| POZ   | Port Operations Zone                                 |
| PPP   | Public-Private Partnership                           |
| PPE   | Personal Protective Equipment                        |
| PUD   | Planned Unit Development                             |
| RA    | Republic Act                                         |
| RAP   | Resettlement Action Plan                             |
| RGC   | Regional Government Center                           |
| RORO  | Roll-On/Roll-Off                                     |
| ROW   | Right of Way                                         |
| SDP   | Site Development Plan                                |
| SDPIP | Site Development Plan and Investment Program         |
| SOC   | Security Operations Center                           |
| TESDA | Technical Education and Skills Development Authority |
| WMIS  | Waste Management Information System                  |
| ZO    | Zoning Ordinance                                     |

## EXECUTIVE SUMMARY

The Polloc Freeport and Economic Zone (PFEZ) Master Development Plan (MDP) presents a comprehensive and strategic framework for transforming PFEZ into a premier economic zone within the Bangsamoro Autonomous Region in Muslim Mindanao (BARMM). Anchored on national and regional development policies, the MDP integrates spatial planning, investment programming, environmental and social safeguards, and institutional strengthening to foster inclusive and sustainable economic growth from 2026 to 2040.

### **Strategic Context and Framework**

The PFEZ MDP aligns with the Philippine Development Plan (PDP) 2023–2028 and the Bangsamoro Development Plan (BDP), ensuring coherence with the national and regional priorities. It serves as a bridge between strategic vision and implementation by translating long-term spatial and economic goals into prioritized and investment-ready projects. The Investment Program (IP) comprises 95 Programs and Projects (PAPs) structured across four implementation phases, with a total indicative cost of approximately PhP 5.3 billion.

The MDP emphasizes the vertical integration of planning, programming, and budgeting, as depicted in the Plan-Program-Budget Linkage Framework. This ensures that PFEZ investments are consistent with national and BARMM development goals, budget cycles and institutional mandates. The framework guarantees fiscal discipline, policy coherence, and accountability across government levels, enabling the PFEZ to become a catalyst for regional economic transformation.

### **Site Development Plan**

The Site Development Plan (SDP) for the Polloc Freeport and Economic Zone (PFEZ) provides a comprehensive and integrated framework to guide its transformation into a competitive, resilient, and sustainable regional economic hub. Grounded in a detailed assessment of development constraints and opportunities, the Plan responds to physical, environmental, infrastructure, social, and institutional conditions that influence land use decisions, investment readiness, and long-term growth potential.

The assessment identifies key development constraints, including environmental sensitivities such as mangrove ecosystems and exposure to coastal hazards, infrastructure limitations in drainage, utilities, and internal road connectivity, and institutional challenges related to land tenure, informal settlements, and inter-agency coordination. Legal easements arising from national environmental, water, and building regulations further establish non-negotiable spatial limits that must be observed in all development interventions. At the same time, the analysis highlights significant opportunities anchored on the PFEZ's strategic coastal location along Illana Bay, its role in the BASULTA RORO network, proximity to the planned BARMM Regional Government Center, the availability of land for expansion, and strong institutional support from the Bangsamoro Economic Zone Authority (BEZA). These advantages position

the PFEZ as a potential halal logistics hub, regional trade gateway, and eco-industrial growth center within Mindanao and the broader BIMP-EAGA corridor.

Building on these findings, the Plan translates the development vision for the PFEZ into a clear spatial structure and phased implementation program. It adopts a port-centric economic township model organized around a core economic spine led by the Port Operations Zone, the RORO Port Development Zone, and the Freeport Civic and Commerce Hub. Supporting zones for mixed-use development, planned unit development, residential communities, and ecological protection are arranged to ensure functional integration, efficient circulation, environmental sensitivity, and long-term adaptability. A structured road hierarchy, multimodal transport facilities, and coordinated utility corridors support the efficient movement of goods, services, and people while minimizing operational conflicts.

Strong emphasis is placed on environmental protection and resilience through a continuous open space network that integrates buffer strips, greenbelts, eco-green parks, mangrove conservation areas, and stormwater management features. These elements protect sensitive ecosystems, reduce hazard risks, enhance livability, and ensure that economic development proceeds in balance with environmental stewardship.

Clear land use strategies define the role of each major development zone, including existing and reclaimed port areas, administrative and commercial hubs, residential clusters for the workforce, flexible Planned Unit Development areas for future growth, and the Mangrove Ecopark as a key conservation and ecotourism asset. Building typologies, development densities, and infrastructure standards are guided by national laws, BARMM regulations, and the Comprehensive Land Use Plan and Zoning Ordinance of the Municipality of Parang, ensuring safety, inclusivity, regulatory compliance, and long-term sustainability.

The SDP provides a realistic, phased, and implementable roadmap for the development of the Polloc Freeport and Economic Zone from 2026 to 2040. By aligning spatial planning, infrastructure investment, environmental management, and institutional strengthening, the Plan positions the PFEZ to function as a modern logistics gateway, a catalyst for inclusive economic growth, and a model for sustainable eco-industrial development in the BARMM region.

### **Investment Program and Phasing**

The Investment Program is organized into four phases:

- **Phase 1 (2026–2030):** Focuses on foundational infrastructure and institutional setup, comprising 39 PAPs with a budget of PhP 264.4 million. Activities include the construction of a Business One-Stop Shop (BOSS), digitalization of systems, capacity development, environmental baseline studies, and essential infrastructure maintenance.
- **Phase 2 (2029–2035):** Emphasizes core ecozone development and investor attraction with 32 PAPs totaling PhP 2.0 billion. Key projects include the expansion of port operation zones,

establishment of halal certification services, development of utilities (power substations, water systems), and social infrastructure such as resettlement housing and livelihood training.

- **Phase 3 (2032–2038):** Targets expansion and regional integration with 16 PAPs amounting to PhP 3.0 billion. This phase includes the construction of new administrative buildings, commercial facilities, wharf expansion, seawall construction, land reclamation, and further infrastructure upgrades to support increased trade and logistics capacity in the region.
- **Phase 4 (2035–2040):** Focuses on urban support and sustainability measures with eight PAPs and a budget of PhP 167.6 million. Projects include the establishment of an IT Park, ecotourism development, tourism master planning, green spaces, disaster assembly areas, and buffer zones to enhance environmental resilience and community well-being.

Investment financing modalities incorporate BARMM appropriations, national government support, Official Development Assistance (ODA), Public-Private Partnerships (PPP), and private sector investments. Institutional responsibilities are clearly delineated among BEZA, BARMM ministries, national agencies, LGUs, and private partners to ensure effective implementation and governance of the project.

### **Investment Incentives and Support Mechanisms**

To enhance PFEZ's competitiveness, BEZA provides a comprehensive package of fiscal and non-fiscal incentives aligned with the Corporate Recovery and Tax Incentives for Enterprises (CREATE) Act. Fiscal incentives include income tax reliefs, local tax exemptions, and duty-free importation of capital equipment. Non-fiscal incentives include streamlined business registration, regulatory facilitation, investment aftercare, and priority access to infrastructure.

The PFEZ also integrates a halal ecosystem to capitalize on BARMM's strategic position in the global halal economy. Support includes certification facilitation, compliance training, partnerships with certifying bodies, and incentives targeted at halal manufacturing and logistics businesses. Workforce development programs, such as skills training, job placement portals, scholarships, and apprenticeships, are designed to ensure inclusive employment and the development of human capital.

### **Investment Delivery and PPP Framework**

The Master Development Plan (MDP) adopts a flexible investment delivery framework that utilizes various PPP modalities, including Build-Operate-Transfer (BOT) variants, Joint Ventures (JV), long-term leases, and management contracts. These mechanisms enable risk sharing, mobilize private capital, and accelerate infrastructure delivery while safeguarding public interests.

All PPP projects comply with DEPDev (formerly National Economic and Development Authority) and PPP (Public-Private Partnership) Center guidelines, requiring comprehensive feasibility studies, value-for-money analyses, risk allocation, and institutional approvals. This approach ensures that PFEZ projects are investment-ready, implementable, and aligned with economic and social objectives.

## **Environmental and Social Safeguards**

The PFEZ development is governed by robust Environmental and Social Safeguards Frameworks consistent with Philippine laws (PD 1586, RA 9729, RA 10121, RA 11054), and BARMM policies. Environmental safeguards include mandatory Environmental Impact Assessments, compliance with Environmental Compliance Certificates, climate change adaptation measures (e.g., resilient infrastructure and nature-based solutions), and disaster risk reduction through risk-sensitive land use and emergency preparedness.

Social safeguards emphasize inclusive, rights-based development, protecting affected communities through Resettlement Action Plans (RAPs), Free, Prior, and Informed Consent (FPIC) for Indigenous Peoples, and grievance redress mechanisms. Community development programs promote local employment, enterprise development, and social infrastructure to ensure shared benefits and peace-building.

BEZA-PFEZ leads the coordination and monitoring of safeguard implementation, integrating these requirements into project screening, approval, and capacity building to enhance sustainability and social equity in the area.

## **Implementation, Monitoring, and Evaluation**

The MDP includes a detailed Results Framework and Key Performance Indicators (KPIs) aligned with the BDP and PDP strategic goals. It tracks the impact, outcome, and output levels across the economic, infrastructure, environmental, institutional, and social sectors. KPIs focus on measurable deliverables, such as constructed facilities, trained personnel, system operationalization, and stakeholder engagement.

A Risk Assessment and Mitigation Matrix identifies key risks across project categories, including permit delays, cost overruns, community concerns, climate hazards, cyber security threats, and social opposition. Mitigation strategies encompass early assessments, stakeholder consultations, capacity building, adaptive management, and integration into the Monitoring and Evaluation (M&E) system.

The M&E strategy supports evidence-based decision-making, accountability, and adaptive management through regular reporting to the BEZA, BARMM authorities, and PPP oversight bodies.

## **Project Briefs**

The MDP provides detailed Project Briefs for each projects and programs (PAP), summarizing objectives, scope, cost estimates, activity components, justification, beneficiaries, success indicators, risks, and expected private sector responses. These briefs facilitate transparent planning, resource allocation, and stakeholder engagement.

## **Conclusion**

The PFEZ Master Development Plan provides a comprehensive, integrated, and actionable blueprint for the sustainable development of the Polloc Freeport and Economic Zone. By aligning with national and regional policies, leveraging diverse financing and delivery mechanisms, embedding environmental and social safeguards, and strengthening institutional capacities, the MDP positions the PFEZ as a competitive, inclusive, and resilient economic hub. This strategic framework aims to drive economic growth, generate employment, foster social equity, and contribute to the long-term prosperity of the BARMM and the Philippines.



## CHAPTER 1. INTRODUCTION

### 1.1 PROJECT BACKGROUND AND CONTEXT

The Polloc Freeport and Economic Zone (PFEZ), situated in Barangay Polloc, Municipality of Parang, Maguindanao del Norte, functions as a strategically significant maritime gateway for the Bangsamoro Autonomous Region in Muslim Mindanao (BARMM). Envisioned as a national transshipment point and Halal industrial hub, the PFEZ is expected to play a pivotal role in advancing regional economic integration, enhancing investment competitiveness, and promoting industrial diversification within the Bangsamoro region.

The formulation of the Site Development Plan and Investment Program (SDPIP) constitutes a core initiative of the Bangsamoro Economic Zone Authority (BEZA) aimed at establishing a comprehensive, spatially driven framework to guide sustainable and inclusive development. Building upon the policy directions and strategic objectives articulated in the Master Development Plan (MDP), the SDPIP operationalizes these strategies through detailed physical planning, phased development sequencing, and targeted investment programming.

This report articulates the long-term development vision, spatial development framework, functional zoning structure, and regulatory provisions intended to guide the systematic transformation of the PFEZ into a resilient, competitive, and livable economic zone, consistent with BARMM's overarching socioeconomic development agenda.

### 1.2 OBJECTIVES OF THE SITE DEVELOPMENT PLAN AND INVESTMENT PROGRAM

The Site Development Plan and Investment Program (SDPIP) is intended to provide a clear and integrated development framework that will guide the orderly growth, investment direction, and land use management of PFEZ. It serves as a practical planning tool to support informed decision-making by government agencies, investors, and other stakeholders. By translating strategic goals into spatial plans, development priorities, and implementation measures, the SDPIP ensures that future development within PFEZ is efficient, sustainable, and aligned with regional and national development objectives.

Specifically, the SDPIP seeks to achieve the following objectives:

1. **To formulate a comprehensive spatial development strategy.** This objective focuses on defining the overall spatial structure of PFEZ. It includes the identification and allocation of land uses for industrial, commercial, logistics, institutional, and support functions, as well as the planning of transport networks, utility systems, and open spaces. The spatial strategy provides a clear physical layout that promotes efficient land utilization, functional integration, and long-term development flexibility.

2. **To identify and prioritize programs and projects for phased implementation.** The SDPIP identifies priority development programs and projects aligned with the MDP and the regional investment roadmap. It defines a phased implementation strategy that sequences infrastructure, estate development, and support facilities in a logical and cost-effective manner to optimize resource use and support orderly growth of PFEZ.
3. **To integrate environmental, social, and economic considerations into the development framework.** This ensures that physical development within PFEZ is balanced and resilient. Environmental safeguards, disaster risk considerations, and climate adaptation measures are integrated into land use planning and infrastructure design. Social factors, such as employment generation, community access, and workers' welfare, are also considered alongside economic objectives to promote inclusive and sustainable development.
4. **To align local and regional development initiatives with national and international frameworks.** The SDPIP aligns PFEZ development with BARMM's Development Investment Plan and international frameworks such as BIMP-EAGA to enhance regional connectivity, support cross-border trade, and ensure consistency with national development priorities.
5. **To establish general development guidelines and regulatory measures.** The SDPIP integrates general provisions of planning standards and development controls for PFEZ, consistent with Philippine planning, zoning, and environmental laws, to ensure orderly development, protect public interests, and provide regulatory certainty for investors and developers.

### 1.3 METHODOLOGY AND PLANNING FRAMEWORK

The formulation of the Site Development Plan and Investment Program (SDPIP) adopted a multi-disciplinary, participatory, and data-driven methodology that integrates spatial planning and socio-economic development analysis. This approach ensured that the Plan is technically sound, evidence-based, and responsive to institutional priorities and stakeholder inputs. The methodology combined quantitative data analysis, spatial assessment, and stakeholder consultations to produce a practical and implementable development framework for PFEZ..

#### 1.3.1 Baseline Data Collection

This step involved the systematic collection and review of available environmental, physical, socioeconomic, infrastructure, and institutional data relevant to PFEZ. Data sources included BEZA, the Municipality of Parang local government unit, and relevant regional ministries of the Bangsamoro Autonomous Region in Muslim Mindanao. The baseline information established the existing conditions and constraints that informed subsequent analyses.

### **1.3.2 Situational Analysis**

A situational assessment was conducted to evaluate the current development status of PFEZ, including socio-economic concerns, land use patterns, infrastructure availability, environmental constraints, and institutional conditions. The analysis helped clarify development challenges and strategic opportunities.

### **1.3.3 Visioning and Stakeholder Consultations**

Visioning activities and stakeholder consultations were carried out through workshops and consultation meetings involving BEZA, local government units, BARMM ministries, community representatives, and private sector representatives. These engagements were used to validate development goals, gather sectoral inputs, and ensure that the SDPIP reflects shared priorities and realistic implementation expectations.

### **1.3.4 Spatial Strategy Formulation**

Based on the baseline data and situational analysis, a spatial development strategy was prepared to define the overall physical structure of the study site. Development zones were delineated according to land suitability, environmental constraints, existing uses, and investment priorities. This step provided a clear spatial basis for land use allocation and infrastructure planning.

### **1.3.5 Program and Project Identification**

Priority programs and projects were identified by aligning the spatial strategy with sectoral development needs. These included initiatives across economic development, infrastructure, institutional support, social services, and environmental management. Each proposed project was assessed in terms of its role in supporting the overall development objectives of PFEZ.

### **1.3.6 Phased Investment Programming**

A phased investment program was developed to sequence priority projects from 2026 to 2040 under a four-phase development framework. The phasing considered institutional capacity, funding availability, and implementation readiness to ensure that development proceeds in a realistic and manageable manner.

## **1.4 LEGAL AND INSTITUTIONAL BASES**

The development, operation, and management of PFEZ are governed by a comprehensive set of national, regional, and local laws and regulations. PFEZ operates under the authority of BEZA, which is mandated to plan, regulate, develop, and promote economic zones and freeports within the Bangsamoro Autonomous Region in Muslim Mindanao. These legal frameworks collectively define the institutional mandate, investment incentives, land use controls, environmental safeguards, and safety standards that guide development within PFEZ. Compliance with these laws ensures that development activities are legally sound, environmentally responsible, and aligned with regional and national development

objectives. This section outlines the key laws and regulations guiding the development and management of PFEZ.

**Bangsamoro Autonomy Act No. 24 (An Act Establishing the Bangsamoro Economic Zone Authority)**

This law establishes the Bangsamoro Economic Zone Authority and grants it the power to regulate, develop, and administer economic zones and freeports within BARMM. It provides BEZA with authority over planning, investment promotion, regulatory enforcement, and coordination with other government agencies.

**Republic Act No. 11054 (Bangsamoro Organic Law)**

The Bangsamoro Organic Law provides the legal foundation for the autonomous regional government of BARMM. It authorizes the creation of regional economic institutions, including BEZA, and supports the establishment of economic zones as key instruments for regional development and investment promotion.

**Republic Act No. 7916, as amended by Republic Act No. 8748 (Special Economic Zone Act of 1995)**

This law governs the establishment, operation, and regulation of special economic zones in the Philippines. It defines incentives, regulatory procedures, and administrative requirements applicable to locators and zone developers, serving as a national reference framework for economic zone management.

**Executive Order No. 226 (Omnibus Investments Code of 1987)**

The Omnibus Investments Code outlines investment incentives, fiscal benefits, and registration procedures for qualified enterprises. It supports the promotion of priority industries and guides the investment framework applicable to enterprises operating within the PFEZ.

**Philippine Ports Authority Act and Maritime Industry Authority Regulations**

These regulations prescribe standards for port development, operations, safety, and maritime services. They guide the planning and management of port facilities within the PFEZ to ensure safe, efficient, and compliant maritime operations.

**Presidential Decree No. 1096 (National Building Code) and National Structural Code of the Philippines**

These codes establish minimum standards for building design, construction, and structural safety. They ensure that buildings and infrastructure within the PFEZ meet safety, durability, and performance requirements, particularly in hazard-prone areas.

**Presidential Decree No. 1586 (Environmental Impact Statement System)**

This decree requires environmentally critical projects and projects located in environmentally sensitive areas to secure an Environmental Compliance Certificate (ECC). It ensures that environmental impacts are properly assessed and mitigated prior to project implementation.

**Republic Act No. 9003 (Ecological Solid Waste Management Act of 2000) and Republic Act No. 9275 (Philippine Clean Water Act of 2004)**

These laws establish standards for solid waste management and wastewater treatment. They guide the proper handling, disposal, and treatment of waste generated within the PFEZ to protect public health and environmental quality.

**Republic Act No. 10121 (Philippine Disaster Risk Reduction and Management Act of 2010) and Republic Act No. 9729 (Climate Change Act of 2009)**

These laws provide the policy framework for disaster risk reduction, climate change adaptation, and resilience planning. They guide the integration of hazard mitigation and climate-responsive measures in infrastructure design and land use planning within PFEZ.

**Bangsamoro Environmental Code of 2021**

This regional law sets environmental policies specific to BARMM, including provisions on coastal resource management, mangrove protection, pollution control, and environmental governance. It ensures that development within the PFEZ is consistent with regional environmental priorities.

**Comprehensive Land Use Plan and Zoning Ordinance of the Municipality of Parang**

These local ordinances define land use classifications, zoning regulations, and development controls at the municipal and barangay levels. They guide site-level development and ensure consistency between PFEZ projects and local land use plans.

## CHAPTER 2. FUNCTIONAL ROLE AND STRATEGIC POSITIONING

PFEZ occupies a strategic position within the economic framework of the BARMM and the wider Mindanao island. Located along the northwestern coastline of Maguindanao del Norte, PFEZ benefits from direct access to regional and international sea routes, making it a critical maritime and logistics gateway for the Bangsamoro region. Beyond its port and logistics functions, PFEZ is envisioned as a multi-functional economic zone that supports industrial production, commercial activities, and halal-based industries, thereby contributing to trade expansion, employment generation, and regional value-chain development.

This chapter outlines the functional role and strategic positioning of PFEZ within the regional economic system. It situates PFEZ in relation to BARMM and national development priorities, while also recognizing its role within broader regional and international trade and investment networks, including the BIMP-EAGA economic cooperation program.

### 2.1 FUNCTIONAL ROLE OF POLLOC FREEPORT AND ECONOMIC ZONE

The functional role of PFEZ is shaped by the combined influence of its strategic geographic location, designated economic functions, and enabling institutional and policy support mechanisms. Its coastal position and port infrastructure provide a strong foundation for logistics and maritime-related activities, while its economic zone designation allows for the concentration of industrial, commercial, and value-added enterprises. Together, these factors enable PFEZ to perform multiple, interrelated roles within the regional economy.

Specifically, PFEZ functions as a port-driven logistics hub supporting domestic and international cargo movement, a gateway for halal-based industries serving regional and export markets, a facilitator of regional trade and supply-chain connectivity, and a strategic node within emerging economic corridors in BARMM and Mindanao. Through these integrated roles, PFEZ contributes to improved market access, investment attraction, and inclusive economic development across the Bangsamoro region.

#### Economic Lifeline of Central Mindanao

Polloc Port has historically served as a critical economic lifeline for Central Mindanao, providing a key maritime link between the mainland provinces of BARMM and the island provinces of Basilan, Sulu, and Tawi-Tawi (BASULTA). Through its integration with regional road networks and maritime routes, the port facilitates the movement of goods and people, enabling local producers and traders to access both national and international markets.

Located approximately 13 km north of Cotabato City, PFEZ functions as a strategic extension of the city's trade, logistics, and service economy. Its proximity to Cotabato City strengthens urban–port linkages and supports the distribution of goods, services, and labor across the wider region.



As a major node in the regional supply chain, Polloc Port can support the efficient transport of agricultural, aquaculture, and manufactured products to external markets. This role contributes to lower logistics costs, improved market access, and increased competitiveness for producers and traders within Central Mindanao.

In addition, as the only freeport in Maguindanao del Norte and the largest seaport in BARMM, Polloc Port serves as the primary gateway for regional imports and exports. Its freeport status and port capacity enable trade facilitation functions that are essential to regional economic activity and cross-regional connectivity.

### **Halal and Transshipment Hub of BARMM**

Polloc Freeport and Economic Zone (PFEZ) is strategically positioned to function as Mindanao's primary halal hub and a key transshipment center for halal products within BARMM. Its coastal location, port facilities, and freeport status provide direct access to regional and international maritime routes, enabling the efficient movement of goods across Mindanao, the BASULTA (Basilan, Sulu, Tawi-Tawi) island provinces, and neighboring Southeast Asian markets. These geographic and logistical advantages allow PFEZ to serve as a central consolidation and redistribution point for halal goods.

The region's strong production base of halal-compliant raw materials, including tuna, sardines, coconut, and banana, creates favorable conditions for the establishment of halal-certified processing, packaging, storage, and value-adding activities within the zone. By locating these activities in close proximity to port infrastructure, PFEZ can reduce handling time, maintain product integrity, and improve supply chain efficiency. This integrated setup supports both domestic distribution and export-oriented operations targeting regional and international halal markets.

As a transshipment hub, PFEZ is positioned to facilitate the aggregation of halal products from different parts of BARMM and Mindanao for onward shipment to key markets. Its role in transshipment enhances connectivity with regional trade networks, including BIMP-EAGA economies, and supports cross-border trade with neighboring Muslim-majority countries. The development of dedicated halal logistics facilities, such as cold storage, warehousing, and controlled handling areas, further strengthens the zone's capacity to meet international halal standards.

Through the convergence of strategic location, resource availability, and port-led logistics, PFEZ is envisioned to become a gateway for halal exports from BARMM and the Philippines. In doing so, it supports value-chain development, investment attraction, and employment generation, while reinforcing BARMM's position within the regional halal economy and global trade system.

### **Key Node in the South-Central Mindanao Economic Corridor**

Under the Economic Development Corridors Strategy of the Mindanao Development Authority (MinDA), PFEZ is identified as a component of the South–Central Mindanao Corridor. This corridor links major growth centers, including Cotabato City, Parang, Sultan Kudarat, and General Santos City, and is

intended to strengthen economic connectivity between inland production areas and coastal gateway facilities.

Within this corridor, PFEZ functions as a key logistics and trade node that links agricultural and industrial production zones to maritime export routes. Its port facilities enable the efficient movement of goods from inland areas to domestic and international markets, supporting regional integration and improving supply chain connectivity across Central and Southern Mindanao.

The strategic positioning of PFEZ within the corridor also supports economic diversification by accommodating a range of activities, including logistics services, light manufacturing, agro-industrial processing, and tourism-related developments. These activities complement existing and emerging economic clusters in BARMM and mainland Mindanao, creating opportunities for investment synergy and coordinated regional growth.

Through enhanced connectivity and multimodal transport linkages, PFEZ facilitates efficient trade flows within the BIMP-EAGA subregion. This role reinforces its function as a major logistics and investment hub, contributing to broader regional integration and cross-border economic cooperation.

### **Institutional Catalyst for Regional Development**

The establishment of the Bangsamoro Economic Zone Authority (BEZA) provides the core institutional framework supporting the development of PFEZ. As the primary regulatory, promotional, and operational body for freeports and economic zones within BARMM, BEZA plays a central role in creating an enabling environment for investment and orderly development. This includes the formulation and enforcement of governing laws and implementing rules for freeport operations, as well as the alignment of local land use policies with regional economic development objectives.

In addition, BEZA leads investment promotion and locator attraction efforts through targeted marketing activities, investment missions, and coordination with prospective investors. These functions are complemented by its role as a coordination platform among regional ministries, including the Ministry of Trade, Investments and Tourism (MTIT), Ministry of Public Works (MPW), Ministry of Environment, Natural Resources and Energy (MENRE), Ministry of Transportation and Communication (MOTC), Ministry of Agriculture, Fisheries and Agrarian Reform (MAFAR), and Ministry of Human Settlements and Development (MHSD), as well as local government units and private sector stakeholders.

Through this institutional arrangement, BEZA facilitates integrated planning, coordinated implementation, and effective governance, supporting the transformation of the PFEZ into a self-sustaining, investor-friendly, and globally connected economic zone.

## **2.2 STRATEGIC POSITIONING OF POLLOC FREEPORT AND ECONOMIC ZONE**

The strategic positioning of PFEZ is guided by three interrelated strategic development dimensions, namely: socioeconomic, spatial, and environmental resilience, which collectively define its long-term competitive direction. These dimensions provide an integrated framework for shaping policy decisions,

investment priorities, land use planning, and infrastructure development within the economic zone. By addressing economic performance, spatial efficiency, and environmental sustainability in a coordinated manner, PFEZ is positioned to support balanced growth while responding to evolving market demands and environmental risks.

Together, these strategic development dimensions ensure that PFEZ functions not only as a driver of trade and industrial activity, but also as a well-organized and climate-resilient economic zone. This integrated approach strengthens PFEZ's capacity to attract investment, enhance operational efficiency, and maintain long-term viability within the regional, national, and international economic landscape.

### **Socioeconomic Dimension: Regional and Global Trade Integration**

The economic positioning of PFEZ is anchored on strengthening its role as a regional transshipment center and a competitive investment destination within BARMM and the wider Mindanao economy. This strategy aligns closely with BARMM's trade, logistics, and industrialization programs and reflects the objective of integrating the region more deeply into national and global value chains. The inclusion of PFEZ under the Freeport Modernization Program (FMoP) underscores the regional government's commitment to upgrading port infrastructure, improving logistics efficiency, and enhancing export competitiveness.

To support this economic role, development efforts prioritize the upgrading and expansion of port and Roll-on/Roll-off (RORO) terminal facilities to accommodate larger cargo volumes and increased vessel traffic. Investment attraction is further strengthened through the establishment of Public–Private Partnerships (PPPs) for port operations and commercial infrastructure development, allowing the mobilization of private capital and technical expertise. In parallel, the integration of smart logistics systems, which include cargo tracking, customs processing, and terminal management, aims to improve operational efficiency and transparency. These initiatives are complemented by the implementation of investment incentives and tax privileges consistent with national and regional economic zone policies, creating a favorable environment for investors and locators.

### **Spatial Dimension: Integrated Development Framework**

From a spatial perspective, PFEZ is planned as a multi-zoned and integrated economic ecosystem that accommodates port operations, logistics, commercial activities, mixed-use developments, and eco-tourism areas. The Site Development Plan (SDP) provides a unified spatial framework that coordinates land use allocation with infrastructure provision, open space systems, and urban amenities. This approach ensures that economic growth is supported by a functional and well-organized physical environment.

The spatial strategy emphasizes the development of a hierarchical road network consisting of primary, secondary, and service roads to ensure efficient circulation and connectivity among all major zones. Mixed-use clusters are incorporated to provide housing, commercial services, and recreational facilities for workers and residents, thereby reducing travel demand and supporting a live–work environment. Green infrastructure elements, including parks, landscaped buffer zones, and mangrove preservation

areas, are integrated into the layout to enhance environmental quality and provide natural separation between land uses.

The development is phased to ensure that essential utilities, access roads, and institutional facilities are established ahead of large-scale industrial and commercial expansion. This spatial logic allows industrial, commercial, and residential functions to coexist within a balanced, efficient, and sustainable urban structure.

### **Environmental Dimension: Resilience and Sustainability**

Given its coastal location and exposure to climate-related risks, the environmental positioning of PFEZ places strong emphasis on resilience, environmental protection, and sustainable resource management. Development initiatives are designed to integrate climate change adaptation and disaster risk reduction measures consistent with national frameworks on disaster risk management and climate resilience. This ensures that economic activities are supported by infrastructure and land use practices that can withstand environmental and natural hazard risks.

Key environmental strategies include the designation of mangrove preservation and rehabilitation zones to protect coastal ecosystems and provide natural buffers against storm surges. Drainage and stormwater management systems are guided by a Drainage Master Plan to reduce flood risks and manage surface runoff effectively. Green belts, buffer strips, and eco-parks are incorporated to regulate land and water interface activities and improve environmental performance within each zone. In addition, the installation of early warning systems, air and water quality monitoring mechanisms, and integrated solid and liquid waste management facilities supports environmental compliance and public safety. Together, these measures ensure that economic development within PFEZ proceeds in a manner that safeguards environmental integrity, enhances resilience, and protects surrounding communities.

## CHAPTER 3. SITE AND ENVIRONMENTAL BASELINE CONDITIONS

### 3.1 GEOGRAPHIC LOCATION AND ACCESSIBILITY

PFEZ is strategically located along the northwestern coastline of Maguindanao del Norte, approximately 13 kilometers north of Cotabato City. Fronting Illana Bay, PFEZ benefits from direct access to major inter-island and regional maritime routes. Its coastal setting places it in close proximity to key regional growth areas, including Sultan Kudarat, Lanao del Sur, and Basilan, reinforcing its role as a central logistics and trade gateway for BARMM.

Accessibility to PFEZ is supported by a combination of land and sea transport infrastructure. The Parang–Cotabato National Road serves as the primary land access route, linking the zone directly to Cotabato City and the broader Central Mindanao road network. This road connection facilitates the efficient movement of goods, services, and people between PFEZ and inland production and consumption areas.

In addition, PFEZ benefits from its proximity to the proposed BARMM Regional Government Center in Barangay Sarmiento, strengthening institutional connectivity and access to regional government services. On the maritime side, the port's Roll-on/Roll-off (RORO) facilities provide direct linkages to the island provinces of Basilan, Sulu, and Tawi-Tawi (BASULTA), forming part of an integrated inter-island transport network that supports passenger movement and cargo distribution.

Collectively, these locational and accessibility advantages position PFEZ as the primary maritime gateway of BARMM. Its strategic placement supports the regional objective of developing a cohesive and efficient logistics corridor across Mindanao, linking inland economic areas with coastal and island markets through a multimodal transport system.

### 3.2 PHYSICAL AND ENVIRONMENTAL PROFILE

The physical and environmental characteristics of the site play a critical role in shaping development opportunities and constraints within PFEZ. The terrain across most of the site is generally flat to gently sloping, which is favorable for industrial, logistics, and mixed-use development. However, portions of the coastal area are exposed to tidal inundation and storm surge risks due to their low elevation and proximity to Illana Bay. These conditions require the incorporation of protective and adaptive infrastructure measures, such as seawalls, coastal buffers, elevated platforms, and flood-resilient site design, to ensure long-term operational safety and resilience.

The site contains significant mangrove forest areas, particularly along the southeastern and central coastal sections, which provide important ecological functions including shoreline stabilization, carbon sequestration, and habitat support for marine biodiversity. These mangrove areas form a natural defense against coastal hazards and are considered critical environmental assets that must be protected and integrated into the overall development framework.

Natural drainage channels and watercourses traverse the site and discharge toward Illana Bay, playing a vital role in surface water conveyance and flood regulation. The functionality of these drainage systems is essential to site sustainability, underscoring the need for rehabilitation, enhancement, and alignment with a comprehensive drainage master plan to manage stormwater runoff and reduce flood risks associated with intensified land development.

The conduct of comprehensive geotechnical investigations is essential to accurately characterize soil and subsurface conditions across PFEZ, particularly to confirm the suitability of selected areas within the Port Operation Zone for reclamation works and engineered fill. Detailed geotechnical findings, supported by further feasibility studies, are critical in establishing the technical viability and long-term stability of large-scale infrastructure and estate developments. These investigations will directly inform foundation design, ground improvement measures, and construction methods, ensuring that all major developments are implemented in full compliance with applicable engineering standards and safety requirements.

Climatic conditions in the area are classified under Type IV, characterized by relatively evenly distributed rainfall throughout the year. This climate pattern is advantageous for continuous port operations and construction activities, as it minimizes prolonged weather-related disruptions and supports year-round economic activity.

Hazard assessments identify key environmental risks affecting the site, including storm surges, potential tsunami exposure, and coastal erosion. These hazards are addressed through hazard-sensitive land use zoning, coastal protection structures, resilient infrastructure design, and the preservation of natural buffers such as mangroves.

To ensure environmentally sound and resilient development, key environmental management programs are integrated into subsequent development phases, such as mangrove conservation, solid waste management, wastewater treatment systems, and environmental monitoring. These programs are essential to balancing economic development objectives with environmental protection and community safety within PFEZ.

### **3.3 EXISTING LAND USE AND INFRASTRUCTURE**

The existing land and water use configuration of PFEZ indicates its current function as a port-oriented economic area with significant potential for spatial expansion and redevelopment. A systematic land and water use assessment was conducted to document the spatial distribution of existing facilities, infrastructure networks, open spaces, and coastal resources, and to evaluate prevailing development patterns relevant to future planning interventions. Based on land use accounting undertaken in 2025, approximately 24.32% of PFEZ is occupied by built-up uses, including residential, commercial, institutional, and infrastructure-related developments. Production agriculture accounts for about 18.90% of the total area, while parks and open spaces comprise approximately 18.40 percent. The remaining 38.38% of the site is characterized by water-based uses, including non-operational fishpond, municipal fishing areas, rivers and creeks, and mangrove areas, highlighting the strong land and water interface that influences development constraints, environmental management requirements, and long-term spatial planning within PFEZ.



Existing developments are primarily concentrated within and around the Port Operation Zone (POZ), which serves as the functional core of PFEZ. Infrastructure and utilities occupy approximately 24.62 hectares, or about 20.68% of the total land area, and are largely composed of port-related facilities such as wharf and pier structures, transit sheds, container yards, internal road networks, and open storage areas. Administrative and security buildings supporting port operations are also located within this zone. In addition, utilities such as small-scale water supply systems, power distribution facilities, and limited drainage infrastructure are already in place, providing basic operational support for existing port and logistics activities. The Roll-on/Roll-off (RORO) port and its adjacent staging areas are likewise included within the existing infrastructure footprint.

Beyond the port core, other built-up land uses are distributed across the site. Areas previously designated for production agriculture account for about 22.51 hectares or 18.90% of the total land area, particularly in the southern portion of PFEZ; however, field validation indicates that active agricultural use is currently minimal or absent. Open spaces collectively cover approximately 21.86 hectares and are largely concentrated in the northwestern portion of the property, offering potential flexibility for future development or environmental buffering. Residential areas occupy about 4.13 hectares and are predominantly characterized by informal settlements. Other built-up uses include small areas allocated for institutional functions, parks and recreation, and limited commercial activity, all of which currently occupy only marginal portions of the site.

Water uses form a significant component of PFEZ's existing land use profile and are largely concentrated along the eastern portion of the property adjacent to Illana Bay. Fishponds represent the most extensive water use, covering about 17.28% of the total area, although many of these facilities are no longer operational. Municipal fishing areas, rivers, and creeks further define the site's hydrological character. Mangrove areas occupy approximately 11.38 hectares, primarily along the southeastern boundary extending toward Illana Bay, and serve as important natural buffers that provide coastal protection and ecological value.

Significant tracts of undeveloped land remain available, particularly toward the northern and eastern portions of PFEZ. These areas present opportunities for future expansion, including mixed-use, commercial, logistics, and support facilities, especially in locations adjacent to the main access road and existing infrastructure. The presence of extensive open and underutilized areas, combined with established port facilities and coastal access, provides a strong spatial foundation for the planned phased development of PFEZ as a modern, integrated, and resilient economic zone.

### **3.4 BIOLOGICAL ENVIRONMENT**

The southeastern portion of the PFEZ contains a well-established mangrove forest ecosystem that forms a critical component of the site's coastal environment. This mangrove area is predominantly composed of *Rhizophora*, *Avicennia*, and *Sonneratia* species, which are commonly found in intertidal zones and are well adapted to the coastal conditions of Illana Bay. The presence of this mangrove ecosystem contributes significantly to the ecological stability and environmental resilience of PFEZ.



Functionally, the mangrove forests serve as natural protective barriers that reduce the impacts of storm surges, wave action, and coastal erosion, thereby enhancing shoreline stability and protecting inland areas. They also provide important habitats and nursery grounds for marine organisms, supporting coastal fisheries and contributing to overall marine biodiversity, including serving as stopover and feeding areas for migratory bird species. In addition, the mangroves act as effective carbon sinks, sequestering carbon and helping mitigate greenhouse gas emissions, which supports broader climate change mitigation objectives.

In contrast, terrestrial vegetation in some higher areas and built-up portions of PFEZ is generally limited. Vegetation cover in these areas consists mainly of grasses, ornamental plantings, and scattered secondary growth trees. This condition indicates opportunities for landscape enhancement and green infrastructure integration in future development phases to improve environmental quality and microclimatic conditions within the economic zone.

### **3.5 EXISTING INFRASTRUCTURE AND UTILITIES**

The assessment of existing infrastructure and utility systems within PFEZ provides a critical baseline for evaluating current operational capacity and determining the spatial, technical, and service requirements for future site development. A comprehensive understanding of transportation access, internal circulation, drainage, power supply, water supply, sanitation, and essential support utilities within the Freeport and its immediate service area is necessary to identify constraints, assess infrastructure readiness, and guide the formulation of an integrated and implementable SDP.

Transportation and access infrastructure to PFEZ is primarily provided by the Parang–Cotabato road network, with Barangay Polloc connected to Cotabato City and surrounding municipalities via the national highway system. Within Barangay Polloc, approximately 4.7 kilometers of established roads provide access to the Freeport, although the majority remain unpaved. Inside PFEZ, an internal road network of approximately 5.28 kilometers has been established, consisting mainly of concrete roads connecting the main gate to port facilities such as administrative buildings, the passenger terminal, wharf, transit sheds, and container yards. These internal roads form the primary circulation system for port operations.

Maritime infrastructure within PFEZ includes the main port facilities, RORO wharf, and associated staging and cargo handling areas. The Freeport accommodates domestic and international vessels and serves as a major logistics gateway for BARMM. Cargo movement is largely supported by heavy hauler trucks operating between PFEZ and destinations across Mindanao and other Philippine ports. Public transport access to the Freeport is available through regular public utility vehicle services from Parang town proper.

Drainage infrastructure within PFEZ consists mainly of concrete drainage canals aligned with existing port roads, with an estimated total length of approximately 4.61 kilometers. Stormwater runoff is discharged directly into adjacent coastal waters. While the site is generally classified as flood-susceptible due to its coastal setting, there are no recorded flooding incidents within the Freeport facility.

The Maguindanao Electric Cooperative (MAGELCO) supplies electricity to PFEZ and the rest of the Municipality of Parang. To address periodic power interruptions, BEZA-PFEZ operates two backup

generator facilities located within the Freeport and in Barangay Sarmiento, ensuring continuity of critical port operations. Within PFEZ, electrical infrastructure includes street lighting systems, loading centers, and power distribution facilities that support administrative buildings and port operations.

Water supply within PFEZ is sourced externally from Barangay Sarmiento, as there are no natural water sources within the Freeport area. BEZA-PFEZ operates pump houses equipped with submersible pumps, supported by a main water reservoir in Barangay Sarmiento and a backup reservoir within PFEZ. Water is distributed through a network of transmission and internal pipelines to serve port operations and facilities.

Sanitation and wastewater management within PFEZ is limited to the use of individual septic tanks serving administrative and operational buildings. There is no centralized sewerage or wastewater treatment facility within the Freeport.

Solid waste management facilities are not located within PFEZ. The former open disposal area within the port has been closed, and waste management relies on municipal systems outside the Freeport.

Overall, existing infrastructure and utilities within PFEZ adequately support current port and logistics activities but remain limited in capacity and coverage. These baseline conditions highlight the need for integrated infrastructure planning to support future site development, expansion, and diversification of land uses within the Freeport.

### **3.6 SOCIOECONOMIC AND FUNCTIONAL CONTEXT**

The Municipality of Parang hosts PFEZ and is poised to experience increased economic activity as a result of port modernization initiatives and the proposed relocation of regional government institutions. This context makes a detailed assessment of local demographic, economic, institutional, and social conditions essential to accurately determine infrastructure demand, service capacity, and development readiness for PFEZ.

As of 2024, Parang has a total population of 123,209 and a relatively young, trainable labor force that can support port operations, logistics services, and related industries. Agriculture and fisheries anchor the local economy, while port-based and service-oriented activities continue to emerge alongside the expansion of PFEZ. These economic characteristics directly influence the scale, type, and phasing of infrastructure and utility systems required to support both existing livelihoods and future employment growth.

The BEZA leads the management and operation of PFEZ, while the Ministry of Trade, Investments, and Tourism (MTIT), Ministry of Public Works (MPW), and Ministry of Environment, Natural Resources and Energy (MENRE) provide policy direction and sectoral support. These institutions shape infrastructure planning, investment sequencing, regulatory compliance, and service delivery within the Freeport.

Social conditions in the Municipality of Parang include the presence of informal settler families (ISFs), including those occupying portions of PFEZ, as well as a limited supply of formal housing in surrounding

areas. The occupation of land within PFEZ by ISFs presents land use conflicts and constrains the efficient utilization of areas intended for port, logistics, and industrial development. These conditions also place additional demand on local infrastructure, utilities, and social services as economic activity and employment opportunities within the Freeport expand.

Addressing the presence of ISFs within PFEZ requires collaboration with the Ministry of Human Settlements and Development (MHSD) and Parang LGU regarding the relocation, resettlement, and housing programs. Coordinating these interventions with infrastructure development is critical to ensure orderly land use, minimize social displacement risks, and support inclusive and sustainable expansion of PFEZ while safeguarding the welfare of affected communities.

### **3.7 KEY FINDINGS AND DEVELOPMENT IMPLICATIONS**

A situational analysis was undertaken to assess the internal and external factors influencing the development potential of PFEZ. This analysis provides an evidence-based understanding of existing advantages, structural constraints, emerging opportunities, and potential risks that must be addressed through site development planning. The findings inform strategic decision-making and highlight critical considerations for aligning infrastructure investment, land use planning, environmental management, and institutional coordination.

The strengths of PFEZ are primarily derived from its strategic coastal location, which provides direct access to regional and international maritime routes and strengthens its role within regional logistics networks. Existing port facilities and its designation as a freeport provide a foundational platform for trade, logistics, and industrial activities. Institutional support from BEZA and BARMM government further enhances development readiness by providing regulatory oversight, investment promotion, and policy alignment. In addition, PFEZ presents strong potential for integration with halal industries and regional economic initiatives such as the BIMP-EAGA framework, which can expand market access and investment opportunities.

Despite these advantages, PFEZ faces several internal weaknesses that constrain its current performance and development capacity. Existing infrastructure and drainage systems remain inadequate in parts of the Freeport, limiting operational efficiency and resilience. The presence of informal settlements and unresolved land tenure issues within PFEZ creates land use conflicts and restricts the optimal use of areas intended for port and industrial functions. Furthermore, limited investor support facilities and insufficient utility capacity reduce the overall competitiveness of the Freeport as an investment destination.

The external environment presents significant opportunities that can support the long-term growth of PFEZ. The planned relocation of the BARMM Government Center in nearby areas is expected to stimulate economic activity, improve institutional accessibility, and increase demand for logistics and support services. Expanding halal industry value chains and deeper integration into regional logistics networks offer opportunities to diversify economic activities and strengthen PFEZ's role as a trade gateway. Environmental assets within and around the Freeport, including coastal and mangrove areas,

also present opportunities for conservation-led tourism and climate resilience initiatives that can complement economic development.

At the same time, PFEZ faces external threats that require proactive management. Its coastal location exposes the area to natural hazards such as storm surges and flooding, which pose risks to infrastructure and operations. Without effective regulation and enforcement, development activities may lead to environmental degradation, undermining long-term sustainability. Institutional overlaps and unclear governance arrangements among agencies may also weaken implementation efficiency if not addressed through a clear and coordinated management framework.

Overall, these findings underscore the need for a balanced and integrated spatial development plan that consolidates infrastructure upgrading, environmental protection, and investment readiness within a coherent institutional and regulatory framework. Such an approach is essential to ensure the orderly, resilient, and sustainable development of PFEZ.

## CHAPTER 4. DEVELOPMENT CONSTRAINTS AND OPPORTUNITIES

A rigorous understanding of the development constraints and potentials of PFEZ underpins the formulation of a realistic, implementable, and sustainable spatial development strategy. This assessment systematically examines the physical, environmental, socio-economic, and institutional factors that shape land suitability, infrastructure capacity, and investment readiness within the Freeport. By explicitly identifying limitations arising from site conditions, environmental sensitivities, infrastructure gaps, and governance arrangements, the analysis establishes clear parameters for feasible development.

At the same time, the assessment situates PFEZ within its broader regional, national, and global context, emphasizing its strategic coastal location, port infrastructure, and policy support mechanisms. This approach enables planners to leverage the comparative advantages of PFEZ while addressing its vulnerabilities through targeted spatial, infrastructure, and regulatory interventions. Consequently, the analysis ensures that future growth directions align with BARMM's development priorities, strengthen regional integration, and support long-term economic competitiveness and resilience.

### 4.1 PHYSICAL AND ENVIRONMENTAL CONSTRAINTS

Several physical and socio-economic factors constrain both the current condition and future development of PFEZ, influencing how land can be utilized, how infrastructure systems perform, and how development can be phased and implemented. These constraints arise from site-specific environmental conditions, existing infrastructure limitations, and surrounding social and institutional contexts, all of which shape development feasibility and investment readiness. A clear understanding of these factors is essential to guide appropriate land use planning, infrastructure upgrading, and risk mitigation measures, and to ensure that future development within PFEZ proceeds in a coordinated, realistic, and sustainable manner.

#### 4.1.1 Environmental Constraints

**Mangrove Preservation and Ecological Sensitivity.** Mangrove forests occupy portions of the southeastern and central coastline of PFEZ. These ecosystems perform vital ecological functions such as shoreline stabilization, biodiversity conservation, and carbon sequestration. However, their presence limits direct expansion toward certain coastal zones. These areas must therefore be treated as no-build zones and integrated into the site's open space and eco-tourism framework.

**Hazard Susceptibility.** Parts of PFEZ are susceptible to storm surges, tsunamis, and flooding due to its coastal exposure and low elevation. The hazard mapping conducted by the Ministry of Environment, Natural Resources and Energy (MENRE) identifies critical zones where development intensity should be restricted or designed with adaptive infrastructure measures such as elevated foundations, flood barriers, and stormwater management systems.

#### 4.1.2 Infrastructure Constraints

**Inadequate Drainage and Utility Systems.** The existing drainage network is insufficient to effectively manage heavy rainfall and surface runoff. Similarly, the water and power supply systems require upgrading to support future industrial and residential growth.

**Limited Internal Road Connectivity.** Current internal roads are narrow and lack organized circulation patterns, affecting cargo movement and internal accessibility. The road network must be restructured into a hierarchical system of primary, secondary, and service roads connecting all functional zones to the port, RORO terminal, and commercial areas.

**Port Facilities and Land Constraints.** The port's existing wharf and transit areas have limited capacity to accommodate the increasing volume of cargo and passenger traffic. Additionally, undeveloped and submerged lands adjacent to the port restrict expansion.

#### 4.1.3 Institutional and Social Constraints

**Informal Settlements and Land Tenure Issues.** Unregulated settlement growth within the ecozone affects rational land use and investor confidence. Relocation and Resettlement Housing Development Programs must be implemented in coordination with the Ministry of Human Settlements and Development (MHSD) and the local government of Parang.

**Governance and Regulatory Gaps.** While BEZA serves as the principal managing entity, coordination among regional ministries, local governments, and port authorities needs further institutionalization. The formulation of BEZA Law Implementing Rules and Regulations (IRR) and the BEZA-PFEZ Manual of Operations are essential to streamline administrative processes and clarify mandates.

**Environmental Compliance and Monitoring Capacity.** The absence of a comprehensive environmental monitoring system constrains compliance with national and regional environmental regulations.

### 4.2 LEGAL EASEMENTS AND DEVELOPMENT SETBACKS

Legal easements within PFEZ impose mandatory spatial constraints that directly affect land use allocation, infrastructure layout, and development intensity. These easements arise from Philippine civil, water, environmental, and building laws and must be integrated into the Site Development Plan (SDP) to ensure legal compliance and development feasibility.

The most critical constraint is the coastal and foreshore easement along Illana Bay. Under the Water Code of the Philippines (PD 1067) and DENR foreshore regulations (e.g., DAO 2004-24), a strip of land measured landward from the mean high water line is reserved for public use and environmental protection. As commonly applied in planning practice, this easement ranges from 3 meters in urbanized areas to 20 to 40 meters in coastal, agricultural, or environmentally sensitive zones. Within PFEZ, this



easement limits permanent structures along the shoreline and requires DENR clearance or a foreshore lease for any port-related improvements or reclamation works.

Riparian easements also apply to rivers, creeks, and drainage channels within and adjacent to PFEZ. These easements reserve riverbanks for flood conveyance, maintenance, and public access, restricting building construction and requiring setbacks for roads, utilities, and port facilities that intersect natural waterways.

In addition, building setbacks and open space requirements under the National Building Code (PD 1096) govern minimum distances from property lines, roads, and internal circulation corridors. These standards affect the siting of warehouses, administrative buildings, and support facilities within the Freeport and establish baseline requirements for light, ventilation, fire safety, and access.

Environmental easements and buffers imposed through the Environmental Impact Statement (EIS) System (PD 1586) further constrain development in ecologically sensitive areas, particularly mangrove zones within the southeastern portion of PFEZ. Environmental compliance certificates (ECCs) typically prescribe no-build buffers and conservation areas that must be respected regardless of land ownership or zoning classification.

Collectively, these legal easements define non-negotiable spatial limits within PFEZ. Accurate delineation of shoreline lines, watercourse boundaries, mangrove buffers, and statutory setbacks is therefore essential to avoid land use conflicts, reduce permitting risks, and ensure that port expansion, reclamation, and estate development proceed in accordance with national and BARMM regulatory requirements.

### 4.3 DEVELOPMENT OPPORTUNITIES AND STRATEGIC ADVANTAGES

Despite the constraints, PFEZ possesses significant locational and functional advantages that position it as a major economic driver for BARMM and Mindanao. These potentials are classified as locational, economic, and institutional strengths.

#### 4.3.1 Locational Advantages

**Strategic Maritime Gateway.** Polloc Port is strategically located along Illana Bay, providing direct maritime access to Central and Western Mindanao. It is part of the BASULTA RORO Network, connecting Basilan, Sulu, and Tawi-Tawi with mainland Mindanao and serving as a conduit for domestic and international trade.

**Proximity to the Regional Government Center (RGC).** The planned relocation of the BARMM Regional Government Center to Barangay Sarmiento, adjacent to Polloc, significantly enhances the area's potential for urban growth and administrative services. This proximity supports the development of complementary facilities such as government offices, housing, and logistics hubs.

**Land Availability for Expansion.** A considerable portion of PFEZ remains undeveloped, providing opportunities for industrial, commercial, and mixed-use developments while maintaining areas for environmental preservation and tourism.

#### 4.3.2 Economic Potentials

**Halal Hub Development.** Mindanao's strong capacity to produce halal commodities such as tuna, sardines, coconut, and banana positions PFEZ as a leading center for halal logistics and processing in the region. The creation of a Halal Certification Office, the conduct of halal compliance training, and the provision of incentive programs for halal enterprises reinforce its ability to access global halal markets, particularly within the BIMP-EAGA framework.

**Integration with Regional and Global Value Chains.** PFEZ's inclusion in the BIMP-EAGA economic corridor and the South-Central Mindanao Corridor Strategy of MinDA enhances its connectivity and trade competitiveness. This strategic integration promotes lower transport costs, broader investor networks, and cross-border cooperation with neighboring ASEAN economies.

**Tourism and Eco-Recreation Potential.** The coastal and mangrove areas offer opportunities for ecotourism and recreational development, such as boardwalks, viewing decks, and eco-green parks. These developments can promote environmental awareness, generate employment, and diversify the zone's income streams.

#### 4.3.3 Institutional and Governance Potentials

**Empowered Regional Economic Authority.** The creation of BEZA provides a dedicated institutional mechanism to manage, promote, and regulate the region's freeports and ecozones. This authority ensures alignment with BARMM's economic priorities and facilitates public-private partnerships for infrastructure and investment projects.

**Enabling Policy Environment.** The inclusion of PFEZ in the Bangsamoro Development Investment Program (BDIP) and Freeport Modernization Program (FMP) highlights strong institutional commitment to upgrade port facilities, utilities, and support services across BARMM.

**Multi-Stakeholder Support and Partnerships.** The collaborative participation of national agencies, BARMM ministries, and local governments in planning workshops reflects a shared vision for PFEZ as a regional growth catalyst. Partnerships with international halal organizations and private logistics firms further reinforce its competitiveness.

#### 4.3.4 Comparative Advantage and Competitive Edge

PFEZ's competitiveness is built on three core strengths. First, its strategic location near Central Mindanao's production areas and the island provinces offers inherent advantages in logistics and connectivity. Second, strong institutional support through BEZA provides clear regulations, effective governance, and streamlined incentive administration for investors. Third, active participation in regional

cooperation initiatives strengthens investment exposure and supports cross-border trade. These strengths position PFEZ as a key economic driver for BARMM, fostering inclusive growth, attracting investments, and generating employment opportunities. **Table 1** summarizes the sectoral development constraints and opportunities for PFEZ.

**Table 1. Summary of Constraints and Potentials**

| Category              | Constraint                                        | Potential / Opportunity                                    |
|-----------------------|---------------------------------------------------|------------------------------------------------------------|
| <b>Environmental</b>  | Hazard-prone coastal zones; mangrove restrictions | Eco-tourism and environmental management initiatives       |
| <b>Infrastructure</b> | Limited road, drainage, and utility systems       | Upgrading and expansion of port, power, and water systems  |
| <b>Social</b>         | Informal settlements, lack of housing             | Resettlement and community development programs            |
| <b>Institutional</b>  | Coordination and regulatory gaps                  | Strengthened BEZA framework and stakeholder partnerships   |
| <b>Economic</b>       | Limited industrial base                           | Halal industry, logistics hub, BIMP-EAGA trade integration |

PFEZ possesses a unique combination of environmental assets, logistical advantages, and institutional support that collectively form a robust foundation for its future transformation into a regional economic powerhouse. The subsequent chapters build on these insights to formulate the spatial development strategy and structure plan that will guide its phased and sustainable growth.

## CHAPTER 5. SITE DEVELOPMENT PLAN AND PHASING STRATEGIES

### 5.1 OVERALL SPATIAL STRUCTURE AND PLANNING FRAMEWORK

The Site Development Plan (SDP) for PFEZ defines the physical layout and development structure that will guide land use, infrastructure placement, and growth over the long term. The plan organizes how economic activities, institutions, infrastructure, environmental areas, and community spaces function together within a clear and coordinated development pattern.

This SDP converts the vision and strategic direction of PFEZ into a practical spatial strategy. It guides where and when development occurs, how investments are phased, and how infrastructure supports port operations and related activities. The Plan ensures that expansion remains efficient, environmentally responsible, and responsive to social and economic needs.

#### 5.1.1 Planning Methodology

The structure planning process for PFEZ applied a participatory, evidence-based, and iterative approach that aligns with both the BEZA planning mandates and the Bangsamoro Planning and Development Authority (BPDA) regional development framework. The methodology involved several interrelated phases:

- 1. Baseline Assessment and Situation Analysis**  
This phase reviewed physical, environmental, socio-economic, infrastructure, and institutional conditions within PFEZ to identify development constraints and opportunities that informed spatial and infrastructure planning.
- 2. Visioning and Stakeholder Workshops**  
Stakeholder workshops engaged BEZA, the Parang LGU, and regional ministries to define a shared development vision and align technical planning with institutional priorities and implementation roles.
- 3. Spatial Strategy Formulation**  
This phase developed a conceptual land use and zoning framework that organized development areas, circulation, open spaces, and buffers based on site constraints, hazards, and investment potential.
- 4. Validation and Refinement**  
The planning team refined the structure plan using stakeholder inputs, field validation, and technical updates to improve spatial coherence, regulatory alignment, and implementation feasibility.

## 5. Detailed Land Use Strategy Formulation

This methodology translated the approved structure plan into detailed land use allocations, development densities, and site-level controls to guide zoning, infrastructure placement, and phased development within PFEZ.

## 6. Phasing and Investment Programming

This phase sequenced priority projects from 2026 to 2040 based on infrastructure needs, resource availability, and institutional readiness to support orderly and manageable development.

This process ensured that the Plan was not only technically robust but also responsive to the aspirations of the community, government institutions, and private stakeholders.

### 5.1.2 Spatial Development Strategy

The spatial strategy for PFEZ adopts a Hub-and-Corridor Model that places the port and logistics hub at the center of economic activity. This core functions as the primary generator of trade, employment, and investment, while surrounding commercial, industrial, residential, and environmental zones support and complement port operations. The strategy seeks to organize land uses in a manner that strengthens economic performance while promoting livability, environmental protection, and long-term resilience. By structuring development around clear functional relationships and movement corridors, the plan ensures that growth remains coordinated, efficient, and responsive to both market and environmental conditions.

The spatial development strategy is guided by a set of key principles that shape land use organization, infrastructure planning, and long-term development within PFEZ.

**Functional Integration.** This principle organizes industrial, port, commercial, and residential areas into a coordinated spatial system that minimizes land use conflicts, improves operational efficiency, and supports daily interaction between workplaces, services, and housing.

**Environmental Sensitivity.** This principle protects mangrove forests, green buffers, and open spaces to conserve biodiversity, reduce environmental risks, and enhance ecological functions while maintaining environmental quality within PFEZ.

**Connectivity and Accessibility.** This principle establishes a clear transport hierarchy that links internal development zones to each other and to external road and maritime networks, supporting efficient movement of goods, services, and workers.

**Phased Implementation.** This principle sequences development so that essential infrastructure, utilities, and institutional facilities are provided before major expansion, ensuring orderly growth aligned with resource availability and implementation capacity.

**Resilience and Adaptability.** This principle integrates climate-responsive design, disaster risk reduction measures, and sustainable resource management to enable PFEZ to respond effectively to environmental hazards and future development demands.

These principles translate into a structure plan that balances economic activity, social welfare, and environmental sustainability.

### 5.1.3 Key Spatial Components

#### **Core Economic Spine**

The structure plan organizes PFEZ around a core economic spine anchored by the Port Operation Zone (POZ), which functions as the primary center for trade, logistics, and port-related activities. This zone accommodates key maritime operations, cargo handling, and support facilities that drive economic activity within PFEZ.

The Port Operation Zone links directly to the RORO Port Development Zone and the Commercial Development Zone, forming a continuous and integrated corridor that supports freight movement, passenger transport, and commercial exchange. This spatial continuity reduces transfer time, improves operational efficiency, and strengthens the role of PFEZ as a regional logistics hub. The commercial areas along this spine provide spaces for offices, trade-related services, retail, and support facilities that serve port users, investors, and workers.

Inland industrial and mixed-use clusters reinforce the core economic spine by accommodating manufacturing, processing, warehousing, and service activities that depend on port access. These clusters also include areas for workforce housing, social services, and daily amenities, which reduce travel demand and support a balanced work–live environment. Together, the core economic spine and its supporting zones create a coordinated spatial structure that aligns port operations, economic activity, and community needs within PFEZ.

#### **Connectivity and Circulation Framework**

The SDP establishes a clear connectivity and circulation framework to support efficient movement within PFEZ and to strengthen its linkage with surrounding areas. The framework organizes mobility through a hierarchical road system that defines access, circulation, and service functions, ensuring that transport infrastructure supports port operations, commercial activities, and community needs in an orderly manner.

**Arterial Roads.** They form the main circulation spine of PFEZ. These roads connect the Port Operation Zone to the Barangay Sarmiento access road and the proposed Coastal Road, and accommodate high traffic volumes, heavy cargo vehicles, and continuous freight movement. Their alignment prioritizes direct access to port and logistics areas while minimizing conflicts with local circulation. The plan provides island planting strips along arterial roads to physically separate traffic directions, improve road safety, and

enhance visual quality. Planting strips and sidewalks run along both sides of arterial roads to support pedestrian movement, provide shade, and serve as buffers between vehicular traffic and adjacent land uses.

**Collector Roads.** These roads support internal movement by serving commercial, residential, and mixed-use zones. These roads connect local streets and service roads to the arterial network and facilitate the daily movement of workers, residents, and service vehicles. Their design balances traffic efficiency with accessibility and safety. The plan includes planting strips and continuous sidewalks along collector roads to improve pedestrian safety, manage stormwater runoff, and contribute to a greener street environment.

**Service Roads.** These roads provide localized access to utility corridors, industrial support areas, maintenance zones, and green spaces. These roads enable operational and servicing activities without interfering with main traffic routes, improving functional separation and site management.

The Plan also integrates pedestrian and non-motorized pathways within mixed-use, residential, and ecotourism zones. Walkways and sidewalks promote safe and convenient movement for workers, residents, and visitors, reduce reliance on motorized transport for short trips, and support a more accessible and human-scaled environment within PFEZ.

### **Open Space and Environmental System**

The structure plan integrates a comprehensive open space and environmental system that supports ecological protection, climate resilience, and quality of life within PFEZ. The Open Space Network Plan organizes green and open spaces into a functional hierarchy that balances environmental conservation with recreational and visual needs across developed and undeveloped areas.

**Buffer Strips and Greenbelts.** These form continuous ecological barriers that separate industrial and port activities from residential and mixed-use zones. These green spaces reduce noise, control dust, improve air quality, and provide visual screening, while also supporting stormwater management and microclimate regulation.

**Eco-Green Parks.** These parks provide landscaped recreational areas for workers, residents, and visitors. These parks offer spaces for rest, leisure, and social interaction, and contribute to urban cooling and environmental quality. Their strategic placement near employment and residential areas improves daily access to open spaces and enhances site livability.

**Mangrove Ecopark.** This area preserves existing mangrove areas and integrates low-impact facilities such as boardwalks, viewing decks, and educational trails. This area supports biodiversity conservation, coastal protection, and environmental education, while allowing controlled public access that does not disrupt sensitive ecosystems.



**Pocket and Linear Parks.** Open spaces distribute greenery within built-up zones and along circulation corridors. These spaces improve walkability, connect larger open spaces, and introduce vegetation into dense development areas, reinforcing a continuous green network throughout the PFEZ.

Overall, the open space and environmental system strengthens the spatial structure of PFEZ by integrating ecological protection with functional and recreational uses. This network supports environmental resilience, improves site livability, and ensures that economic development proceeds in balance with long-term environmental sustainability.

### **Utilities and Infrastructure Systems**

The SDP organizes utilities and infrastructure systems in an integrated manner to support current operations and accommodate future growth within PFEZ. The Plan aligns utility networks with the overall spatial structure to ensure efficient service delivery, operational reliability, and ease of expansion as development intensifies.

**Drainage and Stormwater System.** The drainage and stormwater system will follow a comprehensive Drainage Master Plan to be initiated by BEZA-PFEZ. The system will manage surface runoff through an integrated network of canals, outfalls, and retention areas, reducing flood risk, protecting road infrastructure, and supporting safe port and industrial operations during heavy rainfall events.

**Water Supply System.** The water supply system prioritizes the rehabilitation of existing distribution lines and the enhancement of supply reliability across all development zones. The Plan proposes the establishment of a water desalination facility to supplement groundwater sources and address the increasing demand from industrial, commercial, and residential users, thereby improving water security and reducing reliance on local aquifers.

**Power Supply System.** The power infrastructure strategy includes the development of a dedicated power substation and an internal distribution network to provide stable and sufficient energy for port operations, industrial activities, and support facilities. The network design supports future load increases and improves system reliability across the site.

**Solid Waste Management.** Solid waste management measures include the establishment of an integrated waste management database to track waste generation and handling, a residual containment area for non-recyclable materials, and material recovery facilities to support waste segregation and recycling. These components promote efficient waste handling and compliance with environmental standards.

**Information and Communications Technology.** The information and communications technology network establishes site-wide fiber-optic connectivity to support digital integration. This system enables smart port operations, enhances data transmission, and improves operational efficiency across business and administrative functions.

The Plan arranges all utility systems within a coordinated grid of underground and overhead networks aligned with the road system. This layout improves accessibility for maintenance, reduces conflicts between utilities, and allows future expansion with minimal disruption to ongoing operations.

### **Legal Easements and Buffer Areas**

The SDP incorporates legal easements and buffer area requirements to protect environmental resources, reduce hazard exposure, and ensure compliance with national planning and environmental regulations. These provisions guide land use allocation and establish clear development limits that support safe, orderly, and sustainable site development within PFEZ.

**Coastal Easement.** The Plan observes a coastal easement with a minimum width of 20 meters measured from the mean high-water mark, consistent with DENR Administrative Order No. 2008-26. This easement preserves public access, protects coastal ecosystems, and provides a buffer against storm surges and coastal erosion. Development within this zone remains restricted to low-impact and protective uses.

**River Easement.** River and drainage easements follow the Water Code of the Philippines (Presidential Decree No. 1067), which requires setbacks ranging from three (3) to ten (10) meters from natural waterways, depending on channel type and location. These easements maintain natural drainage functions, reduce flood risk, and allow access for maintenance and waterway management.

**Utility Easement.** Utility easements apply to electrical, water, and information and communications technology networks in accordance with the National Building Code (Presidential Decree No. 1096) and applicable standards issued by energy and utility authorities. These setbacks ensure safe installation, operation, and maintenance of utility infrastructure while minimizing conflicts with adjacent land uses.

**Greenbelt Buffers.** Greenbelt buffers surround industrial and port areas with a minimum width of 15 meters. These buffers reduce noise, control dust and emissions, improve air quality, and provide visual screening between heavy industrial uses and adjacent residential or mixed-use zones. Together, these easements and buffers form an integrated environmental and safety framework that supports resilient and compliant site development.

Overall, legal easements and buffer areas provide a clear spatial framework that protects environmental resources, reduces disaster risks, and guides orderly land use, ensuring regulatory compliance, operational safety, and long-term resilience within PFEZ.

## **5.2 LAND USE STRATEGIES**

The overall development of PFEZ is guided by the concept of a Port-Centric Economic Township, where maritime, industrial, commercial, and residential functions coexist within an environmentally sustainable layout. This concept organizes land uses around the port as the main economic driver while ensuring that supporting activities remain accessible, functional, and compatible with environmental conditions and long-term growth objectives (**Map 1**).

## LAND USE STRATEGIES

### Land Use Plan

#### ADMINISTRATIVE CORE

This area will serve as the governance and management center of the Polloc Freeport and Ecozone, housing key administrative offices and support facilities. It will also accommodate socio-economic support functions essential for port operations, such as regulatory services, trade facilitation, logistics coordination, and community support programs, ensuring efficient management and seamless operation of the Freeport.

#### FUTURE EXPANSION AREA

This area is reserved for the future growth of port operations, support facilities, and related infrastructure, strategically located adjacent to the Administrative Core to accommodate the evolving needs of Polloc Freeport and Ecozone.

#### UTILITIES

This zone is dedicated to essential support facilities for Polloc Freeport and Ecozone, including power and water substations, waste collection and containment areas, and other critical infrastructure. It ensures the continuous and efficient operation of port activities by providing the necessary services and utilities.

**TO COASTAL ROAD**  
Proposed Secondary Access

#### PORT SUPPORT AND COMMERCE HUB

This zone is planned for commercial, retail, and service-oriented developments that support the operations of the Port Operation Zone. It will include a business one-stop shop, training centers, and other facilities designed to enhance economic activity, provide services for port users.

#### ECOGREEN PARK

This zone provides green and open spaces for leisure, recreation, and community activities within Polloc Freeport and Ecozone. It features landscaped parks, walking areas, and a detention pond that supports both stormwater management and environmental sustainability, creating a pleasant and functional environment for port workers, residents, and visitors.

#### LEGEND

- Industrial
- Commercial
- Mixed-Use Area
- Tourism
- Residential
- Planned Unit Development
- Infrastructure
- Buffer and Greenbelt
- Parks and Recreation
- Mangrove
- Detention Pond and Inland Water
- Municipal Water
- PFEZ Boundary



#### STAFF HOUSING CLUSTER

This zone is designated for residential accommodations for employees and personnel of Polloc Freeport and Ecozone. It includes well-planned housing units, recreational areas, open spaces, and a place of worship, providing a safe, comfortable, and supportive environment that promotes the well-being and balanced lifestyle of the workforce.

#### EXISTING PORT OPERATION ZONE (POZ)

This area hosts key port facilities and logistics infrastructure supporting cargo handling, warehousing, and vessel operations. Ongoing and planned developments include the upgrading of port utilities, expansion of berthing areas, and enhancement of cargo storage and support services to strengthen Polloc Freeport's role as a major trade and logistics hub in the region.

#### PORT OPERATION ZONE (POZ) RECLAIMED AREA

This proposed reclamation area lies adjacent to the existing Port Operation Zone and fronts Illana Bay. The development aims to create additional land for port operations, extend the main wharf, and provide space for future locators and expanded cargo-handling facilities to support the growing maritime and trade activities of Polloc Freeport.

#### RORO PORT DEVELOPMENT ZONE

This zone encompasses the operational Roll-On/Roll-Off (RORO) Port that primarily handles cargo movement and passenger transfer to and from Polloc. Planned improvements include modernizing port infrastructure, building a new passenger terminal with amenities and commercial spaces, and developing an integrated transport hub connected to the nearby commercial district. These initiatives aim to create a more efficient, comfortable, and well-connected gateway for travelers and traders within the Freeport and surrounding municipalities.

#### MANGROVE ECOPARK

This zone is dedicated to the restoration and conservation of mangrove ecosystems along the coastline of Polloc Freeport and Ecozone. It features ecotourism facilities such as boardwalks, viewing decks, and educational trails, complemented by restaurants, souvenir shops, and other visitor services. The development promotes environmental awareness, biodiversity protection, and sustainable recreation for both tourists and the local community.

#### PLANNED UNIT DEVELOPMENT (PUD)

This zone has potential for future expansion of the Port Operations Zone and can accommodate medium-scale commercial facilities and non-pollutive industries, such as containerized storage, warehouses, and cold storage units.

**TO BARANGAY SARMIENTO**  
via National Road

#### FREEPORT CIVIC AND COMMERCE HUB

This zone is envisioned as a dynamic commercial hub along the main entrance road of Polloc Freeport and Ecozone, hosting hotels, guest houses, restaurants, duty-free shops, and other business establishments. It will feature intermodal transport terminals, parking facilities, parks, and recreational areas, complementing the proposed Regional Government Center in the neighboring Barangay Sarmiento and supporting integrated economic, administrative, and community activities.

**Map 1. Land Use Strategies, Polloc Freeport and Economic Zone (2025)**



### 5.2.1 Port Core

The Port Core occupies the northern portion of PFEZ and functions as the primary operational and logistics center of the site, as illustrated in the Land Use Plan. This area accommodates both the existing Port Operation Zone (POZ) and the proposed expansion areas and consolidates key maritime, cargo-handling, and port support functions that define the role of PFEZ as a regional logistics hub.

**Existing Port Operation Zone (POZ).** The existing POZ hosts the core port facilities and logistics infrastructure that support current maritime operations. These include the main wharf, vessel berthing areas, cargo loading and unloading zones, container yards, and operational support facilities. The zone also accommodates utilities, security installations, and port management structures that enable efficient handling of domestic and international cargo. The concentration of these facilities within a secured area allows streamlined port operations and compliance with port safety and security requirements.

**Proposed POZ Reclaimed Area and Future Expansion Area.** The SDP identifies a proposed reclamation area adjacent to the existing POZ along the Illana Bay frontage. This reclaimed area is intended to expand the Port Operation Zone and provide additional land for future port-related uses. Planned developments include extended wharf structures, additional berthing areas, expanded cargo-handling and storage facilities, and space for future locators and logistics operators. The reclamation strategy allows the port to increase capacity, accommodate larger vessels, and respond to projected growth in trade volumes without displacing existing facilities. In addition, designated future expansion areas within the Port Core reserve inland space for support facilities and infrastructure that will complement the reclaimed port areas.

**Wharf and Existing Transit Shed.** The Port Core includes the main wharf facilities that support vessel berthing and maritime services. Adjacent to the wharf is the existing transit shed, which provides covered space for temporary cargo storage, consolidation, inspection, and staging prior to onward transport. These facilities form the backbone of present port operations and play a critical role in import and export processing within PFEZ.

**Administrative Core.** Within the Port Core, the administrative core serves as the governance and management center of the Freeport. It houses key administrative offices, regulatory units, and operational support facilities responsible for port management, trade facilitation, security coordination, and day-to-day operations. Its location adjacent to the POZ allows direct coordination between management functions and port activities, improving operational control and response efficiency.

**Access Control and Security.** For operational security and efficiency, the entire Port Operation Zone, including existing and future expansion areas, is enclosed and designated for restricted access. Entry is limited to authorized port operators, logistics service providers, and regulatory agencies. This controlled access arrangement ensures safe cargo handling, adherence to port security standards, and uninterrupted port operations.

**Port Support and Commerce Hub.** Immediately adjacent to the Port Operation Zone is the Port Support and Commerce Hub, which functions as a mixed-use support area for port-related activities while

remaining publicly accessible. This zone accommodates commercial, service, and office uses that cater to port users, investors, and visitors. The existing Business One Stop Shop building is located within this hub and facilitates essential regulatory and transaction services, including customs, immigration, quarantine, and other clearance functions. Unlike the POZ, this area is not enclosed within the Port Core security perimeter, as it also serves non-operational port users and visitors. Its location allows it to function as a transition zone between the secured port area and the broader development zones, supporting port efficiency while maintaining accessibility for service-oriented activities.

Overall, the Port Core establishes a secure, efficient, and expandable operational foundation for PFEZ. By integrating existing port facilities, planned reclamation areas, administrative functions, and support services within a clearly organized spatial structure, the SDP strengthens port capacity, improves operational coordination, and ensures readiness for long-term growth while maintaining appropriate access control and public interface zones.

### 5.2.2 Commercial Spine and Mixed-Use Cluster

The Commercial Spine forms the primary internal development corridor of PFEZ, linking the Port Core to the external access road leading to Barangay Sarmiento, as illustrated in the Land Use Plan. This corridor functions as the main spatial and functional interface between the secured port areas and the publicly accessible zones of the Freeport, creating a clear transition from intensive port operations to commercial, civic, and community-oriented activities.

**Freeport Civic and Commerce Hub.** Along the Commercial Spine, the Freeport Civic and Commerce Hub functions as a focal area for commercial, administrative, and civic activities that support the daily operational and service requirements of PFEZ. This hub accommodates offices for port-related agencies, financial and business services, retail establishments, food outlets, and other service-oriented uses that cater to port operators, investors, workers, and visitors. Its location along the main circulation route ensures high visibility, convenient access, and sustained activity throughout the day, reinforcing its role as the functional and economic backbone of the Freeport.

**Intermodal Public Transport Terminals.** The Freeport Civic and Commerce Hub also integrates intermodal public transport terminals designed to improve internal and external connectivity. These facilities allow the efficient transfer of passengers between land-based transport modes, such as buses, vans, and shuttle services, and maritime transport services within the Freeport. Direct linkages from the hub to the RORO Port Development Zone support passenger movement to and from Basilan, Sulu, and Tawi-Tawi, while internal transport connections provide access to the Port Operation Zone for authorized personnel. This intermodal arrangement enhances mobility, reduces congestion, and improves accessibility for workers, visitors, and port users.

**Mixed-Use Cluster.** Adjacent to the Commercial Spine, mixed-use clusters complement the Civic and Commerce Hub by integrating commercial, institutional, and limited residential components within walkable development blocks. These clusters provide flexible spaces for hotel accommodation, convention and meeting venues, offices, retail, small-scale services, and support facilities that serve both

port-related activities and nearby residential areas. Their proximity to the intermodal transport facilities strengthens accessibility, reduces travel distances, and supports efficient movement across PFEZ.

Together, these developments form a coordinated system that links economic activity, mobility, and community services. This integrated arrangement enhances the efficiency of port operations, supports regional connectivity through the RORO port, and contributes to the development of PFEZ as an accessible, well-connected, and investor-ready economic zone.

### **5.2.3 Planned Unit Development**

The Planned Unit Development (PUD) area is located further inland from the Freeport Civic and Commerce Hub, as shown in the Land Use Plan, and serves as a flexible development zone that supports the long-term expansion requirements of PFEZ. This area provides strategic reserved land that can respond to changing operational, market, and investment needs associated with port growth and regional trade dynamics.

The PUD zone accommodates medium-scale commercial facilities, logistics support services, and non-pollutive industrial uses such as warehousing, cold storage, and light halal-processing activities. These uses benefit from proximity to the port and commercial areas, while avoiding the operational constraints of the secured Port Operation Zone. This spatial arrangement allows port-related enterprises to operate efficiently without contributing to congestion or security risks within the core port facilities.

A key feature of the PUD area is its planning flexibility. The zone allows adaptable parcel configurations, phased development, and mixed building typologies that can evolve over time in response to port expansion, new trade patterns, and emerging industries. This flexibility enables PFEZ to accommodate future locators, value-added logistics services, and support industries that may not be fully defined at the current planning stage.

Depending on the nature of future developments, portions of the PUD area may be enclosed and subject to controlled access, particularly if used for industrial or logistics functions that require security, operational control, or regulatory compliance. This provision allows the PUD to function either as an open commercial support area or as a secured industrial enclave, consistent with the specific requirements of future locators.

The PUD area also functions as a transition zone between the intensive commercial activities of the Commercial Spine and the residential, mixed-use, and environmental areas further inland. Its integration with the internal road network and designated utility corridors ensures efficient access to power, water, drainage, and information and communications infrastructure, supporting scalable development without disrupting adjacent zones.

In summary, the PUD area enhances the resilience and adaptability of PFEZ by reserving a regulated yet flexible zone for future expansion. Its capacity to adjust land uses in response to evolving port and logistics needs helps sustain the Freeport's competitiveness, investment readiness, and long-term development viability.

#### 5.2.4 Residential Cluster

The Residential Cluster occupies the southwestern portion of PFEZ, as shown in the Land Use Plan, and serves as the primary area for workforce housing. This zone supports the accommodation needs of employees and staff working within the Freeport and adjacent port-related facilities. Its location reflects a planned balance between proximity to employment centers and the provision of a safe, healthy, and livable residential environment.

The Residential Cluster accommodates a range of housing types, including staff housing and dormitory-style units, designed to meet the varying needs of the port workforce. Residential layouts prioritize internal accessibility, safety, and adequate open spaces to support daily living requirements. Basic community facilities and neighborhood-scale amenities are planned within or near the cluster to support residents' well-being and reduce the need for long-distance travel.

The placement of the Residential Cluster away from the Port Operation Zone minimizes exposure to noise, heavy vehicle traffic, and industrial activities associated with port operations. At the same time, the cluster maintains efficient connectivity to the Port Core, Commercial Spine, and Freeport Civic and Commerce Hub through the internal road network and pedestrian links. This spatial relationship allows residents convenient access to workplaces while preserving residential comfort and safety.

The Residential Cluster also benefits from adjacency to eco-green parks, landscaped buffers, and open spaces, which enhance environmental quality and provide opportunities for recreation and community interaction. These green elements help buffer residential areas from more intensive land uses and contribute to improved microclimatic conditions.

The Residential Cluster plays a key role in supporting workforce stability and livability within the PFEZ. By providing accessible and well-located housing in close coordination with employment areas and open spaces, the cluster contributes to the development of the Freeport as a functional, inclusive, and sustainable economic zone.

#### 5.2.5 Ecological Belt

The Ecological Greenbelt occupies the southeastern and western portion of the site, as shown in the Land Use Plan, and plays a critical role in environmental protection and site resilience. This zone preserves existing mangrove forests that serve as natural coastal defenses against storm surges, flooding, and shoreline erosion. By maintaining these natural systems, the greenbelt reduces exposure of inland development areas to coastal hazards while supporting long-term climate resilience.

**Mangrove Ecopark.** The Mangrove Ecopark also supports low-impact ecotourism and environmental education activities. Planned features such as mangrove walks, boardwalks, viewing decks, and interpretive trails allow controlled public access without disrupting sensitive habitats. These activities promote awareness of coastal ecosystems while providing recreational and learning opportunities for workers, visitors, and nearby communities.



In addition, the greenbelt functions as an environmental buffer between developed zones and the coastline. It improves air quality, supports biodiversity, and contributes to natural water regulation by filtering runoff before it reaches coastal waters. Through its integration with open spaces, drainage systems, and adjacent development zones, the Ecological Greenbelt strengthens the balance between economic activity, environmental protection, and sustainable site development within PFEZ.

### **5.2.6 Road and Utility Network**

The SDP establishes a structured road and utility network that connects all functional zones of PFEZ, as illustrated in the Land Use Plan. The road system follows a clear grid-based layout that organizes movement within the site and provides direct links between the Port Core, Commercial Spine, Residential Cluster, Planned Unit Development Zone, and the Ecological Greenbelt. This structure improves traffic flow, shortens travel distances, and supports efficient access for port operations, service vehicles, workers, and visitors.

The utility network aligns with the road hierarchy and designated easements to support coordinated installation and maintenance of power, water, drainage, and information and communications technology systems. Power lines, water pipelines, drainage canals, and ICT facilities run along planned corridors, reducing conflicts with buildings and minimizing disruption during repairs or future upgrades. This approach also allows utilities to expand in phases as new development areas open.

The integration of roads and utilities also supports environmental management and resilience. Drainage systems follow road alignments to control surface runoff and direct stormwater toward detention areas and natural outfalls, reducing flood risks near built-up zones and sensitive coastal areas. Landscaped planting strips, sidewalks, and service corridors along major roads further enhance safety, walkability, and environmental quality. Through this coordinated network, the plan ensures that circulation, utilities, and future expansion work together efficiently while protecting core port operations and surrounding land uses.

## **5.3 MAJOR DEVELOPMENT ZONES**

The SDP organizes PFEZ into clearly defined development zones that support port efficiency, economic activity, community needs, and environmental protection. Each zone performs a specific function while remaining physically and operationally connected to the rest of the site. This zoning structure allows PFEZ to operate as an integrated port-centered economic district with capacity for phased growth.

### **5.3.1 Port Operations Zone (Existing Area)**

The existing Port Operations Zone functions as the core maritime and logistics area of PFEZ. It handles containerized and break-bulk cargo and accommodates the main port infrastructure required for daily shipping operations. The zone includes expanded wharf and berth areas designed to support modern cargo-handling equipment and increasing vessel sizes, ensuring readiness for higher cargo volumes and larger vessels.

Within the zone, designated areas are allocated for potential port locators and investors engaged in shipping, logistics, warehousing, and value-added port services. These spaces allow private operators to establish cargo-handling facilities, logistics yards, bonded warehouses, and specialized storage areas in close proximity to the wharf and berthing facilities. This arrangement strengthens operational efficiency, shortens cargo transfer distances, and enhances the attractiveness of PFEZ to port-related investors.

Container yards and transit sheds provide organized areas for temporary cargo storage, consolidation, and inspection, while a warehouse complex supports customs processing, logistics operations, and cold storage requirements, particularly for agricultural and halal products. Administrative and security buildings line the northern edge of the zone to maintain operational control and port security. Internal service roads, truck parking areas, power substations, CCTV systems, and high-mast port lighting support continuous and safe port operations. The internal layout clearly separates cargo handling areas from passenger-related movements, improving safety, circulation efficiency, and overall port performance.

### **Administrative Core and Future Administrative Expansion**

Adjacent to the existing Port Operations Zone is the Administrative Core, which serves as the governance and management center of PFEZ. In addition to existing administrative facilities, the SDP allocates a dedicated land cluster within the Administrative Core for the future expansion of administrative buildings and support facilities. This provision allows the gradual development of additional offices, regulatory units, training centers, and operational support facilities in line with the expansion of port activities and the increasing scale of Freeport operations.

The planned administrative expansion ensures that institutional capacity can grow alongside physical port development. Its proximity to the Port Operations Zone enables direct coordination between port management, regulatory agencies, and operational units, supporting efficient decision-making, monitoring, and service delivery as port activity intensifies over time.

### **Future Expansion Area (Northern PFEZ)**

Further north of the existing port and administrative areas, the SDP identifies a Future Expansion Area reserved for long-term growth of port-related operations, support facilities, and infrastructure. This area provides strategic reserve land that allows PFEZ to respond to future increases in trade volume, new logistics requirements, and emerging port-related industries without disrupting existing operations.

The Future Expansion Area may accommodate additional port support facilities, logistics yards, administrative extensions, and utility infrastructure, subject to future feasibility studies and detailed planning. By securing this area early in the land use framework, PFEZ ensures spatial flexibility, protects options for future development, and strengthens its capacity to adapt to long-term operational and market demands.

## **Port Support and Commerce Hub**

The Port Support and Commerce Hub functions as the primary service and interface zone between the secured Port Operations Zone (POZ) and the publicly accessible areas of PFEZ. This hub accommodates the Business One-Stop Shop Building, which houses BEZA offices, investor service counters, training facilities, and key regulatory agencies in a single, purpose-built location.

Positioned immediately adjacent to but outside the enclosed Port Operations Zone, the hub maintains strong functional linkage with port activities while remaining fully accessible to investors, service providers, and visitors. This arrangement allows regulatory, administrative, and commercial services to operate efficiently without compromising port security.

By centralizing business registration, permitting, customs coordination, and trade facilitation services, the Port Support and Commerce Hub streamlines transactions and improves institutional coordination. The clear separation between secured port functions and open administrative services enhances operational efficiency, supports ease of doing business, and reinforces the role of the hub as a critical support zone within PFEZ.

### **5.3.2 Reclaimed Port Operations Zone**

The reclaimed POZ extends the operational footprint of the existing port toward Illana Bay and provides the spatial capacity needed to support the long-term expansion of port operations. This area is intended to address the increasing demand for additional port locators, logistics operators, and maritime support facilities driven by projected growth in regional and international trade. By creating new developable land adjacent to the existing POZ, the reclamation allows PFEZ to accommodate future investments without disrupting ongoing port activities.

The proposed reclamation works include the construction of seawalls, ground improvement measures, and engineered fill designed to meet coastal protection, geotechnical stability, and structural load requirements. These interventions aim to create safe and functional port land that can support heavy infrastructure, cargo-handling equipment, and warehouse structures. The reclaimed area is planned to host additional wharf and berth facilities, expanded container yards, transit sheds, and warehouse complexes for logistics, cold storage, and other port-related uses. Administrative and security facilities remain integrated within the zone to ensure controlled access, operational oversight, and compliance with port security standards. Internal service roads, truck staging areas, power supply systems, CCTV coverage, and port lighting follow the same operational standards applied in the existing POZ, while the spatial layout maintains a clear separation between cargo-handling and passenger-related activities to avoid operational conflicts.

Prior to implementation, the reclamation and development of the expanded POZ require the conduct of detailed technical and feasibility studies by the Bangsamoro Economic Zone Authority. These studies should cover geotechnical conditions, coastal and hydrodynamic impacts, environmental and social safeguards, engineering design, cost implications, and market demand for additional port capacity. The results of these assessments will guide the final design, phasing, and investment strategy for the

reclaimed Port Operations Zone, ensuring that expansion proceeds in a technically sound, environmentally responsible, and economically viable manner.

### **5.3.3 RORO Port Development Zone**

The RORO Port Development Zone functions as the primary passenger and inter-island cargo terminal within PFEZ. It supports Roll-On/Roll-Off services that connect the mainland to nearby island provinces and adjacent municipalities, reinforcing the role of PFEZ as a key transport gateway within the region. This zone plays a dual role by accommodating both passenger movement and the transfer of light to medium cargo vehicles, requiring a layout that prioritizes safety, efficiency, and clear circulation.

The RORO Passenger Terminal Building provides essential facilities for travelers, including covered waiting lounges, ticketing and information counters, baggage handling areas, and designated loading and unloading zones. Planned improvements to the terminal focus on expanding floor area, improving passenger comfort, and upgrading building systems to meet projected increases in passenger volumes. The integration of commercial kiosks, food outlets, and basic services enhances user convenience while generating additional revenue to support terminal operations.

A key component of the RORO Port Development Zone is its direct connection to an intermodal public transport terminal located along the Commercial Spine. This transport hub enables seamless transfers between RORO services, buses, vans, and other public transport modes serving Barangay Sarmiento and surrounding areas. The coordinated placement of the passenger terminal and the transport hub reduces transfer times, improves accessibility for commuters and travelers, and strengthens integration between maritime and land-based transport systems within the Freeport.

The zone incorporates comprehensive safety and security measures, including centralized control facilities, CCTV coverage, public address systems, and clear wayfinding. Dedicated ingress and egress routes for private vehicles, buses, and freight ensure orderly traffic flow and minimize conflicts between pedestrians and vehicles. Through these improvements, the RORO Port Development Zone supports efficient passenger movement, enhances intermodal connectivity, and contributes to the overall functionality and accessibility of PFEZ.

### **5.3.4 Freeport Civic and Commerce Hub**

The Freeport Civic and Commerce Hub functions as the administrative, business, and civic center of PFEZ and occupies a strategic position along the main internal circulation route. It anchors key governance, service, and commercial activities that support both port operations and the broader Freeport community.

Commercial areas within the hub concentrate along the main road and primary boulevards, where high visibility and traffic volumes support retail, financial, and service-oriented uses. These frontage areas accommodate duty-free shops, restaurants, banks, business centers, and other commercial establishments that cater to port users, investors, workers, and visitors. Their location along major

movement corridors promotes continuous activity, strengthens the commercial character of the hub, and reinforces its role as a focal point for daily transactions and services.

Mixed-use areas extend along secondary roads branching from the main commercial corridors. These areas integrate offices, small-scale retail, service facilities, and limited accommodation uses such as hotels and guesthouses within walkable blocks. By distributing mixed-use development along secondary streets, the hub achieves a balanced urban form that supports active ground floors while allowing quieter functions to locate away from heavy traffic. This configuration improves land use efficiency, encourages pedestrian movement, and creates a gradual transition from intense commercial activity to adjacent residential and institutional zones.

Public parks and plazas interspersed within the hub provide civic open spaces for gatherings, informal meetings, and daily recreation. Pedestrian-friendly boulevards with landscaped medians, shaded walkways, and clearly defined crossings enhance walkability and support street-level commerce. Underground power and information and communications technology networks, centralized sewage treatment connections, and coordinated streetlighting maintain a clean, organized, and efficient urban environment. Through this layered arrangement of main-road commercial frontages and secondary-road mixed-use areas, the Freeport Civic and Commerce Hub supports economic activity, administrative functions, and a high-quality public realm within PFEZ.

### **5.3.5 Residential Development Zone**

The Residential Development Zone focuses on providing safe, accessible, and well-planned housing for employees, staff, and service workers directly supporting the operations of PFEZ. The zone accommodates low- to mid-rise residential buildings and dedicated staff housing designed to meet the daily living needs of the Freeport workforce. Housing layouts prioritize functionality, adequate ventilation, and efficient use of land while maintaining appropriate separation from intensive port and industrial activities.

Supporting community facilities within the residential cluster include a community health center and prayer area, which address essential social, cultural, and welfare requirements of residents. These facilities strengthen workforce well-being and contribute to stable, long-term occupancy within PFEZ.

Pocket parks, playgrounds, and distributed open spaces are integrated throughout the residential zone to enhance environmental quality and provide accessible areas for rest and recreation. These open spaces support physical activity, social interaction, and improved living conditions within a compact residential setting.

A dedicated transport terminal within the residential cluster links housing areas to the Commercial Spine and Port Core, enabling efficient daily commuting and reducing dependence on private vehicles. The internal layout emphasizes walkable neighborhoods, green corridors, and safe pedestrian routes that connect residents directly to employment areas, community facilities, and public transport, reinforcing the role of the residential cluster as a functional and supportive living environment for the PFEZ workforce.

### **5.3.6 Planned Unit Development (PUD) Zone**

The Planned Unit Development (PUD) Zone functions as a strategic reserve area that provides flexibility to support the long-term expansion needs of PFEZ. While the zone initially accommodates logistics facilities, warehousing, cold storage, and light industrial or port-support commercial uses, its planning framework allows adjustments in land use in response to future port expansion scenarios.

The PUD Zone can transition to accommodate either industrial or commercial functions depending on operational requirements, investor demand, and future feasibility studies. Parcel configurations, building footprints, and access arrangements allow the zone to host larger logistics estates, value-added processing facilities, or port-oriented commercial and service complexes without disrupting core port operations. Where industrial use becomes necessary, the zone may adopt controlled access measures or partial enclosure to meet security and operational standards.

The PUD Zone incorporates a structured network of internal roads, drainage systems, utility corridors, and buffer areas that allow development to expand in an orderly and efficient manner while protecting adjacent mangrove and ecotourism zones. This flexible framework allows the PUD Zone to adapt to future changes in trade demand, cargo characteristics, and investment trends.

Once the specific direction of future development is determined through detailed feasibility and market studies, the PUD Zone shall be guided by its own dedicated Master Development Plan. This subsequent plan will define land use configuration, access control, infrastructure standards, and phasing requirements to ensure that development within the PUD aligns with port expansion needs, environmental safeguards, and the long-term competitiveness and resilience of PFEZ.

### **5.3.7 Mangrove Ecopark**

The Mangrove Ecopark serves as a key environmental asset of PFEZ, combining ecosystem preservation with low-impact ecotourism development. Located primarily along the southeastern coastal edge and extending toward the central portion of the site, the ecopark highlights the protection and rehabilitation of existing mangrove areas while allowing carefully managed public access.

Ecotourism activities focus on nature appreciation and environmental learning that respect the sensitivity of the mangrove ecosystem. Elevated boardwalks and viewing decks give visitors safe access and views of Illana Bay without harming natural habitats. Designated areas allow eco-friendly kiosks and small refreshment facilities, while an interpretive center supports environmental education and awareness programs. LED lighting and selective fencing improve safety and allow limited evening use with minimal disturbance to wildlife.

Beyond tourism functions, the Mangrove Ecopark plays a critical conservation and resilience role within PFEZ. Central and coastal mangrove areas are reserved for preservation and active rehabilitation to strengthen biodiversity and enhance carbon sequestration. Management programs prioritize continuous mangrove replanting, shoreline stabilization, and regular biodiversity monitoring. These efforts are



coordinated with the Ministry of Environment, Natural Resources, and Energy (MENRE) to promote co-management.

Eco-engineering measures, including bamboo piling and vegetative barriers, reinforce natural shoreline processes and improve protection against storm surges and coastal erosion. Spatially, the Mangrove Ecopark functions as a continuous green buffer that shields inland development zones from coastal hazards while reinforcing the ecological identity of PFEZ. Through the integration of ecotourism, conservation, and rehabilitation, the Mangrove Ecopark supports environmental stewardship, site resilience, and the long-term sustainability of PFEZ.

## 5.4 BUILDING TYPOLOGIES AND DENSITY CONTROLS

All developments within PFEZ shall comply with applicable national and regional laws, codes, and regulatory standards. The future preparation of the Detailed Architectural and Engineering Design (DAED) for PFEZ shall be guided by a comprehensive regulatory framework that governs building form, scale, safety, and environmental performance. These legal and technical provisions establish the basis for defining building typologies, development densities, and infrastructure standards, ensuring that all physical developments are safe, functional, compliant, and sustainable over the long term.

The **National Building Code of the Philippines (PD 1096)** serves as the primary reference for building design and construction. It guides building height limits, setbacks, occupancy classifications, structural requirements, and minimum standards for light, ventilation, and sanitation. In the context of the PFEZ, PD 1096 informs the spatial organization of industrial buildings, warehouses, commercial structures, residential facilities, and administrative offices, ensuring orderly development and compliance with approved land uses.

The **Accessibility Law (BP 344)** provides mandatory design standards that ensure buildings and public spaces remain accessible to persons with disabilities. This law guides the layout of entrances, ramps, corridors, toilets, parking areas, and pedestrian paths within port terminals, commercial hubs, administrative buildings, and residential zones. Compliance with BP 344 ensures inclusive design and equitable access throughout PFEZ.

The **Fire Code of the Philippines (RA 9514)** governs fire safety planning and emergency response measures. It guides fire-resistant construction, fire detection and suppression systems, emergency exits, fire truck access, and minimum fire separation distances between structures. Within PFEZ, this code directly informs the design of warehouses, fuel-related facilities, passenger terminals, and high-occupancy buildings to reduce fire risk and protect life and property.

The **National Structural Code of the Philippines (NSCP)** provides technical standards for structural design, particularly in relation to wind, seismic, flood, and load conditions. This code is critical for port and coastal structures within PFEZ, including wharves, transit sheds, warehouses, and multi-storey buildings, ensuring resilience against earthquakes, typhoons, and other natural hazards common to coastal areas.

The **Department of Transportation (DOTr) Port Engineering Standards** guide the planning and design of port-specific infrastructure such as wharves, berths, RORO ramps, passenger terminals, and cargo-handling areas. These standards inform load capacities, circulation layouts, safety clearances, and operational efficiency, ensuring that port facilities support modern maritime operations and future expansion requirements.

The **BARMM MENRE Environmental Code (2021)** provides regional environmental planning standards that guide land development, waste management, pollution control, and environmental protection. This code informs the integration of green buffers, drainage systems, wastewater treatment facilities, and environmentally responsive site planning across PFEZ.

Finally, relevant **DENR Administrative Orders on Environmental Impact Assessment (EIS), water quality management, and mangrove protection** guide environmental safeguards in project design. These issuances ensure that building typologies, site grading, drainage, and coastal developments respect environmental limits, protect mangrove ecosystems, maintain water quality, and mitigate adverse environmental impacts.

**Comprehensive Land Use Plan (CLUP) and Zoning Ordinance (ZO) of the Municipality of Parang.** These local planning instruments provide the immediate spatial and regulatory context for development within and around PFEZ. The CLUP establishes the municipality's long-term land use policies, growth directions, and infrastructure priorities, while the Zoning Ordinance defines allowable land uses, development intensities, and site-level controls. In the formulation of the Detailed Architectural and Engineering Design (DAED), the CLUP and ZO guide land use compatibility, interface with adjacent barangays, access management, and coordination with local infrastructure systems, ensuring that Freeport development remains consistent with municipal plans and local development objectives.

These laws and standards serve as the technical foundation for the Detailed Architectural and Engineering Design of PFEZ. They ensure that building typologies and density controls support safe construction, efficient operations, environmental protection, regulatory compliance, and the long-term resilience of PFEZ.

## 5.5 CIRCULATION NETWORK

The circulation network of PFEZ is planned as an integrated and multimodal system that supports efficient movement of cargo, vehicles, and people while reducing operational conflicts and safety risks. The network organizes mobility through a clear road hierarchy, controlled access points, and dedicated facilities for freight, public transport, and pedestrians. This structure supports port efficiency, investment activities, and daily site operations while allowing future expansion.

### 5.5.1 Road Hierarchy

The road system is structured around a clear functional hierarchy that organizes movement within PFEZ according to use, scale, and traffic type. This hierarchy separates heavy cargo and service vehicles from

local traffic and pedestrian movements, reducing conflicts, improving safety, and supporting efficient port and urban operations.

### **Arterial Road**

The arterial road serves as the main access corridor of PFEZ, directly linking the Sarmiento–Parang National Road to the main port gate. It extends approximately four (4) kilometers with a standard right-of-way (ROW) of 26 meters. The road section comprises a four-lane, two-way carriageway with a total width of 14 meters, one-meter shoulder lanes on both sides, a two-meter landscaped median, and roadside elements that include a 1.5-meter planting strip and a 2.5-meter pedestrian walkway on each side.

The arterial road is designed to accommodate heavy cargo trucks, service vehicles, and emergency access while maintaining safe and efficient traffic flow. The landscaped median also serves as a dedicated utility corridor, housing major underground infrastructure such as power, information and communications technology, and water lines. This integrated design allows coordinated utility installation and maintenance without disrupting roadway operations, supporting long-term functionality and capacity expansion of PFEZ.

### **Collector Road**

The collector road functions as the secondary access network of PFEZ, serving commercial, civic, and mixed-use areas as well as key internal routes within the Port Operations Zone. It distributes traffic from the main arterial spine to residential clusters, public transport terminals, port facilities, and support services, ensuring efficient circulation across both public and operational areas. The road design supports vehicular movement while integrating pedestrian activity and providing frontage access to commercial and service-oriented developments.

The collector road network has a combined total length of approximately 4.68 kilometers and follows a standard ROW width of 23 meters. The typical cross-section includes a four-lane, two-way carriageway with a total width of 14 meters, one-meter shoulder lanes on both sides, and roadside elements consisting of a 1.5-meter planting strip and a two-meter pedestrian walkway on each side.

### **Distributor Road**

Distributor roads function as service roads and internal lanes that support localized circulation within the different zones of PFEZ, especially in the Residential Development Zone and Port Operation Zone. They provide direct access to administrative buildings, materials recovery facilities, and utility areas while restricting through-traffic to maintain operational efficiency and safety.

The distributor road network has a combined total length of approximately 2.61 kilometers and follows a standard ROW width of fourteen (14) meters. The typical road section consists of a two-lane, two-way

carriageway with a total width of seven (7) meters, 0.5-meter shoulders on both sides, and roadside components that include a one-meter planting strip and a two-meter pedestrian walkway on each side.

### **Pedestrian and Non-Motorized Paths**

Dedicated pedestrian and non-motorized paths form a continuous and integrated network throughout PFEZ, ensuring safe and convenient movement for workers, residents, and visitors. Pedestrian walkways are provided along all road types, including arterial, collector, and distributor roads, to maintain uninterrupted sidewalk connectivity across the site. These walkways link residential areas, commercial zones, port facilities, and public spaces, reducing dependence on motorized transport for short trips.

The pedestrian network incorporates green corridors, landscaped planting strips, and buffer zones that improve comfort and safety while enhancing the visual quality of the road environment. Covered walkways and adequate street lighting support all-weather use and nighttime mobility. This integrated approach promotes walkability, minimizes conflicts between vehicles and pedestrians, and supports a people-oriented circulation system within PFEZ.

#### **5.5.2 Vehicular and Pedestrian Access**

The circulation framework establishes controlled access points to manage security, traffic flow, and operational efficiency within PFEZ. At present, PFEZ relies on a single Main Gate Access located along the Parang–Sarmiento Road at the southern boundary. This gate functions as the principal entry and exit point for authorized port users, service vehicles, and visitors. The provision of a secondary service access within the site can enhance cargo movements, maintenance activities, and emergency access, helping manage internal circulation and reduce congestion at the main gate.

To enhance network resilience and external connectivity, the Site Development Plan (SDP) proposes the opening of a secondary access on the western side of the PFEZ. This access will connect to an existing local road that leads to the ongoing Coastal Road Development implemented by the Ministry of Public Works. Once established, this secondary access will provide an alternative route for port-related traffic, improve emergency response capability, and strengthen linkages between PFEZ, coastal areas, and the regional road network.

Pedestrian access within PFEZ prioritizes safety and continuity. Designated pedestrian corridors connect residential clusters to employment areas, public facilities, and the Commercial Spine while avoiding high-volume truck routes. These corridors support walkability, reduce reliance on private vehicles, and promote safe movement within the site.

Intermodal public transport terminals strategically located within the Freeport Civic and Commerce Hub support bus, jeepney, van, and shuttle services linking the Polloc Freeport to Parang, Cotabato City, and nearby municipalities. These facilities improve accessibility for workers and visitors and strengthen integration with the wider regional transport system.

### **5.5.3 Truck and Service Circulation**

The circulation framework incorporates a dedicated network of service roads to support the efficient movement of trucks and service vehicles while minimizing interference with primary traffic flows. These service roads provide direct and controlled access for garbage haulers, utility maintenance vehicles, emergency responders, and facility management operations serving the port, commercial, and residential zones.

The site layout reinforces this system by locating major service utility facilities along designated service road corridors. Infrastructure such as the residual containment area, power substations, water pumping and storage facilities, sewage treatment components, and other utility-related structures align with these routes to consolidate service functions and streamline operational access.

This configuration channels service-related traffic into clearly defined circulation paths and limits the movement of maintenance and utility vehicles to specific areas of the site. By routing these activities away from arterial and collector roads, the plan reduces congestion on primary corridors, avoids conflicts between service vehicles, cargo trucks, and passenger traffic, and enhances overall traffic safety.

The separation of truck and service circulation preserves road capacity for core port operations and commuter movements. It also allows routine maintenance, waste collection, and utility servicing to proceed efficiently without disrupting daily port activities, commercial functions, or public access within PFEZ.

The circulation framework also allows for the future integration of intelligent traffic systems during later development phases. These systems will enable real-time monitoring of truck movements, gate operations, and internal traffic conditions, improving logistics coordination, optimizing traffic management, and enhancing overall operational efficiency as port activities and investments within PFEZ continue to expand.

### **5.5.4 Parking Management**

All large-scale developments within PFEZ are required to comply with applicable parking standards and minimum parking requirements prescribed under national and local laws, including the National Building Code of the Philippines and relevant local zoning regulations. These requirements guide the provision of adequate off-street parking for industrial, commercial, institutional, and residential uses, ensuring that each development supports its own operational demand without overburdening shared circulation networks.

## **5.6 UTILITIES AND INFRASTRUCTURE CORRIDORS**

The SDP establishes a comprehensive basic utility layout based on the long-term operational requirements of PFEZ. Utility corridors align with the road hierarchy to ensure efficient installation, coordinated maintenance, and future system expansion without disrupting port operations or public

circulation. This integrated approach supports reliability, resilience, and orderly growth across all development zones.

### **5.6.1 Power Supply**

The power supply system is designed to provide a stable, reliable, and expandable energy framework that can support the full range of port operations, commercial activities, and community facilities within PFEZ. The system accounts for the high energy demands of cargo-handling equipment, cold storage facilities, logistics operations, commercial establishments, and administrative buildings, while allowing capacity upgrades as port activities expand.

A main power substation is planned for implementation in Phase 2 and is strategically located near the Port Operations Zone and the proposed secondary access gate. This location allows efficient power distribution to high-demand port facilities and provides redundancy through multiple access points, improving system resilience and operational continuity. The substation serves as the primary node for receiving, transforming, and distributing electricity across all development zones of PFEZ.

The internal distribution network adopts a dual approach based on road hierarchy and land use. Underground cabling is installed along arterial roads to protect critical power lines from physical damage, reduce exposure to weather-related disruptions, and maintain a clean streetscape in high-visibility areas. Overhead distribution lines serve service roads and industrial zones, where easier access supports routine maintenance, system upgrades, and rapid fault response without affecting primary traffic corridors.

The power strategy also incorporates renewable energy integration to improve sustainability and reduce long-term operational costs. Rooftop solar photovoltaic systems and small-scale hybrid energy installations are planned for administrative buildings, civic facilities, and future IT parks. These systems supplement grid supply, reduce peak load demand, and support energy efficiency objectives, contributing to a more resilient and environmentally responsible power infrastructure for PFEZ.

### **5.6.2 Water Supply**

The water supply system is planned to improve reliability, system efficiency, and long-term water security in response to the increasing demand generated by port expansion and new commercial, industrial, and residential developments within PFEZ. The system is designed to support both daily operational requirements and future growth while reducing vulnerability to seasonal water shortages.

The implementation of Phase 2 of the development includes the rehabilitation and upgrading of the existing water distribution network to address system losses, aging pipelines, and uneven service coverage. These improvements increase transmission efficiency, stabilize water pressure, and ensure that all development zones receive adequate and continuous supply. Network upgrades also allow the system to accommodate higher demand from logistics facilities, cold storage operations, and passenger-related services.



To strengthen supply resilience, the Plan proposes the development of a water desalination facility as a supplemental source. This facility reduces dependence on groundwater extraction and surface water sources, particularly during dry seasons, and provides a climate-resilient alternative that supports long-term port operations and community needs. The desalination system also improves supply reliability in the event of droughts or upstream water constraints.

Elevated water storage reservoirs strategically located within each major zone support system balancing and emergency preparedness. These reservoirs maintain consistent water pressure, provide reserve capacity during peak demand periods or system interruptions, and support fire protection requirements. Together, the upgraded distribution network, desalination facility, and storage infrastructure form an integrated water supply system that ensures dependable, efficient, and sustainable water service throughout PFEZ.

### **5.6.3 Wastewater and Drainage**

The wastewater and drainage system is designed to provide effective sanitation, protect public health, and manage flood risks within PFEZ. The system supports the operational requirements of port facilities, commercial establishments, and residential areas while ensuring compliance with national and regional environmental standards.

Centralized Sewage Treatment Plants located within the Port Operations Zone and the Mixed-Use Cluster collect and treat wastewater generated from industrial, commercial, institutional, and residential sources. These facilities apply appropriate treatment processes to meet effluent quality standards prior to discharge, reducing pollution loads and protecting coastal and receiving water bodies. The strategic placement of multiple treatment plants improves system efficiency, minimizes conveyance distances, and allows phased expansion as development intensifies.

The drainage network consists of underground reinforced concrete pipes designed to convey stormwater runoff efficiently from roads, building sites, and open areas toward retention ponds and controlled outfalls. Retention facilities regulate peak flows, reduce surface flooding, and allow sediment settling before discharge. Outfalls are equipped with backflow preventers to control tidal influence and prevent seawater intrusion during high tides and storm surge events.

To sustain system performance, BEZA-PFEZ must implement regular desilting and maintenance program as part of its environmental management operations. Routine inspection, cleaning of drainage lines, and maintenance of treatment facilities reduce blockages, preserve hydraulic capacity, and ensure reliable operation during heavy rainfall events. Together, the wastewater and drainage systems form an integrated infrastructure framework that supports safe, resilient, and environmentally responsible development within PFEZ.

### **5.6.4 Solid Waste Management**

Solid waste management facilities are planned to support environmentally responsible operations, public health protection, and full compliance with national regulations within PFEZ. The system follows the waste

hierarchy prescribed under Republic Act No. 9003 by prioritizing waste reduction, segregation, recycling, and proper disposal.

Material Recovery Facilities (MRFs) are established within each major development zone to enable on-site waste segregation, recycling, and volume reduction. These facilities handle recyclable and compostable materials generated from port operations, commercial establishments, offices, and residential areas, reducing the amount of waste requiring final disposal and improving overall system efficiency. Locating MRFs close to waste sources minimizes hauling distances and supports regular collection schedules.

Residual waste that cannot be recovered or recycled is conveyed to a designated residual containment area, which serves as an engineered disposal facility compliant with the technical and environmental requirements of Republic Act No. 9003. This facility is strategically located within the Infrastructure and Utility Zone adjacent to the Port Operations Zone, allowing efficient servicing of high-volume waste generators while maintaining separation from public and sensitive areas. The containment area includes appropriate lining, drainage, and access controls to prevent soil and water contamination.

Waste collection points are strategically distributed across all development zones and connected through the service road network. This arrangement allows garbage haulers and service vehicles to operate efficiently without interfering with arterial and collector roads. By integrating solid waste facilities with the circulation and utility framework, the plan ensures reliable waste management, minimizes operational disruptions, and supports the long-term environmental sustainability of PFEZ.

#### **5.6.5 ICT and Digital Infrastructure**

The information and communications technology (ICT) and digital infrastructure framework is designed to support modern port operations, efficient administration, and future smart systems within PFEZ. This framework provides the digital backbone necessary for logistics coordination, regulatory services, security management, and business operations across the site.

A high-capacity fiber-optic network backbone is planned along the main road corridors and the commercial core to deliver reliable, high-speed connectivity to port facilities, administrative offices, commercial establishments, and future technology-oriented developments. This backbone enables seamless data transmission, supports cloud-based applications, and allows integration of multiple digital platforms required for PFEZ operations.

A centralized data center and IT office form part of BEZA's digital transformation initiatives and serve as the core facility for data storage, system management, and cybersecurity. These facilities support the integration of administrative systems, investor services, regulatory databases, and operational platforms, ensuring coordinated and secure information management throughout PFEZ.

In Phase 3, the ICT framework expands to include smart port systems that enable real-time, ICT-based monitoring of cargo movements, gate operations, traffic conditions, and administrative processes. These systems enhance operational control, improve transparency in logistics and regulatory transactions, and

support data-driven decision-making. As port activities expand, the digital infrastructure strengthens efficiency, reduces processing times, and positions PFEZ as a technologically enabled and competitive regional logistics hub.

## **5.7 OPEN SPACE NETWORK AND ENVIRONMENTAL PROTECTION AREAS**

PFEZ integrates a continuous and interconnected open space network that supports environmental protection, climate resilience, and urban livability, as illustrated in the Open Space Network Plan (**Map 2**). This network links greenbelts, buffer strips, eco-green parks, pocket parks, mangrove areas, and stormwater facilities into a cohesive system that balances development with ecological functions.

### **5.7.1 Buffer Strips and Greenbelts**

Buffer strips and greenbelts define the boundaries of industrial, port, and infrastructure zones and provide separation from residential, commercial, and environmentally sensitive areas. These landscaped corridors mitigate noise, dust, and visual impacts associated with port and industrial activities while improving local microclimate conditions. The greenbelts also support soil stabilization, manage surface runoff, and function as ecological transition zones that protect adjacent land uses. Buffer strips along the site perimeter maintain a minimum width of 20 meters and use native and adaptive plant species to enhance biodiversity and minimize long-term maintenance demands.

### **5.7.2 Eco-Green Parks and Pocket Parks**

Eco-green parks are distributed within the developed areas of PFEZ and function as community open spaces for leisure, recreation, and social interaction. These parks include landscaped lawns, shaded seating areas, and pedestrian paths that support daily use by workers, residents, and visitors. Pocket parks placed within residential and mixed-use blocks provide accessible green spaces within walking distance and help break down large development areas into human-scaled environments. Together, these spaces enhance comfort, walkability, and visual quality across the site.

## LAND USE STRATEGIES

### Open Space Network

The establishment of an interconnected open space network within the Polloc Freeport and Ecozone is envisioned to enhance environmental quality, urban livability, and climate resilience. This network will integrate a hierarchy of open and green spaces, including buffer zones, landscaped road center islands, sidewalks, eco-green parks, mangrove restoration areas, and recreational parks, to promote ecological balance and provide social and aesthetic value.

#### BUFFER STRIP/ GREENBELT

The establishment of buffer strips or greenbelts within the Polloc Freeport and Ecozone serves as a critical environmental and spatial planning measure to separate industrial zones from adjacent urban and ecological areas. These vegetated corridors function as ecological buffers that mitigate noise, air, and visual pollution while enhancing the overall landscape character of the Freeport. Strategically planted with native and adaptive species, the greenbelts also contribute to biodiversity conservation, soil stabilization, and microclimate regulation. Beyond their ecological function, these buffers provide aesthetic value and promote a more sustainable and balanced interface between built-up and natural environments.

#### POCKET PARKS

Strategically designed buffer zones will serve as ecological transition areas that mitigate the environmental impacts of industrial and port-related activities while maintaining visual and acoustic separation between functional zones. Road islands and landscaped sidewalks will contribute to urban greening, improve pedestrian safety, and enhance the overall visual quality of transport corridors. The creation of eco-green parks within key nodes of the Freeport will provide spaces for recreation, social interaction, and environmental education, fostering a more livable and inclusive urban environment.

Furthermore, the restoration and conservation of mangrove areas will be prioritized to reinforce coastal protection, support biodiversity, and contribute to carbon sequestration efforts. Complementing these are parks and open spaces distributed across the Freeport, designed to promote public well-being, encourage active lifestyles, and strengthen community identity.

Collectively, these initiatives establish a sustainable and resilient open space framework that supports environmental integrity, enhances aesthetic quality, and ensures that economic development within the Polloc Freeport and Ecozone proceeds in harmony with nature.

TO COASTAL ROAD  
Proposed Secondary Access

#### ECOGREEN PARK

This zone provides green and open spaces for leisure, recreation, and community activities within Polloc Freeport and Ecozone. It features landscaped parks, walking areas, and a detention pond that supports both stormwater management and environmental sustainability, creating a pleasant and functional environment for port workers, residents, and visitors.

#### BUFFER STRIP/ GREENBELT

#### LEGEND

- Industrial
- Commercial
- Mixed-Use Area
- Tourism
- Residential
- Planned Unit Development
- Infrastructure
- Buffer and Greenbelt
- Parks and Recreation
- Mangrove
- Detention Pond and Inland Water
- Municipal Water
- PFEZ Boundary



#### BUFFER STRIP/ GREENBELT

Detention Pond

TO BARANGAY SARMIENTO  
via National Road

#### MANGROVE ECOPARK

This zone is dedicated to the restoration and conservation of mangrove ecosystems along the coastline of Polloc Freeport and Ecozone. It features ecotourism facilities such as boardwalks, viewing decks, and educational trails, complemented by restaurants, souvenir shops, and other visitor services. The development promotes environmental awareness, biodiversity protection, and sustainable recreation for both tourists and the local community.

Map 2. Open Space Network, Polloc Freeport and Economic Zone (2025)



### 5.7.3 Mangrove Ecopark and Coastal Protection Areas

The Mangrove Ecopark occupies the coastal edge and extends toward the central portion of PFEZ, forming the core environmental protection area of the site. This zone prioritizes the preservation and rehabilitation of existing mangrove forests, which act as natural barriers against storm surges and coastal erosion. Elevated boardwalks, viewing decks, and interpretive trails allow controlled public access for ecotourism and environmental education while protecting sensitive habitats. The mangrove ecopark also supports biodiversity, carbon sequestration, and reinforce long-term site resilience.

### 5.7.4 Stormwater and Water Management Features

Detention ponds and inland water features integrate with the open space network to manage stormwater runoff and reduce flood risk. These elements collect and slow down surface water during heavy rainfall events before controlled discharge, while also contributing to landscape character and habitat value. Their placement within green areas improves system efficiency and reduces reliance on hard engineering solutions alone.

### 5.7.5 Connectivity and Urban Integration

Pedestrian paths, landscaped sidewalks, and green corridors link all open space components, ensuring continuous access across PFEZ. Road islands, medians, and roadside planting further extend greenery into the transport network, improving pedestrian safety and enhancing the visual quality of major corridors. This integrated approach supports active mobility, encourages outdoor use, and strengthens the relationship between built and natural environments.

Through the coordinated planning of buffer zones, parks, mangrove conservation areas, and water management features, the open space network establishes a strong environmental framework for the PFEZ. It protects critical ecosystems, improves climate resilience, enhances public well-being, and ensures that economic development proceeds in harmony with natural systems.

## 5.8 PHASING STRATEGY

The phased implementation strategy for PFEZ establishes a clear, time-bound framework for translating the Site Development Plan (SDP) into coordinated programs and projects. This strategy aligns physical development with institutional capacity, financial readiness, and market demand, ensuring that growth occurs in a controlled and sustainable manner. Each phase builds on the outcomes of the previous stage, allowing systems, facilities, and governance mechanisms to mature before introducing more complex urban, industrial, and environmental components. This structured progression supports efficient resource use, reduces implementation risks, and reinforces the long-term vision of PFEZ as a resilient, competitive, and regionally integrated economic hub.

Implementation of the SDP is organized into four (4) strategic phases covering the period from 2026 to 2040. These phases correspond to key milestones in institutional development, infrastructure readiness, and investment absorption capacity (**Table 2**).

**Table 2. Phasing Strategy Matrix**

| Phase                                                               | Time Frame             | Goal                                                       | Development Focus                                               | Key Outputs / Activities                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|---------------------------------------------------------------------|------------------------|------------------------------------------------------------|-----------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Phase 1: Foundational Infrastructure and Institutional Setup</b> | Years 1–3 (2026-2029)  | Institutional setup and core infrastructure upgrades       | Strengthen governance, basic infrastructure, and logistics base | <ul style="list-style-type: none"> <li>- Establish and capacitate the BEZA and BEZA-PFEZ Management</li> <li>- Prepare Detailed Master Development Plan and Investment Promotion Plan</li> <li>- Upgrade port facilities (berths, access roads, drainage, perimeter security)</li> <li>- Improve power, water, and ICT connectivity</li> <li>- Secure environmental clearances and land tenure</li> <li>- Pilot logistics and warehousing services</li> </ul> |
| <b>Phase 2: Core Ecozone Development and Investor Attraction</b>    | Years 3–6 (2029-2032)  | Attract anchor investors and operationalize basic clusters | Establish core industrial and logistics clusters                | <ul style="list-style-type: none"> <li>- Develop internal road network, drainage, utilities, and waste management systems</li> <li>- Setup common user facilities (container yard, cold storage, customs one-stop center) Identify and market anchor locators (agribusiness processing, halal industries)</li> <li>- Implement investment incentive schemes</li> <li>- Launch PPP or joint-venture projects</li> </ul>                                        |
| <b>Phase 3: Expansion and Regional Integration</b>                  | Years 6–10 (2032-2035) | Regional integration and sector diversification            | Expand industrial base and link to regional corridors           | <ul style="list-style-type: none"> <li>- Expand industrial and commercial zones</li> <li>- Establish logistics corridors linking Polloc Port with Cotabato City and Sultan Kudarat</li> <li>- Promote BIMP-EAGA</li> </ul>                                                                                                                                                                                                                                    |



| Phase                                                         | Time Frame              | Goal                                     | Development Focus                                  | Key Outputs / Activities                                                                                                              |
|---------------------------------------------------------------|-------------------------|------------------------------------------|----------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------|
|                                                               |                         |                                          |                                                    | trade linkages<br>- Introduce specialized clusters: halal-certified processing, green manufacturing<br>- Integrate smart port systems |
| <b>Phase 4:<br/>Urban Support and Sustainability Measures</b> | Years 10–15 (2035-2040) | Develop township and resilience measures | Build livable environment and long-term resilience | - Develop ecozone township (housing, terminal, civic center)                                                                          |

### 5.8.1 Assumptions Prior to Commencement of Development

The phased implementation of PFEZ assumes that several critical conditions are addressed prior to the start of major physical development works. These assumptions establish the minimum institutional, legal, social, and site readiness requirements necessary to ensure orderly, lawful, and socially responsible implementation of the SDP.

A key assumption is the clearing of the PFEZ site from Informal Settler Families (ISFs) within areas designated for port operations, infrastructure corridors, environmental buffers, and priority development zones. This process requires the completion of a structured relocation and resettlement program in coordination with the Parang Local Government Unit, relevant BARMM ministries, and national housing agencies. Resettlement activities are assumed to comply with applicable laws and policies on social safeguards, ensuring that affected households receive adequate relocation sites, basic services, and livelihood transition support. Clearing of ISFs is considered a prerequisite to avoid construction delays, legal disputes, safety risks, and conflicts during implementation.

The phasing strategy further assumes that land ownership, jurisdiction, and administrative control of PFEZ are clearly established under the authority of BEZA. All necessary land tenure arrangements, cadastral delineation, and boundary confirmations are expected to be completed to provide legal certainty for infrastructure development and investor entry.

It is also assumed that key regulatory clearances and permits, including environmental compliance certificates, coastal and foreshore use permits, and port-related approvals, are secured in advance or programmed in line with the phasing schedule. These approvals form the legal basis for construction activities, reclamation works, and utility installation among others.

From an institutional standpoint, the strategy assumes that BEZA–PFEZ Management is operational and adequately resourced prior to implementation. This includes staffing, internal systems, budgeting

mechanisms, and inter-agency coordination arrangements required to manage procurement, construction oversight, investor facilitation, and compliance monitoring.

Finally, the commencement of development assumes the availability of initial funding sources for Phase 1 activities, whether through government appropriations, development partner support, or preparatory public–private partnership arrangements. Financial readiness ensures that foundational infrastructure, planning studies, and institutional systems can proceed without interruption.

Together, these assumptions define the enabling conditions for implementation. Addressing social issues such as ISF presence, securing land and regulatory clearances, and strengthening institutional capacity prior to construction are essential to reduce risks, protect affected communities, and ensure that the development of PFEZ proceeds in a lawful, inclusive, and sustainable manner.

### **5.8.2 Phase 1: Foundational Infrastructure and Institutional Setup**

Phase 1 establishes the institutional, technical, and physical foundations for the orderly development of PFEZ. It focuses on strengthening governance capacity and restoring the reliability of critical infrastructure to support future development phases (**Map 3**).

Institutional development forms a core component of this phase. Key activities include the formal establishment and capacitation of the BEZA–PFEZ Management, development of internal policies, operational manuals, and coordination mechanisms, and the strengthening of inter-agency linkages with national and regional stakeholders. The preparation of the Detailed Master Development Plan and the Investment Promotion Plan provides the technical and strategic basis for land use planning, infrastructure sequencing, and investor targeting. These planning instruments guide decision-making, align development with market demand, and ensure consistency with national and regional development frameworks.


Physical interventions during Phase 1 focus on rehabilitating and upgrading critical infrastructure to restore operational efficiency and safety. These works include improvements to existing port facilities, administrative buildings, internal access roads, and drainage systems to address capacity constraints, structural deficiencies, and maintenance backlogs. The construction of perimeter fencing, controlled access points, and security systems strengthens site security and defines operational boundaries, which are essential for effective port management and investor confidence.

Technical due diligence activities support both planning and construction decisions. Structural audits and geotechnical investigations assess the condition and load-bearing capacity of existing structures and soils, particularly in port and coastal areas. Environmental baseline studies establish reference conditions for air, water, soil, and ecological resources, providing the basis for impact assessment and mitigation in later phases. The preparation of a comprehensive drainage master plan addresses flood risk, stormwater management, and climate resilience, ensuring that future developments integrate properly with site-wide drainage infrastructure.

## DEVELOPMENT PHASING STRATEGIES

### Phase 1: Foundational Infrastructure and Institutional Setup

Phase 1 constitutes the foundational stage in the development of Polloc Freeport and Ecozone, emphasizing the establishment of a comprehensive institutional framework and essential infrastructure to facilitate subsequent growth. This phase prioritizes the strengthening of governance structures, the development of a resilient logistics base, and the provision of core infrastructure to support efficient port operations and economic activities. By ensuring the operationalization of governance, infrastructure, and management systems, Phase 1 creates a robust platform for the progressive expansion of the Freeport's commercial, industrial, and logistical capacities.



Rurban Strategic Development Planners Inc. | Master Development Plan of Polloc Freeport and Economic Zone (PFEZ)

2

**Map 3. Phase 1 Development Map, Polloc Freeport and Economic Zone (2025)**

Phase 1 also initiates service-oriented and investment facilitation systems. The development of the Business One-Stop Shop improves coordination of regulatory approvals, licensing, and investor services, reducing transaction time and administrative complexity. Parallel marketing and investment promotion activities position PFEZ to attract early-stage investors and strategic partners. Institutional performance systems, including compliance with PRIME-HRM standards, strengthen human resource management, accountability, and service delivery.

Through the integration of governance strengthening, infrastructure rehabilitation, technical studies, and investment facilitation, Phase 1 consolidates institutional control, stabilizes operations, and establishes clear technical and administrative standards. These outcomes create a reliable platform for phased expansion, reduce implementation risks, and ensure that subsequent development stages build on a well-prepared and resilient foundation.

### **5.8.3 Phase 2: Core Ecozone Development and Investor Attraction**

Phase 2 marks the transition of PFEZ from preparatory activities to active physical development and investor engagement. This phase focuses on operationalizing core industrial and logistics functions, delivering critical infrastructure and utilities, strengthening the administrative core, and attracting anchor investors to generate early economic activity and market confidence (**Map 4**).

A major priority of Phase 2 is the expansion of the Port Operations Zone. Available vacant areas within the POZ are developed to increase land supply for port-related uses and to accommodate additional wharf structures, cargo-handling areas, and logistics facilities. These interventions support higher cargo throughput, improve operational capacity, and provide space for future port locators. At the same time, internal circulation systems, drainage facilities, and service infrastructure within the POZ are upgraded to maintain safe, efficient, and uninterrupted port operations as activity levels increase.

Parallel to port expansion, Phase 2 advances the development of the administrative core. This includes the strengthening and expansion of administrative offices, regulatory facilities, and support services that manage port operations, investor relations, and compliance functions. Enhancing the administrative core improves governance capacity, shortens decision-making processes, and ensures that regulatory, security, and operational management functions keep pace with the growing scale of port and ecozone activities.

Utility infrastructure development forms another central component of this phase. The construction of a main power substation increases the reliability and capacity of electricity supply for industrial, commercial, and port operations. Upgrades to the drainage network enhance flood control and climate resilience, while the establishment of a water desalination facility augments supply and reduces dependence on groundwater sources. A centralized sewage treatment plant provides compliant wastewater treatment for port, commercial, and residential areas, supporting environmental protection and regulatory requirements. Rehabilitation of the existing water distribution system and the establishment of integrated solid waste management facilities further improve service coverage, operational efficiency, and environmental performance across the site.



## DEVELOPMENT PHASING STRATEGIES

### Phase 2: Core Ecozone Development and Investor Attraction

Phase 2 focuses on the operationalization of the core Ecozone and the strategic attraction of anchor investors to establish the Freeport's industrial and logistics clusters. This phase emphasizes the development of critical infrastructure, including the internal road network, drainage, utilities, and waste management systems, to ensure efficient and sustainable operations. Concurrently, common-user facilities such as container yards, cold storage, and a customs one-stop center are established to enhance logistical efficiency and support business activities within the zone. Investor engagement is central to this phase, with targeted identification and marketing of anchor locators in priority sectors such as agribusiness processing and halal industries.

#### ADMINISTRATIVE CORE

- New Administrative Office Building
- Admin Support Facilities
- Port Clinic
- Fire Station
- Port Security Office

#### UTILITIES

- Drainage Network Development
- Power Substation
- Water Distribution System
- New Road Network Development

TO COASTAL ROAD  
Proposed Secondary Access

#### PORT SUPPORT AND COMMERCE HUB

- Business One-Stop Shop Building
- Commercial Building
- Training Center

#### LEGEND

- Industrial
- Commercial
- Mixed-Use Area
- Tourism
- Residential
- Planned Unit Development
- Infrastructure
- Buffer and Greenbelt
- Parks and Recreation
- Mangrove
- Detention Pond and Inland Water
- Municipal Water
- PFEZ Boundary



#### KEY INITIATIVES

**Infrastructure Development:** Construct internal roads and establish drainage, utilities, and waste management systems.

**Common-User Facilities:** Develop container yards, cold storage, and a customs one-stop center.

**Investor Attraction and Cluster Development:** Market anchor locators in agribusiness and halal sectors and establish core industrial and logistics clusters.

**Investment Incentives and Partnerships:** Implement investment incentive schemes; Launch PPPs or joint-venture projects to accelerate operations.

#### EXISTING PORT OPERATION ZONE (POZ)

- Cargo Handling
- Warehouses
- Upgrading of Port Utilities
- Enhancement of cargo storage and support services

TO BARANGAY SARMIENTO  
via National Road

Map 4. Phase 2 Development Map, Polloc Freeport and Economic Zone (2025)

Institutional and regulatory initiatives progress alongside physical development. The establishment of a Halal Certification Office positions PFEZ as a specialized hub for halal-compliant industries, particularly in agro-processing and logistics. Compliance training programs assist locators and service providers in meeting national and international standards, while the pursuit of ISO 9001:2015 certification strengthens internal management systems, process consistency, and service quality. These measures enhance investor confidence and reinforce the credibility of the ecozone as a professionally managed development.

Security enhancements and workforce development also form part of Phase 2. Improvements in surveillance systems, access control, and port security infrastructure protect assets and operations.

Skills development programs and livelihood training facilities prepare the local workforce to meet the technical and operational requirements of incoming industries, aligning employment opportunities with investor needs and supporting inclusive economic growth.

By the end of Phase 2, PFEZ reaches a level of operational readiness characterized by functional industrial and logistics clusters, strengthened administrative and regulatory systems, and reliable utility infrastructure. These outcomes position PFEZ as an investment-ready logistics and halal-oriented economic zone with modern facilities, efficient governance, and a capable workforce to support sustained growth in subsequent phases.

#### **5.8.4 Phase 3: Expansion and Regional Integration**

Phase 3 focuses on the expansion, modernization, and regional integration of PFEZ. The main objective of this phase is to strengthen the role of PFEZ within Mindanao and BARMM's logistics, trade, and transport networks while diversifying its economic activities beyond core port operations. Development during this stage builds on the infrastructure and institutional foundations established in earlier phases and responds to increasing demand for cargo handling, passenger services, and commercial activities **(Map 5)**.

Port modernization forms a central focus of Phase 3. The Port Operations Zone expands through planned land reclamation to increase available operational space. Wharf facilities undergo extension to raise berthing capacity and accommodate larger vessels and higher cargo volumes. New warehouse facilities support logistics, storage, and value-added services, including cold storage and distribution for agricultural and halal products. Upgrades to the RORO passenger terminal improve passenger comfort, operational efficiency, and safety, while enhancements to supporting utilities ensure reliable power, water, and sanitation services capable of handling increased port activity.


Transport and urban infrastructure development supports the growing scale of activities within PFEZ. Public transport terminals are constructed or upgraded to improve connectivity between the port, commercial areas, residential zones, and surrounding municipalities. Commercial buildings along the Commercial Spine accommodate offices, retail, and service functions that support investors, workers, and visitors. These developments improve accessibility and support a more integrated and functional urban structure.



## DEVELOPMENT PHASING STRATEGIES

### Phase 3: Expansion and Regional Integration

Phase 3 focuses on the strategic expansion of Polloc Freeport and Ecozone and its integration into regional economic networks. This phase emphasizes the growth of industrial and commercial zones to diversify the Freeport's economic base and enhance its capacity for sectoral specialization. Regional trade linkages, particularly within the BIMF-EAGA framework, will be promoted to strengthen cross-border economic cooperation. Specialized clusters, including halal-certified processing and green manufacturing, will be introduced to support high-value, sustainable industries. Additionally, the integration of smart port systems will enhance operational efficiency, data-driven management, and competitiveness. Collectively, these initiatives position the Freeport as a regional hub for industrial, commercial, and logistical activities while supporting sustainable and technologically advanced growth.



Rurban Strategic Development Planners Inc. | Master Development Plan of Polloc Freeport and Economic Zone (PFEZ)

4

Map 5. Phase 3 Development Map, Polloc Freeport and Economic Zone (2025)

Environmental protection and site resilience measures advance alongside economic expansion. Seawall construction strengthens coastal protection and reduces exposure to storm surges and coastal erosion. Expanded streetlighting improves safety, night-time operations, and overall site security. Ecotourism facilities such as mangrove boardwalks and viewing decks enhance the public interface with the coastal environment, promote environmental awareness, and strengthen the identity of the PFEZ as a balanced economic and ecological destination.

Social infrastructure development also features in Phase 3. Housing projects and community facilities, including health centers, prayer areas, and open spaces, address the needs of a growing workforce and support livable conditions within the PFEZ. These facilities improve workforce retention, reduce commuting pressures, and contribute to social stability as economic activity intensifies.

Digital transformation and investment promotion initiatives complement physical development. The enhancement of digital platforms, including an interactive PFEZ website, supports investor outreach, information dissemination, and stakeholder engagement. Public–Private Partnership projects introduced during this phase accelerate capital investment, leverage private sector expertise, and improve operational efficiency in port operations, logistics services, and commercial developments.

Through these combined interventions, Phase 3 integrates PFEZ more firmly into regional logistics corridors linking Mindanao, BARMM, and international markets. It expands both economic and tourism functions, strengthens infrastructure capacity, and positions PFEZ as a modern, competitive, and well-connected regional hub prepared for the transition to long-term sustainability and urban consolidation in the succeeding phase.

#### **5.8.5 Phase 4: Urban Support and Sustainability Measures**

Phase 4 marks the consolidation stage of PFEZ, during which earlier investments in port facilities, infrastructure systems, and economic clusters mature into a fully integrated, resilient, and people-oriented ecozone township. At this stage, development emphasis shifts from rapid expansion towards long-term sustainability, urban quality, and risk management, ensuring that economic growth remains aligned with environmental protection and social well-being (**Map 6**).

Urban support infrastructure and mobility improvements receive increased focus. The expansion of eco-green parks, pocket open spaces, and landscaped corridors enhances livability, provides everyday recreational areas for workers and residents, and improves local microclimatic conditions. These interconnected open space systems strengthen visual quality and reinforce the identity of PFEZ as a planned township rather than a purely industrial enclave.


Environmental sustainability and climate resilience become defining priorities in Phase 4. Additional buffer strips and greenbelts are reinforced around port, industrial, and infrastructure zones to mitigate noise, emissions, and other externalities while protecting sensitive areas. Environmental rehabilitation initiatives, including mangrove restoration and shoreline stabilization, enhance biodiversity and strengthen natural defenses against storm surges, flooding, and coastal erosion, safeguarding both economic assets and adjacent communities.



## DEVELOPMENT PHASING STRATEGIES

### Phase 4: Urban Support and Sustainability Measures

Phase 4 emphasizes the development of a resilient and livable urban environment to support the long-term sustainability of Polloc Freeport and Ecozone. This phase focuses on establishing an integrated Ecozone township comprising residential areas, transportation terminals, and civic centers, designed to accommodate the needs of the workforce and the broader community. Planning and development during this phase will prioritize resilience measures to address environmental, social, and economic risks, ensuring the Freeport's urban support systems can adapt to evolving demands. By integrating urban development with sustainability strategies, Phase 4 aims to enhance quality of life, promote social cohesion, and reinforce the Freeport's capacity for sustained economic and operational growth.



Rurban Strategic Development Planners Inc. | Master Development Plan of Polloc Freeport and Economic Zone (PFEZ)

5

Map 6. Phase 4 Development Map, Polloc Freeport and Economic Zone (2025)

Disaster risk reduction measures advance through the establishment of Disaster Assembly and Refuge Areas (DARA). These facilities provide clearly designated spaces for evacuation and emergency coordination, embedding safety and preparedness into long-term land use and infrastructure planning within PFEZ.

Phase 4 also allows for adaptive land use adjustments in response to evolving development trends. Dedicated Planned Unit Development areas may be activated or reprogrammed based on market demand, feasibility studies, and port-related requirements, allowing the introduction of additional commercial, logistics, or light industrial uses as needed. At the same time, designated Future Expansion Areas within the Port Operations Zone remain reserved to accommodate further port modernization or capacity increases should trade volumes and regional logistics demands continue to grow.

Ecotourism development continues to expand as a complementary economic activity. Nature-based attractions, environmental education facilities, and community-linked tourism initiatives generate inclusive income opportunities while promoting environmental awareness and stewardship. The implementation of a Tourism Master Plan guides visitor management, investment decisions, and the integration of tourism activities with conservation objectives.

By the conclusion of Phase 4, PFEZ operates as a mature ecozone township that balances industrial productivity, efficient logistics, high-quality urban environments, and strong environmental management. This phase positions PFEZ as a sustainable, resilient, and competitive economic hub and establishes it as a reference model for eco-industrial development in the BARMM region.

#### **5.8.6 Institutional Implementation**

The phased development strategy for PFEZ provides a clear and practical approach for turning long-term plans into achievable actions. Its success depends not only on proper technical sequencing but also on strong leadership, effective coordination, and sustained commitment from BEZA and its partner institutions.

As the main implementing agency, BEZA leads each stage of development. In the early phases -- it focuses on setting up governance systems, policies, and investment frameworks. As the ecozone grows, BEZA manages more complex port operations, urban development, and environmental systems. Its responsibilities include land use control, infrastructure planning, investor services, regulatory coordination, and performance monitoring. The phased approach allows BEZA to gradually strengthen its organizational, technical, and operational capacity as development becomes more complex.

Effective implementation also relies on close coordination among government agencies. Regional ministries and national offices provide policy guidance, regulatory oversight, and technical support throughout the development process. The Ministry of Public Works (MPW) supports road access, port connectivity, and coastal infrastructure. The Ministry of Environment, Natural Resources, and Energy (MENRE) oversees environmental compliance, mangrove protection, and climate resilience measures. The Ministry of Trade, Investments, and Tourism (MTIT) leads investment promotion, halal industry development, and trade linkages. Other agencies support customs, immigration, security, and utility

services. This coordinated arrangement ensures that infrastructure development, environmental protection, and economic programs move forward in a consistent and aligned manner.

Organizing development into clear phases helps manage risks, avoid premature construction, and allow adjustments to plans as conditions change. It also gives investors and stakeholders clear signals by linking development stages to the availability of infrastructure, regulatory systems, and support services.

Overall, the phasing strategy functions both as a planning guide and a management tool. With strong leadership from BEZA and continued cooperation from partner ministries, the phased approach allows PFEZ to grow in a controlled, resilient, and inclusive way, supporting its transformation into a competitive and sustainable economic hub for BARMM and the wider region.

### **Institutional Arrangements**

The effective implementation of the Site Development Plan and Investment Program (SDPIP) depends on a coordinated, multi-level governance framework that promotes alignment among regional institutions, local governments, and private sector stakeholders. This structure ensures that planning, infrastructure delivery, regulation, and investment promotion proceed in a consistent and mutually reinforcing manner.

BEZA serves as the principal implementing and coordinating institution for all programs and projects within PFEZ. BEZA leads development planning, land use regulation, and operational management of PFEZ. It also oversees investment promotion, facilitates locators and investors, and provides centralized support services to improve ease of doing business. In addition, BEZA coordinates closely with national agencies and BARMM ministries to ensure timely delivery of infrastructure and utilities, while monitoring project implementation and compliance with applicable environmental, technical, and legal requirements.

Successful execution of the development program further relies on strong collaboration with partner agencies. The BARMM ministries, local government units, and supporting institutions play complementary roles in infrastructure provision, environmental management, social services, security, and regulatory enforcement. This convergence of responsibilities enables integrated decision-making, reduces implementation gaps, and supports the orderly and sustainable development of PFEZ. **Table 3** summarizes some of the key partner agencies.

**Table 3. Key Partner Agencies**

| <b>Agency / Institution</b>                                           | <b>Core Roles and Responsibilities</b>                                 |
|-----------------------------------------------------------------------|------------------------------------------------------------------------|
| <b>Ministry of Public Works (MPW)</b>                                 | Design and construction of infrastructure, roads, and drainage systems |
| <b>Ministry of Trade, Investments, and Tourism (MTIT)</b>             | Investment promotion, locators' incentives, and trade missions         |
| <b>Ministry of Environment, Natural Resources, and Energy (MENRE)</b> | Environmental compliance, mangrove protection, and ECC monitoring      |
| <b>Ministry of Human Settlements and Development (MHSD)</b>           | Resettlement and housing program implementation                        |
| <b>Ministry of Transportation and Communications (MOTC)</b>           | Port operations, logistics standards, and RORO system coordination     |



| Agency / Institution                      | Core Roles and Responsibilities                                                                            |
|-------------------------------------------|------------------------------------------------------------------------------------------------------------|
| <b>Parang LGU and Barangay Polloc LGU</b> | Land use zoning enforcement, social coordination, and peace and order support                              |
| <b>Private Sector / PPP Partners</b>      | Investment, operations, and co-management of selected facilities (e.g., port, IT park, commercial centers) |

### **Institutional Strengthening Initiatives**

BEZA is strengthening its organizational capacity through targeted initiatives implemented during Phase 1. These include the formulation of the BEZA Law and its Implementing Rules and Regulations to clarify mandates and operational authority, and the establishment of the Halal Board Implementing Body to support halal industry governance within the ecozone.

The program also advances the digitalization of PFEZ systems and processes to improve efficiency, transparency, and service delivery. Performance management frameworks, including the Office Performance Commitment and Review (OPCR) and Individual Performance Commitment and Review (IPCR) systems, are institutionalized to strengthen accountability and results-based management. In parallel, BEZA invests in office facilities, information technology infrastructure, and the establishment of a dedicated Information Technology (IT) Office. Capacity development programs for port operations, engineering, and administrative functions further build technical and managerial competence.

These initiatives equip BEZA with the institutional, technical, and operational capacity required to manage complex investments, partnerships, and long-term development within PFEZ.

## CHAPTER 6. INVESTMENT PROGRAM

An Investment Program (IP) is a prioritized collection of programs and projects (PAPs) scheduled over a specific timeframe, complete with cost estimates, funding sources, implementation timelines, and designated agencies. This program is crafted to put an approved development plan into action and achieve measurable socioeconomic results, in line with the Department of Economy, Planning, and Development's (DEPDev, formerly the National Economic and Development Authority) investment programming guidelines. The IP is the main tool for implementing and financing the BEZA-PFEZ Master Development Plan (MDP). It converts the long-term spatial and economic vision of the BEZA-PFEZ into a prioritized, actionable, and finance-ready series of investments. Specifically, the IP aims to:


- Identify and prioritize core infrastructure, utilities, facilities, and support projects required to operationalize PFEZ.
- Establish indicative capital costs, implementation schedules, and financing modalities, including BARMM appropriations, National Government support, Public-Private Partnerships (PPP) arrangements, Official Development Assistance (ODA), and private sector investments.
- Define institutional responsibilities among BEZA, BARMM ministries, Government-Owned and Controlled Corporations (GOCCs), Local Government Units (LGUs), and partner agencies.
- Align PFEZ investments with the Bangsamoro Development Plan (BDP), Philippine Development Plan (PDP), and DEPDev Public Investment Program (PIP) framework.

Through this Investment Program, the BEZA-PFEZ Master Development Plan is translated from a strategic vision into a results-oriented, fiscally disciplined, and monitorable investment agenda that supports economic growth, job generation, and inclusive development in BARMM.

This Investment Program is anchored on the following legal and policy instruments:

- **Republic Act No. 11054 (Bangsamoro Organic Law)** – Grants BARMM authority over regional development planning, investment promotion, and economic zone development.
- **Bangsamoro Development Plan (BDP)** – BARMM's medium-term development framework aligned with the national PDP, within which the PFEZ contributes to regional economic transformation.
- **BEZA Enabling Laws and Issuances** mandate BEZA to plan, develop, and manage economic zones and prepare corresponding investment programs.
- **PFEZ Master Development Plan** – Serves as the technical, spatial, and economic basis for identifying, sequencing, and costing investments included in this Investment Program.

Within the BEZA-PFEZ planning framework (**Figure 1**), the Investment Program functions as a critical bridge between strategy and execution, ensuring that approved plans are translated into investment-ready projects aligned with budget cycles and measurable development outcomes.



**Figure 1. Linking the BEZA-PFEZ Investment Program with Higher Development Plans**

The framework illustrates the vertical integration of planning, investment programming, and budgeting that governs the development of BEZA-PFEZ. This demonstrates how national, regional, and zone-level plans are systematically translated into prioritized investments and ultimately into funded and implementable projects. This linkage ensures coherence, policy consistency, and fiscal discipline at all levels of government.

At the apex of the framework is the Philippine Development Plan (PDP), which sets the national government's medium-term vision, strategic priorities, and outcome targets for inclusive growth, competitiveness, and sustainable development. The PDP provides the overarching policy direction within which all regional and sectoral plans must align. Therefore, investments within PFEZ are anchored on national objectives such as trade facilitation, industrial development, logistics connectivity, and employment generation.

The Bangsamoro Development Plan (BDP) translates the national development agenda into the specific socioeconomic context of BARMM. It articulates regional priorities, spatial development strategies, and peace- and development-oriented outcomes that are unique to BARMM. Alignment with the BDP ensures that investments in PFEZ contribute directly to regional goals, including economic diversification, private sector development, and inclusive job creation for Bangsamoro communities.

Building on these higher-level plans, the PFEZ Master Development Plan (MDP) operationalizes national and regional strategies at the economic zone level. The MDP provides a long-term spatial, infrastructure, and land-use framework for PFEZ, identifying development zones, infrastructure networks, utilities, logistics facilities, and investment phasing. It serves as the technical and spatial blueprint that defines what will be developed, where, and in what sequence within the economic zone.


The PFEZ Investment Program is a critical bridge between planning and implementation. Derived directly from the MDP, the Investment Program consolidates priority programs and projects (PAPs) into a time-bound, cost-effective, and prioritized investment pipeline. It specifies indicative project costs, financing sources, implementation schedules, and responsible agencies, consistent with the DEPDev investment programming standards. Through this process, strategic concepts and spatial plans are converted into investment-ready and implementable projects that are ready for public funding, PPP structuring or private sector participation.

At the base of the framework is the Annual and Medium-Term Budget, which represents the final step in translating plans into action. Projects included in the PFEZ Investment Program become candidates for funding through the BARMM annual budget, national government support, PPP, ODA, or other financing mechanisms. This alignment ensures that budget allocations are not ad hoc but are firmly grounded in approved plans and prioritized investment programs.

Overall, the framework underscores that the BEZA–PFEZ Investment Program is not a standalone document but an integral component of a coherent planning–investment–budget continuum. By ensuring alignment from the PDP down to the annual budget, the framework promotes strategic consistency, efficient resource allocation, and accountability in delivering the development objectives of PFEZ, BEZA, and BARMM.

## 6.1 PLAN-PROGRAM-BUDGET LINKAGE

The Investment Program adopted the Plan-Program-Budget Linkage Process Framework shown in **Figure 2**, which was issued by the DEPDev for all national government agencies, government-owned and/or controlled corporations, financial institutions, other national government offices and instrumentalities, and state universities and colleges.



**Figure 2. Plan-Program-Budget Linkage: Process Framework**

*Source: NEDA Memorandum dated October 7, 2022*

**Planning Process.** The MDP planning process as demonstrated in **Chapter 2 of the Final Report: Master Development Plan of Polloc Freeport and Economic Zone (PFEZ)** resulted in the development of long-term strategic plans that are aligned with national, regional and local development goals and specific mandates of BEZA and PFEZ.

**Programming Process.** Investment Programming involved preparing a prioritized list of programs and projects (PAPs) along with their individual and total cost estimates. During the MDP process, each development sector produced a list of PAPs, which were prioritized based on the timing and timeframe indicated in the development phasing strategies explained in **Chapter 5. Site Development Plan and Phasing Strategies.**

**Budgeting Process.** This process focuses on identifying available investment funds and essentially involves financial forecasting. This aspect is vital for financial planning, enabling BEZA-PFEZ to devise strategies to boost revenue and manage expenses. In **Chapter 6.2. BEZA-PFEZ Investment Program** of this report, the estimated cost per PAP is presented along with the indicative financing source. This informs BEZA-PFEZ of the total financial requirement needed to implement the Polloc Freeport and Economic Zone Master Development Plan.

Accurate predictions of income and expenditure are crucial to prevent under- or overfunding by BEZA, which could result in budget surpluses or deficits. The budgeting process also pertains to formulating a financial strategy that aligns funding requirements with expected available funds and explores financing options if the available funds are insufficient. However, it must be emphasized that this report will not cover this process, as it should be aligned with the regular annual budgeting process of BEZA-PFEZ.

## 6.2 BEZA-PFEZ INVESTMENT PROGRAM

The legal basis of the Investment Program are the enabling law creating BEZA and its Implementing Rules and Regulations, relevant BARMM economic, investment, and revenue codes, and applicable national laws on ports, customs, environment, and PPPs.

This Investment Program shall have the following institutional arrangements:

- **BEZA, as the overall regulator, promoter, and administrator of PFEZ**, shall be responsible for investment facilitation, incentives administration, and ecozone governance
- **BEZA-PFEZ Management Office** shall be in-charge of day-to-day operations, project implementation, and investor services
- **BARMM Ministries and Agencies**, such as infrastructure, trade, labor, environment, and social development support
- **National Government Agencies** including DEPDev, DOTr, PEZA, BOI, BOC, and other relevant bodies
- **Private Sector and Development Partners:** Investors, PPP proponents, financiers, and donors




In general, the Investment Program aims to establish BEZA-PFEZ as a premier freeport and economic zone in BARM, develop a halal-compliant industrial and logistics ecosystem, improve port efficiency and regional trade connectivity, attract anchor investors and export-oriented enterprises, generate employment and build local human capital, and promote environmental sustainability, climate resilience, and social inclusion.

For the development of PFEZ, a total of 95 Programs and Projects (PAPs) have been proposed, with an estimated cost of PhP 5.3 billion for the period spanning 2026 to 2040. Phase 1 includes 39 PAPs, costing PhP 264.4 million, and is scheduled for implementation from 2026 to 2030. Phase 2 comprises 32 PAPs, with a budget of PhP 2.0 billion, set for 2029–2035. Phase 3 involves 16 PAPs, amounting to PhP 3.0 billion, planned for 2032–2038. Finally, Phase 4 consists of eight PAPs, with an allocation of PhP 167.6 million, to be executed from 2035 to 2040 (**Table 4**).

**Table 4. BEZA-PFEZ Master Development Plan (MDP) Programs and Projects (PAPs)**

| Phase        | Description                                         | No. of PAPs | Implementation Period | Indicative Cost (PhP) |
|--------------|-----------------------------------------------------|-------------|-----------------------|-----------------------|
| 1            | Foundational Infrastructure and Institutional Setup | 39          | 2026-2030             | 264,385,000           |
| 2            | Core Ecozone Development and Investor Attraction    | 32          | 2029-2035             | 1,964,020,000         |
| 3            | Expansion and Regional Integration                  | 16          | 2032-2038             | 2,867,700,000         |
| 4            | Urban Support and Sustainability Measures           | 8           | 2035-2040             | 167,600,000           |
| <b>Total</b> |                                                     | <b>95</b>   |                       | <b>5,263,705,000</b>  |

In terms of the distribution of PAPs across different sectors, the Institutional and Economic sectors accounted for over 50% of the total, with a total of 49 PAPs. In contrast, the Infrastructure sector comprises 21 PAPs, the Social sector has 13, and the Environmental sector includes 12 (**Figure 3**). Refer to **Table 5** for the Investment Program of BEZA-PFEZ for the period 2026-2040.



**Figure 3. BEZA-PFEZ Master Development Plan (MDP) Programs and Projects (PAPs) by Sector**

**Table 5. Investment Program and Development Cost (2026-2040), BEZA-PFEZ Master Development Plan**

| No. | Sector         | Programs/Projects                                                                                    | Phase | Implementation Year | Indicative Cost (in Million Pesos) | Indicative Financing | Implementing Agency                                                 |
|-----|----------------|------------------------------------------------------------------------------------------------------|-------|---------------------|------------------------------------|----------------------|---------------------------------------------------------------------|
| 1   | Economic       | Business One-Stop Shop Development                                                                   | 1     | 2026-2029           | 5.00                               | DPWH-GAA / ODA / PPP | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM)      |
| 2   | Economic       | Locator Attraction Program                                                                           | 1     | 2026-2029           | 1.20                               | DTI-GAA / BARMM      | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM)      |
| 3   | Economic       | Port Competitiveness and Incentives Program                                                          | 1     | 2026-2029           | 0.03                               | DTI-GAA / BARMM      | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM)      |
| 4   | Economic       | Formulation of a Strategic Marketing and Promotion Plan                                              | 1     | 2026-2027           | 0.80                               | DTI-GAA / BARMM      | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM)      |
| 5   | Economic       | Trade and Investment Missions and Benchmarking Program                                               | 1     | 2026-2029           | 1.00                               | DTI-GAA / BARMM      | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM)      |
| 6   | Environmental  | Conduct of Preliminary Environmental Data Inventory and Analysis                                     | 1     | 2026                | 1.50                               | BARMM-GAA            | Ministry of Environment, Natural Resources and Energy (MENRE-BARMM) |
| 7   | Environmental  | Conduct of Ecological Resources Baseline Study                                                       | 1     | 2026                | 1.50                               | BARMM-GAA            | Ministry of Environment, Natural Resources and Energy (MENRE-BARMM) |
| 8   | Environmental  | Conduct of Feasibility Studies for the Establishment of Sewerage and Septage System                  | 1     | 2026-2027           | 12.00                              | BARMM-GAA            | Ministry of Environment, Natural Resources and Energy (MENRE-BARMM) |
| 9   | Environmental  | Conduct of a Feasibility Study for a Mini Wastewater Treatment Facility for Administrative Buildings | 1     | 2026-2027           | 7.00                               | BARMM-GAA            | Ministry of Environment, Natural Resources and Energy (MENRE-BARMM) |
| 10  | Environmental  | Formulation of a Drainage Master Plan                                                                | 1     | 2027-2029           | 15.00                              | BARMM-GAA            | Ministry of Environment, Natural Resources and Energy (MENRE-BARMM) |
| 11  | Infrastructure | Conduct of Geotechnical Investigation                                                                | 1     | 2026                | 2.50                               | BARMM-GAA            | PFEZ                                                                |
| 12  | Infrastructure | Maintenance of Existing Road Infrastructure                                                          | 1     | 2026-2029           | 10.00                              | DPWH-GAA / ODA / PPP | PFEZ                                                                |
| 13  | Infrastructure | Repair of Existing Drainage System                                                                   | 1     | 2026-2029           | 10.00                              | DPWH-GAA / ODA / PPP | PFEZ                                                                |

| No. | Sector         | Programs/Projects                                                                                                                                                                                                           | Phase | Implementation Year | Indicative Cost (in Million Pesos) | Indicative Financing | Implementing Agency   |
|-----|----------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------|---------------------|------------------------------------|----------------------|-----------------------|
| 14  | Infrastructure | Conduct of Structural Audit on All Existing Structures                                                                                                                                                                      | 1     | 2026-2027           | -                                  | DPWH-GAA / ODA / PPP | PFEZ                  |
| 15  | Infrastructure | Regular Preventive Maintenance on All Existing Structures                                                                                                                                                                   | 1     | 2026-2029           | 10.00                              | DPWH-GAA / ODA / PPP | PFEZ                  |
| 16  | Infrastructure | Rehabilitation and Repair of Existing Administrative Buildings                                                                                                                                                              | 1     | 2026-2029           | 20.00                              | DPWH-GAA / ODA / PPP | PFEZ / Concerned LGUs |
| 17  | Infrastructure | Construction of Perimeter Fence                                                                                                                                                                                             | 1     | 2026-2029           | 42.40                              | DPWH-GAA / ODA / PPP | PFEZ                  |
| 18  | Institutional  | Capacity Development Program (e.g., Trainings, Seminars, Benchmarking, Immersions): Port Operations and Services, Administration, Financial Management and Revenue Collection, Port Security, and Port Engineering Services | 1     | 2026-2027           | 20.00                              | BARM-GAA             | PFEZ / Concerned LGUs |
| 19  | Institutional  | Digitalization of PFEZ Systems and Processes                                                                                                                                                                                | 1     | 2026-2029           | 23.71                              | BARM-GAA             | PFEZ / Concerned LGUs |
| 20  | Institutional  | Creation of an IT Office                                                                                                                                                                                                    | 1     | 2026-2030           | 15.00                              | BARM-GAA             | PFEZ / Concerned LGUs |
| 21  | Institutional  | Procurement of Office and IT Infrastructure                                                                                                                                                                                 | 1     | 2026-2029           | 2.50                               | BARM-GAA             | PFEZ / Concerned LGUs |
| 22  | Institutional  | Multi-Stakeholders Forum                                                                                                                                                                                                    | 1     | 2026-2030           | 10.00                              | BARM-GAA             | PFEZ / Concerned LGUs |
| 23  | Institutional  | Membership with National and international Freeport/Ecozone Organizations                                                                                                                                                   | 1     | 2026-2030           | 0.30                               | BARM-GAA             | PFEZ / Concerned LGUs |
| 24  | Institutional  | Formulation and Enactment of BEZA Law and Its Corresponding IRR                                                                                                                                                             | 1     | 2026-2029           | -                                  | BARM-GAA             | PFEZ / Concerned LGUs |
| 25  | Institutional  | Creation of an Implementing Body for the Halal Board                                                                                                                                                                        | 1     | 2026                | -                                  | BARM-GAA             | PFEZ / Concerned LGUs |
| 26  | Institutional  | Organization Audit                                                                                                                                                                                                          | 1     | 2026-2027           | 4.00                               | BARM-GAA             | PFEZ / Concerned LGUs |

| No. | Sector        | Programs/Projects                                                                                                                                                                                                                    | Phase | Implementation Year | Indicative Cost (in Million Pesos) | Indicative Financing | Implementing Agency   |
|-----|---------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------|---------------------|------------------------------------|----------------------|-----------------------|
| 27  | Institutional | Formulation of Organizational Development Plan                                                                                                                                                                                       | 1     | 2026                | 2.00                               | BARMM-GAA            | PFEZ / Concerned LGUs |
| 28  | Institutional | Institutionalization of CSC's Performance Evaluation System (i.e., OPCR, IPCR)                                                                                                                                                       | 1     | 2026                | -                                  | BARMM-GAA            | PFEZ / Concerned LGUs |
| 29  | Institutional | PRIME-HRM Seal of Excellence Certification                                                                                                                                                                                           | 1     | 2026-2027           | -                                  | BARMM-GAA            | PFEZ / Concerned LGUs |
| 30  | Institutional | Development Monitoring and Evaluation System                                                                                                                                                                                         | 1     | 2026-2027           | 3.00                               | BARMM-GAA            | PFEZ / Concerned LGUs |
| 31  | Institutional | Formulation of BEZA-PFEZ Manual of Operations                                                                                                                                                                                        | 1     | 2026-2027           | 1.00                               | BARMM-GAA            | PFEZ / Concerned LGUs |
| 32  | Institutional | Enhancement of the Draft Financial Management Manual                                                                                                                                                                                 | 1     | 2026-2027           | 0.50                               | BARMM-GAA            | PFEZ / Concerned LGUs |
| 33  | Institutional | Enhancement of the Draft Capacity Building Plan                                                                                                                                                                                      | 1     | 2026-2027           | 0.50                               | BARMM-GAA            | PFEZ / Concerned LGUs |
| 34  | Institutional | Citizen's Charter for BEZA and BEZA-PFEZ                                                                                                                                                                                             | 1     | 2026                | -                                  | BARMM-GAA            | PFEZ / Concerned LGUs |
| 35  | Institutional | Production of an Audio-Visual Presentation to Promote BEZA and PFEZ                                                                                                                                                                  | 1     | 2026                | 1.50                               | BARMM-GAA            | PFEZ / Concerned LGUs |
| 36  | Institutional | Draw a Multi-Party Agreement with the Ministry of Human Settlements and Development, Municipal LGU of Parang, and Barangay LGU of Polloc for the Implementation of Housing Development Program (as Detailed Under the Social Sector) | 1     | 2026                | 0.10                               | BARMM-GAA            | PFEZ / Concerned LGUs |
| 37  | Social        | Continuous Training of Existing Security Personnel                                                                                                                                                                                   | 1     | 2026-2029           | 0.15                               | BARMM-GAA            | PFEZ / Concerned LGUs |
| 38  | Social        | IEC on Insurgency Awareness                                                                                                                                                                                                          | 1     | 2026-2027           | 0.20                               | BARMM-GAA            | PFEZ / Concerned LGUs |
| 39  | Social        | Resettlement Housing Development Program                                                                                                                                                                                             | 1     | 2026-2029           | 40.00                              | DPWH-GAA / ODA / PPP | PFEZ / Concerned LGUs |

| No. | Sector         | Programs/Projects                                                          | Phase | Implementation Year | Indicative Cost (in Million Pesos) | Indicative Financing | Implementing Agency                                                 |
|-----|----------------|----------------------------------------------------------------------------|-------|---------------------|------------------------------------|----------------------|---------------------------------------------------------------------|
| 40  | Economic       | Establishment of a Halal Certification Office                              | 2     | 2029-2030           | 1.50                               | BARMM-GAA            | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM)      |
| 41  | Economic       | Halal Compliance Training for Locators                                     | 2     | 2029-2032           | 0.30                               | BARMM-GAA            | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM)      |
| 42  | Economic       | Partnership with Halal Certifying Bodies                                   | 2     | 2029-2030           | 0.10                               | BARMM-GAA            | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM)      |
| 43  | Economic       | Incentive Program for Halal Manufacturing and Logistics Businesses         | 2     | 2029-2032           | 0.10                               | BARMM-GAA            | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM)      |
| 44  | Economic       | Partnership with Organization of Islamic Cooperation Member States         | 2     | 2029-2032           | 0.25                               | BARMM-GAA            | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM)      |
| 45  | Economic       | Skills Development Program                                                 | 2     | 2029-2032           | 0.60                               | BARMM-GAA            | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM)      |
| 46  | Economic       | Creation of a Job Placement and Matching Portal                            | 2     | 2029                | 0.60                               | BARMM-GAA            | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM)      |
| 47  | Economic       | Provision of Scholarships and Training Subsidies for the Vulnerable Sector | 2     | 2029-2032           | 8.00                               | BARMM-GAA            | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM)      |
| 48  | Economic       | Apprenticeship and Internship Program                                      | 2     | 2029-2032           | 0.10                               | BARMM-GAA            | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM)      |
| 49  | Economic       | POZ Expansion Area Development                                             | 2     | 2029-2032           | 15.00                              | DPWH-GAA / ODA / PPP | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM)      |
| 50  | Environmental  | Establishment of an Air Quality Monitoring System in Polloc Freeport       | 2     | 2029-2032           | 5.00                               | BARMM-GAA            | Ministry of Environment, Natural Resources and Energy (MENRE-BARMM) |
| 51  | Environmental  | Establishment of Early Warning Systems                                     | 2     | 2029-2032           | 8.00                               | BARMM-GAA            | Ministry of Environment, Natural Resources and Energy (MENRE-BARMM) |
| 52  | Environmental  | Creation of an Integrated Waste Management Database                        | 2     | 2029-2032           | 0.50                               | BARMM-GAA            | Ministry of Environment, Natural Resources and Energy (MENRE-BARMM) |
| 53  | Environmental  | Development of a Residual Containment Area                                 | 2     | 2029-2032           | 4.00                               | BARMM-GAA            | Ministry of Environment, Natural Resources and Energy (MENRE-BARMM) |
| 54  | Infrastructure | Development of Drainage Network                                            | 2     | 2029-2032           | 20.00                              | DPWH-GAA / ODA / PPP | PFEZ / Concerned LGUs                                               |



| No. | Sector         | Programs/Projects                                                         | Phase | Implementation Year | Indicative Cost (in Million Pesos) | Indicative Financing | Implementing Agency                                                                                                                                                                 |
|-----|----------------|---------------------------------------------------------------------------|-------|---------------------|------------------------------------|----------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 55  | Infrastructure | Construction of Power Substation                                          | 2     | 2029-2032           | -                                  | DPWH-GAA / ODA / PPP | PFEZ / Maguindanao Electric Cooperative (MAGELCO) / Provincial Planning and Development Office (PPDO) / Bangsamoro Planning and Development Authority (BPDA) / Concerned LGUs       |
| 56  | Infrastructure | Development of Power Distribution Network                                 | 2     | 2029-2032           | 305.00                             | DPWH-GAA / ODA / PPP | PFEZ / Maguindanao Electric Cooperative (MAGELCO) / Provincial Planning and Development Office (PPDO) / Bangsamoro Planning and Development Authority (BPDA) / Concerned LGUs       |
| 57  | Infrastructure | Rehabilitation and Expansion of Water Distribution System                 | 2     | 2029-2032           | 396.00                             | DPWH-GAA / ODA / PPP | PFEZ / Parang Municipal Office of the Waterworks System / Provincial Planning and Development Office (PPDO) / Bangsamoro Planning and Development Authority (BPDA) / Concerned LGUs |
| 58  | Infrastructure | Establishment of a Water Desalination Facility                            | 2     | 2029-2032           | 80.00                              | DPWH-GAA / ODA / PPP | PFEZ / Parang Municipal Office of the Waterworks System / Provincial Planning and Development Office (PPDO) / Bangsamoro Planning and Development Authority (BPDA) / Concerned LGUs |
| 59  | Infrastructure | Construction of Sewage Treatment Plants                                   | 2     | 2029-2032           | 30.00                              | DPWH-GAA / ODA / PPP | PFEZ / Ministry of Environment, Natural Resources, and Energy (MENRE) / Concerned LGUs                                                                                              |
| 60  | Infrastructure | Construction of New Administrative Buildings                              | 2     | 2029-2032           | 596.00                             | DPWH-GAA / ODA / PPP | PFEZ / Concerned LGUs                                                                                                                                                               |
| 61  | Infrastructure | Road and Pedestrian Network Development                                   | 2     | 2029-2035           | 441.27                             | DPWH-GAA / ODA / PPP | PFEZ / Ministry of Public Works (MPW) / Concerned LGUs                                                                                                                              |
| 62  | Institutional  | ISO 9001:2015 Certification                                               | 2     | 2032                | 3.00                               | BARM-GAA             | PFEZ / Concerned LGUs                                                                                                                                                               |
| 63  | Institutional  | Provision of Total Port Security Management System (i.e., High-resolution | 2     | 2029-2030           | 15.00                              | BARM-GAA             | PFEZ / Concerned LGUs                                                                                                                                                               |

| No. | Sector        | Programs/Projects                                                                                                                                                                                                                            | Phase | Implementation Year | Indicative Cost (in Million Pesos) | Indicative Financing | Implementing Agency                                            |
|-----|---------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------|---------------------|------------------------------------|----------------------|----------------------------------------------------------------|
|     |               | CCTV + analytics (motion detection, license plate recognition); Access control (biometrics optional); Alarm integration and reporting; Centralized Security Operations Center (SOC); Intercom and public address; Training and documentation |       |                     |                                    |                      |                                                                |
| 64  | Institutional | Procurement of Patrol Boats                                                                                                                                                                                                                  | 2     | 2029-2030           | 4.00                               | BARMM-GAA            | PFEZ / Concerned LGUs                                          |
| 65  | Social        | Firefighting and Oil Spill Response Systems                                                                                                                                                                                                  | 2     | 2029                | 10.00                              | BARMM-GAA            | PFEZ / Concerned LGUs                                          |
| 66  | Social        | Disaster Risk Reduction and Management Program                                                                                                                                                                                               | 2     | 2029-2032           | 5.00                               | BARMM-GAA            | PFEZ / Concerned LGUs                                          |
| 67  | Social        | Port Safety Signage and Hazard Control Project                                                                                                                                                                                               | 2     | 2029-2032           | 0.70                               | BARMM-GAA            | PFEZ / Concerned LGUs                                          |
| 68  | Social        | Livelihood Training and Assistance Program                                                                                                                                                                                                   | 2     | 2029-2032           | 2.50                               | BARMM-GAA            | PFEZ / Concerned LGUs                                          |
| 69  | Social        | Construction of Livelihood Training Facilities                                                                                                                                                                                               | 2     | 2029-2030           | 6.00                               | BARMM-GAA            | PFEZ / Concerned LGUs                                          |
| 70  | Social        | Maritime Safety Training Program                                                                                                                                                                                                             | 2     | 2029-2032           | 0.50                               | BARMM-GAA            | PFEZ / Concerned LGUs                                          |
| 71  | Social        | Port Security Enhancement Project                                                                                                                                                                                                            | 2     | 2029-2030           | 5.00                               | BARMM-GAA            | PFEZ / Concerned LGUs                                          |
| 72  | Economic      | Commercial Building Development                                                                                                                                                                                                              | 3     | 2032-2038           | 35.00                              | DPWH-GAA / ODA / PPP | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) |
| 73  | Economic      | RORO Passenger Terminal Improvement Program                                                                                                                                                                                                  | 3     | 2032-2035           | 6.00                               | DPWH-GAA / ODA / PPP | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) |
| 74  | Economic      | Upgrading of RORO Port Infrastructure and Utilities                                                                                                                                                                                          | 3     | 2032-2035           | 10.00                              | DPWH-GAA / ODA / PPP | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) |
| 75  | Economic      | Establishment of Parking Spaces in Commercial and Mixed-Use Areas                                                                                                                                                                            | 3     | 2032-2035           | 4.00                               | BARMM-GAA            | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) |
| 76  | Economic      | Construction of Ecotourism Boardwalk and Mangrove Viewing Deck                                                                                                                                                                               | 3     | 2032-2035           | 4.50                               | BARMM-GAA            | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) |

| No. | Sector         | Programs/Projects                                                      | Phase | Implementation Year | Indicative Cost (in Million Pesos) | Indicative Financing   | Implementing Agency                                                                                                                           |
|-----|----------------|------------------------------------------------------------------------|-------|---------------------|------------------------------------|------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------|
| 77  | Infrastructure | Streetlighting Projects                                                | 3     | 2032-2035           | 271.00                             | DPWH-GAA / ODA / PPP   | PFEZ                                                                                                                                          |
| 78  | Infrastructure | Expansion of Existing Wharf                                            | 3     | 2032-2035           | 723.00                             | DPWH-GAA / ODA / PPP   | PFEZ / Ministry of Environment, Natural Resources, and Energy (MENRE) / Bangsamoro Planning and Development Authority (BPDA) / Concerned LGUs |
| 79  | Infrastructure | Construction of Additional Warehouse Facilities                        | 3     | 2032-2035           | 473.00                             | DPWH-GAA / ODA / PPP   | PFEZ                                                                                                                                          |
| 80  | Infrastructure | Construction of Seawall                                                | 3     | 2032-2035           | 200.00                             | DPWH-GAA / ODA / PPP   | PFEZ / Ministry of Environment, Natural Resources, and Energy (MENRE) / Concerned LGUs                                                        |
| 81  | Infrastructure | Land Reclamation                                                       | 3     | 2032-2035           | 1,086.00                           | DPWH-GAA / ODA / PPP   | PFEZ / Ministry of Environment, Natural Resources, and Energy (MENRE) / Bangsamoro Planning and Development Authority (BPDA) / Concerned LGUs |
| 82  | Infrastructure | Construction of Public Transport Terminal                              | 3     | 2032-2035           | 36.00                              | DPWH-GAA / ODA / PPP   | PFEZ / Ministry of Transportation and Communications (MOTC) / Concerned LGUs                                                                  |
| 83  | Institutional  | Development of an Interactive PFEZ Website                             | 3     | 2032-2035           | 1.20                               | BARMM-GAA              | PFEZ / Concerned LGUs                                                                                                                         |
| 84  | Institutional  | Public-Private Partnership to Establish Necessary Port Facilities      | 3     | 2032                | -                                  | BARMM-GAA              | PFEZ / Concerned LGUs                                                                                                                         |
| 85  | Social         | Construction of Staff Housing                                          | 3     | 2032-2034           | 10.00                              | DPWH-GAA / ODA / PPP   | PFEZ / Concerned LGUs                                                                                                                         |
| 86  | Social         | Construction of Community Facilities (i.e., Prayer Area, Common Areas) | 3     | 2032                | 2.00                               | DPWH-GAA / ODA / PPP   | PFEZ / Concerned LGUs                                                                                                                         |
| 87  | Social         | Establishment of PFEZ Community Health Center                          | 3     | 2032-2033           | 6.00                               | DPWH-GAA / ODA / PPP   | PFEZ / Concerned LGUs                                                                                                                         |
| 88  | Economic       | Establishment of an IT Park                                            | 4     | 2035-2040           | 59.00                              | DOT-GAA / PPP<br>BARMM | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM)                                                                                |

| No. | Sector        | Programs/Projects                                                       | Phase | Implementation Year | Indicative Cost (in Million Pesos) | Indicative Financing           | Implementing Agency                                                 |
|-----|---------------|-------------------------------------------------------------------------|-------|---------------------|------------------------------------|--------------------------------|---------------------------------------------------------------------|
| 89  | Economic      | Ecotourism Development Program                                          | 4     | 2035-2040           | 2.50                               | DOT-GAA / PPP / BARMM          | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM)      |
| 90  | Economic      | Formulation of a Tourism Master Plan                                    | 4     | 2035-2040           | 2.00                               | DOT-GAA / PPP / BARMM          | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM)      |
| 91  | Economic      | Creation of a Tourist Transport Hub                                     | 4     | 2035-2040           | 3.50                               | DOT-GAA / PPP / BARMM          | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM)      |
| 92  | Economic      | Tourism Skills Training                                                 | 4     | 2035-2040           | 0.60                               | DOT-GAA / PPP / BARMM          | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM)      |
| 93  | Environmental | Pocket Parks and Green Spaces Development                               | 4     | 2035-2040           | 20.00                              | DENR-GAA / Climate Funds / ODA | Ministry of Environment, Natural Resources and Energy (MENRE-BARMM) |
| 94  | Environmental | Designation and Development of Disaster Assembly and Refuge Area (DARA) | 4     | 2035-2040           | 50.00                              | DENR-GAA / Climate Funds / ODA | Ministry of Environment, Natural Resources and Energy (MENRE-BARMM) |
| 95  | Environmental | Establishment of Buffer Strips / Zones                                  | 4     | 2035-2040           | 30.00                              | DENR-GAA / Climate Funds / ODA | Ministry of Environment, Natural Resources and Energy (MENRE-BARMM) |

Note: Refer to **Chapter 9** for the Project Brief of each PAP.

### 6.3 INVESTMENT INCENTIVES AND SUPPORT MECHANISMS

To enhance the competitiveness of PFEZ as a strategic investment destination in BARMM, BEZA provides a comprehensive package of investment incentives and support mechanisms for registered investors and locators. These incentives are designed to lower the cost of doing business, reduce regulatory friction, promote halal-compliant industries, and facilitate inclusive employment generation in the region. On January 24, 2024, the Fiscal Incentive Review Board (FIRB) officially announced BEZA as an Investment Promotion Agency (IPA). This means that BEZA, as an IPA, is given the authority to grant incentives under the Corporate Recovery and Tax Incentives for Enterprises (CREATE) Act, which provides tax relief measures for businesses<sup>1</sup>.

#### **Fiscal and Non-Fiscal Incentives under BEZA**

Registered enterprises operating within PFEZ may avail themselves of a range of fiscal and non-fiscal incentives as authorized under the Bangsamoro Organic Law and BEZA's enabling policies. Fiscal incentives may include income tax-based incentives, exemptions or reductions in local taxes and fees, and other investment-related fiscal support, subject to the applicable laws and implementing rules. Non-fiscal incentives include streamlined business registration, regulatory facilitation, investment aftercare services, and priority access to zone infrastructure and utilities. These incentives are structured to improve investment viability while ensuring consistency with the national fiscal responsibility and investment promotion frameworks.

#### **Duty-Free Importation of Capital Equipment**

To support the rapid establishment and efficient operation of enterprises, BEZA allows duty-free importation of capital equipment, machinery, spare parts, and production inputs, subject to applicable regulations. This incentive significantly reduces the upfront capital costs for investors, particularly in the manufacturing, logistics, agro-industrial processing, and halal industries. The duty-free regime enhances PFEZ's attractiveness as a production and distribution hub while supporting technology transfer and productivity improvements among registered enterprises.

#### **Simplified Customs, Immigration, and Regulatory Procedures**

PFEZ adopts a facilitated regulatory environment through simplified and coordinated customs, immigration, and permitting processes. In coordination with national government agencies and BARMM institutions, BEZA implements one-stop-shop mechanisms for business registration, import and export processing, and work permits for foreign nationals. These measures reduce transaction time, improve predictability, and enhance the ease of doing business, thereby enabling investors to focus on core operations and market expansion.

---

<sup>1</sup> <https://bangsamoro.gov.ph/news/latest-news/beza-now-an-investment-promotion-agency-economic-upswing-in-barmm-expected/>



### **Halal Certification Support**

Recognizing BARMM's strategic position in the global halal economy, BEZA provides halal certification support to enterprises engaged in halal-compliant production and services. This includes facilitating certification processes, coordinating with accredited halal-certifying bodies, and aligning with international halal standards. By integrating halal compliance into the investment support system, PFEZ strengthens its position as a gateway for halal trade, manufacturing, and logistics, serving domestic and international markets.

### **Workforce Training and Employment Facilitation**

To ensure that investments generate inclusive and sustainable employment, BEZA supports workforce development and employment facilitation in partnership with BARMM ministries, training institutions, and the private sector. Support mechanisms include skills matching, facilitation of technical and vocational training, and coordination of employment services to ensure that the local labor requirements of registered enterprises are fulfilled. These initiatives contribute to human capital development, local job creation, and the broader socioeconomic objectives of BARMM.

### **Overall Investment Value Proposition**

Collectively, these incentives and support mechanisms position PFEZ as a competitive and investor-friendly economic zone, while ensuring that investments support inclusive growth, workforce development, and long-term regional development goals of BARMM.

## **6.4 INVESTMENT DELIVERY AND PUBLIC-PRIVATE PARTNERSHIP (PPP) FRAMEWORK**

The Investment Program for BEZA-PFEZ adopts a flexible and market-responsive investment delivery framework that leverages both public and private sector capabilities. Recognizing fiscal constraints and the need for efficiency, innovation, and risk sharing, the Program utilizes a range of PPP and non-PPP delivery mechanisms to implement priority infrastructure, utilities, and support facilities identified in the PFEZ Master Development Plan.

### **Multiple Investment Delivery Mechanisms**

To ensure optimal project structuring and delivery, the Investment Program allows the use of various contractual and institutional arrangements depending on project characteristics, risk profiles, and commercial viability.

**Build-Operate-Transfer (BOT)** and its variants are applied to infrastructure and utilities that generate revenue, such as ports, electricity, water supply, wastewater treatment, and logistics facilities. In these setups, the private sector is responsible for financing, building, operating, and maintaining the facility for a specified concession period, after which the facility's ownership is transferred to the public sector. Variations of BOT, such as Build-Own-Operate (BOO), Build-Transfer-Operate (BTO), and Design-Build-Finance-Operate (DBFO), can be employed to suit the specific needs and risk distribution of this project.

**Joint Venture (JV) agreements** between BEZA, BARMM government entities, and private investors are employed for projects requiring shared ownership, co-investment, and long-term strategic partnerships. JVs are particularly suited for mixed-use developments, industrial estates, logistics parks, and commercial support facilities within PFEZ, allowing both parties to contribute assets, capital, or expertise while sharing the risks and returns.

**Long-term lease arrangements** are primarily used for land development and industrial or commercial facilities construction. Under this mechanism, BEZA retains land ownership while granting long-term lease rights to private investors for development and operations. This approach preserves public control over strategic assets while enabling private sector investment and development flexibility.

Management and concession contracts are applied to existing or publicly financed assets, where operational efficiency, service quality, and performance improvements are required. These arrangements allow private operators to manage, operate, and maintain facilities under performance-based contracts without assuming full investment risk.

### **Compliance with National PPP Policies and Guidelines**

All PPP and private sector-participated projects under the Investment Program shall comply with DEPDev and PPP Center guidelines, including applicable laws, rules and procedures. This ensures transparency, fiscal prudence, and consistency with national investment governance standards. The key requirements are as follows:

- **Comprehensive project preparation**, including technical, financial, legal, environmental, and social feasibility studies
- **Value-for-Money (VfM) analysis** to demonstrate that PPP delivery offers superior economic and financial outcomes compared to traditional public procurement
- **Appropriate risk identification and allocation**, assigning risks to the party best able to manage them
- **Review and approval processes** in accordance with the thresholds set by the DEPDev, Investment Coordination Committee (ICC), and relevant BARMM authorities
- **Coordination with the PPP Center** for transaction advisory support, project structuring and capacity building

### **Strategic Role in PFEZ Development**

Through this diversified investment delivery and PPP framework, the Investment Program ensures that PFEZ projects are investment-ready, implementable, and aligned with both public interests and private sector incentives. By combining flexible delivery mechanisms with rigorous national approval standards, BEZA can mobilize private capital, accelerate infrastructure delivery, and safeguard public resources, thereby advancing the sustainable and inclusive development objectives of BARMM.

## CHAPTER 7. ENVIRONMENTAL AND SOCIAL SAFEGUARDS FRAMEWORK

The development of PFEZ shall be guided by strong Environmental and Social Safeguards to ensure that economic growth and investment promotion are conducted in a sustainable, inclusive, and risk-informed manner. All PFEZ initiatives and projects must adhere to relevant national and Bangsamoro laws and policies, prevent and mitigate negative environmental and social impacts, incorporate climate change adaptation and disaster risk reduction strategies, and safeguard the interests of communities, workers and vulnerable groups. By implementing these safeguards, BEZA commits to promoting responsible investment, improving project viability, and ensuring that PFEZ development contributes to long-term environmental protection, social equity, and resilient economic growth in BARMM.

### 7.1 ENVIRONMENTAL SAFEGUARDS

The PFEZ Master Development Plan (MDP) is anchored on national and regional environmental, climate, and disaster risk governance frameworks to ensure that development is environmentally sound, climate-resilient, and disaster-resilient. The following key laws and policies guide safeguards implementation:

- **Presidential Decree No. 1586 (Philippine Environmental Impact Statement System) and its implementing rules and regulations**, which require environmental impact assessment and the issuance of Environmental Compliance Certificates (ECCs) for environmentally critical projects and projects located in environmentally critical areas
- **Republic Act No. 9729 (Climate Change Act of 2009), as amended by RA No. 10174**, which mandates the mainstreaming of climate change adaptation and mitigation in development planning
- **Republic Act No. 10121 (Philippine Disaster Risk Reduction and Management Act of 2010)**, which institutionalizes disaster risk reduction and management (DRRM) across all levels of government
- **Republic Act No. 11054 (Bangsamoro Organic Law)**, which grants BARMM authority over environmental protection, development planning, and economic zone management
- **BARMM environmental, climate, and DRRM policies and issuances**, as implemented by the Ministry of Environment, Natural Resources, and Energy (MENRE) and relevant BARMM institutions

These legal instruments collectively ensure that PFEZ development complies with national standards while responding to the specific environmental and hazard context of BARMM.

## **Environmental Impact Assessment and Permitting**

All programs and projects (PAPs) under the PFEZ MDP shall comply with the Philippine EIS System pursuant to PD 1586. Environmental assessment requirements shall be determined based on project type, scale, and location, including, but not limited to, the following:

- Environmental Impact Statement (EIS)
- Initial Environmental Examination (IEE)
- Other environmental documents are prescribed by MENRE and national regulations

No project shall proceed to construction or operation without securing the required Environmental Compliance Certificate (ECC) and other applicable environmental permits.

The PFEZ MDP integrates environmental zoning and land-use controls to prevent or minimize adverse impacts on environmentally critical areas, such as coastal zones, mangroves, wetlands, and flood-prone areas. Environmental management measures, including waste management systems, effluent treatment, air and noise pollution controls, and environmental monitoring, should be incorporated into project design and operation.

The Environmental Compliance Checklist includes:

- Project screened under the Philippine EIS System
- Appropriate EIA document prepared and approved
- ECC and related permits secured prior to implementation
- Environmental Management Plan (EMP) incorporated in project design
- Monitoring and reporting mechanisms established

## **Climate Change Adaptation and Mitigation Measures**

In compliance with the Climate Change Act of 2009 (RA 9729), climate change considerations have been mainstreamed into the PFEZ MDP. Given BARMM's exposure to flooding, sea level rise, storm surges, and extreme weather events, the MDP adopted a climate-informed and risk-based approach.

Climate adaptation measures include climate-resilient infrastructure design, elevation and flood-proofing standards, redundancy in critical utilities, and the use of nature-based solutions, such as mangrove buffers, green spaces, and natural drainage systems. These measures aim to reduce vulnerability and enhance the long-term functionality of PFEZ infrastructure.

Mitigation strategies focus on energy efficiency, renewable energy integration, and sustainable transport and logistics systems to reduce greenhouse gas emissions and improve energy security within economic zones.

The Climate Safeguards Checklist includes:

- Climate risk and vulnerability assessment conducted

- Climate-resilient design standards applied
- Nature-based solutions integrated where feasible
- Energy-efficient and low-carbon technologies promoted
- Climate considerations integrated into project appraisal

### **Disaster Risk Reduction and Management**

In accordance with the DRRM Act of 2010 (RA 10121), disaster risk reduction is fully integrated into the PFEZ planning and development. The MDP applied risk-sensitive land-use planning, ensuring that high-risk areas are avoided or subjected to strict development controls.

Critical infrastructure is designed to withstand seismic, hydrometeorological and coastal hazards. Nonstructural measures, such as emergency access routes, evacuation areas, early warning systems, and business continuity planning, are incorporated to minimize the loss of life, damage to assets, and disruption of economic activities.

BEZA shall coordinate with BARMM DRRM offices and LGUs to establish zone-wide emergency preparedness and response protocols, including drills, coordination mechanisms, and communication systems.

The DRRM Checklist includes:

- Hazard and risk assessments conducted
- High-risk zones excluded or mitigated
- Structural and non-structural DRR measures incorporated
- Emergency response and evacuation plans prepared
- Business continuity planning required for locators

### **Institutional Arrangements and Monitoring**

BEZA will serve as the lead agency for the implementation of safeguards within PFEZ. BEZA shall coordinate with MENRE, BARMM ministries, LGUs, and national government agencies to ensure compliance, monitoring, and enforcement of safeguard requirements.

Environmental, climate, and DRR safeguards were already integrated into PFEZ Investment Program, and shall be included in This project screening, approval, and monitoring processes. Capacity-building initiatives for BEZA staff, locators, and stakeholders should be undertaken to strengthen safeguard implementation and adaptive management.

### **Safeguards Outcomes**

Through strict compliance with environmental regulations, proactive climate adaptation, and comprehensive disaster risk reduction measures, the PFEZ MDP advances sustainable, resilient, and responsible economic zone development in the Philippines. These safeguards protect natural resources,



reduce long-term risks, and ensure that economic growth in PFEZ contributes positively to the broader development objectives of BARMM.

## **7.2 SOCIAL SAFEGUARDS**

The BEZA-PFEZ MDP integrates social safeguards to ensure that economic zone development in BARMM is inclusive, rights-based, and socially responsible. In line with the mandate of BEZA, social safeguards are designed to protect affected communities, manage social risks, and ensure that development benefits are equitably shared, consistent with national and Bangsamoro laws and policies.

### **Social Safeguards Framework**

Social safeguards provide a systematic approach to identify, avoid, minimize, and mitigate potential adverse social impacts associated with PFEZ development, including land acquisition, displacement, livelihood disruption, labor-related risks, and community health and safety concerns. These safeguards are embedded throughout This project lifecycle, from planning and design to construction and operation.

All PFEZ projects shall undertake appropriate social impact assessments, including stakeholder analysis and consultation, consistent with the Philippine Environmental Impact Statement (EIS) System (PD 1586) and related social assessment requirements. BEZA shall ensure meaningful, culturally appropriate, and inclusive stakeholder engagement, particularly for affected households, vulnerable groups, and host communities, in accordance with the principles of transparency and informed participation.

### **Resettlement and Land Acquisition**

Where land acquisition or involuntary resettlement is unavoidable, BEZA shall ensure compliance with the Republic Act No. 7279 (Urban Development and Housing Act of 1992), which establishes the rights of affected persons and prescribes humane, just, and lawful procedures for relocation and resettlement. Displacement should be avoided where feasible and minimized through careful site planning and design.

For projects involving displacement, Resettlement Action Plans (RAPs) should be prepared, detailing compensation at replacement cost, relocation assistance, livelihood restoration measures, and transitional support. Resettlement sites should provide adequate access to basic services, employment opportunities, and social infrastructure to restore or improve the living standards of affected households.

### **Indigenous Peoples and Cultural Sensitivity**

Where PFEZ development affects or is adjacent to areas with Indigenous Cultural Communities/ Indigenous Peoples (ICCs/IPs), safeguards shall be applied in accordance with Republic Act No. 8371 (Indigenous Peoples' Rights Act of 1997), as applicable to the BARMM context. This includes respect for ancestral domain rights, cultural integrity and traditional governance systems.

Projects affecting ICCs/IPs shall ensure Free, Prior, and Informed Consent (FPIC) processes, where required, and shall incorporate culturally appropriate benefit-sharing and mitigation measures. The BEZA shall coordinate with relevant BARMM institutions to ensure that development within or near culturally sensitive areas respects customary laws and social practices.

### **Community Development and Benefit-Sharing**

Beyond mitigating adverse impacts, the PFEZ Master Development Plan emphasizes community development and shared benefits as central elements of social safeguards. In partnership with BARMM ministries, LGUs, and private investors, the BEZA promotes local employment, workforce training, enterprise development, and access to economic opportunities for surrounding communities.

Community development programs may include skills training, local hiring policies, support for micro, small, and medium enterprises (MSMEs), and the provision of social infrastructure. These initiatives support BARMM's peacebuilding and inclusive growth objectives and help ensure that host communities view PFEZ as a catalyst for shared prosperity.

### **Labor, Health, and Safety**

Social safeguards also encompass compliance with Philippine labor laws, occupational health and safety standards and community health and safety measures. BEZA requires PFEZ locators and contractors to adopt fair labor practices, ensure safe working conditions, and establish mechanisms for addressing labor and community grievances. Measures to manage construction- and operation-related risks to public health and safety should be incorporated into project design and operations.

### **Institutional Arrangements and Grievance Redress**

BEZA will serve as the lead agency for social safeguard implementation within PFEZ. A Grievance Redress Mechanism (GRM) will be established to provide accessible, transparent, and timely resolution of complaints from affected persons and communities. Monitoring and reporting systems should be implemented to ensure continuous compliance and adaptive management of the fishery.

### **Contribution to Inclusive Development**

Through the application of robust social safeguards, lawful resettlement practices, and community development programs, the PFEZ Master Development Plan (MDP) promotes social equity, community resilience, and conflict-sensitive development. These measures ensure that the PFEZ development supports improved livelihoods, social stability, and long-term sustainable development in BARMM.

## CHAPTER 8. IMPLEMENTATION, MONITORING, AND EVALUATION

### 8.1 RESULTS FRAMEWORK AND KEY PERFORMANCE INDICATORS

The Results Framework for Polloc Freeport and Ecozone (PFEZ) articulates a clear causal link between planned interventions, measurable outputs, intermediate outcomes, and the long-term development goals of the Bangsamoro Autonomous Region in Muslim Mindanao (BARMM). Anchored on the BARMM Development Plan (BDP) and aligned with the Philippine Development Plan (PDP), the framework ensures that all programs and projects contribute coherently to economic competitiveness, institutional strengthening, environmental sustainability, infrastructure resilience and social development.

At the **impact and outcome level**, the framework targets strategic results such as improved logistics efficiency, reduced cost of doing business, increased investments and locators, enhanced institutional capacity and service delivery, improved environmental resilience, and strengthened community safety and social inclusion. These outcomes reflect PFEZ's role as a catalyst for regional growth, trade facilitation, employment generation, and peace-building in BARMM. Outcome indicators, such as increased investment, improved operational efficiency, reduced processing time, enhanced service delivery, and reduced disaster and security risks, capture medium-term changes attributable to the combined effects of multiple interventions.

At the **output level**, the framework translates these outcomes into concrete, verifiable deliverables across five major sectors: **Economic, Infrastructure, Environmental, Institutional, and Social**. Each project is associated with specific output indicators that are SMART (specific, measurable, achievable, relevant, and time-bound) and focused on completion, operationalization, and functionality. Examples include the establishment and operationalization of business one-stop shops, completion of feasibility studies and master plans, construction and rehabilitation of port and utility infrastructure, deployment of digital systems, enactment of laws and manuals, and delivery of capacity-building programs, security systems, and social facilities. Output indicators are primarily measured through official records, completion and commissioning reports, system logs, training records, audit reports, and approved policy issuances.

The **Key Performance Indicators (KPIs)** serve as the primary monitoring and evaluation instruments to track progress and performance. KPIs emphasize both quantitative measures (e.g., number of facilities constructed, personnel trained, systems digitalized, memberships secured, and incidents reduced) and qualitative measures (e.g., operational readiness, compliance with standards, adoption of policies, and stakeholder participation). For institutional and governance-related projects, KPIs focus on compliance, certification, system adoption, and integration into regular operations to ensure sustainability beyond project completion.

Overall, the Results Framework and KPIs provide a structured, results-oriented basis for planning, budgeting, monitoring and reporting. They enable evidence-based decision-making, accountability to stakeholders, and alignment with national and regional development priorities while ensuring that

investments in PFEZ deliver tangible, measurable, and sustainable development outcomes for BARMM. Refer to **Table 6** for the Matrix of Results Framework and Key Performance Indicators for the PFEZ MDP.

**Table 6. Results Framework and Key Performance Indicators**

| Project No. | Sector   | Programs and Projects                                   | Implementing Agency                                            | BDP and PDP Strategic Alignment                                  | Outcome Indicator                                             | Output Indicator                                                                                                                                                                    | Key Performance Indicators                                                                                                                                                                                                                                                                           |
|-------------|----------|---------------------------------------------------------|----------------------------------------------------------------|------------------------------------------------------------------|---------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1           | Economic | Business One-Stop Shop Development                      | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) | BDP: Economic Development   PDP: Competitive, Innovative Economy | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Business One-Stop Shop Development completed and operational in accordance with approved scope and timeline.</li> </ul>                      | <ul style="list-style-type: none"> <li>1 fully constructed and operational BOSS office</li> <li>Processing time for business permits reduced by at least 50%</li> </ul>                                                                                                                              |
| 2           | Economic | Locator Attraction Program                              | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) | BDP: Economic Development   PDP: Competitive, Innovative Economy | Increased investments and number of locators                  | <ul style="list-style-type: none"> <li>Locator Attraction Program completed and operational in accordance with approved scope and timeline.</li> </ul>                              | <ul style="list-style-type: none"> <li>Investor forums/dialogues conducted quarterly</li> <li>Participation of at least 50 local and foreign investors per year</li> <li>At least 10 formal investment leads generated annually</li> <li>At least 3 new locators committed within 3 years</li> </ul> |
| 3           | Economic | Port Competitiveness and Incentives Program             | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) | BDP: Economic Development   PDP: Competitive, Innovative Economy | Increased investments and number of locators                  | <ul style="list-style-type: none"> <li>Port Competitiveness and Incentives Program completed and operational in accordance with approved scope and timeline.</li> </ul>             | <ul style="list-style-type: none"> <li>Updated port fee structure</li> <li>3 new logistics partnerships formalized</li> </ul>                                                                                                                                                                        |
| 4           | Economic | Formulation of a Strategic Marketing and Promotion Plan | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) | BDP: Economic Development   PDP: Competitive, Innovative Economy | Increased investments and number of locators                  | <ul style="list-style-type: none"> <li>Formulation of a Strategic Marketing and Promotion Plan completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>1 comprehensive marketing and promotion plan completed</li> <li>At least 2 stakeholder workshops conducted</li> </ul>                                                                                                                                         |
| 5           | Economic | Trade and Investment Missions and Benchmarking Program  | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) | BDP: Economic Development   PDP: Competitive, Innovative Economy | Increased investments and number of locators                  | <ul style="list-style-type: none"> <li>Trade and Investment Missions and Benchmarking Program completed and operational in accordance with approved scope and timeline.</li> </ul>  | <ul style="list-style-type: none"> <li>At least 3 benchmark ports or economic zones assessed annually</li> </ul>                                                                                                                                                                                     |



| Project No. | Sector        | Programs and Projects                                                                                | Implementing Agency                                                 | BDP and PDP Strategic Alignment                                                        | Outcome Indicator                                    | Output Indicator                                                                                                                                                                                                                 | Key Performance Indicators                                                                                                                                                                          |
|-------------|---------------|------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------|----------------------------------------------------------------------------------------|------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 6           | Environmental | Conduct of Preliminary Environmental Data Inventory and Analysis                                     | Ministry of Environment, Natural Resources and Energy (MENRE-BARMM) | BDP: Environment, Natural Resources and Climate Action<br>  PDP: Resilient Communities | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Conduct of Preliminary Environmental Data Inventory and Analysis completed and operational in accordance with approved scope and timeline.</li> </ul>                                     | <ul style="list-style-type: none"> <li>Preliminary Environmental Data Inventory and Analysis completed in accordance with approved scope and timeline.</li> </ul>                                   |
| 7           | Environmental | Conduct of Ecological Resources Baseline Study                                                       | Ministry of Environment, Natural Resources and Energy (MENRE-BARMM) | BDP: Environment, Natural Resources and Climate Action<br>  PDP: Resilient Communities | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Conduct of Ecological Resources Baseline Study completed and operational in accordance with approved scope and timeline.</li> </ul>                                                       | <ul style="list-style-type: none"> <li>Ecological Resources Baseline Study completed in accordance with approved scope and timeline.</li> </ul>                                                     |
| 8           | Environmental | Conduct of Feasibility Studies for the Establishment of Sewerage and Septage System                  | Ministry of Environment, Natural Resources and Energy (MENRE-BARMM) | BDP: Environment, Natural Resources and Climate Action<br>  PDP: Resilient Communities | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Conduct of Feasibility Studies for the Establishment of Sewerage and Septage System completed and operational in accordance with approved scope and timeline.</li> </ul>                  | <ul style="list-style-type: none"> <li>Feasibility Studies for the Establishment of Sewerage and Septage System completed in accordance with approved scope and timeline.</li> </ul>                |
| 9           | Environmental | Conduct of a Feasibility Study for a Mini Wastewater Treatment Facility for Administrative Buildings | Ministry of Environment, Natural Resources and Energy (MENRE-BARMM) | BDP: Environment, Natural Resources and Climate Action<br>  PDP: Resilient Communities | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Conduct of a Feasibility Study for a Mini Wastewater Treatment Facility for Administrative Buildings completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Feasibility Study for a Mini Wastewater Treatment Facility for Administrative Buildings completed in accordance with approved scope and timeline.</li> </ul> |
| 10          | Environmental | Formulation of a Drainage Master Plan                                                                | Ministry of Environment, Natural Resources and Energy (MENRE-BARMM) | BDP: Environment, Natural Resources and Climate Action<br>  PDP: Resilient Communities | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Formulation of a Drainage Master Plan completed and operational in accordance with approved scope and timeline.</li> </ul>                                                                | <ul style="list-style-type: none"> <li>Drainage Master Plan completed in accordance with approved scope and timeline.</li> </ul>                                                                    |

| Project No. | Sector         | Programs and Projects                       | Implementing Agency   | BDP and PDP Strategic Alignment                 | Outcome Indicator                                             | Output Indicator                                                                                                                                                        | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                                                                  |
|-------------|----------------|---------------------------------------------|-----------------------|-------------------------------------------------|---------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 11          | Infrastructure | Conduct of Geotechnical Investigation       | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>Conduct of Geotechnical Investigation completed and operational in accordance with approved scope and timeline.</li> </ul>       | <ul style="list-style-type: none"> <li>Completed and approved geotechnical investigation report with field, laboratory, and engineering analyses providing foundation and hazard mitigation recommendations for PFEZ infrastructure development.</li> <li>Report completed on time and within budget; geotechnical risks identified and mitigated; data used to guide safe, cost-effective design of future PFEZ infrastructure.</li> </ul> |
| 12          | Infrastructure | Maintenance of Existing Road Infrastructure | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Maintenance of Existing Road Infrastructure completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Regularly maintained road network within the Polloc Freeport, with functional pavements, drainage, safety features, and rapid emergency response capability.</li> <li>Improved road condition and safety; sustained all-weather access; reduced maintenance-related disruptions; extended service life of existing road infrastructure</li> </ul>                                                    |
| 13          | Infrastructure | Repair of Existing Drainage System          | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved logistics efficiency; reduced                        | <ul style="list-style-type: none"> <li>Repair of Existing Drainage System completed and</li> </ul>                                                                      | <ul style="list-style-type: none"> <li>Percentage of existing drainage length repaired, relined, or replaced</li> </ul>                                                                                                                                                                                                                                                                                                                     |

| Project No. | Sector         | Programs and Projects                                     | Implementing Agency   | BDP and PDP Strategic Alignment                 | Outcome Indicator                                             | Output Indicator                                                                                                                                                                        | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                                          |
|-------------|----------------|-----------------------------------------------------------|-----------------------|-------------------------------------------------|---------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|             |                |                                                           |                       |                                                 | cost of doing business                                        | operational in accordance with approved scope and timeline.                                                                                                                             | <ul style="list-style-type: none"> <li>• Reduction in reported flooding or water ponding incidents within the project area</li> <li>• Improved stormwater management capacity, as evidenced by sustained drainage performance during peak rainfall events over at least one (1) full wet season.</li> </ul>                                                                                                         |
| 14          | Infrastructure | Conduct of Structural Audit on All Existing Structures    | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>• Conduct of Structural Audit on All Existing Structures completed and operational in accordance with approved scope and timeline.</li> </ul>    | <ul style="list-style-type: none"> <li>• Percentage of existing buildings and facilities within Polloc Freeport subjected to a comprehensive structural audit, including visual inspection, document review, and non-destructive testing.</li> </ul>                                                                                                                                                                |
| 15          | Infrastructure | Regular Preventive Maintenance on All Existing Structures | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>• Regular Preventive Maintenance on All Existing Structures completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>• Preventive maintenance inspections completed on 100% of existing structures within the project area annually.</li> <li>• Maintenance records and condition documentation updated and verified quarterly for all structures.</li> <li>• At least 90% adherence to the Maintenance Management Plan (MMP) schedule for all inspection and intervention activities.</li> </ul> |

| Project No. | Sector         | Programs and Projects                                          | Implementing Agency   | BDP and PDP Strategic Alignment                 | Outcome Indicator                                             | Output Indicator                                                                                                                                                                           | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|-------------|----------------|----------------------------------------------------------------|-----------------------|-------------------------------------------------|---------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 16          | Infrastructure | Rehabilitation and Repair of Existing Administrative Buildings | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Rehabilitation and Repair of Existing Administrative Buildings completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>At least 90% of existing administrative buildings within Polloc Freeport completed rehabilitation and repair by 2029.</li> <li>Structural integrity restored to meet or exceed current Building Code standards, verified through post-rehabilitation structural audits and Non-Destructive Testing (NDT).</li> <li>Reduction of structural defects such as cracks, corrosion, and leaks by 95% as confirmed by final inspection reports.</li> <li>Replacement and modernization of 100% of outdated Mechanical, Electrical, Plumbing, and Firefighting (MEPF) systems in targeted buildings.</li> <li>Compliance with fire safety, accessibility (PWD), and energy efficiency standards achieved in all rehabilitated administrative buildings.</li> <li>At least 95% stakeholder satisfaction rate (BEZA-PFEZ Management, Employees,</li> </ul> |

| Project No. | Sector         | Programs and Projects           | Implementing Agency   | BDP and PDP Strategic Alignment                 | Outcome Indicator                                             | Output Indicator                                                                                                                                            | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|-------------|----------------|---------------------------------|-----------------------|-------------------------------------------------|---------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|             |                |                                 |                       |                                                 |                                                               |                                                                                                                                                             | Locators, General Public) based on post-project surveys regarding building safety, functionality, and aesthetics.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 17          | Infrastructure | Construction of Perimeter Fence | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Construction of Perimeter Fence completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Completion of 3.33 km reinforced concrete perimeter fence around PFEZ boundary.</li> <li>Completion of 1.97 km interior concrete fence delineating the Port Operation Zone (POZ).</li> <li>Installation of all designated gates (vehicular and pedestrian) with secure locking mechanisms (100% functional).</li> <li>Implementation of security enhancements including barbed wire, razor wire, or electric pulse topping along 100% of the fence length.</li> <li>Successful installation and operationalization of electronic security systems (PIDS, CCTV, lighting) covering at least 90% of the perimeter.</li> <li>Soil testing and foundation works completed for 100% of fence posts as per engineering specifications.</li> </ul> |

| Project No. | Sector        | Programs and Projects                        | Implementing Agency   | BDP and PDP Strategic Alignment                 | Outcome Indicator                                    | Output Indicator                                                                                                                                                                                                                                                                                                                                        | Key Performance Indicators                                                                                                                                                                                                                                                     |
|-------------|---------------|----------------------------------------------|-----------------------|-------------------------------------------------|------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|             |               |                                              |                       |                                                 |                                                      |                                                                                                                                                                                                                                                                                                                                                         | <ul style="list-style-type: none"> <li>Achieving zero unauthorized entry incidents reported within 6 months post-completion.</li> <li>Completion of corrosion protection measures (galvanizing, powder coating, or anti-rust painting) on 100% of fence components.</li> </ul> |
| 18          | Institutional | Capacity Development Program                 | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Capacity Development Program (e.g., Trainings, Seminars, Benchmarking, Immersions): Port Operations and Services, Administration, Financial Management and Revenue Collection, Port Security, and Port Engineering Services completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Number of personnel trained (training records)</li> <li>Improved service delivery performance indicators (operational reports)</li> </ul>                                                                                               |
| 19          | Institutional | Digitalization of PFEZ Systems and Processes | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Digitalization of PFEZ Systems and Processes completed and operational in accordance with approved scope and timeline.</li> </ul>                                                                                                                                                                                | <ul style="list-style-type: none"> <li>Number of systems digitalized and operational (system reports)</li> <li>Reduction in processing time and transaction costs (administrative records)</li> </ul>                                                                          |
| 20          | Institutional | Creation of an IT Office                     | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Creation of an IT Office completed and operational in accordance with approved scope and timeline.</li> </ul>                                                                                                                                                                                                    | <ul style="list-style-type: none"> <li>IT Office established and operational (organizational records)</li> </ul>                                                                                                                                                               |



| Project No. | Sector        | Programs and Projects                                                     | Implementing Agency   | BDP and PDP Strategic Alignment                 | Outcome Indicator                                    | Output Indicator                                                                                                                                                                                      | Key Performance Indicators                                                                                                                                                                                                                                  |
|-------------|---------------|---------------------------------------------------------------------------|-----------------------|-------------------------------------------------|------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|             |               |                                                                           |                       |                                                 |                                                      |                                                                                                                                                                                                       | <ul style="list-style-type: none"> <li>Reduced system downtime and faster issue resolution (IT logs)</li> </ul>                                                                                                                                             |
| 21          | Institutional | Procurement of Office and IT Infrastructure                               | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Procurement of Office and IT Infrastructure completed and operational in accordance with approved scope and timeline.</li> </ul>                               | <ul style="list-style-type: none"> <li>Number of offices equipped (inventory and asset records)</li> <li>Improved operational efficiency (administrative reports)</li> </ul>                                                                                |
| 22          | Institutional | Multi-Stakeholders Forum                                                  | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Multi-Stakeholders Forum completed and operational in accordance with approved scope and timeline.</li> </ul>                                                  | <ul style="list-style-type: none"> <li>Number of forums and consultations conducted (meeting records)</li> <li>Level of stakeholder participation and representation</li> <li>Issues and recommendations integrated into PFEZ plans and policies</li> </ul> |
| 23          | Institutional | Membership with National and international Freeport/Ecozone Organizations | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Membership with National and international Freeport/Ecozone Organizations completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Number of memberships secured and maintained (membership records)</li> <li>Number of events participated in (activity reports)</li> <li>Documented best practices adopted or adapted by PFEZ</li> </ul>              |
| 24          | Institutional | Formulation and Enactment of BEZA Law and Its Corresponding IRR           | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Formulation and Enactment of BEZA Law and Its Corresponding IRR completed and operational in accordance with approved scope and timeline.</li> </ul>           | <ul style="list-style-type: none"> <li>Enactment of BEZA Law (official legislative records)</li> <li>Approval and issuance of IRR (official gazette or issuances)</li> </ul>                                                                                |

| Project No. | Sector        | Programs and Projects                                                          | Implementing Agency   | BDP and PDP Strategic Alignment                 | Outcome Indicator                                    | Output Indicator                                                                                                                                                                                           | Key Performance Indicators                                                                                                                                                                          |
|-------------|---------------|--------------------------------------------------------------------------------|-----------------------|-------------------------------------------------|------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 25          | Institutional | Creation of an Implementing Body for the Halal Board                           | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Creation of an Implementing Body for the Halal Board completed and operational in accordance with approved scope and timeline.</li> </ul>                           | <ul style="list-style-type: none"> <li>Issuance of administrative or legal instruments creating the implementing body</li> <li>Operational guidelines adopted</li> </ul>                            |
| 26          | Institutional | Organization Audit                                                             | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Organization Audit completed and operational in accordance with approved scope and timeline.</li> </ul>                                                             | <ul style="list-style-type: none"> <li>Audit report completed and approved (official records)</li> <li>Recommendations adopted or integrated into reform plans</li> </ul>                           |
| 27          | Institutional | Formulation of Organizational Development Plan                                 | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Formulation of Organizational Development Plan completed and operational in accordance with approved scope and timeline.</li> </ul>                                 | <ul style="list-style-type: none"> <li>ODP formally adopted by the PFEZ (official records)</li> <li>Integration of ODP actions into annual plans and budgets</li> </ul>                             |
| 28          | Institutional | Institutionalization of CSC's Performance Evaluation System (i.e., OPCR, IPCR) | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Institutionalization of CSC's Performance Evaluation System (i.e., OPCR, IPCR) completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Approved OPCR and IPCR documents and templates</li> <li>Official issuance of institutional policies</li> <li>Completed performance review reports</li> </ul> |
| 29          | Institutional | PRIME-HRM Seal of Excellence Certification                                     | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>PRIME-HRM Seal of Excellence Certification completed and operational in accordance with approved scope and timeline.</li> </ul>                                     | <ul style="list-style-type: none"> <li>Issuance of HR policies aligned with PRIME-HRM</li> <li>CSC certification or assessment results</li> </ul>                                                   |
| 30          | Institutional | Development Monitoring and Evaluation System                                   | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Development Monitoring and Evaluation System completed and operational in accordance with approved scope and timeline.</li> </ul>                                   | <ul style="list-style-type: none"> <li>Approved M&amp;E framework and guidelines</li> <li>Regular monitoring and evaluation reports</li> </ul>                                                      |

| Project No. | Sector        | Programs and Projects                                                                                 | Implementing Agency   | BDP and PDP Strategic Alignment                 | Outcome Indicator                                             | Output Indicator                                                                                                                                                                                                        | Key Performance Indicators                                                                                                                                                     |
|-------------|---------------|-------------------------------------------------------------------------------------------------------|-----------------------|-------------------------------------------------|---------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 31          | Institutional | Formulation of BEZA-PFEZ Manual of Operations                                                         | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>Formulation of BEZA-PFEZ Manual of Operations completed and operational in accordance with approved scope and timeline.</li> </ul>                                               | <ul style="list-style-type: none"> <li>Official issuance and adoption of the manual</li> <li>Number of staff oriented on the manual</li> </ul>                                 |
| 32          | Institutional | Enhancement of the Draft Financial Management Manual                                                  | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>Enhancement of the Draft Financial Management Manual completed and operational in accordance with approved scope and timeline.</li> </ul>                                        | <ul style="list-style-type: none"> <li>Official issuance of the enhanced manual</li> <li>Number of personnel oriented on the manual</li> </ul>                                 |
| 33          | Institutional | Enhancement of the Draft Capacity Building Plan                                                       | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>Enhancement of the Draft Capacity Building Plan completed and operational in accordance with approved scope and timeline.</li> </ul>                                             | <ul style="list-style-type: none"> <li>Formal adoption of the Capacity Building Plan</li> <li>Integration of capacity-building activities into annual plans</li> </ul>         |
| 34          | Institutional | Citizen's Charter for BEZA and BEZA-PFEZ                                                              | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>Citizen's Charter for BEZA and BEZA-PFEZ completed and operational in accordance with approved scope and timeline.</li> </ul>                                                    | <ul style="list-style-type: none"> <li>Official issuance of the Citizen's Charter</li> <li>Posting of the Charter in offices and online platforms</li> </ul>                   |
| 35          | Institutional | Production of an Audio-Visual Presentation to Promote BEZA and PFEZ                                   | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Increased investments and number of locators                  | <ul style="list-style-type: none"> <li>Production of an Audio-Visual Presentation to Promote BEZA and PFEZ completed and operational in accordance with approved scope and timeline.</li> </ul>                         | <ul style="list-style-type: none"> <li>Use of the audio-visual presentation in investment events and missions</li> <li>Increased investor inquiries and engagements</li> </ul> |
| 36          | Institutional | Draw a Multi-Party Agreement with the Ministry of Human Settlements and Development and the concerned | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Draw a Multi-Party Agreement with the Ministry of Human Settlements and Development, Municipal LGU of Parang, Maguindanao, and Barangay LGU of Polloc, Parang for the</li> </ul> | <ul style="list-style-type: none"> <li>Executed and publicly documented agreement</li> <li>Adoption of the agreement as a basis for housing project implementation</li> </ul>  |

| Project No. | Sector   | Programs and Projects                              | Implementing Agency                                            | BDP and PDP Strategic Alignment                                  | Outcome Indicator                                             | Output Indicator                                                                                                                                                               | Key Performance Indicators                                                                                                                                                   |
|-------------|----------|----------------------------------------------------|----------------------------------------------------------------|------------------------------------------------------------------|---------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|             |          | LGUs (as Detailed Under the Social Sector).        |                                                                |                                                                  |                                                               | Implementation of Housing Development Program (as Detailed Under the Social Sector). completed and operational in accordance with approved scope and timeline.                 |                                                                                                                                                                              |
| 37          | Social   | Continuous Training of Existing Security Personnel | PFEZ / Concerned LGUs                                          | BDP: Governance   PDP: Peaceful, Secure Society                  | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>Continuous Training of Existing Security Personnel completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>100% of existing security personnel trained annually</li> <li>At least 2 specialized security trainings conducted per year</li> </ul> |
| 38          | Social   | IEC on Insurgency Awareness                        | PFEZ / Concerned LGUs                                          | BDP: Governance   PDP: Peaceful, Secure Society                  | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>IEC on Insurgency Awareness completed and operational in accordance with approved scope and timeline.</li> </ul>                        | <ul style="list-style-type: none"> <li>At least 2 IEC campaigns conducted annually</li> <li>IEC materials developed in appropriate local languages</li> </ul>                |
| 39          | Social   | Resettlement Housing Development Program           | PFEZ / Concerned LGUs                                          | BDP: Governance   PDP: Peaceful, Secure Society                  | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Resettlement Housing Development Program completed and operational in accordance with approved scope and timeline.</li> </ul>           | <ul style="list-style-type: none"> <li>100% of eligible families validated and documented</li> <li>50 housing units constructed</li> </ul>                                   |
| 40          | Economic | Establishment of a Halal Certification Office      | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) | BDP: Economic Development   PDP: Competitive, Innovative Economy | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>Establishment of a Halal Certification Office completed and operational in accordance with approved scope and timeline.</li> </ul>      | <ul style="list-style-type: none"> <li>1 fully operational Halal Certification Office established</li> <li>At least 20 firms assisted annually</li> </ul>                    |
| 41          | Economic | Halal Compliance Training for Locators             | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) | BDP: Economic Development   PDP: Competitive, Innovative Economy | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>Halal Compliance Training for Locators completed and operational in accordance with approved scope and timeline.</li> </ul>             | <ul style="list-style-type: none"> <li>At least 2 trainings conducted annually</li> <li>Post-training compliance audits conducted</li> </ul>                                 |

| Project No. | Sector   | Programs and Projects                                                      | Implementing Agency                                            | BDP and PDP Strategic Alignment                                  | Outcome Indicator                                    | Output Indicator                                                                                                                                                                               | Key Performance Indicators                                                                                            |
|-------------|----------|----------------------------------------------------------------------------|----------------------------------------------------------------|------------------------------------------------------------------|------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------|
| 42          | Economic | Partnership with Halal Certifying Bodies                                   | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) | BDP: Economic Development   PDP: Competitive, Innovative Economy | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Partnership with Halal Certifying Bodies completed and operational in accordance with approved scope and timeline.</li> </ul>                           | <ul style="list-style-type: none"> <li>2 MOAs signed with halal-certifying bodies</li> </ul>                          |
| 43          | Economic | Incentive Program for Halal Manufacturing and Logistics Businesses         | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) | BDP: Economic Development   PDP: Competitive, Innovative Economy | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Incentive Program for Halal Manufacturing and Logistics Businesses completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Incentive scheme designed and approved</li> </ul>                              |
| 44          | Economic | Partnership with Organization of Islamic Cooperation Member States         | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) | BDP: Economic Development   PDP: Competitive, Innovative Economy | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Partnership with Organization of Islamic Cooperation Member States completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Participation in at least 2 OIC trade or investment events annually</li> </ul> |
| 45          | Economic | Skills Development Program                                                 | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) | BDP: Economic Development   PDP: Competitive, Innovative Economy | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Skills Development Program completed and operational in accordance with approved scope and timeline.</li> </ul>                                         | <ul style="list-style-type: none"> <li>Skill trainings conducted quarterly</li> </ul>                                 |
| 46          | Economic | Creation of a Job Placement and Matching Portal                            | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) | BDP: Economic Development   PDP: Competitive, Innovative Economy | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Creation of a Job Placement and Matching Portal completed and operational in accordance with approved scope and timeline.</li> </ul>                    | <ul style="list-style-type: none"> <li>1 functional online job portal launched</li> </ul>                             |
| 47          | Economic | Provision of Scholarships and Training Subsidies for the Vulnerable Sector | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) | BDP: Economic Development   PDP: Competitive, Innovative Economy | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Provision of Scholarships and Training Subsidies for the Vulnerable Sector completed and operational in accordance</li> </ul>                           | <ul style="list-style-type: none"> <li>100 scholars supported annually</li> </ul>                                     |

| Project No. | Sector        | Programs and Projects                                                | Implementing Agency                                                 | BDP and PDP Strategic Alignment                                                     | Outcome Indicator                                             | Output Indicator                                                                                                                                                                                 | Key Performance Indicators                                                                                                                                                    |
|-------------|---------------|----------------------------------------------------------------------|---------------------------------------------------------------------|-------------------------------------------------------------------------------------|---------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|             |               |                                                                      |                                                                     |                                                                                     |                                                               | with approved scope and timeline.                                                                                                                                                                |                                                                                                                                                                               |
| 48          | Economic      | Apprenticeship and Internship Program                                | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM)      | BDP: Economic Development   PDP: Competitive, Innovative Economy                    | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>Apprenticeship and Internship Program completed and operational in accordance with approved scope and timeline.</li> </ul>                                | <ul style="list-style-type: none"> <li>50 interns placed annually</li> </ul>                                                                                                  |
| 49          | Economic      | POZ Expansion Area Development                                       | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM)      | BDP: Economic Development   PDP: Competitive, Innovative Economy                    | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>POZ Expansion Area Development completed and operational in accordance with approved scope and timeline.</li> </ul>                                       | <ul style="list-style-type: none"> <li>Established containerized storage and warehouses</li> </ul>                                                                            |
| 50          | Environmental | Establishment of an Air Quality Monitoring System in Polloc Freeport | Ministry of Environment, Natural Resources and Energy (MENRE-BARMM) | BDP: Environment, Natural Resources and Climate Action   PDP: Resilient Communities | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>Establishment of an Air Quality Monitoring System in Polloc Freeport completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Air Quality Monitoring System in Polloc Freeport established and operational in accordance with approved scope and timeline</li> </ul> |
| 51          | Environmental | Establishment of Early Warning Systems                               | Ministry of Environment, Natural Resources and Energy (MENRE-BARMM) | BDP: Environment, Natural Resources and Climate Action   PDP: Resilient Communities | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>Establishment of Early Warning Systems completed and operational in accordance with approved scope and timeline.</li> </ul>                               | <ul style="list-style-type: none"> <li>Early Warning Systems completed and operational in accordance with approved scope and timeline</li> </ul>                              |
| 52          | Environmental | Creation of an Integrated Waste Management Database                  | Ministry of Environment, Natural Resources and Energy (MENRE-BARMM) | BDP: Environment, Natural Resources and Climate Action   PDP: Resilient Communities | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>Creation of an Integrated Waste Management Database completed and operational in accordance with approved scope and timeline.</li> </ul>                  | <ul style="list-style-type: none"> <li>Integrated Waste Management Database completed and operational in accordance with approved scope and timeline</li> </ul>               |
| 53          | Environmental | Development of a Residual Containment Area                           | Ministry of Environment, Natural Resources                          | BDP: Environment, Natural Resources and Climate Action                              | Improved institutional                                        | <ul style="list-style-type: none"> <li>Development of a Residual Containment Area completed and operational in accordance</li> </ul>                                                             | <ul style="list-style-type: none"> <li>Residual Containment Area completed and operational in</li> </ul>                                                                      |



| Project No. | Sector         | Programs and Projects            | Implementing Agency      | BDP and PDP Strategic Alignment                 | Outcome Indicator                                             | Output Indicator                                                                                                                                             | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|-------------|----------------|----------------------------------|--------------------------|-------------------------------------------------|---------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|             |                |                                  | and Energy (MENRE-BARMM) | PDP: Resilient Communities                      | capacity and service delivery                                 | with approved scope and timeline.                                                                                                                            | accordance with approved scope and timeline.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 54          | Infrastructure | Development of Drainage Network  | PFEZ / Concerned LGUs    | BDP: Governance   PDP: Peaceful, Secure Society | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Development of Drainage Network completed and operational in accordance with approved scope and timeline.</li> </ul>  | <ul style="list-style-type: none"> <li>Completion and installation of 22.57 km of drainage lines aligned with the proposed road network</li> <li>Construction of at least one manhole or catch basin every 200 meters for maintenance access</li> <li>Installation of Gross Pollutant Traps (GPTs) at all designated outfall points (minimum 3 GPTs)</li> <li>Successful passing of 100% of water tightness and mirror tests on installed drainage pipes and structures</li> <li>Reduction of localized flooding incidents in the project area by at least 90% during a 1-in-25-year storm event, measured through post-construction monitoring</li> </ul> |
| 55          | Infrastructure | Construction of Power Substation | PFEZ / Concerned LGUs    | BDP: Governance   PDP: Peaceful, Secure Society | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Construction of Power Substation completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Power substation constructed and fully operational by Q4 2032</li> <li>Installation and commissioning of all transformers, switchgear, and control equipment with</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                        |

| Project No. | Sector         | Programs and Projects                                      | Implementing Agency   | BDP and PDP Strategic Alignment                 | Outcome Indicator                                             | Output Indicator                                                                                                                                                                 | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|-------------|----------------|------------------------------------------------------------|-----------------------|-------------------------------------------------|---------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|             |                |                                                            |                       |                                                 |                                                               |                                                                                                                                                                                  | 100% compliance to technical specifications                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 56          | Infrastructure | Development of Power Distribution Network                  | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Development of Power Distribution Network completed and operational in accordance with approved scope and timeline.</li> </ul>            | <ul style="list-style-type: none"> <li>Completion of 33.86 km underground power distribution network installation within the 2029-2032 timeline</li> <li>Installation of 100% of planned poles, transformers, switchgear, and protective conduits along the designated route</li> <li>Connection of 100% of identified target households and businesses within the Polloc Freeport area to the new distribution network</li> <li>Positive feedback from at least 90% of BEZA-PFEZ management, employees, locators, and general public stakeholders on power accessibility and reliability</li> </ul> |
| 57          | Infrastructure | Rehabilitation and Expansion of Water Distribution Network | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Rehabilitation of Existing Water Distribution System completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Rehabilitation of 33.86 kilometers of existing water pipelines completed</li> <li>Reduction of pipeline leakages by at least 80% within one year of project completion</li> <li>Expansion of the water distribution network to cover</li> </ul>                                                                                                                                                                                                                                                                                                               |

| Project No. | Sector         | Programs and Projects                          | Implementing Agency   | BDP and PDP Strategic Alignment                 | Outcome Indicator                                             | Output Indicator                                                                                                                                                           | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|-------------|----------------|------------------------------------------------|-----------------------|-------------------------------------------------|---------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|             |                |                                                |                       |                                                 |                                                               |                                                                                                                                                                            | 100% of underserved areas within the ecozone <ul style="list-style-type: none"> <li>Improvement in water quality to meet or exceed national drinking water standards in 100% of tested samples</li> <li>Completion of training for 100% of operational personnel on new system maintenance and management</li> </ul>                                                                                                                                                                              |
| 58          | Infrastructure | Establishment of a Water Desalination Facility | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Establishment of a Water Desalination Facility completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Construction and commissioning of the water desalination facility completed by Q4 2032.</li> <li>Achieve water quality standards meeting or exceeding WHO/local drinking water regulations in 100% of output water samples during testing.</li> <li>Achieve full integration with local water distribution networks, ensuring uninterrupted supply to target beneficiaries (BEZA-PFEZ management, employees, locators, and the general public).</li> </ul> |

| Project No. | Sector         | Programs and Projects                        | Implementing Agency   | BDP and PDP Strategic Alignment                 | Outcome Indicator                                             | Output Indicator                                                                                                                                                         | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|-------------|----------------|----------------------------------------------|-----------------------|-------------------------------------------------|---------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 59          | Infrastructure | Construction of Sewage Treatment Plants      | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Construction of Sewage Treatment Plants completed and operational in accordance with approved scope and timeline.</li> </ul>      | <ul style="list-style-type: none"> <li>Sewage treatment plant constructed and fully operational by Q4 2032</li> <li>Achieve a minimum treatment capacity of wastewater</li> <li>Effluent quality consistently meeting or exceeding national standards for Biological Oxygen Demand (BOD)</li> </ul>                                                                                                                                                                                                                                                                                                                                    |
| 60          | Infrastructure | Construction of New Administrative Buildings | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Construction of New Administrative Buildings completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Construction and formal commissioning of 2 two-storey administrative buildings within the 1.19-hectare developable area by Q4 2032</li> <li>Installation and operational testing of all Mechanical, Electrical, Plumbing, and ICT systems with zero critical defects identified during commissioning</li> <li>Achievement of at least 90% occupancy rate of the new administrative buildings by BEZA-PFEZ management, employees, and locators within 6 months of handover</li> <li>Positive stakeholder satisfaction score of at least 85% in post-occupancy surveys conducted among</li> </ul> |

| Project No. | Sector         | Programs and Projects                   | Implementing Agency   | BDP and PDP Strategic Alignment                 | Outcome Indicator                                             | Output Indicator                                                                                                                                                    | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|-------------|----------------|-----------------------------------------|-----------------------|-------------------------------------------------|---------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|             |                |                                         |                       |                                                 |                                                               |                                                                                                                                                                     | BEZA-PFEZ employees and locators within 1 year of project completion                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 61          | Infrastructure | Road and Pedestrian Network Development | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Road and Pedestrian Network Development completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Completion of 4 kilometers of Arterial Road with all structural pavement layers, sidewalks, and safety features installed and operational</li> <li>Completion of 4.68 kilometers of Collector Road with full pavement, sidewalks, and associated infrastructure</li> <li>Completion of 2.61 kilometers of Distributor Road with all specified components constructed and functional</li> <li>Installation of 100% of planned pedestrian infrastructure, including sidewalks, curb ramps, tactile strips, and road markings</li> <li>Full operational status of the drainage system, street lighting, and traffic signage across the entire road network</li> <li>Achieving at least 95% compliance with design specifications and safety standards as verified by quality assurance inspections</li> </ul> |

| Project No. | Sector        | Programs and Projects                                                                                                                                                                                                                                                                                                  | Implementing Agency   | BDP and PDP Strategic Alignment                 | Outcome Indicator                                    | Output Indicator                                                                                                                                                                                                                                                                                                                                                                                                                                   | Key Performance Indicators                                                                                                                                                                                    |
|-------------|---------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------|-------------------------------------------------|------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|             |               |                                                                                                                                                                                                                                                                                                                        |                       |                                                 |                                                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                    | <ul style="list-style-type: none"> <li>Positive feedback from at least 80% of surveyed users (residents, employees, locators) regarding accessibility and safety</li> </ul>                                   |
| 62          | Institutional | ISO 9001:2015 Certification                                                                                                                                                                                                                                                                                            | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>ISO 9001:2015 Certification completed and operational in accordance with approved scope and timeline.</li> </ul>                                                                                                                                                                                                                                                                                            | <ul style="list-style-type: none"> <li>Issued ISO 9001:2015 certificate</li> <li>Internal audit and management review reports</li> </ul>                                                                      |
| 63          | Institutional | Provision of Total Port Security Management System (i.e., High-resolution CCTV + analytics (motion detection, license plate recognition); Access control (biometrics optional); Alarm integration and reporting; Centralized Security Operations Center (SOC); Intercom and public address; Training and documentation | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Provision of Total Port Security Management System (i.e., High-resolution CCTV + analytics (motion detection, license plate recognition); Access control (biometrics optional); Alarm integration and reporting; Centralized Security Operations Center (SOC); Intercom and public address; Training and documentation completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>System installation and commissioning reports</li> <li>Number of personnel trained and certified</li> <li>Reduction in security incidents and response time</li> </ul> |



| Project No. | Sector        | Programs and Projects                          | Implementing Agency   | BDP and PDP Strategic Alignment                 | Outcome Indicator                                    | Output Indicator                                                                                                                                                           | Key Performance Indicators                                                                                                                                                                                                                                                                              |
|-------------|---------------|------------------------------------------------|-----------------------|-------------------------------------------------|------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 64          | Institutional | Procurement of Patrol Boats                    | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Procurement of Patrol Boats completed and operational in accordance with approved scope and timeline.</li> </ul>                    | <ul style="list-style-type: none"> <li>Delivery and commissioning reports</li> <li>Number of patrol operations conducted</li> <li>Reduced maritime security incidents</li> </ul>                                                                                                                        |
| 65          | Social        | Firefighting and Oil Spill Response Systems    | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Firefighting and Oil Spill Response Systems completed and operational in accordance with approved scope and timeline.</li> </ul>    | <ul style="list-style-type: none"> <li>1 firetruck procured</li> <li>Fully equipped onshore and offshore firefighting units established</li> </ul>                                                                                                                                                      |
| 66          | Social        | Disaster Risk Reduction and Management Program | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Disaster Risk Reduction and Management Program completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>100% of PFEZ operational areas covered by hazard and risk assessment</li> <li>At least 2 functional early warning and emergency communication systems installed and tested</li> <li>2–4 disaster preparedness trainings and drills conducted annually</li> </ul> |
| 67          | Social        | Port Safety Signage and Hazard Control Project | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Port Safety Signage and Hazard Control Project completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>100% of identified high-risk areas provided with appropriate safety signage</li> <li>Standardized safety signage system implemented across the port</li> <li>Annual safety inspection and compliance reports completed</li> </ul>                                |

| Project No. | Sector | Programs and Projects                          | Implementing Agency   | BDP and PDP Strategic Alignment                 | Outcome Indicator                                    | Output Indicator                                                                                                                                                           | Key Performance Indicators                                                                                                                                                                                                                                                                                         |
|-------------|--------|------------------------------------------------|-----------------------|-------------------------------------------------|------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 68          | Social | Livelihood Training and Assistance Program     | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Livelihood Training and Assistance Program completed and operational in accordance with approved scope and timeline.</li> </ul>     | <ul style="list-style-type: none"> <li>4 livelihood training sessions conducted annually</li> <li>Mentoring and follow-up sessions conducted regularly</li> </ul>                                                                                                                                                  |
| 69          | Social | Construction of Livelihood Training Facilities | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Construction of Livelihood Training Facilities completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Livelihood training facility constructed and fully operational</li> <li>Training classrooms and workshop areas equipped with necessary tools and materials</li> <li>ICT facilities, furniture, and safety features installed and functional</li> </ul>                      |
| 70          | Social | Maritime Safety Training Program               | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Maritime Safety Training Program completed and operational in accordance with approved scope and timeline.</li> </ul>               | <ul style="list-style-type: none"> <li>Maritime safety training sessions conducted and completed quarterly</li> <li>Safety manuals, training guides, and reference materials distributed</li> </ul>                                                                                                                |
| 71          | Social | Port Security Enhancement Project              | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Port Security Enhancement Project completed and operational in accordance with approved scope and timeline.</li> </ul>              | <ul style="list-style-type: none"> <li>CCTV systems installed in all critical port areas, including cargo terminals, berths, and access points</li> <li>Patrol boats deployed for 24/7 monitoring of port perimeter and coastal areas</li> <li>At least 50 security personnel trained in the use of new</li> </ul> |

| Project No. | Sector   | Programs and Projects                       | Implementing Agency                                            | BDP and PDP Strategic Alignment                                  | Outcome Indicator                                             | Output Indicator                                                                                                                                                          | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                  |
|-------------|----------|---------------------------------------------|----------------------------------------------------------------|------------------------------------------------------------------|---------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|             |          |                                             |                                                                |                                                                  |                                                               |                                                                                                                                                                           | <p>equipment and emergency response procedures</p> <ul style="list-style-type: none"> <li>• Integrated security monitoring system operational, allowing real-time surveillance and incident reporting</li> </ul>                                                                                                                                                            |
| 72          | Economic | Commercial Building Development             | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) | BDP: Economic Development   PDP: Competitive, Innovative Economy | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>• Commercial Building Development completed and operational in accordance with approved scope and timeline.</li> </ul>             | <ul style="list-style-type: none"> <li>• Accommodation facilities (hotels and guest houses) constructed and operational</li> <li>• Restaurants built and ready to serve visitors and port personnel</li> <li>• Duty-free shops developed and operational with retail services available</li> <li>• Utilities and accessibility features installed and functional</li> </ul> |
| 73          | Economic | RORO Passenger Terminal Improvement Program | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) | BDP: Economic Development   PDP: Competitive, Innovative Economy | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>• RORO Passenger Terminal Improvement Program completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>• RORO passenger terminal rehabilitated to accommodate increased traffic</li> <li>• Passenger amenities (seating, restrooms, signage) installed and fully operational</li> <li>• Safety and security systems (CCTV, life-saving equipment) installed and functional</li> </ul>                                                       |
| 74          | Economic | Upgrading of RORO Port                      | PFEZ / Ministry of Trade, Investments                          | BDP: Economic Development   PDP: Competitive,                    | Improved logistics efficiency; reduced                        | <ul style="list-style-type: none"> <li>• Upgrading of RORO Port Infrastructure and Utilities completed and operational in</li> </ul>                                      | <ul style="list-style-type: none"> <li>• Adequate parking spaces constructed to accommodate at least 100 vehicles in</li> </ul>                                                                                                                                                                                                                                             |

| Project No. | Sector   | Programs and Projects                                             | Implementing Agency                                            | BDP and PDP Strategic Alignment                                  | Outcome Indicator                                    | Output Indicator                                                                                                                                                                                | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|-------------|----------|-------------------------------------------------------------------|----------------------------------------------------------------|------------------------------------------------------------------|------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|             |          | Infrastructure and Utilities                                      | and Tourism (MTIT-BARMM)                                       | Innovative Economy                                               | cost of doing business                               | accordance with approved scope and timeline.                                                                                                                                                    | <p>commercial and mixed-use areas</p> <ul style="list-style-type: none"> <li>• Signage, lighting, and security systems installed and fully operational</li> <li>• Traffic flow improved, with reduced congestion in high-traffic commercial zones</li> <li>• Pedestrian pathways and accessibility features established for safety</li> <li>• Parking management system implemented including ticketing</li> <li>• Maintenance and operational protocols developed for sustained facility performance</li> </ul> |
| 75          | Economic | Establishment of Parking Spaces in Commercial and Mixed-Use Areas | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) | BDP: Economic Development   PDP: Competitive, Innovative Economy | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>• Establishment of Parking Spaces in Commercial and Mixed-Use Areas completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>• Employees, business owners, and customers of commercial establishments in PFEZ</li> <li>• Visitors and tourists</li> <li>• Locators and logistics operators requiring vehicle access and parking</li> <li>• General public benefiting from reduced congestion and safer roadways</li> </ul>                                                                                                                                                                             |
| 76          | Economic | Construction of Ecotourism Boardwalk and                          | PFEZ / Ministry of Trade, Investments                          | BDP: Economic Development   PDP: Competitive,                    | Improved institutional                               | <ul style="list-style-type: none"> <li>• Construction of Ecotourism Boardwalk and Mangrove Viewing Deck completed and</li> </ul>                                                                | <ul style="list-style-type: none"> <li>• Eco-friendly boardwalk constructed to allow safe</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                             |

| Project No. | Sector         | Programs and Projects       | Implementing Agency      | BDP and PDP Strategic Alignment                 | Outcome Indicator                                             | Output Indicator                                                                                                                                          | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                |
|-------------|----------------|-----------------------------|--------------------------|-------------------------------------------------|---------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|             |                | Mangrove Viewing Deck       | and Tourism (MTIT-BARMM) | Innovative Economy                              | capacity and service delivery                                 | operational in accordance with approved scope and timeline.                                                                                               | passage for visitors over mangrove areas <ul style="list-style-type: none"> <li>• Mangrove viewing deck completed with seating and educational displays</li> <li>• Access trails and docking points developed for visitor convenience</li> <li>• Mangrove area protected with no significant environmental damage during or after construction</li> </ul> |
| 77          | Infrastructure | Streetlighting Projects     | PFEZ / Concerned LGUs    | BDP: Governance   PDP: Peaceful, Secure Society | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>• Streetlighting Projects completed and operational in accordance with approved scope and timeline.</li> </ul>     | <ul style="list-style-type: none"> <li>• Installation of streetlighting system covering 100% of the designated road length (24 km) within Polloc Freeport.</li> <li>• Positive feedback from BEZA-PFEZ Management, employees, locators, and the general public, measured through post-implementation surveys or stakeholder consultations.</li> </ul>     |
| 78          | Infrastructure | Expansion of Existing Wharf | PFEZ / Concerned LGUs    | BDP: Governance   PDP: Peaceful, Secure Society | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>• Expansion of Existing Wharf completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>• Completion of wharf expansion construction within the planned implementation period (2032-2035)</li> <li>• Achievement of operational readiness with full utility</li> </ul>                                                                                                                                     |

| Project No. | Sector         | Programs and Projects                           | Implementing Agency   | BDP and PDP Strategic Alignment                 | Outcome Indicator                                             | Output Indicator                                                                                                                                                            | Key Performance Indicators                                                                                                                                                                                                                                                                                                                       |
|-------------|----------------|-------------------------------------------------|-----------------------|-------------------------------------------------|---------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|             |                |                                                 |                       |                                                 |                                                               |                                                                                                                                                                             | integration and outfitting by project completion                                                                                                                                                                                                                                                                                                 |
| 79          | Infrastructure | Construction of Additional Warehouse Facilities | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Construction of Additional Warehouse Facilities completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Construction and completion of warehouse buildings covering a developable area of 2.36 hectares.</li> <li>Achievement of 100% operational readiness of Mechanical, Electrical, and Plumbing (MEP) systems, including fire protection, before handover.</li> </ul>                                         |
| 80          | Infrastructure | Construction of Seawall                         | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Construction of Seawall completed and operational in accordance with approved scope and timeline.</li> </ul>                         | <ul style="list-style-type: none"> <li>Seawall constructed with a total length of 1.3 kilometers completed within the scheduled implementation period (2032-2035).</li> <li>Stakeholder satisfaction rate (BEZA-PFEZ management, employees, locators, and general public) of at least 85% measured through post-construction surveys.</li> </ul> |
| 81          | Infrastructure | Land Reclamation                                | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Land Reclamation completed and operational in accordance with approved scope and timeline.</li> </ul>                                | <ul style="list-style-type: none"> <li>Total land area reclaimed: 9.2 hectares</li> <li>Completion of perimeter bund construction enclosing 100% of the designated reclamation area</li> </ul>                                                                                                                                                   |



| Project No. | Sector         | Programs and Projects                                             | Implementing Agency   | BDP and PDP Strategic Alignment                 | Outcome Indicator                                             | Output Indicator                                                                                                                                                                              | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                        |
|-------------|----------------|-------------------------------------------------------------------|-----------------------|-------------------------------------------------|---------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 82          | Infrastructure | Construction of Public Transport Terminal                         | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Construction of Public Transport Terminal completed and operational in accordance with approved scope and timeline.</li> </ul>                         | <ul style="list-style-type: none"> <li>Completion of construction of two public transport terminals covering a total area of 3,519 square meters by Q4 2035.</li> <li>Passenger satisfaction rating of at least 85% based on post-launch surveys within the first year.</li> </ul>                                                                                                |
| 83          | Institutional  | Development of an Interactive PFEZ Website                        | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>Development of an Interactive PFEZ Website completed and operational in accordance with approved scope and timeline.</li> </ul>                        | <ul style="list-style-type: none"> <li>Website launch and operational status</li> <li>Number of users, inquiries, and downloads</li> </ul>                                                                                                                                                                                                                                        |
| 84          | Institutional  | Public-Private Partnership to Establish Necessary Port Facilities | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>Public-Private Partnership to Establish Necessary Port Facilities completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Endorsed PPP project documentation</li> <li>Market interest expressed by private sector entities</li> </ul>                                                                                                                                                                                                                                |
| 85          | Social         | Construction of Staff Housing                                     | PFEZ / Concerned LGUs | BDP: Governance   PDP: Peaceful, Secure Society | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Construction of Staff Housing completed and operational in accordance with approved scope and timeline.</li> </ul>                                     | <ul style="list-style-type: none"> <li>Residential units constructed and fully operational for staff occupancy</li> <li>Utilities and basic amenities installed, including electricity, water, sewage, and internet</li> <li>Safety and security systems implemented and functional</li> <li>At least 80% of eligible PFEZ staff accommodated within the housing units</li> </ul> |

| Project No. | Sector   | Programs and Projects                                                  | Implementing Agency                                            | BDP and PDP Strategic Alignment                                  | Outcome Indicator                                             | Output Indicator                                                                                                                                                                                   | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                                                     |
|-------------|----------|------------------------------------------------------------------------|----------------------------------------------------------------|------------------------------------------------------------------|---------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 86          | Social   | Construction of Community Facilities (i.e., Prayer Area, Common Areas) | PFEZ / Concerned LGUs                                          | BDP: Governance   PDP: Peaceful, Secure Society                  | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Construction of Community Facilities (i.e., Prayer Area, Common Areas) completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Prayer areas constructed and functional</li> <li>Common areas completed with seating, recreational spaces, and meeting facilities</li> <li>Utilities, lighting, and accessibility features installed and operational</li> </ul>                                                                                                                                                         |
| 87          | Social   | Establishment of PFEZ Community Health Center                          | PFEZ / Concerned LGUs                                          | BDP: Governance   PDP: Peaceful, Secure Society                  | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Establishment of PFEZ Community Health Center completed and operational in accordance with approved scope and timeline.</li> </ul>                          | <ul style="list-style-type: none"> <li>Community Health Center constructed and operational</li> </ul>                                                                                                                                                                                                                                                                                                                          |
| 88          | Economic | Establishment of an IT Park                                            | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) | BDP: Economic Development   PDP: Competitive, Innovative Economy | Increased tourist arrivals and local employment               | <ul style="list-style-type: none"> <li>Establishment of an IT Park completed and operational in accordance with approved scope and timeline.</li> </ul>                                            | <ul style="list-style-type: none"> <li>IT Park constructed and operational with office buildings and co-working spaces</li> <li>High-speed internet, power, and other utilities fully installed and reliable</li> <li>At least 10 ICT or BPO companies established operations within the park within the first year of operations</li> <li>Business support services and shared amenities functional and accessible</li> </ul> |

| Project No. | Sector   | Programs and Projects                | Implementing Agency                                            | BDP and PDP Strategic Alignment                                  | Outcome Indicator                               | Output Indicator                                                                                                                                                 | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                      |
|-------------|----------|--------------------------------------|----------------------------------------------------------------|------------------------------------------------------------------|-------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|             |          |                                      |                                                                |                                                                  |                                                 |                                                                                                                                                                  | <ul style="list-style-type: none"> <li>Regular maintenance and operational protocols implemented</li> </ul>                                                                                                                                                                                                                                                                                     |
| 89          | Economic | Ecotourism Development Program       | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) | BDP: Economic Development   PDP: Competitive, Innovative Economy | Increased tourist arrivals and local employment | <ul style="list-style-type: none"> <li>Ecotourism Development Program completed and operational in accordance with approved scope and timeline.</li> </ul>       | <ul style="list-style-type: none"> <li>Lamp posts installed along all designated eco-tourism pathways and key areas</li> <li>Public restrooms constructed, fully functional, and accessible to visitors</li> <li>Utilities and sanitation systems operational and maintained regularly</li> <li>Community engagement programs conducted to promote proper use and care of facilities</li> </ul> |
| 90          | Economic | Formulation of a Tourism Master Plan | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) | BDP: Economic Development   PDP: Competitive, Innovative Economy | Increased tourist arrivals and local employment | <ul style="list-style-type: none"> <li>Formulation of a Tourism Master Plan completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Comprehensive Tourism Master Plan developed, covering strategic zones, policies, and infrastructure priorities</li> <li>Stakeholder consultations conducted, with at least 80% participation from LGUs, BARMM agencies, and private sector representatives</li> </ul>                                                                                    |
| 91          | Economic | Creation of a Tourist Transport Hub  | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM) | BDP: Economic Development   PDP: Competitive, Innovative Economy | Increased tourist arrivals and local employment | <ul style="list-style-type: none"> <li>Creation of a Tourist Transport Hub completed and operational in accordance with approved scope and timeline.</li> </ul>  | <ul style="list-style-type: none"> <li>Rental bikes procured and available for tourist use (50–100 units)</li> </ul>                                                                                                                                                                                                                                                                            |

| Project No. | Sector        | Programs and Projects                            | Implementing Agency                                                 | BDP and PDP Strategic Alignment                                                     | Outcome Indicator                                | Output Indicator                                                                                                                                                        | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|-------------|---------------|--------------------------------------------------|---------------------------------------------------------------------|-------------------------------------------------------------------------------------|--------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|             |               |                                                  |                                                                     | Innovative Economy                                                                  |                                                  |                                                                                                                                                                         | <ul style="list-style-type: none"> <li>• Transport routes designed and implemented, including shuttles and bike lanes</li> <li>• PFEZ included in public transportation routes coordinated with MOTC</li> <li>• Bike racks, docking stations, and shuttle stops installed and functional</li> <li>• Transport management system operational with scheduling and monitoring capabilities</li> <li>• Reduced congestion and improved visitor mobility within PFEZ</li> </ul> |
| 92          | Economic      | Tourism Skills Training                          | PFEZ / Ministry of Trade, Investments and Tourism (MTIT-BARMM)      | BDP: Economic Development   PDP: Competitive, Innovative Economy                    | Increased tourist arrivals and local employment  | <ul style="list-style-type: none"> <li>• Tourism Skills Training completed and operational in accordance with approved scope and timeline.</li> </ul>                   | <ul style="list-style-type: none"> <li>• Training modules developed and delivered to at least 100 participants</li> <li>• Regular follow-up and mentoring conducted to ensure skill application</li> </ul>                                                                                                                                                                                                                                                                 |
| 93          | Environmental | Pocket Parks and Green Spaces Development        | Ministry of Environment, Natural Resources and Energy (MENRE-BARMM) | BDP: Environment, Natural Resources and Climate Action   PDP: Resilient Communities | Reduced disaster risk; improved urban resilience | <ul style="list-style-type: none"> <li>• Pocket Parks and Green Spaces Development completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>• Pocket Parks and Green Spaces Development completed and operational in accordance with approved scope and timeline.</li> </ul>                                                                                                                                                                                                                                                                                                    |
| 94          | Environmental | Designation and Development of Disaster Assembly | Ministry of Environment, Natural Resources                          | BDP: Environment, Natural Resources and Climate Action                              | Reduced disaster risk; improved urban resilience | <ul style="list-style-type: none"> <li>• Designation and Development of Disaster Assembly and Refuge Area (DARA)</li> </ul>                                             | <ul style="list-style-type: none"> <li>• Disaster Assembly and Refuge Area (DARA) interconnected by Evacuation Routes</li> </ul>                                                                                                                                                                                                                                                                                                                                           |

| Project No. | Sector        | Programs and Projects                | Implementing Agency                                                 | BDP and PDP Strategic Alignment                                                        | Outcome Indicator                                | Output Indicator                                                                                                                                                 | Key Performance Indicators                                                                                                                      |
|-------------|---------------|--------------------------------------|---------------------------------------------------------------------|----------------------------------------------------------------------------------------|--------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------|
|             |               | and Refuge Area (DARA)               | and Energy (MENRE-BARMM)                                            | PDP: Resilient Communities                                                             |                                                  | completed and operational in accordance with approved scope and timeline.                                                                                        |                                                                                                                                                 |
| 95          | Environmental | Establishment of Buffer Strips/Zones | Ministry of Environment, Natural Resources and Energy (MENRE-BARMM) | BDP: Environment, Natural Resources and Climate Action<br>  PDP: Resilient Communities | Reduced disaster risk; improved urban resilience | <ul style="list-style-type: none"> <li>Establishment of Buffer Strips/Zones completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Buffer Strips/Zones completed and operational in accordance with approved scope and timeline.</li> </ul> |

## 8.2 RISK ASSESSMENT AND MITIGATION MATRIX

The Risk Assessment and Mitigation Framework for PFEZ provides a structured and proactive approach to identifying, managing, and mitigating key risks that may affect the successful implementation of priority programs and projects in PFEZ. Anchored on the DEPDev–ICC risk management principles, the framework focuses on high-value and high-risk interventions, particularly those related to port infrastructure, logistics and connectivity, institutional systems, housing and resettlement, and environmental and disaster risk management.

At the project level, port infrastructure and PPP-based port facilities are exposed to significant risks, including delays in permits and environmental clearances, cost overruns, community concerns, and climate and disaster risks. These risks are assessed as medium to high in likelihood and impact, warranting robust mitigation measures such as early environmental impact assessments (EIA), detailed feasibility and engineering studies, climate-resilient design standards, and sustained stakeholder engagement, supported by grievance redress mechanisms. The explicit linkage of these risks to environmental safeguards (ESF), resettlement action plans (RAP), and disaster risk reduction and management (DRRM) ensures compliance with national and BARMM regulations while protecting communities and natural resources.

Logistics, utilities, and connectivity projects face moderate risks related to utility relocation, right-of-way (ROW) acquisition, and construction safety issues. These risks can be mitigated through advance coordination with utility providers, early ROW planning and compensation mechanisms, and strict implementation of health, safety, and environmental (HSE) plans during construction. Institutional digitalization and systems development projects, while lower in physical risk, face cybersecurity and capacity constraints, which are addressed through secure hosting arrangements, data protection protocols, staff training, and phased system rollouts.

Social infrastructure, housing, and resettlement programs carry sensitive social risks, particularly the potential for displacement without adequate compensation or community opposition. These risks are mitigated through the full implementation of RAPs based on replacement cost principles, livelihood restoration measures, participatory planning processes and accessible grievance redress mechanisms. Environmental management and DRRM projects are primarily exposed to risks related to insufficient maintenance and extreme climate events, necessitating sustained operations and maintenance (O&M) funding, institutional capacity building, adaptive management, and emergency preparedness.

For projects implemented through public–Private Partnerships (PPP), the framework clearly defines risk allocation between the public sector, private partners, and shared responsibilities. Public entities assume responsibility for land acquisition, regulatory support, and social safeguards, whereas private partners bear design, construction, financing, and operational risks. Demand, climate, regulatory, and community-related risks are treated as shared, reflecting international best practices and PPP Center guidance.

The Risk Assessment and Mitigation Framework bolsters project resilience, protects both public and private investments, and increases the certainty of implementation. By conducting regular risk monitoring, quarterly evaluations of high-risk projects, and incorporating risk indicators into PFEZ Monitoring and



Evaluation (M&E) System, the framework ensures proactive risk management. This approach keeps PFEZ development sustainable, inclusive, and in line with the objectives of BARMM and national development goals.

**Table 7. Project-by-Project Risk Matrix (High-Value/High-Risk Projects)**

| Risk                                                                                     | Likelihood | Impact | Risk Rating | Mitigation Measures                                        | Safeguard Linkage        |
|------------------------------------------------------------------------------------------|------------|--------|-------------|------------------------------------------------------------|--------------------------|
| <b>1. Port Infrastructure and Facilities Development (Including PPP Port Facilities)</b> |            |        |             |                                                            |                          |
| Delays in permits and clearances                                                         | Medium     | High   | High        | Early EIA, ECC processing; inter-agency coordination       | ESF (EIA), DRRM          |
| Cost overruns and design changes                                                         | Medium     | High   | High        | Detailed feasibility and engineering studies; contingency  | ESF, DRRM                |
| Community and fisherfolk concerns                                                        | Low–Medium | High   | Medium      | Stakeholder consultations; grievance mechanism             | RAP, Social Safeguards   |
| Climate and disaster exposure                                                            | Medium     | High   | High        | Climate-resilient design; flood and storm surge protection | DRRM, CCA                |
| <b>2. Logistics, Utilities, and Connectivity Projects</b>                                |            |        |             |                                                            |                          |
| Utility relocation delays                                                                | Medium     | Medium | Medium      | Advance coordination with utility providers                | ESF                      |
| ROW and access issues                                                                    | Low–Medium | High   | Medium      | Early ROW planning; compensation mechanisms                | RAP                      |
| Construction safety risks                                                                | Low        | Medium | Low–Medium  | Contractor HSE plans; monitoring                           | ESF                      |
| <b>3. Institutional Digitalization and Systems Development</b>                           |            |        |             |                                                            |                          |
| Cybersecurity threats                                                                    | Medium     | Medium | Medium      | Secure hosting; data protection protocols                  | Social Safeguards        |
| Limited staff capacity                                                                   | Medium     | Medium | Medium      | Training; phased rollout                                   | Institutional Safeguards |
| <b>4. Housing, Resettlement, and Social Infrastructure Programs</b>                      |            |        |             |                                                            |                          |
| Displacement without adequate compensation                                               | Low        | High   | Medium      | Full RAP implementation; replacement cost                  | RAP                      |
| Community opposition                                                                     | Low–Medium | Medium | Medium      | Participatory planning; GRM                                | Social Safeguards        |
| <b>5. Environmental Management and DRRM Projects</b>                                     |            |        |             |                                                            |                          |
| Insufficient maintenance                                                                 | Medium     | Medium | Medium      | O&M budgeting; capacity building                           | ESF                      |
| Extreme climate events                                                                   | Medium     | High   | High        | Adaptive management; emergency preparedness                | DRRM                     |

**Table 8. PPP Risk Allocation Table (Port And Major Infrastructure Projects)**

| Risk Type                     | Public (PFEZ / BARMM / LGU) | Private Partner | Shared |
|-------------------------------|-----------------------------|-----------------|--------|
| Land acquisition / ROW        | ✓                           |                 |        |
| Environmental permitting      | ✓                           |                 | ✓      |
| Design and construction       |                             | ✓               |        |
| Cost overruns                 |                             | ✓               |        |
| Financing                     |                             | ✓               |        |
| Demand / traffic risk         |                             |                 | ✓      |
| Operations and maintenance    |                             | ✓               |        |
| Regulatory / policy changes   | ✓                           |                 | ✓      |
| Force majeure / climate risks |                             |                 | ✓      |
| Community and social risks    | ✓                           |                 | ✓      |

### **Alignment with Environmental and Social Safeguards (ESF/RAP/DRRM)**

#### **1. Environmental Safeguards (ESF)**

- Mandatory compliance with PD 1586 and BARMM environmental regulations
- Integration of environmental mitigation measures in project design
- Environmental monitoring during construction and operation

#### **2. Social Safeguards and RAP**

- Preparation and implementation of RAPs for projects with displacement
- Replacement-cost compensation and livelihood restoration
- Grievance Redress Mechanism (GRM) at project and community levels

#### **3. Disaster Risk Reduction and Climate Change Adaptation (DRRM–CCA)**

- Climate risk screening for all major infrastructure projects
- Flood, storm surge, and seismic resilience standards
- Emergency preparedness and business continuity planning

### **Risk Governance and Monitoring**

- High-risk projects subject to quarterly risk review
- Integration of risk indicators into the PFEZ M&E System
- Regular reporting to BEZA Board, BARMM authorities, and PPP oversight bodies

### 8.3 MONITORING AND EVALUATION STRATEGY

The Monitoring and Evaluation (M&E) Strategy for the Polloc Freeport Economic Zone (PFEZ) Master Development Plan (MDP) is a systematic framework designed to ensure effective tracking, assessment, and reporting of project implementation and outcomes. This strategy is critical for measuring progress, identifying challenges, and guiding decision-making to achieve the MDP's goals of improved logistics efficiency, increased investment, enhanced institutional capacity, and sustainable development.

It serves as a comprehensive M&E tool that outlines the key components necessary for monitoring and evaluating the 95 programs and projects under the PFEZ MDP. Taking off from **Table 5 on Results Framework and Key Performance Indicators**, this matrix adds the following relevant M&E information and processes:

1. **Data Source to Assess Performance:** This column identifies the documents, records, reports, or feedback mechanisms used to collect data to evaluate performance against indicators. Reliable data sources are essential for valid and credible M&E system.
2. **Collection Methods:** It specifies the techniques employed to gather data, such as document reviews, surveys, interviews, field inspections and system monitoring. Clear collection methods ensure consistency and accuracy of data acquisition.
3. **Frequency:** This indicates the frequency of data collection and performance assessment (e.g., monthly, quarterly, semi-annually, annually, or one-time). An appropriate frequency supports the timely detection of issues and responsive management.
4. **Responsibility Center:** The matrix assigns accountability by naming the office or units responsible for implementing projects and conducting M&E. This clarity promotes ownership and coordination.

The relevance of this M&E strategy in the context of the PFEZ MDP lies in its role as a structured reference that aligns projects with measurable indicators, data sources, and responsible entities. By detailing outcome and output expectations alongside performance metrics, it enables the systematic tracking of whether projects meet their intended goals. The inclusion of data sources and collection methods ensures that monitoring is grounded in verifiable evidence, and the specified frequency facilitates regular oversight. Assigning responsibility centers supports transparent governance and effective stakeholder coordination.

Overall, this matrix operationalizes the M&E strategy by providing a practical and detailed framework for monitoring the diverse and complex initiatives within the PFEZ MDP. This ensures that progress is measurable, data-driven, and managed with clear accountability, thereby enhancing the Plan's effectiveness and enabling informed decision-making for continuous improvement.

**Table 9. Monitoring and Evaluation Strategy**

| Project No. | Programs and Projects                                   | Outcome Indicator                                             | Output Indicator                                                                                                                                                        | Key Performance Indicators                                                                                                                                                                                                                                                                           | Data Source to Assess Performance                              | Collection Methods                             | Frequency | Responsibility Center                |
|-------------|---------------------------------------------------------|---------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------|------------------------------------------------|-----------|--------------------------------------|
| 1           | Business One-Stop Shop Development                      | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Business One-Stop Shop Development completed and operational in accordance with approved scope and timeline.</li> </ul>          | <ul style="list-style-type: none"> <li>1 fully constructed and operational BOSS office</li> <li>Processing time for business permits reduced by at least 50%</li> </ul>                                                                                                                              | Project reports, BOSS office records, beneficiary feedback     | Document review, surveys, time-motion studies  | Quarterly | Project Management Office (PMO)      |
| 2           | Locator Attraction Program                              | Increased investments and number of locators                  | <ul style="list-style-type: none"> <li>Locator Attraction Program completed and operational in accordance with approved scope and timeline.</li> </ul>                  | <ul style="list-style-type: none"> <li>Investor forums/dialogues conducted quarterly</li> <li>Participation of at least 50 local and foreign investors per year</li> <li>At least 10 formal investment leads generated annually</li> <li>At least 3 new locators committed within 3 years</li> </ul> | Event records, investor registration lists, commitment letters | Meeting minutes, attendance logs, interviews   | Quarterly | Investment Promotion Unit,           |
| 3           | Port Competitiveness and Incentives Program             | Increased investments and number of locators                  | <ul style="list-style-type: none"> <li>Port Competitiveness and Incentives Program completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Updated port fee structure</li> <li>3 new logistics partnerships formalized</li> </ul>                                                                                                                                                                        | Official port fee schedules, partnership agreements            | Document review, stakeholder interviews        | Annually  | Port Authority, Logistics Department |
| 4           | Formulation of a Strategic Marketing and Promotion Plan | Increased investments and number of locators                  | <ul style="list-style-type: none"> <li>Formulation of a Strategic Marketing and Promotion Plan completed and operational in accordance with</li> </ul>                  | <ul style="list-style-type: none"> <li>1 comprehensive marketing and promotion plan completed</li> <li>At least 2 stakeholder workshops conducted</li> </ul>                                                                                                                                         | Final marketing plan document, workshop reports                | Document analysis, workshop attendance records | Annually  | Marketing Unit, Project Team         |

| Project No. | Programs and Projects                                            | Outcome Indicator                                    | Output Indicator                                                                                                                                                                             | Key Performance Indicators                                                                                                                                        | Data Source to Assess Performance                | Collection Methods                           | Frequency                   | Responsibility Center                    |
|-------------|------------------------------------------------------------------|------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------|----------------------------------------------|-----------------------------|------------------------------------------|
|             |                                                                  |                                                      | approved scope and timeline.                                                                                                                                                                 |                                                                                                                                                                   |                                                  |                                              |                             |                                          |
| 5           | Trade and Investment Missions and Benchmarking Program           | Increased investments and number of locators         | <ul style="list-style-type: none"> <li>Trade and Investment Missions and Benchmarking Program completed and operational in accordance with approved scope and timeline.</li> </ul>           | <ul style="list-style-type: none"> <li>At least 3 benchmark ports or economic zones assessed annually</li> </ul>                                                  | Field reports, benchmarking study documents      | Field visits, interviews, document review    | Annually                    | Trade and Investment Office              |
| 6           | Conduct of Preliminary Environmental Data Inventory and Analysis | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Conduct of Preliminary Environmental Data Inventory and Analysis completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Preliminary Environmental Data Inventory and Analysis completed in accordance with approved scope and timeline.</li> </ul> | Environmental data reports, field data sheets    | Field surveys, data collection, lab analysis | One-time/Project completion | Environmental Unit, Project Team         |
| 7           | Conduct of Ecological Resources Baseline Study                   | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Conduct of Ecological Resources Baseline Study completed and operational in accordance with approved scope and timeline.</li> </ul>                   | <ul style="list-style-type: none"> <li>Ecological Resources Baseline Study completed in accordance with approved scope and timeline.</li> </ul>                   | Baseline study report, ecological data records   | Field surveys, remote sensing, lab analysis  | One-time/Project completion | Environmental Unit, External Consultants |
| 8           | Conduct of Feasibility Studies for the Establishment of          | Improved institutional capacity and                  | <ul style="list-style-type: none"> <li>Conduct of Feasibility Studies for the Establishment of Sewerage and</li> </ul>                                                                       | <ul style="list-style-type: none"> <li>Feasibility Studies for the Establishment of Sewerage and Septage System completed in</li> </ul>                           | Feasibility study reports, technical assessments | Document review, technical surveys           | One-time/Project completion | Engineering Unit, Consultants            |

| Project No. | Programs and Projects                                                                                | Outcome Indicator                                    | Output Indicator                                                                                                                                                                                                                 | Key Performance Indicators                                                                                                                                                                                                                                  | Data Source to Assess Performance              | Collection Methods                                 | Frequency                   | Responsibility Center                      |
|-------------|------------------------------------------------------------------------------------------------------|------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------|----------------------------------------------------|-----------------------------|--------------------------------------------|
|             | Sewerage and Septage System                                                                          | service delivery                                     | Septage System completed and operational in accordance with approved scope and timeline.                                                                                                                                         | accordance with approved scope and timeline.                                                                                                                                                                                                                |                                                |                                                    |                             |                                            |
| 9           | Conduct of a Feasibility Study for a Mini Wastewater Treatment Facility for Administrative Buildings | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Conduct of a Feasibility Study for a Mini Wastewater Treatment Facility for Administrative Buildings completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Feasibility Study for a Mini Wastewater Treatment Facility for Administrative Buildings completed in accordance with approved scope and timeline.</li> </ul>                                                         | Feasibility study documents, technical reports | Document review, site visits, technical assessment | One-time/Project completion | Engineering Unit, Consultants              |
| 10          | Formulation of a Drainage Master Plan                                                                | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Formulation of a Drainage Master Plan completed and operational in accordance with approved scope and timeline.</li> </ul>                                                                | <ul style="list-style-type: none"> <li>Drainage Master Plan completed in accordance with approved scope and timeline.</li> </ul>                                                                                                                            | Master plan document, hydrological data        | Document analysis, field measurements              | One-time/Project completion | Engineering Unit, Planning Unit            |
| 11          | Conduct of Geotechnical Investigation                                                                | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Conduct of Geotechnical Investigation completed and operational in accordance with</li> </ul>                                                                                             | <ul style="list-style-type: none"> <li>Completed and approved geotechnical investigation report with field, laboratory, and engineering analyses providing foundation and hazard mitigation recommendations for PFEZ infrastructure development.</li> </ul> | Geotechnical reports, lab test results         | Field sampling, lab testing, analysis              | One-time/Project completion | Engineering Unit, Geotechnical Consultants |



| Project No. | Programs and Projects                       | Outcome Indicator                                             | Output Indicator                                                                                                                                                        | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                               | Data Source to Assess Performance                         | Collection Methods                               | Frequency               | Responsibility Center              |
|-------------|---------------------------------------------|---------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------|--------------------------------------------------|-------------------------|------------------------------------|
|             |                                             |                                                               | approved scope and timeline.                                                                                                                                            | <ul style="list-style-type: none"> <li>Report completed on time and within budget; geotechnical risks identified and mitigated; data used to guide safe, cost-effective design of future PFEZ infrastructure.</li> </ul>                                                                                                                                                                 |                                                           |                                                  |                         |                                    |
| 12          | Maintenance of Existing Road Infrastructure | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Maintenance of Existing Road Infrastructure completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Regularly maintained road network within the Polloc Freeport, with functional pavements, drainage, safety features, and rapid emergency response capability.</li> <li>Improved road condition and safety; sustained all-weather access; reduced maintenance-related disruptions; extended service life of existing road infrastructure</li> </ul> | Maintenance logs, inspection reports, user feedback       | Routine inspections, maintenance records         | Monthly/ Quarterly      | Engineering Unit, Maintenance Unit |
| 13          | Repair of Existing Drainage System          | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Repair of Existing Drainage System completed and operational in accordance with approved scope and timeline.</li> </ul>          | <ul style="list-style-type: none"> <li>Percentage of existing drainage length repaired, relined, or replaced</li> <li>Reduction in reported flooding or water ponding incidents within the project area</li> <li>Improved stormwater management capacity, as evidenced by sustained drainage performance during peak rainfall events over at least one (1) full wet season.</li> </ul>   | Repair records, flood incident reports, hydrological data | Field inspections, incident tracking, monitoring | Seasonally (wet season) | Engineering Unit, Maintenance Unit |

| Project No. | Programs and Projects                                          | Outcome Indicator                                             | Output Indicator                                                                                                                                                                           | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                                    | Data Source to Assess Performance                                         | Collection Methods                      | Frequency                | Responsibility Center                                |
|-------------|----------------------------------------------------------------|---------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------|-----------------------------------------|--------------------------|------------------------------------------------------|
| 14          | Conduct of Structural Audit on All Existing Structures         | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Conduct of Structural Audit on All Existing Structures completed and operational in accordance with approved scope and timeline.</li> </ul>         | <ul style="list-style-type: none"> <li>Percentage of existing buildings and facilities within Polloc Freeport subjected to a comprehensive structural audit, including visual inspection, document review, and non-destructive testing.</li> </ul>                                                                                                                                                            | Audit reports, inspection checklists                                      | Visual inspection, NDT, document review | Annually                 | Engineering Unit, Structural Engineers               |
| 15          | Regular Preventive Maintenance on All Existing Structures      | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Regular Preventive Maintenance on All Existing Structures completed and operational in accordance with approved scope and timeline.</li> </ul>      | <ul style="list-style-type: none"> <li>Preventive maintenance inspections completed on 100% of existing structures within the project area annually.</li> <li>Maintenance records and condition documentation updated and verified quarterly for all structures.</li> <li>At least 90% adherence to the Maintenance Management Plan (MMP) schedule for all inspection and intervention activities.</li> </ul> | Maintenance logs, inspection reports, MMP documentation                   | Scheduled inspections, record keeping   | Quarterly                | Maintenance Unit, Facility Management                |
| 16          | Rehabilitation and Repair of Existing Administrative Buildings | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Rehabilitation and Repair of Existing Administrative Buildings completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>At least 90% of existing administrative buildings within Polloc Freeport completed rehabilitation and repair by 2029.</li> <li>Structural integrity restored to meet or exceed current Building Code standards, verified through post-rehabilitation structural audits and Non-Destructive Testing (NDT).</li> </ul>                                                   | Rehabilitation reports, inspection and audit results, stakeholder surveys | Document review, NDT, surveys           | Annually/Proj milestones | Engineering Unit, Facility Management, Safety Office |

| Project No. | Programs and Projects           | Outcome Indicator                                             | Output Indicator                                                                                                                                            | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Data Source to Assess Performance                                         | Collection Methods                                     | Frequency                                             | Responsibility Center             |
|-------------|---------------------------------|---------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------|--------------------------------------------------------|-------------------------------------------------------|-----------------------------------|
|             |                                 |                                                               |                                                                                                                                                             | <ul style="list-style-type: none"> <li>Reduction of structural defects such as cracks, corrosion, and leaks by 95% as confirmed by final inspection reports.</li> <li>Replacement and modernization of 100% of outdated Mechanical, Electrical, Plumbing, and Firefighting (MEPF) systems in targeted buildings.</li> <li>Compliance with fire safety, accessibility (PWD), and energy efficiency standards achieved in all rehabilitated administrative buildings.</li> <li>At least 95% stakeholder satisfaction rate (BEZA-PFEZ Management, Employees, Locators, General Public) based on post-project surveys regarding building safety, functionality, and aesthetics.</li> </ul> |                                                                           |                                                        |                                                       |                                   |
| 17          | Construction of Perimeter Fence | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Construction of Perimeter Fence completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Completion of 3.33 km reinforced concrete perimeter fence around PFEZ boundary.</li> <li>Completion of 1.97 km interior concrete fence delineating the Port Operation Zone (POZ).</li> <li>Installation of all designated gates (vehicular and pedestrian) with</li> </ul>                                                                                                                                                                                                                                                                                                                                                                      | Construction progress reports, security incident logs, inspection records | Site inspections, security monitoring, document review | Monthly during construction; 6 months post-completion | Engineering Unit, Security Office |

| Project No. | Programs and Projects        | Outcome Indicator                                    | Output Indicator                                                                                                                                            | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | Data Source to Assess Performance                | Collection Methods                                       | Frequency           | Responsibility Center          |
|-------------|------------------------------|------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------|----------------------------------------------------------|---------------------|--------------------------------|
|             |                              |                                                      |                                                                                                                                                             | <p>secure locking mechanisms (100% functional).</p> <ul style="list-style-type: none"> <li>• Implementation of security enhancements including barbed wire, razor wire, or electric pulse topping along 100% of the fence length.</li> <li>• Successful installation and operationalization of electronic security systems (PIDS, CCTV, lighting) covering at least 90% of the perimeter.</li> <li>• Soil testing and foundation works completed for 100% of fence posts as per engineering specifications.</li> <li>• Achieving zero unauthorized entry incidents reported within 6 months post-completion.</li> <li>• Completion of corrosion protection measures (galvanizing, powder coating, or anti-rust painting) on 100% of fence components.</li> </ul> |                                                  |                                                          |                     |                                |
| 18          | Capacity Development Program | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>• Capacity Development Program (e.g., Trainings, Seminars, Benchmarking, Immersions): Port Operations and</li> </ul> | <ul style="list-style-type: none"> <li>• Number of personnel trained (training records)</li> <li>• Improved service delivery performance indicators (operational reports)</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Training attendance records, performance reports | Training evaluations, surveys, operational data analysis | Quarterly/ Annually | Human Resources, Training Unit |

| Project No. | Programs and Projects                        | Outcome Indicator                                    | Output Indicator                                                                                                                                                                              | Key Performance Indicators                                                                                                                                                                            | Data Source to Assess Performance                        | Collection Methods                         | Frequency                   | Responsibility Center         |
|-------------|----------------------------------------------|------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------|--------------------------------------------|-----------------------------|-------------------------------|
|             |                                              |                                                      | Services, Administration, Financial Management and Revenue Collection, Port Security, and Port Engineering Services completed and operational in accordance with approved scope and timeline. |                                                                                                                                                                                                       |                                                          |                                            |                             |                               |
| 19          | Digitalization of PFEZ Systems and Processes | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Digitalization of PFEZ Systems and Processes completed and operational in accordance with approved scope and timeline.</li> </ul>                      | <ul style="list-style-type: none"> <li>Number of systems digitalized and operational (system reports)</li> <li>Reduction in processing time and transaction costs (administrative records)</li> </ul> | System logs, administrative records, user feedback       | System monitoring, time studies, surveys   | Quarterly                   | IT Office, Operations         |
| 20          | Creation of an IT Office                     | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Creation of an IT Office completed and operational in accordance with approved scope and timeline.</li> </ul>                                          | <ul style="list-style-type: none"> <li>IT Office established and operational (organizational records)</li> <li>Reduced system downtime and faster issue resolution (IT logs)</li> </ul>               | Organizational charts, IT service logs                   | Document review, IT system monitoring      | Monthly/Quarterly           | IT Office, Administration     |
| 21          | Procurement of Office and IT Infrastructure  | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Procurement of Office and IT Infrastructure completed and operational in accordance with</li> </ul>                                                    | <ul style="list-style-type: none"> <li>Number of offices equipped (inventory and asset records)</li> <li>Improved operational efficiency (administrative reports)</li> </ul>                          | Procurement records, inventory logs, operational reports | Document review, physical inventory checks | One-time/Project completion | Procurement Office, IT Office |

| Project No. | Programs and Projects                                                     | Outcome Indicator                                    | Output Indicator                                                                                                                                                                                      | Key Performance Indicators                                                                                                                                                                                                                                  | Data Source to Assess Performance                                      | Collection Methods                   | Frequency                    | Responsibility Center                            |
|-------------|---------------------------------------------------------------------------|------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------|--------------------------------------|------------------------------|--------------------------------------------------|
|             |                                                                           |                                                      | approved scope and timeline.                                                                                                                                                                          |                                                                                                                                                                                                                                                             |                                                                        |                                      |                              |                                                  |
| 22          | Multi-Stakeholders Forum                                                  | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Multi-Stakeholders Forum completed and operational in accordance with approved scope and timeline.</li> </ul>                                                  | <ul style="list-style-type: none"> <li>Number of forums and consultations conducted (meeting records)</li> <li>Level of stakeholder participation and representation</li> <li>Issues and recommendations integrated into PFEZ plans and policies</li> </ul> | Meeting minutes, attendance records, policy documents                  | Document review, participant surveys | Quarterly/ Annually          | Project Management Office, Stakeholder Relations |
| 23          | Membership with National and international Freeport/Ecozone Organizations | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Membership with National and international Freeport/Ecozone Organizations completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Number of memberships secured and maintained (membership records)</li> <li>Number of events participated in (activity reports)</li> <li>Documented best practices adopted or adapted by PFEZ</li> </ul>              | Membership certificates, event participation records, internal reports | Document review, activity logs       | Annually                     | Administration, External Relations               |
| 24          | Formulation and Enactment of BEZA Law and Its Corresponding IRR           | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Formulation and Enactment of BEZA Law and Its Corresponding IRR completed and operational in accordance with approved scope and timeline.</li> </ul>           | <ul style="list-style-type: none"> <li>Enactment of BEZA Law (official legislative records)</li> <li>Approval and issuance of IRR (official gazette or issuances)</li> </ul>                                                                                | Legislative records, official gazette publications                     | Document review, government records  | One-time/ Project completion | Legal Department, Government Liaison             |



| Project No. | Programs and Projects                                                          | Outcome Indicator                                    | Output Indicator                                                                                                                                                                 | Key Performance Indicators                                                                                                                                                                          | Data Source to Assess Performance                                    | Collection Methods                         | Frequency                    | Responsibility Center                     |
|-------------|--------------------------------------------------------------------------------|------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------|--------------------------------------------|------------------------------|-------------------------------------------|
| 25          | Creation of an Implementing Body for the Halal Board                           | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Creation of an Implementing Body for the Halal Board completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Issuance of administrative or legal instruments creating the implementing body</li> <li>Operational guidelines adopted</li> </ul>                            | Official administrative orders, guidelines documents                 | Document review, stakeholder interviews    | One-time/ Project completion | Legal Department, Halal Board Secretariat |
| 26          | Organization Audit                                                             | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Organization Audit completed and operational in accordance with approved scope and timeline.</li> </ul>                                   | <ul style="list-style-type: none"> <li>Audit report completed and approved (official records)</li> <li>Recommendations adopted or integrated into reform plans</li> </ul>                           | Audit reports, organizational records, reform plans, staff feedback  | Document review, interviews, surveys       | Annually                     | Internal Audit Unit / HR Office           |
| 27          | Formulation of Organizational Development Plan                                 | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Formulation of Organizational Development Plan completed and operational in accordance with approved scope and timeline.</li> </ul>       | <ul style="list-style-type: none"> <li>ODP formally adopted by the PFEZ (official records)</li> <li>Integration of ODP actions into annual plans and budgets</li> </ul>                             | Official adoption records, annual plans and budgets, meeting minutes | Document review, stakeholder consultations | Annually                     | Planning and Development Office           |
| 28          | Institutionalization of CSC's Performance Evaluation System (i.e., OPCR, IPCR) | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Institutionalization of CSC's Performance Evaluation System (i.e., OPCR, IPCR) completed and operational in accordance with</li> </ul>    | <ul style="list-style-type: none"> <li>Approved OPCR and IPCR documents and templates</li> <li>Official issuance of institutional policies</li> <li>Completed performance review reports</li> </ul> | Performance evaluation documents, policy issuances, review reports   | Document review, performance monitoring    | Semi-annual                  | HR Office / CSC Secretariat               |

| Project No. | Programs and Projects                                | Outcome Indicator                                    | Output Indicator                                                                                                                                                          | Key Performance Indicators                                                                                                                        | Data Source to Assess Performance                              | Collection Methods                             | Frequency | Responsibility Center      |
|-------------|------------------------------------------------------|------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------|------------------------------------------------|-----------|----------------------------|
|             |                                                      |                                                      | approved scope and timeline.                                                                                                                                              |                                                                                                                                                   |                                                                |                                                |           |                            |
| 29          | PRIME-HRM Seal of Excellence Certification           | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>PRIME-HRM Seal of Excellence Certification completed and operational in accordance with approved scope and timeline.</li> </ul>    | <ul style="list-style-type: none"> <li>Issuance of HR policies aligned with PRIME-HRM</li> <li>CSC certification or assessment results</li> </ul> | Certification reports, HR policy documents, assessment results | Document review, audits, certification process | Annually  | HR Office                  |
| 30          | Development Monitoring and Evaluation System         | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Development Monitoring and Evaluation System completed and operational in accordance with approved scope and timeline.</li> </ul>  | <ul style="list-style-type: none"> <li>Approved M&amp;E framework and guidelines</li> <li>Regular monitoring and evaluation reports</li> </ul>    | M&E framework documents, monitoring reports, evaluation data   | Document review, data collection, field visits | Quarterly | M&E Unit / Planning Office |
| 31          | Formulation of BEZA-PFEZ Manual of Operations        | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Formulation of BEZA-PFEZ Manual of Operations completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Official issuance and adoption of the manual</li> <li>Number of staff oriented on the manual</li> </ul>    | Issuance documents, training attendance records                | Document review, training reports              | Annually  | Operations Department / HR |
| 32          | Enhancement of the Draft Financial Management Manual | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Enhancement of the Draft Financial Management Manual completed and operational in</li> </ul>                                       | <ul style="list-style-type: none"> <li>Official issuance of the enhanced manual</li> <li>Number of personnel oriented on the manual</li> </ul>    | Financial manual documents, orientation records                | Document review, training sessions             | Annually  | Finance Unit               |

| Project No. | Programs and Projects                                               | Outcome Indicator                                    | Output Indicator                                                                                                                                                                                | Key Performance Indicators                                                                                                                                                     | Data Source to Assess Performance                            | Collection Methods                              | Frequency             | Responsibility Center                   |
|-------------|---------------------------------------------------------------------|------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------|-------------------------------------------------|-----------------------|-----------------------------------------|
|             |                                                                     |                                                      | accordance with approved scope and timeline.                                                                                                                                                    |                                                                                                                                                                                |                                                              |                                                 |                       |                                         |
| 33          | Enhancement of the Draft Capacity Building Plan                     | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Enhancement of the Draft Capacity Building Plan completed and operational in accordance with approved scope and timeline.</li> </ul>                     | <ul style="list-style-type: none"> <li>Formal adoption of the Capacity Building Plan</li> <li>Integration of capacity-building activities into annual plans</li> </ul>         | Capacity building plan documents, annual plans               | Document review, stakeholder meetings           | Annually              | HR Office / Training Unit               |
| 34          | Citizen's Charter for BEZA and BEZA-PFEZ                            | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Citizen's Charter for BEZA and BEZA-PFEZ completed and operational in accordance with approved scope and timeline.</li> </ul>                            | <ul style="list-style-type: none"> <li>Official issuance of the Citizen's Charter</li> <li>Posting of the Charter in offices and online platforms</li> </ul>                   | Issuance documents, website and office postings              | Document review, site inspections               | Annually              | Public Relations / Admin Office         |
| 35          | Production of an Audio-Visual Presentation to Promote BEZA and PFEZ | Increased investments and number of locators         | <ul style="list-style-type: none"> <li>Production of an Audio-Visual Presentation to Promote BEZA and PFEZ completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Use of the audio-visual presentation in investment events and missions</li> <li>Increased investor inquiries and engagements</li> </ul> | Event reports, investor inquiry logs, presentation materials | Observation, event monitoring, feedback surveys | Per event / Quarterly | Marketing and Investment Promotion Unit |
| 36          | Draw a Multi-Party Agreement with the Ministry of                   | Improved logistics efficiency;                       | <ul style="list-style-type: none"> <li>Draw a Multi-Party Agreement with the Ministry of Human</li> </ul>                                                                                       | <ul style="list-style-type: none"> <li>Executed and publicly documented agreement</li> </ul>                                                                                   | Signed agreements, official records, project                 | Document review,                                | Once / As needed      | Legal Department / Project              |

| Project No. | Programs and Projects                                                                           | Outcome Indicator                                    | Output Indicator                                                                                                                                                                                                                                                             | Key Performance Indicators                                                                                                                                                   | Data Source to Assess Performance                                   | Collection Methods                                                  | Frequency     | Responsibility Center                     |
|-------------|-------------------------------------------------------------------------------------------------|------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------|---------------------------------------------------------------------|---------------|-------------------------------------------|
|             | Human Settlements and Development and the concerned LGUs (as Detailed Under the Social Sector). | reduced cost of doing business                       | Settlements and Development, Municipal LGU of Parang, Maguindanao, and Barangay LGU of Polloc, Parang for the Implementation of Housing Development Program (as Detailed Under the Social Sector). completed and operational in accordance with approved scope and timeline. | <ul style="list-style-type: none"> <li>Adoption of the agreement as a basis for housing project implementation</li> </ul>                                                    | implementation reports                                              | stakeholder meetings                                                |               | Management Office                         |
| 37          | Continuous Training of Existing Security Personnel                                              | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Continuous Training of Existing Security Personnel completed and operational in accordance with approved scope and timeline.</li> </ul>                                                                                               | <ul style="list-style-type: none"> <li>100% of existing security personnel trained annually</li> <li>At least 2 specialized security trainings conducted per year</li> </ul> | Training attendance records, training materials, evaluation reports | Training sessions, attendance monitoring, post-training assessments | Annually      | Security Unit / HR                        |
| 38          | IEC on Insurgency Awareness                                                                     | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>IEC on Insurgency Awareness completed and operational in accordance with approved scope and timeline.</li> </ul>                                                                                                                      | <ul style="list-style-type: none"> <li>At least 2 IEC campaigns conducted annually</li> <li>IEC materials developed in appropriate local languages</li> </ul>                | IEC campaign reports, IEC materials, participant feedback           | Campaign monitoring, surveys, document review                       | Semi-annually | Public Information Office / Security Unit |

| Project No. | Programs and Projects                         | Outcome Indicator                                             | Output Indicator                                                                                                                                                          | Key Performance Indicators                                                                                                                                | Data Source to Assess Performance                           | Collection Methods                               | Frequency        | Responsibility Center                |
|-------------|-----------------------------------------------|---------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------|--------------------------------------------------|------------------|--------------------------------------|
| 39          | Resettlement Housing Development Program      | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Resettlement Housing Development Program completed and operational in accordance with approved scope and timeline.</li> </ul>      | <ul style="list-style-type: none"> <li>100% of eligible families validated and documented</li> <li>50 housing units constructed</li> </ul>                | Validation reports, construction records, beneficiary lists | Field surveys, document review, site inspections | Annually         | Housing and Urban Development Office |
| 40          | Establishment of a Halal Certification Office | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>Establishment of a Halal Certification Office completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>1 fully operational Halal Certification Office established</li> <li>At least 20 firms assisted annually</li> </ul> | Office establishment records, firm assistance reports       | Document review, client feedback                 | Annually         | Quality Assurance Officer            |
| 41          | Halal Compliance Training for Locators        | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>Halal Compliance Training for Locators completed and operational in accordance with approved scope and timeline.</li> </ul>        | <ul style="list-style-type: none"> <li>At least 2 trainings conducted annually</li> <li>Post-training compliance audits conducted</li> </ul>              | Training attendance records, audit reports                  | Training sessions, audits, surveys               | Bi-annually      | Quality Assurance / HR Office        |
| 42          | Partnership with Halal Certifying Bodies      | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>Partnership with Halal Certifying Bodies completed and operational in accordance with approved scope and timeline.</li> </ul>      | <ul style="list-style-type: none"> <li>2 MOAs signed with halal-certifying bodies</li> </ul>                                                              | Signed MOAs, partnership reports                            | Document review, partnership meetings            | Once / As needed | Legal Department / Quality Assurance |

| Project No. | Programs and Projects                                              | Outcome Indicator                                    | Output Indicator                                                                                                                                                                               | Key Performance Indicators                                                                                            | Data Source to Assess Performance                          | Collection Methods                         | Frequency                      | Responsibility Center                      |
|-------------|--------------------------------------------------------------------|------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------|--------------------------------------------|--------------------------------|--------------------------------------------|
| 43          | Incentive Program for Halal Manufacturing and Logistics Businesses | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Incentive Program for Halal Manufacturing and Logistics Businesses completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Incentive scheme designed and approved</li> </ul>                              | Incentive program documents, approval records              | Document review, stakeholder consultations | Once / Annually for review     | Finance Unit / HR                          |
| 44          | Partnership with Organization of Islamic Cooperation Member States | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Partnership with Organization of Islamic Cooperation Member States completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Participation in at least 2 OIC trade or investment events annually</li> </ul> | Event participation reports, partnership records           | Event monitoring, document review          | Annually                       | International Relations Office / Marketing |
| 45          | Skills Development Program                                         | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Skills Development Program completed and operational in accordance with approved scope and timeline.</li> </ul>                                         | <ul style="list-style-type: none"> <li>Skill trainings conducted quarterly</li> </ul>                                 | Training schedules, attendance records, evaluation reports | Training sessions, surveys                 | Quarterly                      | HR Office / Training Unit                  |
| 46          | Creation of a Job Placement and Matching Portal                    | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Creation of a Job Placement and Matching Portal completed and operational in accordance with</li> </ul>                                                 | <ul style="list-style-type: none"> <li>1 functional online job portal launched</li> </ul>                             | Portal usage statistics, launch records                    | System monitoring, user feedback           | Continuous / Monthly reporting | IT Unit / HR                               |



| Project No. | Programs and Projects                                                      | Outcome Indicator                                             | Output Indicator                                                                                                                                                                                       | Key Performance Indicators                                                                                                                                                    | Data Source to Assess Performance                          | Collection Methods                      | Frequency                      | Responsibility Center                        |
|-------------|----------------------------------------------------------------------------|---------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------|-----------------------------------------|--------------------------------|----------------------------------------------|
|             |                                                                            |                                                               | approved scope and timeline.                                                                                                                                                                           |                                                                                                                                                                               |                                                            |                                         |                                |                                              |
| 47          | Provision of Scholarships and Training Subsidies for the Vulnerable Sector | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>Provision of Scholarships and Training Subsidies for the Vulnerable Sector completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>100 scholars supported annually</li> </ul>                                                                                             | Scholarship records, beneficiary reports                   | Document review, beneficiary follow-ups | Annually                       | HR Office                                    |
| 48          | Apprenticeship and Internship Program                                      | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>Apprenticeship and Internship Program completed and operational in accordance with approved scope and timeline.</li> </ul>                                      | <ul style="list-style-type: none"> <li>50 interns placed annually</li> </ul>                                                                                                  | Internship placement records, partner reports              | Document review, partner feedback       | Annually                       | HR Office / Partner Organizations            |
| 49          | POZ Expansion Area Development                                             | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>POZ Expansion Area Development completed and operational in accordance with approved scope and timeline.</li> </ul>                                             | <ul style="list-style-type: none"> <li>Established containerized storage and warehouses</li> </ul>                                                                            | Development plans, construction records, operation reports | Document review, site inspections       | Annually                       | Project Management Office / Logistics Office |
| 50          | Establishment of an Air Quality Monitoring System in Polloc Freeport       | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>Establishment of an Air Quality Monitoring System in Polloc Freeport completed and operational in</li> </ul>                                                    | <ul style="list-style-type: none"> <li>Air Quality Monitoring System in Polloc Freeport established and operational in accordance with approved scope and timeline</li> </ul> | Monitoring system reports, environmental data              | System data collection, document review | Continuous / Monthly reporting | Environmental Management Unit                |

| Project No. | Programs and Projects                               | Outcome Indicator                                    | Output Indicator                                                                                                                                                                | Key Performance Indicators                                                                                                                                      | Data Source to Assess Performance                                             | Collection Methods                                     | Frequency                              | Responsibility Center                                  |
|-------------|-----------------------------------------------------|------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------|--------------------------------------------------------|----------------------------------------|--------------------------------------------------------|
|             |                                                     |                                                      | accordance with approved scope and timeline.                                                                                                                                    |                                                                                                                                                                 |                                                                               |                                                        |                                        |                                                        |
| 51          | Establishment of Early Warning Systems              | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Establishment of Early Warning Systems completed and operational in accordance with approved scope and timeline.</li> </ul>              | <ul style="list-style-type: none"> <li>Early Warning Systems completed and operational in accordance with approved scope and timeline</li> </ul>                | Project reports, system logs, beneficiary feedback, partner assessments       | Document review, system testing, surveys, interviews   | Quarterly                              | Project Management Office (PMO), IT Unit               |
| 52          | Creation of an Integrated Waste Management Database | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Creation of an Integrated Waste Management Database completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Integrated Waste Management Database completed and operational in accordance with approved scope and timeline</li> </ul> | Database performance reports, user access logs, stakeholder feedback          | System monitoring, user surveys, document review       | Quarterly                              | Environmental Management Unit, IT Unit                 |
| 53          | Development of a Residual Containment Area          | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Development of a Residual Containment Area completed and operational in accordance with approved scope and timeline.</li> </ul>          | <ul style="list-style-type: none"> <li>Residual Containment Area completed and operational in accordance with approved scope and timeline.</li> </ul>           | Construction reports, environmental compliance certificates, site inspections | Site visits, environmental monitoring, document review | Semi-annual                            | Environmental Management Unit, Construction Contractor |
| 54          | Development of Drainage Network                     | Improved logistics efficiency; reduced cost          | <ul style="list-style-type: none"> <li>Development of Drainage Network completed and operational in accordance with</li> </ul>                                                  | <ul style="list-style-type: none"> <li>Completion and installation of 22.57 km of drainage lines aligned with the proposed road network</li> </ul>              | Construction progress reports, water monitoring data, maintenance             | Site inspections, water quality testing, surveys,      | Monthly during construction, quarterly | Engineering Unit, Environmental Unit                   |

| Project No. | Programs and Projects                     | Outcome Indicator                                             | Output Indicator                                                                                                                                                      | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | Data Source to Assess Performance                                                      | Collection Methods                                          | Frequency                                                | Responsibility Center                                  |
|-------------|-------------------------------------------|---------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|-------------------------------------------------------------|----------------------------------------------------------|--------------------------------------------------------|
|             |                                           | of doing business                                             | approved scope and timeline.                                                                                                                                          | <ul style="list-style-type: none"> <li>Construction of at least one manhole or catch basin every 200 meters for maintenance access</li> <li>Installation of Gross Pollutant Traps (GPTs) at all designated outfall points (minimum 3 GPTs)</li> <li>Successful passing of 100% of water tightness and mirror tests on installed drainage pipes and structures</li> <li>Reduction of localized flooding incidents in the project area by at least 90% during a 1-in-25-year storm event, measured through post-construction monitoring</li> </ul> | logs, community feedback                                                               | document review                                             | post-construction                                        |                                                        |
| 55          | Construction of Power Substation          | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Construction of Power Substation completed and operational in accordance with approved scope and timeline.</li> </ul>          | <ul style="list-style-type: none"> <li>Power substation constructed and fully operational by Q4 2032</li> <li>Installation and commissioning of all transformers, switchgear, and control equipment with 100% compliance to technical specifications</li> </ul>                                                                                                                                                                                                                                                                                  | Construction and commissioning reports, technical inspection records, operational logs | Document review, technical inspections, performance testing | Monthly during construction, quarterly post-construction | Electrical Engineering Unit, Project Management Office |
| 56          | Development of Power Distribution Network | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Development of Power Distribution Network completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Completion of 33.86 km underground power distribution network installation within the 2029-2032 timeline</li> <li>Installation of 100% of planned poles, transformers, switchgear, and protective conduits along the designated route</li> </ul>                                                                                                                                                                                                                                                          | Installation reports, connection logs, user satisfaction surveys, maintenance records  | Site inspections, surveys, document review                  | Quarterly                                                | Electrical Engineering Unit, Customer Service Unit     |

| Project No. | Programs and Projects                                      | Outcome Indicator                                             | Output Indicator                                                                                                                                                                   | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | Data Source to Assess Performance                                                              | Collection Methods                                              | Frequency                                                | Responsibility Center                          |
|-------------|------------------------------------------------------------|---------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------|-----------------------------------------------------------------|----------------------------------------------------------|------------------------------------------------|
|             |                                                            |                                                               |                                                                                                                                                                                    | <ul style="list-style-type: none"> <li>• Connection of 100% of identified target households and businesses within the Polloc Freeport area to the new distribution network</li> <li>• Positive feedback from at least 90% of BEZA-PFEZ management, employees, locators, and general public stakeholders on power accessibility and reliability</li> </ul>                                                                                                                                                                                                                    |                                                                                                |                                                                 |                                                          |                                                |
| 57          | Rehabilitation and Expansion of Water Distribution Network | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>• Rehabilitation of Existing Water Distribution System completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>• Rehabilitation of 33.86 kilometers of existing water pipelines completed</li> <li>• Reduction of pipeline leakages by at least 80% within one year of project completion</li> <li>• Expansion of the water distribution network to cover 100% of underserved areas within the ecozone</li> <li>• Improvement in water quality to meet or exceed national drinking water standards in 100% of tested samples</li> <li>• Completion of training for 100% of operational personnel on new system maintenance and management</li> </ul> | Water quality test results, leakage reports, training attendance records, beneficiary feedback | Water sampling, site inspections, training evaluations, surveys | Monthly during implementation, quarterly post-completion | Water Management Unit, Quality Control Officer |
| 58          | Establishment of a Water                                   | Improved logistics efficiency;                                | <ul style="list-style-type: none"> <li>• Establishment of a Water Desalination Facility completed</li> </ul>                                                                       | <ul style="list-style-type: none"> <li>• Construction and commissioning of the water desalination facility completed by Q4 2032.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                  | Commissioning reports, water quality test results,                                             | Water testing, system monitoring,                               | Monthly during construction,                             | Water Management Unit,                         |

| Project No. | Programs and Projects                        | Outcome Indicator                                             | Output Indicator                                                                                                                                                         | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                       | Data Source to Assess Performance                                                      | Collection Methods                                    | Frequency                                               | Responsibility Center                            |
|-------------|----------------------------------------------|---------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|-------------------------------------------------------|---------------------------------------------------------|--------------------------------------------------|
|             | Desalination Facility                        | reduced cost of doing business                                | and operational in accordance with approved scope and timeline.                                                                                                          | <ul style="list-style-type: none"> <li>Achieve water quality standards meeting or exceeding WHO/local drinking water regulations in 100% of output water samples during testing.</li> <li>Achieve full integration with local water distribution networks, ensuring uninterrupted supply to target beneficiaries (BEZA-PFEZ management, employees, locators, and the general public).</li> </ul> | supply logs, beneficiary feedback                                                      | surveys, document review                              | quarterly post-commissioning                            | Environmental Health Unit                        |
| 59          | Construction of Sewage Treatment Plants      | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Construction of Sewage Treatment Plants completed and operational in accordance with approved scope and timeline.</li> </ul>      | <ul style="list-style-type: none"> <li>Sewage treatment plant constructed and fully operational by Q4 2032</li> <li>Achieve a minimum treatment capacity of wastewater</li> <li>Effluent quality consistently meeting or exceeding national standards for Biological Oxygen Demand (BOD)</li> </ul>                                                                                              | Construction reports, effluent quality test results, operational logs                  | Site inspections, laboratory testing, document review | Monthly during construction, quarterly post-operation   | Environmental Management Unit, Operations Office |
| 60          | Construction of New Administrative Buildings | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Construction of New Administrative Buildings completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Construction and formal commissioning of 2 two-storey administrative buildings within the 1.19-hectare developable area by Q4 2032</li> <li>Installation and operational testing of all Mechanical, Electrical, Plumbing, and ICT systems with zero critical defects identified during commissioning</li> </ul>                                           | Construction and commissioning reports, occupancy records, satisfaction survey results | Document review, surveys, occupancy monitoring        | Monthly during construction, Semi-annual post-occupancy | Facilities Management, Human Resources Officer   |

| Project No. | Programs and Projects                   | Outcome Indicator                                             | Output Indicator                                                                                                                                                    | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | Data Source to Assess Performance                                       | Collection Methods                         | Frequency                                              | Responsibility Center                     |
|-------------|-----------------------------------------|---------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|--------------------------------------------|--------------------------------------------------------|-------------------------------------------|
|             |                                         |                                                               |                                                                                                                                                                     | <ul style="list-style-type: none"> <li>Achievement of at least 90% occupancy rate of the new administrative buildings by BEZA-PFEZ management, employees, and locators within 6 months of handover</li> <li>Positive stakeholder satisfaction score of at least 85% in post-occupancy surveys conducted among BEZA-PFEZ employees and locators within 1 year of project completion</li> </ul>                                                                                                                                                                                |                                                                         |                                            |                                                        |                                           |
| 61          | Road and Pedestrian Network Development | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Road and Pedestrian Network Development completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Completion of 4 kilometers of Arterial Road with all structural pavement layers, sidewalks, and safety features installed and operational</li> <li>Completion of 4.68 kilometers of Collector Road with full pavement, sidewalks, and associated infrastructure</li> <li>Completion of 2.61 kilometers of Distributor Road with all specified components constructed and functional</li> <li>Installation of 100% of planned pedestrian infrastructure, including sidewalks, curb ramps, tactile strips, and road markings</li> </ul> | Construction reports, inspection records, user surveys, traffic studies | Site inspections, surveys, document review | Monthly during construction, quarterly post-completion | Engineering Unit, Traffic Management Unit |



| Project No. | Programs and Projects                                                                                                                                                                 | Outcome Indicator                                    | Output Indicator                                                                                                                                                                                                                                        | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                                                                       | Data Source to Assess Performance                                               | Collection Methods                                       | Frequency                                                  | Responsibility Center     |
|-------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------|----------------------------------------------------------|------------------------------------------------------------|---------------------------|
|             |                                                                                                                                                                                       |                                                      |                                                                                                                                                                                                                                                         | <ul style="list-style-type: none"> <li>Full operational status of the drainage system, street lighting, and traffic signage across the entire road network</li> <li>Achieving at least 95% compliance with design specifications and safety standards as verified by quality assurance inspections</li> <li>Positive feedback from at least 80% of surveyed users (residents, employees, locators) regarding accessibility and safety</li> </ul> |                                                                                 |                                                          |                                                            |                           |
| 62          | ISO 9001:2015 Certification                                                                                                                                                           | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>ISO 9001:2015 Certification completed and operational in accordance with approved scope and timeline.</li> </ul>                                                                                                 | <ul style="list-style-type: none"> <li>Issued ISO 9001:2015 certificate</li> <li>Internal audit and management review reports</li> </ul>                                                                                                                                                                                                                                                                                                         | Certification body reports, internal audit documents, management review minutes | Document review, audits, interviews                      | Annual                                                     | Quality Assurance Officer |
| 63          | Provision of Total Port Security Management System (i.e., High-resolution CCTV + analytics (motion detection, license plate recognition); Access control (biometrics optional); Alarm | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Provision of Total Port Security Management System (i.e., High-resolution CCTV + analytics (motion detection, license plate recognition); Access control (biometrics optional); Alarm integration and</li> </ul> | <ul style="list-style-type: none"> <li>System installation and commissioning reports</li> <li>Number of personnel trained and certified</li> <li>Reduction in security incidents and response time</li> </ul>                                                                                                                                                                                                                                    | Installation reports, training records, security incident logs                  | Document review, training evaluations, incident analysis | Monthly during installation, quarterly post-implementation | Security Unit, IT Unit    |

| Project No. | Programs and Projects                                                                                                            | Outcome Indicator                                    | Output Indicator                                                                                                                                                                           | Key Performance Indicators                                                                                                                                                                                                   | Data Source to Assess Performance                                      | Collection Methods                                  | Frequency | Responsibility Center                      |
|-------------|----------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------|-----------------------------------------------------|-----------|--------------------------------------------|
|             | integration and reporting; Centralized Security Operations Center (SOC); Intercom and public address; Training and documentation |                                                      | reporting; Centralized Security Operations Center (SOC); Intercom and public address; Training and documentation completed and operational in accordance with approved scope and timeline. |                                                                                                                                                                                                                              |                                                                        |                                                     |           |                                            |
| 64          | Procurement of Patrol Boats                                                                                                      | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Procurement of Patrol Boats completed and operational in accordance with approved scope and timeline.</li> </ul>                                    | <ul style="list-style-type: none"> <li>Delivery and commissioning reports</li> <li>Number of patrol operations conducted</li> <li>Reduced maritime security incidents</li> </ul>                                             | Delivery documents, patrol logs, security incident reports             | Document review, operational monitoring             | Monthly   | Security Unit, Maritime Operations Unit    |
| 65          | Firefighting and Oil Spill Response Systems                                                                                      | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Firefighting and Oil Spill Response Systems completed and operational in accordance with approved scope and timeline.</li> </ul>                    | <ul style="list-style-type: none"> <li>1 firetruck procured</li> <li>Fully equipped onshore and offshore firefighting units established</li> </ul>                                                                           | Procurement records, equipment inventories, training logs              | Document review, equipment inspections, drills      | Quarterly | Safety Unit, Environmental Management Unit |
| 66          | Disaster Risk Reduction and Management Program                                                                                   | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>Disaster Risk Reduction and Management Program completed and operational in accordance with</li> </ul>                                              | <ul style="list-style-type: none"> <li>100% of PFEZ operational areas covered by hazard and risk assessment</li> <li>At least 2 functional early warning and emergency communication systems installed and tested</li> </ul> | Risk assessment reports, system test logs, training attendance records | Document review, system tests, training evaluations | Annual    | Disaster Management Unit, Safety Unit      |

| Project No. | Programs and Projects                          | Outcome Indicator                                    | Output Indicator                                                                                                                                                             | Key Performance Indicators                                                                                                                                                                                                                                                                          | Data Source to Assess Performance                                        | Collection Methods                       | Frequency                                              | Responsibility Center                     |
|-------------|------------------------------------------------|------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------|------------------------------------------|--------------------------------------------------------|-------------------------------------------|
|             |                                                |                                                      | approved scope and timeline.                                                                                                                                                 | <ul style="list-style-type: none"> <li>• 2–4 disaster preparedness trainings and drills conducted annually</li> </ul>                                                                                                                                                                               |                                                                          |                                          |                                                        |                                           |
| 67          | Port Safety Signage and Hazard Control Project | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>• Port Safety Signage and Hazard Control Project completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>• 100% of identified high-risk areas provided with appropriate safety signage</li> <li>• Standardized safety signage system implemented across the port</li> <li>• Annual safety inspection and compliance reports completed</li> </ul>                      | Inspection reports, signage installation records, compliance documents   | Site inspections, document review        | Annual                                                 | Safety Unit, Facilities Management        |
| 68          | Livelihood Training and Assistance Program     | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>• Livelihood Training and Assistance Program completed and operational in accordance with approved scope and timeline.</li> </ul>     | <ul style="list-style-type: none"> <li>• 4 livelihood training sessions conducted annually</li> <li>• Mentoring and follow-up sessions conducted regularly</li> </ul>                                                                                                                               | Training attendance records, mentoring logs, participant feedback        | Attendance tracking, surveys, interviews | Quarterly                                              | Community Development Unit, Training Unit |
| 69          | Construction of Livelihood Training Facilities | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>• Construction of Livelihood Training Facilities completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>• Livelihood training facility constructed and fully operational</li> <li>• Training classrooms and workshop areas equipped with necessary tools and materials</li> <li>• ICT facilities, furniture, and safety features installed and functional</li> </ul> | Construction reports, facility inspection reports, equipment inventories | Site inspections, document review        | Monthly during construction, quarterly post-completion | Facilities Management, Training Unit      |
| 70          | Maritime Safety Training Program               | Improved institutional capacity and service delivery | <ul style="list-style-type: none"> <li>• Maritime Safety Training Program completed and operational in accordance with</li> </ul>                                            | <ul style="list-style-type: none"> <li>• Maritime safety training sessions conducted and completed quarterly</li> <li>• Safety manuals, training guides, and reference materials distributed</li> </ul>                                                                                             | Training attendance records, training materials distribution logs        | Attendance tracking, document review     | Quarterly                                              | Safety Unit, Training Unit                |

| Project No. | Programs and Projects             | Outcome Indicator                                             | Output Indicator                                                                                                                                              | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                                                                                                        | Data Source to Assess Performance                          | Collection Methods                                            | Frequency                                                  | Responsibility Center                             |
|-------------|-----------------------------------|---------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------|---------------------------------------------------------------|------------------------------------------------------------|---------------------------------------------------|
|             |                                   |                                                               | approved scope and timeline.                                                                                                                                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                                            |                                                               |                                                            |                                                   |
| 71          | Port Security Enhancement Project | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>Port Security Enhancement Project completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>CCTV systems installed in all critical port areas, including cargo terminals, berths, and access points</li> <li>Patrol boats deployed for 24/7 monitoring of port perimeter and coastal areas</li> <li>At least 50 security personnel trained in the use of new equipment and emergency response procedures</li> <li>Integrated security monitoring system operational, allowing real-time surveillance and incident reporting</li> </ul> | Installation reports, training records, security logs      | Document review, training evaluations, operational monitoring | Monthly during installation, quarterly post-implementation | Security Unit, IT Unit                            |
| 72          | Commercial Building Development   | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Commercial Building Development completed and operational in accordance with approved scope and timeline.</li> </ul>   | <ul style="list-style-type: none"> <li>Accommodation facilities (hotels and guest houses) constructed and operational</li> <li>Restaurants built and ready to serve visitors and port personnel</li> <li>Duty-free shops developed and operational with retail services available</li> <li>Utilities and accessibility features installed and functional</li> </ul>                                                                                                               | Construction reports, operational records, tenant feedback | Site inspections, surveys, document review                    | Monthly during construction, quarterly post-completion     | Facilities Management, Commercial Operations Unit |
| 73          | RORO Passenger Terminal           | Improved logistics efficiency;                                | <ul style="list-style-type: none"> <li>RORO Passenger Terminal Improvement</li> </ul>                                                                         | <ul style="list-style-type: none"> <li>RORO passenger terminal rehabilitated to accommodate increased traffic</li> </ul>                                                                                                                                                                                                                                                                                                                                                          | Construction and commissioning reports, user               | Site inspections, surveys,                                    | Monthly during construction,                               | Terminal Operations, Safety Unit                  |

| Project No. | Programs and Projects                                             | Outcome Indicator                                             | Output Indicator                                                                                                                                                                  | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | Data Source to Assess Performance                                      | Collection Methods                            | Frequency                                              | Responsibility Center                          |
|-------------|-------------------------------------------------------------------|---------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------|-----------------------------------------------|--------------------------------------------------------|------------------------------------------------|
|             | Improvement Program                                               | reduced cost of doing business                                | Program completed and operational in accordance with approved scope and timeline.                                                                                                 | <ul style="list-style-type: none"> <li>• Passenger amenities (seating, restrooms, signage) installed and fully operational</li> <li>• Safety and security systems (CCTV, life-saving equipment) installed and functional</li> </ul>                                                                                                                                                                                                                                                                                                                                                              | feedback, safety inspection reports                                    | document review                               | quarterly post-completion                              |                                                |
| 74          | Upgrading of RORO Port Infrastructure and Utilities               | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>• Upgrading of RORO Port Infrastructure and Utilities completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>• Adequate parking spaces constructed to accommodate at least 100 vehicles in commercial and mixed-use areas</li> <li>• Signage, lighting, and security systems installed and fully operational</li> <li>• Traffic flow improved, with reduced congestion in high-traffic commercial zones</li> <li>• Pedestrian pathways and accessibility features established for safety</li> <li>• Parking management system implemented including ticketing</li> <li>• Maintenance and operational protocols developed for sustained facility performance</li> </ul> | Construction reports, traffic studies, maintenance logs, user feedback | Site inspections, traffic monitoring, surveys | Monthly during construction, quarterly post-completion | Engineering Unit, Traffic Management Unit      |
| 75          | Establishment of Parking Spaces in Commercial and Mixed-Use Areas | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>• Establishment of Parking Spaces in Commercial and Mixed-Use Areas completed and operational in</li> </ul>                                | <ul style="list-style-type: none"> <li>• Employees, business owners, and customers of commercial establishments in PFEZ</li> <li>• Visitors and tourists</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                              | Parking usage data, user surveys, traffic reports                      | Surveys, usage monitoring, document review    | Quarterly                                              | Facilities Management, Traffic Management Unit |

| Project No. | Programs and Projects                                          | Outcome Indicator                                             | Output Indicator                                                                                                                                                                           | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                                    | Data Source to Assess Performance                                                             | Collection Methods                                   | Frequency   | Responsibility Center                         |
|-------------|----------------------------------------------------------------|---------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|------------------------------------------------------|-------------|-----------------------------------------------|
|             |                                                                |                                                               | accordance with approved scope and timeline.                                                                                                                                               | <ul style="list-style-type: none"> <li>Locators and logistics operators requiring vehicle access and parking</li> <li>General public benefiting from reduced congestion and safer roadways</li> </ul>                                                                                                                                                                                                         |                                                                                               |                                                      |             |                                               |
| 76          | Construction of Ecotourism Boardwalk and Mangrove Viewing Deck | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>Construction of Ecotourism Boardwalk and Mangrove Viewing Deck completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Eco-friendly boardwalk constructed to allow safe passage for visitors over mangrove areas</li> <li>Mangrove viewing deck completed with seating and educational displays</li> <li>Access trails and docking points developed for visitor convenience</li> <li>Mangrove area protected with no significant environmental damage during or after construction</li> </ul> | Project reports; environmental monitoring data; visitor feedback; contractor progress reports | Site inspections; surveys; environmental assessments | Quarterly   | Project Management Office; Environmental Unit |
| 77          | Streetlighting Projects                                        | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Streetlighting Projects completed and operational in accordance with approved scope and timeline.</li> </ul>                                        | <ul style="list-style-type: none"> <li>Installation of streetlighting system covering 100% of the designated road length (24 km) within Polloc Freeport.</li> <li>Positive feedback from BEZA-PFEZ Management, employees, locators, and the general public, measured through post-implementation surveys or stakeholder consultations.</li> </ul>                                                             | Project completion reports; stakeholder survey results; maintenance logs                      | Surveys; site audits; stakeholder interviews         | Semi-annual | Engineering Unit; BEZA-PFEZ Management        |
| 78          | Expansion of Existing Wharf                                    | Improved logistics efficiency;                                | <ul style="list-style-type: none"> <li>Expansion of Existing Wharf completed and operational in</li> </ul>                                                                                 | <ul style="list-style-type: none"> <li>Completion of wharf expansion construction within the planned</li> </ul>                                                                                                                                                                                                                                                                                               | Construction progress reports; operational                                                    | Site inspections; progress                           | Annual      | Port Authority; Construction Contractor       |



| Project No. | Programs and Projects                           | Outcome Indicator                                             | Output Indicator                                                                                                                                                            | Key Performance Indicators                                                                                                                                                                                                                                                                                                                       | Data Source to Assess Performance                                          | Collection Methods                                            | Frequency   | Responsibility Center                 |
|-------------|-------------------------------------------------|---------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------|---------------------------------------------------------------|-------------|---------------------------------------|
|             |                                                 | reduced cost of doing business                                | accordance with approved scope and timeline.                                                                                                                                | implementation period (2032-2035) <ul style="list-style-type: none"> <li>Achievement of operational readiness with full utility integration and outfitting by project completion</li> </ul>                                                                                                                                                      | readiness assessments; utility integration certificates                    | meetings; technical evaluations                               |             |                                       |
| 79          | Construction of Additional Warehouse Facilities | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Construction of Additional Warehouse Facilities completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Construction and completion of warehouse buildings covering a developable area of 2.36 hectares.</li> <li>Achievement of 100% operational readiness of Mechanical, Electrical, and Plumbing (MEP) systems, including fire protection, before handover.</li> </ul>                                         | Construction reports; MEP system test reports; safety inspection documents | Site inspections; system testing; safety audits               | Quarterly   | Facilities Management; Safety Office  |
| 80          | Construction of Seawall                         | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Construction of Seawall completed and operational in accordance with approved scope and timeline.</li> </ul>                         | <ul style="list-style-type: none"> <li>Seawall constructed with a total length of 1.3 kilometers completed within the scheduled implementation period (2032-2035).</li> <li>Stakeholder satisfaction rate (BEZA-PFEZ management, employees, locators, and general public) of at least 85% measured through post-construction surveys.</li> </ul> | Construction completion certificates; stakeholder survey results           | Surveys; site inspections; stakeholder consultations          | Annually    | Engineering Unit; Community Relations |
| 81          | Land Reclamation                                | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Land Reclamation completed and operational in accordance with approved scope and timeline.</li> </ul>                                | <ul style="list-style-type: none"> <li>Total land area reclaimed: 9.2 hectares</li> <li>Completion of perimeter bund construction enclosing 100% of the designated reclamation area</li> </ul>                                                                                                                                                   | Land survey reports; construction progress reports                         | Site surveys; progress monitoring; photographic documentation | Semi-annual | Land Development Office; Survey Team  |

| Project No. | Programs and Projects                                             | Outcome Indicator                                             | Output Indicator                                                                                                                                                                              | Key Performance Indicators                                                                                                                                                                                                                                                         | Data Source to Assess Performance                                               | Collection Methods                                         | Frequency                                 | Responsibility Center                  |
|-------------|-------------------------------------------------------------------|---------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------|------------------------------------------------------------|-------------------------------------------|----------------------------------------|
| 82          | Construction of Public Transport Terminal                         | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Construction of Public Transport Terminal completed and operational in accordance with approved scope and timeline.</li> </ul>                         | <ul style="list-style-type: none"> <li>Completion of construction of two public transport terminals covering a total area of 3,519 square meters by Q4 2035.</li> <li>Passenger satisfaction rating of at least 85% based on post-launch surveys within the first year.</li> </ul> | Project completion reports; passenger satisfaction surveys                      | Surveys; site inspections; passenger feedback collection   | Quarterly (first year), Annual thereafter | Transport Unit; Operations Unit        |
| 83          | Development of an Interactive PFEZ Website                        | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>Development of an Interactive PFEZ Website completed and operational in accordance with approved scope and timeline.</li> </ul>                        | <ul style="list-style-type: none"> <li>Website launch and operational status</li> <li>Number of users, inquiries, and downloads</li> </ul>                                                                                                                                         | Website analytics; user feedback; inquiry logs                                  | Web analytics tools; user surveys; support ticket analysis | Monthly                                   | IT Unit; Customer Service              |
| 84          | Public-Private Partnership to Establish Necessary Port Facilities | Improved institutional capacity and service delivery          | <ul style="list-style-type: none"> <li>Public-Private Partnership to Establish Necessary Port Facilities completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Endorsed PPP project documentation</li> <li>Market interest expressed by private sector entities</li> </ul>                                                                                                                                 | PPP agreements; market analysis reports; stakeholder meeting minutes            | Document reviews; stakeholder interviews; market surveys   | As milestones achieved                    | PPP Unit; Legal Office                 |
| 85          | Construction of Staff Housing                                     | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>Construction of Staff Housing completed and operational in accordance with approved scope and timeline.</li> </ul>                                     | <ul style="list-style-type: none"> <li>Residential units constructed and fully operational for staff occupancy</li> <li>Utilities and basic amenities installed, including electricity, water, sewage, and internet</li> </ul>                                                     | Occupancy records; utility installation certificates; safety inspection reports | Site inspections; occupancy surveys; utility testing       | Quarterly                                 | Human Resources; Facilities Management |

| Project No. | Programs and Projects                                                  | Outcome Indicator                                             | Output Indicator                                                                                                                                                                                     | Key Performance Indicators                                                                                                                                                                                                                                                                                | Data Source to Assess Performance                                      | Collection Methods                                           | Frequency   | Responsibility Center                     |
|-------------|------------------------------------------------------------------------|---------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------|--------------------------------------------------------------|-------------|-------------------------------------------|
|             |                                                                        |                                                               |                                                                                                                                                                                                      | <ul style="list-style-type: none"> <li>• Safety and security systems implemented and functional</li> <li>• At least 80% of eligible PFEZ staff accommodated within the housing units</li> </ul>                                                                                                           |                                                                        |                                                              |             |                                           |
| 86          | Construction of Community Facilities (i.e., Prayer Area, Common Areas) | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>• Construction of Community Facilities (i.e., Prayer Area, Common Areas) completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>• Prayer areas constructed and functional</li> <li>• Common areas completed with seating, recreational spaces, and meeting facilities</li> <li>• Utilities, lighting, and accessibility features installed and operational</li> </ul>                              | Construction reports; user feedback; maintenance logs                  | Site inspections; user surveys; maintenance checks           | Semi-annual | Community Services; Facilities Management |
| 87          | Establishment of PFEZ Community Health Center                          | Improved logistics efficiency; reduced cost of doing business | <ul style="list-style-type: none"> <li>• Establishment of PFEZ Community Health Center completed and operational in accordance with approved scope and timeline.</li> </ul>                          | <ul style="list-style-type: none"> <li>• Community Health Center constructed and operational</li> </ul>                                                                                                                                                                                                   | Health center operational reports; patient records; community feedback | Operational audits; patient surveys; community consultations | Quarterly   | Health Department; Community Relations    |
| 88          | Establishment of an IT Park                                            | Increased tourist arrivals and local employment               | <ul style="list-style-type: none"> <li>• Establishment of an IT Park completed and operational in accordance with approved scope and timeline.</li> </ul>                                            | <ul style="list-style-type: none"> <li>• IT Park constructed and operational with office buildings and co-working spaces</li> <li>• High-speed internet, power, and other utilities fully installed and reliable</li> <li>• At least 10 ICT or BPO companies established operations within the</li> </ul> | Occupancy records; utility service reports; tenant feedback            | Site inspections; tenant surveys; maintenance logs           | Quarterly   | IT Park Management; Tenant Relations      |

| Project No. | Programs and Projects                | Outcome Indicator                               | Output Indicator                                                                                                 | Key Performance Indicators                                                                                                                                                                                                                                                                                                          | Data Source to Assess Performance                                           | Collection Methods                                     | Frequency                                 | Responsibility Center                       |
|-------------|--------------------------------------|-------------------------------------------------|------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------|--------------------------------------------------------|-------------------------------------------|---------------------------------------------|
|             |                                      |                                                 |                                                                                                                  | park within the first year of operations<br>• Business support services and shared amenities functional and accessible<br>• Regular maintenance and operational protocols implemented                                                                                                                                               |                                                                             |                                                        |                                           |                                             |
| 89          | Ecotourism Development Program       | Increased tourist arrivals and local employment | • Ecotourism Development Program completed and operational in accordance with approved scope and timeline.       | • Lamp posts installed along all designated eco-tourism pathways and key areas<br>• Public restrooms constructed, fully functional, and accessible to visitors<br>• Utilities and sanitation systems operational and maintained regularly<br>• Community engagement programs conducted to promote proper use and care of facilities | Maintenance reports; visitor surveys; community engagement records          | Site inspections; visitor feedback; community meetings | Quarterly                                 | Ecotourism Office; Community Relations      |
| 90          | Formulation of a Tourism Master Plan | Increased tourist arrivals and local employment | • Formulation of a Tourism Master Plan completed and operational in accordance with approved scope and timeline. | • Comprehensive Tourism Master Plan developed, covering strategic zones, policies, and infrastructure priorities<br>• Stakeholder consultations conducted, with at least 80% participation from LGUs, BARMM agencies, and private sector representatives                                                                            | Final plan documents; consultation attendance records; stakeholder feedback | Document reviews; consultation reports; surveys        | One-time (plan completion), Annual review | Tourism Development Office; Planning Office |

| Project No. | Programs and Projects                     | Outcome Indicator                                | Output Indicator                                                                                                                                                | Key Performance Indicators                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | Data Source to Assess Performance                                    | Collection Methods                                   | Frequency          | Responsibility Center                     |
|-------------|-------------------------------------------|--------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------|------------------------------------------------------|--------------------|-------------------------------------------|
| 91          | Creation of a Tourist Transport Hub       | Increased tourist arrivals and local employment  | <ul style="list-style-type: none"> <li>Creation of a Tourist Transport Hub completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Rental bikes procured and available for tourist use (50–100 units)</li> <li>Transport routes designed and implemented, including shuttles and bike lanes</li> <li>PFEZ included in public transportation routes coordinated with MOTC</li> <li>Bike racks, docking stations, and shuttle stops installed and functional</li> <li>Transport management system operational with scheduling and monitoring capabilities</li> <li>Reduced congestion and improved visitor mobility within PFEZ</li> </ul> | Transport operation reports; user surveys; MOTC coordination records | Surveys; operational data analysis; site inspections | Quarterly          | Transport Unit; Tourism Office            |
| 92          | Tourism Skills Training                   | Increased tourist arrivals and local employment  | <ul style="list-style-type: none"> <li>Tourism Skills Training completed and operational in accordance with approved scope and timeline.</li> </ul>             | <ul style="list-style-type: none"> <li>Training modules developed and delivered to at least 100 participants</li> <li>Regular follow-up and mentoring conducted to ensure skill application</li> </ul>                                                                                                                                                                                                                                                                                                                                       | Training attendance records; participant feedback; mentoring reports | Training evaluations; surveys; follow-up assessments | Per training cycle | Training Unit; Human Resources            |
| 93          | Pocket Parks and Green Spaces Development | Reduced disaster risk; improved urban resilience | <ul style="list-style-type: none"> <li>Pocket Parks and Green Spaces Development completed and operational in accordance with</li> </ul>                        | <ul style="list-style-type: none"> <li>Pocket Parks and Green Spaces Development completed and operational in accordance with approved scope and timeline.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                        | Project completion reports; park usage data; community feedback      | Site inspections; surveys; community consultations   | Annual             | Urban Planning Unit; Parks and Recreation |

| Project No. | Programs and Projects                                                   | Outcome Indicator                                | Output Indicator                                                                                                                                                                                    | Key Performance Indicators                                                                                                                      | Data Source to Assess Performance                            | Collection Methods                                         | Frequency     | Responsibility Center                            |
|-------------|-------------------------------------------------------------------------|--------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------|------------------------------------------------------------|---------------|--------------------------------------------------|
|             |                                                                         |                                                  | approved scope and timeline.                                                                                                                                                                        |                                                                                                                                                 |                                                              |                                                            |               |                                                  |
| 94          | Designation and Development of Disaster Assembly and Refuge Area (DARA) | Reduced disaster risk; improved urban resilience | <ul style="list-style-type: none"> <li>Designation and Development of Disaster Assembly and Refuge Area (DARA) completed and operational in accordance with approved scope and timeline.</li> </ul> | <ul style="list-style-type: none"> <li>Disaster Assembly and Refuge Area (DARA) interconnected by Evacuation Routes</li> </ul>                  | Project reports; evacuation plan documents; community drills | Document reviews; drill observations; stakeholder feedback | Annually      | Disaster Risk Reduction Office; Local Government |
| 95          | Establishment of Buffer Strips/Zones                                    | Reduced disaster risk; improved urban resilience | <ul style="list-style-type: none"> <li>Establishment of Buffer Strips/Zones completed and operational in accordance with approved scope and timeline.</li> </ul>                                    | <ul style="list-style-type: none"> <li>Buffer Strips/Zones completed and operational in accordance with approved scope and timeline.</li> </ul> | Project completion reports; environmental monitoring data    | Site inspections; environmental assessments                | Semi-annually | Environmental Management Unit; Planning Office   |



## CHAPTER 9. PROJECT BRIEFS

A Project Brief is a foundational document that outlines the essential aspects of a project in a concise and structured manner. Its importance lies in providing a clear and shared understanding among all stakeholders of the project's objectives, scope, resources, and expected outcomes. By consolidating critical information, the Project Brief serves as a reference point that guides planning, decision-making, and communication throughout the project lifecycle.

The purpose of a Project Brief is to succinctly articulate the rationale behind the project and define its key components, ensuring alignment and transparency. It helps set clear expectations, identify necessary resources, and anticipate potential challenges, thereby facilitating effective project management and increasing the likelihood of successful delivery.

The contents of a Project Brief typically include the following sections:

- **Project Title:** A clear and descriptive name identifying the project.
- **Description:** An overview explaining what the project entails and providing context and scope.
- **Activity Components:** Detailed breakdown of the main activities or tasks involved in the project.
- **Estimated Cost of Resource Inputs:** A financial outline estimating the resources required, such as personnel, materials, and other expenses, is required.
- **Justification of the Project:** The rationale or need for the project, explaining why it is important and what problems or opportunities it addresses.
- **Target Beneficiaries:** Identification of the primary groups or individuals who will benefit from the project.
- **Target Outputs or Success Indicators:** Specific measurable outcomes that define success for the project.
- **Possible Risks or External Factors:** Potential challenges or external conditions that could impede project progress or success.
- **Expected Private Sector Response:** Anticipated involvement or reaction from private sector stakeholders, if relevant.

Each section plays a critical role in ensuring that the project is well conceived, justified, and feasible. Together, they form a comprehensive snapshot that supports effective planning, resource allocation and stakeholder engagement.

Following are the Project Briefs of the 95 Programs and Projects identified and ranked for the implementation of the PFEZ Master Development Plan.

| PROJECT BRIEF NO. 1        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|----------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>       | <b>BUSINESS ONE-STOP SHOP (BOSS) DEVELOPMENT</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| <b>Description</b>         | <p>Type: Physical<br/>Sector: Economic<br/>Category: Infrastructure Preparation<br/>Phase: 1<br/>Implementation Period: 2026-2029</p> <p>The project involves the construction, equipping, and operationalization of a centralized facility within the PFEZ that will streamline business registration, licensing, permitting, and investor assistance services.</p> <p>The BOSS will serve as a single access point for investors, locators, MSMEs, and entrepreneurs to transact with port management, LGUs, BARMM ministries, and national government agencies.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ, in coordination with the Ministry of Trade, Investment, and Tourism (MTIT) and relevant Local Government Units (LGUs)</p> <p><u>Project Category</u><br/>The project falls under economic infrastructure preparation focusing on focusing on improving government service delivery and streamlining processes for investors.</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b> | <p><b>A. Infrastructure Development</b></p> <ul style="list-style-type: none"> <li>• Construction of a BOSS building</li> <li>• Client service counters and waiting area</li> <li>• Restrooms and basic utilities</li> </ul> <p><b>B. Equipment and ICT Systems</b></p> <ul style="list-style-type: none"> <li>• Office furniture and fixtures</li> <li>• Computers, printers, scanners</li> <li>• Network infrastructure and internet connectivity</li> <li>• Queue management system</li> <li>• CCTV and basic security systems</li> </ul> <p><b>C. Institutional and Operational Setup</b></p> <ul style="list-style-type: none"> <li>• Inter-agency coordination and MOUs</li> <li>• Staffing and capacity-building</li> <li>• Development of standard operating procedures (SOPs)</li> </ul>                                                                                                                                                                                                |

| PROJECT BRIEF NO. 1                                                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|-----------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Estimated Cost of Resource Inputs</b>                                                      | PhP 5,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| <b>Justification of the Project</b>                                                           | A Business One-Stop Shop (BOSS) is needed because freeports are designed to attract investments, and investors expect fast, clear, and reliable government services. Without it, businesses often have to visit multiple offices to secure permits, licenses, and approvals, which leads to delays, confusion, and higher costs. A BOSS centralizes these services, streamlines processes, enhances inter-agency coordination, and boosts transparency, ultimately improving efficiency and investor confidence. |
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"> <li>• Locators and investors</li> <li>• Micro, Small, and Medium Enterprises (MSMEs)</li> <li>• Local entrepreneurs and startups</li> </ul>                                                                                                                                                                                                                                                                                                                                   |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• 1 fully constructed and operational BOSS office</li> <li>• Processing time for business permits reduced by at least 50%</li> </ul>                                                                                                                                                                                                                                                                                                                                      |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Delays in inter-agency coordination or staffing</li> <li>• Limited ICT integration among agencies</li> <li>• Changes in national or BARMM regulatory policies</li> <li>• Budgetary constraints for long-term operations</li> </ul>                                                                                                                                                                                                                                      |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Increased interest from local and foreign investors</li> <li>• Higher rate of business registrations and expansions</li> <li>• Improved confidence in the Freeport's regulatory environment</li> <li>• Greater participation of MSMEs in port-related economic activities</li> <li>• Attraction of complementary investments (logistics, warehousing, tourism, services)</li> </ul>                                                                                     |

## PROJECT BRIEF NO. 2

| PROJECT TITLE                            | LOCATOR ATTRACTION PROGRAM                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>                       | <p>Type: Soft Intervention<br/>Sector: Economic<br/>Category: Marketing and Investment Promotion<br/>Phase: 1<br/>Implementation Period: 2026-2029</p> <p>The project seeks to promote the Freeport area as a competitive and investment-ready destination by actively engaging potential investors and business locators, which will focus on organizing investors' forums, dialogues, and business congresses, complemented by the provision of incentives and tax breaks in accordance with existing laws and freeport policies.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ, in coordination with the Ministry of Trade, Investment, and Tourism (MTIT) and relevant Local Government Units (LGUs)</p> <p><u>Project Category</u><br/>The project falls under marketing and investment promotion, focusing on attracting new businesses, investors, and locators.</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Planning and conduct of investors' forums, investment dialogues, and business congresses</li> <li>• Coordination with LGUs, BARMM ministries, national government agencies, and investment promotion bodies</li> <li>• Preparation of investment promotion materials and presentations</li> <li>• Identification and packaging of investment opportunities within PFEZ</li> <li>• Development and implementation of incentive and tax break schemes for qualified investors and locators</li> <li>• Post-event follow-up and investor assistance activities</li> </ul>                                                                                                                                                                                                                                                                                                           |
| <b>Estimated Cost of Resource Inputs</b> | PhP 1,200,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| <b>Justification of the Project</b>      | The project is essential to position PFEZ as a viable and competitive investment location in BARMM. Proactive engagement with investors helps address information gaps, highlights available opportunities, and builds confidence in the Freeport's regulatory and business environment. The provision of incentives and tax breaks further strengthens the Freeport's                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |

## PROJECT BRIEF NO. 2

|                                                                                               |                                                                                                                                                                                                                                                                                                                                                                                                |
|-----------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | value proposition, which will encourage businesses to locate, expand, and generate employment.                                                                                                                                                                                                                                                                                                 |
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"> <li>• Locators and investors</li> <li>• Micro, Small, and Medium Enterprises (MSMEs)</li> <li>• Local entrepreneurs and startups</li> </ul>                                                                                                                                                                                                                 |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Investor forums/dialogues conducted quarterly</li> <li>• Participation of at least 50 local and foreign investors per year</li> <li>• At least 10 formal investment leads generated annually</li> <li>• At least 3 new locators committed within 3 years</li> </ul>                                                                                   |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Changes in national or BARMM investment and tax policies</li> <li>• Security or peace and order concerns affecting investor perception</li> <li>• Limited infrastructure readiness within PFEZ</li> <li>• Delays in approval or implementation of incentive packages</li> <li>• Global or national economic downturns</li> </ul>                      |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Increased investor inquiries and site visits</li> <li>• Higher interest in locating and expanding operations in the freeport</li> <li>• Formation of partnerships with local firms and MSMEs</li> <li>• Increased capital investments and employment generation</li> <li>• Stronger confidence in PFEZ as a long-term business destination</li> </ul> |

### PROJECT BRIEF NO. 3

| PROJECT TITLE                            | PORT COMPETITIVENESS AND INCENTIVES PROGRAM                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>                       | <p>Type: Soft Intervention<br/>Sector: Economic<br/>Category: Marketing and Investment Promotion<br/>Phase: 1<br/>Implementation Period: 2026-2029</p> <p>The project intends to strengthen PFEZ's position as a preferred gateway for domestic and international trade by reviewing and enhancing existing port fees, streamlining customs and clearance processes, offering targeted incentives, and building strategic partnerships with local and international logistics companies to improve efficiency, reduce costs, and increase cargo and vessel traffic.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ, in coordination with the Ministry of Trade, Investment, and Tourism (MTIT) and relevant Local Government Units (LGUs)</p> <p><u>Project Category</u><br/>The project falls under marketing and investment promotion, focusing on enhancing port operations, incentives, and attractiveness to investors and shipping/logistics companies.</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Review and rationalization of existing port fees, charges, and tariffs</li> <li>• Development and adoption of improved fee structures to enhance competitiveness</li> <li>• Coordination with customs and relevant agencies to streamline clearance and inspection procedures</li> <li>• Process mapping and simplification of documentation and approval requirements</li> <li>• Design and implementation of tax breaks and incentive packages for foreign shipping lines, subject to applicable laws</li> <li>• Engagement and partnership-building with local and international logistics companies, shipping lines, and freight forwarders</li> <li>• Monitoring and evaluation of port performance and competitiveness indicators</li> </ul>                                                                                                                                                                                                                    |
| <b>Estimated Cost of Resource Inputs</b> | PhP 30,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |



| PROJECT BRIEF NO. 3                                                                           |                                                                                                                                                                                                                                                                                                                                                                                                              |
|-----------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Justification of the Project</b>                                                           | The project is necessary to address high port costs, procedural delays, and limited participation of international shipping lines, which reduce the competitiveness of the freeport. Improving fee structures, simplifying customs processes, and offering appropriate incentives will allow PFEZ to lower its operational costs, reduce turnaround time, and attract more shipping and logistics operators. |
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"> <li>• Foreign and domestic shipping lines</li> <li>• Logistics companies, freight forwarders, and cargo handlers</li> <li>• Freeport locators and exporters/importers</li> <li>• MSMEs engaged in trade and logistics</li> </ul>                                                                                                                                          |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Updated port fee structure</li> <li>• 3 new logistics partnerships formalized</li> </ul>                                                                                                                                                                                                                                                                            |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Regulatory constraints on fee and tax adjustments</li> <li>• Delays in inter-agency coordination (customs, immigration, quarantine)</li> <li>• Global shipping market volatility</li> <li>• Policy changes at the national or regional level</li> </ul>                                                                                                             |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Increased interest from foreign shipping lines to include the port in their routes</li> <li>• Stronger partnerships with logistics and supply chain companies</li> <li>• Improved confidence in PFEZ as an efficient and cost-competitive port hub</li> </ul>                                                                                                       |

## PROJECT BRIEF NO. 4

|                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>FORMULATION OF A STRATEGIC MARKETING AND PROMOTION PLAN</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>Description</b>                       | <p>Type: Soft Intervention<br/> Sector: Economic<br/> Category: Marketing and Investment Promotion<br/> Phase: 1<br/> Implementation Period: 2026-2027</p> <p>The Strategic Marketing and Promotion Plan aims to define a clear, coordinated, and market-driven approach to promoting the Freeport and port facilities in BARMM. The project will assess current market positioning, identify priority sectors and target investors, and develop a practical marketing roadmap that aligns with the Freeport's development goals. The plan will guide investment promotion, branding, and communication efforts to strengthen visibility, attract locators, and enhance PFEZ competitiveness.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ, in coordination with the Ministry of Trade, Investment, and Tourism (MTIT) and relevant Local Government Units (LGUs)</p> <p><u>Project Category</u><br/> The project falls under marketing and investment promotion, focusing on promoting the freeport, attracting investors, and enhancing the freeport and ecozone's visibility and competitiveness.</p> <p><u>Project Location</u><br/> PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Review of existing marketing and promotion efforts</li> <li>• Market and stakeholder analysis (investors, shipping lines, locators, MSMEs)</li> <li>• Identification of priority industries and target markets</li> <li>• Development of branding and key messaging for PFEZ</li> <li>• Formulation of marketing strategies, tools, and action plans</li> <li>• Preparation of an implementation schedule and indicative budget</li> <li>• Conduct of workshops and validation meetings with key stakeholders</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| <b>Estimated Cost of Resource Inputs</b> | PhP 800,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>Justification of the Project</b>      | The project is essential to ensure that PFEZ's investment promotion efforts are focused, consistent, and aligned with its development priorities. Without a clear strategy, promotional activities risk being fragmented and ineffective.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |

## PROJECT BRIEF NO. 4

|                                                                                               |                                                                                                                                                                                                                                                                                               |
|-----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | The plan provides a structured roadmap to communicate PFEZ's value proposition, highlight competitive advantages, and engage target investors and partners. It strengthens visibility, improves investor confidence, and supports sustainable investment and economic growth in the region.   |
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"> <li>• PFEZ management</li> <li>• Current and prospective investors and locators</li> <li>• Logistics and shipping companies</li> <li>• MSMEs and service providers</li> <li>• LGUs and BARMM ministries involved in investment promotion</li> </ul>        |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• 1 comprehensive marketing and promotion plan completed</li> <li>• At least 2 stakeholder workshops conducted</li> </ul>                                                                                                                              |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Limited availability of reliable market data</li> <li>• Weak stakeholder participation during consultations</li> <li>• Changes in economic or investment conditions</li> <li>• Misalignment with national or regional investment policies</li> </ul> |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Increased awareness of PFEZ's opportunities and advantages</li> <li>• Improved engagement from target industries and partners</li> <li>• Greater confidence in freeport and ecozone's long-term development direction</li> </ul>                     |

| PROJECT BRIEF NO. 5                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>TRADE AND INVESTMENT MISSIONS AND BENCHMARKING PROGRAM</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| <b>Description</b>                       | <p>Type: Soft Intervention<br/> Sector: Economic<br/> Category: Marketing and Investment Promotion<br/> Phase: 1<br/> Implementation Period: 2026-2029</p> <p>The project strengthens freeport and ecozone's investment promotion and operational competitiveness by conducting targeted trade and investment missions and benchmarking visits. It exposes PFEZ management, partner agencies, and stakeholders to best practices and successful port models, applying lessons learned to improve policies, services, and investment strategies in the region.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ, in coordination with the Ministry of Trade, Investment, and Tourism (MTIT) and relevant Local Government Units (LGUs)</p> <p><u>Project Category</u><br/> The project falls under marketing and investment promotion, focusing on attracting investors, fostering trade partnerships, and benchmarking best practices to enhance the freeport and ecozone's competitiveness.</p> <p><u>Project Location</u><br/> PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Planning and conduct of trade and investment missions to priority domestic and international markets</li> <li>• Benchmarking visits to successful ports, freeports, and economic zones</li> <li>• Meetings with investment promotion agencies, port authorities, and private operators</li> <li>• Documentation and analysis of best practices and lessons learned</li> <li>• Development of recommendations and action plans for PFEZ</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| <b>Estimated Cost of Resource Inputs</b> | PhP 1,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| <b>Justification of the Project</b>      | Exposure to best practices and successful models is essential for improving the competitiveness of PFEZ. Trade and investment missions help build networks, promote the freeport to potential investors, and identify partnership opportunities, while benchmarking enables evidence-based improvements in port operations, policies, and incentives.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |



## PROJECT BRIEF NO. 5

|                                                                                               |                                                                                                                                                                                                                                                                                                                           |
|-----------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Target Beneficiaries</b>                                                                   | PFEZ management                                                                                                                                                                                                                                                                                                           |
| <b>Target Outputs or Success Indicators</b>                                                   | At least 3 benchmark ports or economic zones assessed annually                                                                                                                                                                                                                                                            |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Limited follow-through after missions</li> <li>• Budgetary constraints</li> </ul>                                                                                                                                                                                                |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Increased investor engagement and inquiries</li> <li>• New partnerships with logistics firms, shipping lines, and developers</li> <li>• Greater interest in locating or expanding operations in PFEZ</li> <li>• Adoption of improved business practices and standards</li> </ul> |

| PROJECT BRIEF NO. 6                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>CONDUCT OF PRELIMINARY ENVIRONMENTAL DATA INVENTORY AND ANALYSIS</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>Description</b>                       | <p>Type: Soft Intervention<br/>Sector: Environmental<br/>Category: Environmental Baseline and Planning<br/>Phase: 1<br/>Implementation Period: 2026</p> <p>The project aims to provide evidence-based environmental profile of PFEZ to support informed decision making and risk identification. The project will focus on the inventory of necessary datasets that will contribute to the assessment of air, water, and land to highlight environmental constraints, issues, and potential hazards. Prioritizing data driven planning supports proactive management and promotes sustainable development. Evidence based plans ensures that the economic growth in the Freeport is still aligned with environmental protection and long term resilience.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ in coordination with Ministry of Environment, Natural Resources and Energy (MENRE-BARMM)</p> <p><u>Project Category</u><br/>The project falls under public institutional capacity and service delivery, focusing on systems enhancement rather than physical infrastructure</p> <p><u>Project Location</u><br/>PFEZ Jurisdiction</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Inventory of environmental data relevant to PFEZ including land suitability, air quality, water quality, and other environmental management datasets</li> <li>• Review available environmental data relevant to PFEZ</li> <li>• Identify gaps in environmental data relevant to PFEZ and collaborate with necessary agencies and ministries to collect data required</li> <li>• Conduct of Preliminary Environmental Analysis</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| <b>Estimated Cost of Resource Inputs</b> | PhP 1,500,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |

| PROJECT BRIEF NO. 6                                                                           |                                                                                                                                                                                                                                                                                                                                                                                 |
|-----------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Justification of the Project</b>                                                           | The preliminary environmental data inventory and analysis is crucial to consolidate information to determine environmental sensitivity. The data inventory will aid in understanding environmental constraints and risks before any project implementation, avoid environmental conflicts during later project phases.                                                          |
| <b>Target Beneficiaries</b>                                                                   | PFEZ Stakeholders and adjacent communities                                                                                                                                                                                                                                                                                                                                      |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Preliminary environmental data inventory and analysis including key parameters such as land use, air quality, water quality, water resource.</li> <li>• Baseline environmental maps</li> <li>• Initial environmental analysis report highlighting key environmental issues and constraints along with data gaps.</li> <li>•</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | Delay in securing necessary data<br>Issues arising from agency coordination<br>Limited technical knowledge                                                                                                                                                                                                                                                                      |
| <b>Expected Private Sector Response</b>                                                       | None                                                                                                                                                                                                                                                                                                                                                                            |



## PROJECT BRIEF NO. 7

| PROJECT TITLE                               | CONDUCT OF ECOLOGICAL RESOURCES BASELINE STUDY                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|---------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>                          | <p>Type: Soft Intervention<br/>Sector: Environmental<br/>Category: Environmental Baseline and Planning<br/>Phase: 1<br/>Implementation Period: 2026</p> <p>The project aims to establish baseline information on the existing biological and ecological conditions within PFEZ and the adjacent areas. The study will document terrestrial and aquatic ecosystems, flora, fauna, habitat type, and biodiversity significance.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ in coordination with Ministry of Environment, Natural Resources and Energy (MENRE-BARMM)</p> <p><u>Project Category</u><br/>The project falls under public institutional capacity and service delivery, focusing on systems enhancement rather than physical infrastructure</p> <p><u>Project Location</u><br/>PFEZ Jurisdiction</p> |
| <b>Activity Components</b>                  | <ul style="list-style-type: none"> <li>Collection and review of existing biodiversity datasets, ecological studies, and other environmental reports</li> <li>Terrestrial and aquatic ecology survey, habitat and ecosystem mapping, inventory of threatened, endemic, and protected species.</li> <li>Identification of key ecological issues and constraints</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| <b>Estimated Cost of Resource Inputs</b>    | PhP 7,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>Justification of the Project</b>         | <p>The conduct of the ecological resources baseline study is crucial in understanding existing environmental conditions and identifying potential project impacts. The study will also support biodiversity protection and sustainable resource management objectives.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| <b>Target Beneficiaries</b>                 | PFEZ Stakeholders and adjacent communities                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| <b>Target Outputs or Success Indicators</b> | <ul style="list-style-type: none"> <li>Ecological resources baseline report detailing existing flora, fauna, natural habitats, inventory of threatened or protected species along with ecosystem conditions</li> <li>Ecological resource maps identifying critical habitats and environmentally sensitive areas</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |



## PROJECT BRIEF NO. 7

|                                                                                               |                                                                             |
|-----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------|
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | Land ownership issues and access restrictions<br>Limited technical capacity |
| <b>Expected Private Sector Response</b>                                                       | Response to bid for technical surveys                                       |

## PROJECT BRIEF NO. 8

|                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                           | <b>CONDUCT OF FEASIBILITY STUDIES FOR THE ESTABLISHMENT OF SEWERAGE AND SEPTAGE SYSTEM</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| <b>Description</b>                             | <p>Type: Soft Intervention<br/> Sector: Environmental<br/> Category: Environmental Baseline and Planning<br/> Phase: 1<br/> Implementation Period: 2026-2027</p> <p>The project aims to conduct the preparatory study for the establishment of the sewerage and septage system within PFEZ. The study shall assess the technical, environmental, and financial feasibility of the proposed facility to ensure efficient wastewater management to protect public health and pollution reduction.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ in coordination with Ministry of Environment, Natural Resources and Energy (MENRE-BARMM)</p> <p><u>Project Category</u><br/> The project falls under service delivery, focusing on preparatory studies for major infrastructure development aligned with sustainable development principles within the Freeport.</p> <p><u>Project Location</u><br/> PFEZ Jurisdiction</p> |
| <b>Activity Components</b>                     | <ul style="list-style-type: none"> <li>Conduct of a feasibility study for the establishment of the sewerage and septage system</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>Estimated Cost of Resource Inputs</b>       | PhP 12,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| <b>Justification of the Project</b>            | The presence of a sewerage and septage systems is in compliance with the national sanitation and environmental policies, specifically the National Sewerage and Septage Program (NSSMP). The feasibility study is essential to identify efficient, safe, and sustainable sanitation solutions applicable to the operation of the Freeport.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| <b>Target Beneficiaries</b>                    | PFEZ Stakeholders and adjacent communities                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| <b>Target Outputs or Success Indicators</b>    | <ul style="list-style-type: none"> <li>Feasibility study for the establishment of sewerage and septage system that covers technical, environmental impacts, and financial viability.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| <b>Possible Risks or External Factors that</b> | Limited availability of necessary data required to complete the feasibility study                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |



## PROJECT BRIEF NO. 8

**Could Frustrate the  
Realization of the  
Project**

**Expected Private  
Sector Response**

Response to bid



## PROJECT BRIEF NO. 9

|                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>CONDUCT OF A FEASIBILITY STUDY FOR A MINI WASTEWATER TREATMENT FACILITY FOR ADMINISTRATIVE BUILDINGS</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b>Description</b>                       | <p>Type: Soft Intervention<br/> Sector: Environmental<br/> Category: Environmental Baseline and Planning<br/> Phase: 1<br/> Implementation Period: 2026-2027</p> <p>The project aims to conduct the preparatory study for the establishment of an integrated wastewater treatment facility for PFEZ administrative buildings. The study shall assess the technical, environmental, and financial feasibility of the proposed facility to ensure efficient wastewater management to protect public health and pursue resource efficiency, pollution reduction, and water conservation.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ in coordination with Ministry of Environment, Natural Resources and Energy (MENRE-BARMM)</p> <p><u>Project Category</u><br/> The project falls under service delivery, focusing on preparatory studies for major infrastructure development aligned with sustainable development principles within the Freeport.</p> <p><u>Project Location</u><br/> PFEZ Jurisdiction</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Identification of administrative buildings and structures to be covered by the wastewater treatment facility</li> <li>• Conduct of a feasibility study for a mini wastewater treatment facility for administrative buildings</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| <b>Estimated Cost of Resource Inputs</b> | PhP 7,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| <b>Justification of the Project</b>      | The presence of a wastewater treatment facility for the administrative buildings in the Freeport supports the compliance to the wastewater discharge standards and reduces the pollution of the surface and groundwater resources. The conduct of the feasibility study for the wastewater treatment facility is crucial to identify efficient, safe, and sustainable treatment technologies applicable to the operation of PFEZ                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| <b>Target Beneficiaries</b>              | PFEZ Stakeholders and adjacent communities                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |

## PROJECT BRIEF NO. 9

|                                                                                               |                                                                                                                                                                                                                                                                                                                  |
|-----------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>Identified administrative buildings to be covered by the proposed wastewater facility.</li> <li>Feasibility study for a mini wastewater treatment facility for administrative buildings that covers technical, environmental impacts, and financial viability.</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | Limited availability of necessary data required to complete the feasibility studies                                                                                                                                                                                                                              |
| <b>Expected Private Sector Response</b>                                                       | Response to bid                                                                                                                                                                                                                                                                                                  |

| PROJECT BRIEF NO. 10                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|---------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                        | <b>FORMULATION OF A DRAINAGE MASTER PLAN</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| <b>Description</b>                          | <p>Type: Soft Intervention<br/> Sector: Environmental<br/> Category: Environmental Baseline and Planning<br/> Phase: 1<br/> Implementation Period: 2026-2027</p> <p>The project aims to formulate the Drainage Master Plan for the Freeport that will provide an integrated, strategic, long term framework for managing surface runoff within the PFEZ jurisdiction.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ in coordination with Ministry of Environment, Natural Resources and Energy (MENRE-BARMM)</p> <p><u>Project Category</u><br/> The project falls under service delivery, focusing on preparatory studies for major infrastructure development aligned with sustainable development principles within the Freeport.</p> <p><u>Project Location</u><br/> PFEZ Jurisdiction</p> |
| <b>Activity Components</b>                  | <ul style="list-style-type: none"> <li>• Inventory of current drainage system</li> <li>• Data gathering essential to drafting the Drainage Master Plan</li> <li>• Formulation of the Drainage Master Plan</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| <b>Estimated Cost of Resource Inputs</b>    | PhP 15,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| <b>Justification of the Project</b>         | About 36 hectares of the total land area of PFEZ is susceptible to the flood hazard. The presence of a drainage master plan provides a systematic approach to mitigating the flood hazard. The master plan shall also ensure that the drainage capacity aligns with the current and future land use and development.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| <b>Target Beneficiaries</b>                 | PFEZ Stakeholders and adjacent communities                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>Target Outputs or Success Indicators</b> | <ul style="list-style-type: none"> <li>• Inventory of existing drainage system</li> <li>• Presence of a drainage master plan</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |





### PROJECT BRIEF NO. 10

|                                                                                               |                                                                                                           |
|-----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | Limited availability of necessary data required to complete the master plan<br>Limited technical capacity |
| <b>Expected Private Sector Response</b>                                                       | Response to bid                                                                                           |

## PROJECT BRIEF NO. 11

| PROJECT TITLE              | CONDUCT OF GEOTECHNICAL INVESTIGATION                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|----------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>         | <p>Type: Soft Intervention<br/>Sector: Infrastructure<br/>Category: Environmental Baseline and Planning<br/>Phase: 1<br/>Implementation Period: 2026</p> <p>A comprehensive subsurface characterization of soil and rock to inform structural design. The process integrates preliminary desk studies and field reconnaissance with intrusive methods, such as boreholes and trial pits, to facilitate soil sampling and groundwater monitoring. Subsequent laboratory analysis assesses engineering properties—specifically shear strength and compressibility—to mitigate geological hazards like slope instability or low bearing capacity. The final deliverable is a technical report providing data-driven recommendations for foundation design and site preparation to ensure long-term structural integrity.</p> <p><u>Project Proponent/Originator</u><br/>BEZA-PFEZ</p> <p><u>Project Category</u><br/>The project falls under the infrastructure development sector which focuses on establishing a comprehensive understanding of the existing environmental conditions prior to project implementation.</p> <p><u>Project Location</u><br/>Entire Polloc Freeport</p> |
| <b>Activity Components</b> | <p><b>Preliminary Assessment (Desk Study and Reconnaissance)</b></p> <ul style="list-style-type: none"> <li>• Geological Mapping. Requires reviewing historical maps and satellite imagery to identify previous land use or existing fault lines.</li> <li>• Site Reconnaissance. A physical walkover to observe surface conditions, such as drainage patterns, vegetation indicators of groundwater, or visible slope distress.</li> </ul> <p><b>Field Exploration</b></p> <ul style="list-style-type: none"> <li>• Borehole Drilling, Trial Pitting involves excavating shallow pits to allow for a visual inspection of the soil structure in situ.</li> <li>• In-situ Testing. Standard Penetration Tests (SPT) or Cone Penetration Tests (CPT) are performed within the holes to measure the soil's resistance in its natural state.</li> </ul>                                                                                                                                                                                                                                                                                                                                |

## PROJECT BRIEF NO. 11

|                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|---------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                             | <ul style="list-style-type: none"> <li>Groundwater Monitoring requires installing standpipes or piezometers to track seasonal water table fluctuations.</li> </ul> <p><b>Laboratory Analysis and Data Interpretation</b></p> <ul style="list-style-type: none"> <li>Extracted samples (disturbed and undisturbed) are sent to a lab to quantify their physical and mechanical properties.</li> <li>Classification Test is done by determining moisture content, Atterberg limits, and grain size distribution.</li> <li>Strength and Deformation using Triaxial or Direct Shear tests to find shear strength, and Oedometer tests to calculate compressibility and settlement rates.</li> <li>Chemical Analysis Testing for sulfates or pH levels that could corrode buried concrete or steel reinforcements.</li> </ul> <p><b>Engineering Evaluation and Reporting</b></p> <ul style="list-style-type: none"> <li>Bearing Capacity Calculation used in determining the maximum load the soil can support without failure.</li> <li>Settlement Analysis necessary in predicting how much the building will sink over time.</li> <li>Hazard Mitigation which aids in identifying risks like liquefaction potential, landslides, or expansive soils.</li> <li>Foundation Recommendations which are essential in providing specific advice on whether to use shallow footings, raft foundations, or deep piles.</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b>    | PhP 2,500,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| <b>Justification of the Project</b>         | Despite the existing structures and the impending major physical development in the site, there is no available geotechnical information present to aid in the design of structures and further port development. This provides an idea on the soil characteristic which can help in the design of infrastructure project, ensure structural safety and stability, ensures economic optimization, and hazard identification.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>Target Beneficiaries</b>                 | BEZA-PFEZ Administration, Locators, the General Public                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| <b>Target Outputs or Success Indicators</b> | <p><b>Target Outputs</b></p> <p>Completed and approved geotechnical investigation report with field, laboratory, and engineering analyses providing foundation and hazard mitigation recommendations for PFEZ infrastructure development.</p> <p><b>Success Indicators</b></p> <p>Report completed on time and within budget; geotechnical risks identified and mitigated; data used to guide safe, cost-effective design of future</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |

## PROJECT BRIEF NO. 11

|                                                                                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|-----------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | PFEZ infrastructure.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Lack of resources (personnel, equipment, funds)</li> <li>• Adverse weather (heavy rain, typhoons, flooding) causing delays</li> <li>• Site accessibility issues limiting equipment and personnel movement</li> <li>• Unforeseen subsurface conditions requiring additional investigation</li> <li>• Environmental constraints in sensitive coastal or wetland areas</li> <li>• Equipment failure or shortage impacting fieldwork</li> <li>• Health and safety hazards during drilling and sampling operations</li> </ul> |
| <b>Expected Private Sector Response</b>                                                       | Support from the private sector                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |

## PROJECT BRIEF NO. 12

| PROJECT TITLE              | MAINTENANCE OF EXISTING ROAD INFRASTRUCTURE                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|----------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>         | <p>Type: Physical<br/>Sector: Infrastructure<br/>Category: Infrastructure Preparation<br/>Phase: 1<br/>Implementation Period: 2026-2029</p> <p>Involves technical interventions designed to preserve the structural integrity and functional serviceability of the road infrastructure asset. It involves routine, periodic, and emergency activities focused on the pavement, drainage, and roadside infrastructure to ensure safe, efficient transit and maximize the design life of the facility.</p> <p><u>Project Proponent/Originator</u><br/>BEZA-PFEZ</p> <p><u>Project Category</u><br/>The project falls under infrastructure development, which involves the initial site activities necessary to support and enable future development. This includes preparatory works to ensure that the project area is physically and technically ready for the construction of core facilities, providing a stable foundation for efficient and sustainable infrastructure implementation.</p> <p><u>Project Location</u><br/>All existing roads within PFEZ</p> |
| <b>Activity Components</b> | <p><b>Pavement and Surface Maintenance</b></p> <ul style="list-style-type: none"> <li>Reactive Patching involves identifying and repairing potholes and edge breaks using hot or cold premix asphalt.</li> <li>Crack Sealing by filling surface fissures with rubberized bitumen to prevent moisture infiltration into the sub-base.</li> <li>Surface Resealing requires applying thin-layer treatments (like chip seals or slurry seals) to rejuvenate weathered asphalt.</li> <li>Grading and Reshaping specifically for unpaved/gravel sections, using motor graders to restore the road crown and remove ruts.</li> </ul> <p><b>Drainage and Hydraulic Systems</b></p> <ul style="list-style-type: none"> <li>Ditch and Channel Clearing with the removal of silt, debris, and vegetation from roadside drains to prevent overflow and erosion.</li> </ul>                                                                                                                                                                                                    |

| PROJECT BRIEF NO. 12                                                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|-----------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | <ul style="list-style-type: none"> <li>• Culvert Maintenance requires regular inspection and flushing of cross-drainage structures to maintain hydraulic capacity.</li> <li>• Slope Stabilization includes monitoring and repairing rain cuts or minor landslides on embankments.</li> </ul> <p><b><u>Roadside and Safety Infrastructure</u></b></p> <ul style="list-style-type: none"> <li>• Vegetation Control through mechanical mowing and brush cutting to maintain sight distances (visibility) and clear the road reserve.</li> <li>• Signage and Markings. Re-painting faded lane lines and repairing or replacing of damaged traffic signs and guardrails.</li> <li>• Lighting and Signals consists of routine electrical maintenance and bulb replacement for streetlights and traffic control systems.</li> </ul> <p><b><u>Emergency and Special Operations</u></b></p> <ul style="list-style-type: none"> <li>• Which involves unplanned activities required to restore access after unforeseen events such as debris removal, roadway clearing after storms, accidents, or spills.</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b>                                                      | PhP 10,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| <b>Justification of the Project</b>                                                           | To practice proper asset management, ensure road user safety, and uphold economic preservation with the presence if an all-weather access road.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>Target Beneficiaries</b>                                                                   | Road users, locators, cargo truck drivers, general public                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| <b>Target Outputs or Success Indicators</b>                                                   | <p><b>Target Outputs</b></p> <p>Regularly maintained road network within PFEZ, with functional pavements, drainage, safety features, and rapid emergency response capability.</p> <p><b>Success Indicators</b></p> <p>Improved road condition and safety; sustained all-weather access; reduced maintenance-related disruptions; extended service life of existing road infrastructure.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | Lack of resources (personnel, equipment, funds)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>Expected Private Sector Response</b>                                                       | Support from the private sector                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |

## PROJECT BRIEF NO. 13

| PROJECT TITLE              | REPAIR OF EXISTING DRAINAGE SYSTEM                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|----------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>         | <p>Type: Utilities<br/>Sector: Infrastructure<br/>Category: Infrastructure Preparation<br/>Phase: 1<br/>Implementation Period: 2026-2029</p> <p>Involves corrective and restorative interventions performed on the existing hydraulic network which includes open channels, culverts, pipes, and catch basins. This includes the identification of structural or functional failures such as blockages, collapses, or siltation. This aims to restore the system's ability to collect, convey, and discharge surface water effectively without compromising the surrounding infrastructure.</p> <p><u>Project Proponent/Originator</u><br/>BEZA-PFEZ</p> <p><u>Project Category</u><br/>The project falls under infrastructure development, which involves the initial site activities necessary to support and enable future development. This includes preparatory works to ensure that the project area is physically and technically ready for the construction of core facilities, providing a stable foundation for efficient and sustainable infrastructure implementation.</p> <p><u>Project Location</u><br/>All existing drainage infrastructure within PFEZ</p> |
| <b>Activity Components</b> | <p><b>Inspection and Assessment</b></p> <ul style="list-style-type: none"> <li>Condition Survey requires a visual inspection or CCTV pipe camera surveys to locate cracks, root intrusions, or structural deformations.</li> <li>Desilting and Cleaning with the use of high-pressure water jetting or manual removal of debris to clear the path for a full assessment and restore immediate flow.</li> </ul> <p><b>Structural Repairs</b></p> <ul style="list-style-type: none"> <li>Joint Sealing and Grouting by injecting specialized sealants or cementitious grout into leaking joints to prevent water from seeping into the surrounding soil.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |



| PROJECT BRIEF NO. 13                                                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|-----------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | <ul style="list-style-type: none"> <li>• Patching and Lining through applying mortar repairs to concrete channels or installing Cured-In-Place Pipe (CIPP) liners to re-sleeve a damaged pipe without excavation.</li> <li>• Section Replacement by excavating and replacing localized segments of pipes or culverts that are beyond repair (point repairs).</li> </ul> <p><b>Inlet and Outlet Restoration</b></p> <ul style="list-style-type: none"> <li>• Headwall and Wingwall Repair by rebuilding masonry or concrete structures at entry and exit points to stabilize the soil and prevent piping (internal erosion).</li> <li>• Debris Rack Maintenance with the repairing or replacing of steel grates and trash screens at catch basins to filter large debris.</li> <li>• Scour Protection through installing rip-rap (stones) or gabions at discharge points to dissipate energy and prevent soil erosion at the outfall</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b>                                                      | PhP 10,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| <b>Justification of the Project</b>                                                           | The repair of the existing drainage system is needed to prevent flooding caused by damaged and silted drains. Restoring the system will improve stormwater flow, protect infrastructure, and enhance the zone's climate resilience and operational efficiency.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| <b>Target Beneficiaries</b>                                                                   | Road users, locators, cargo truck drivers, general public                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Percentage of existing drainage length repaired, relined, or replaced</li> <li>• Reduction in reported flooding or water ponding incidents within the project area</li> <li>• Improved stormwater management capacity, as evidenced by sustained drainage performance during peak rainfall events over at least one (1) full wet season.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Lack of resources (personnel, equipment, funds)</li> <li>• Adverse weather conditions that may delay construction activities</li> <li>• Unforeseen underground utilities or structural obstructions during excavation</li> <li>• Delays in material supply or equipment availability</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>Expected Private Sector Response</b>                                                       | Support from the private sector                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |

| PROJECT BRIEF NO. 14       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|----------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>       | <b>CONDUCT OF STRUCTURAL AUDIT ON ALL EXISTING STRUCTURES</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| <b>Description</b>         | <p>Type: Soft Intervention<br/> Sector: Infrastructure<br/> Category: Infrastructure Preparation<br/> Phase: 1<br/> Implementation Period: 2026-2027</p> <p>A technical survey conducted to evaluate the serviceability and stability of an existing structure, which involves a deep dive into the condition of the building which includes columns, beams, slabs, and foundations in order to detect hidden defects that could lead to structural failure.</p> <p><u>Project Proponent/Originator</u><br/> BEZA-PFEZ</p> <p><u>Project Category</u><br/> The project falls under infrastructure development, which involves the initial site activities necessary to support and enable future development. This includes preparatory works to ensure that the project area is physically and technically ready for the construction of core facilities, providing a stable foundation for efficient and sustainable infrastructure implementation.</p> <p><u>Project Location</u><br/> Existing buildings and facilities within PFEZ</p> |
| <b>Activity Components</b> | <p><b>Preliminary and Visual Inspection</b></p> <ul style="list-style-type: none"> <li>Document Review which aids in analyzing the original architectural and structural drawings to understand the design intent.</li> <li>Visual Mapping requires walking through the entire facility to record visible distress signs such as cracks, spalling/concrete flaking which exposes steel, and dampness/leachate which accelerates rebar corrosion.</li> </ul> <p><b>Conduct of Non-Destructive Testing (NDT)</b><br/> To assess the inside of the concrete without breaking it, specialized equipment can be used such as:</p> <ul style="list-style-type: none"> <li>Rebound Hammer Test measures the surface hardness of concrete to estimate its compressive strength.</li> <li>Ultrasonic Pulse Velocity (UPV) which sends sound waves through concrete to detect internal voids, cracks, or honeycombing.</li> </ul>                                                                                                                     |

| PROJECT BRIEF NO. 14                                                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|-----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | <ul style="list-style-type: none"> <li>• Half-Cell Potential Test that measures the electrical potential to determine the probability of active corrosion in the embedded steel.</li> <li>• Carbonation Depth Test which uses chemical indicators (phenolphthalein) on a small drilled hole to see if the concrete has lost its protective alkalinity.</li> </ul> <p><b>Analysis and Final Reporting</b></p> <ul style="list-style-type: none"> <li>• Structural Modeling by plugging the NDT results into engineering software to re-check the building's capacity against current loads.</li> <li>• Building Classification. The building is categorized (e.g., <i>Good, Requires Minor Repair, Major Repair Needed, or Unsafe/Distressed</i>).</li> <li>• Remedial Recommendations detailed in the final report which provides a roadmap for repairs—such as Concrete Jacketing for columns, Polymer Mortar for cracks, or Fiber Reinforced Polymer (FRP) wrapping.</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b>                                                      | PhP 0.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| <b>Justification of the Project</b>                                                           | Structural audits are conducted to ensure data-driven safety management specially for aging infrastructure. This helps to identify critical areas like corroded reinforcement or foundation settlement that could lead to partial or total collapse. This also ensures legal compliance to many municipal codes and housing society acts that legally mandate audits for older buildings to ensure they meet current safety standards. It aids in damage assessment specially after environmental shocks, such as earthquakes, floods, or nearby heavy construction/blasting. The structural audit findings aid in retrofitting planning which helps determine if a building can support additional load or a change in use.                                                                                                                                                                                                                                                      |
| <b>Target Beneficiaries</b>                                                                   | BEZA-PFEZ Management, Employees, Locators, the General Public                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| <b>Target Outputs or Success Indicators</b>                                                   | Percentage of existing buildings and facilities within Polloc Freeport subjected to a comprehensive structural audit, including visual inspection, document review, and non-destructive testing.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Lack of resources (personnel, equipment, funds)</li> <li>• Lack of technical capacity</li> <li>• Limited access to structures due to ongoing operations or safety restrictions.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |



### PROJECT BRIEF NO. 14

|                                         |                                                                                                                                                                                             |
|-----------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                         | <ul style="list-style-type: none"><li>• Incomplete or outdated structural records hindering accurate assessment.</li><li>• Adverse weather conditions affecting site inspections.</li></ul> |
| <b>Expected Private Sector Response</b> | Support from the private sector                                                                                                                                                             |

| PROJECT BRIEF NO. 15       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|----------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>       | <b>REGULAR PREVENTIVE MAINTENANCE ON ALL EXISTING STRUCTURES</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| <b>Description</b>         | <p>Type: Soft Intervention<br/> Sector: Infrastructure<br/> Category: Infrastructure Preparation<br/> Phase: 1<br/> Implementation Period: 2026-2029</p> <p>A Regular Preventive Maintenance project is a scheduled program of minor repairs, cleanings, and protective treatments applied to all existing structures (buildings, bridges, warehouses, etc.) within a facility. It is performed on assets that are still in good working condition to keep them that way. It follows a Maintenance Management Plan (MMP) that dictates specific intervals for inspection and intervention.</p> <p><u>Project Proponent/Originator</u><br/> BEZA-PFEZ</p> <p><u>Project Category</u><br/> The project falls under infrastructure development, which involves the initial site activities necessary to support and enable future development. This includes preparatory works to ensure that the project area is physically and technically ready for the construction of core facilities, providing a stable foundation for efficient and sustainable infrastructure implementation.</p> <p><u>Project Location</u><br/> Existing buildings and facilities within Polloc Freeport</p> |
| <b>Activity Components</b> | <p><b>Inspection and Planning</b></p> <ul style="list-style-type: none"> <li>• Routine Walk-throughs and documenting the condition of all surfaces, joints, and coatings.</li> <li>• Checklist Execution by following a standardized list to ensure every bolt, seal, and drainage point is accounted for.</li> <li>• Scheduling and Organizing tasks based on seasonality (e.g., roof checks before the rainy season).</li> </ul> <p><b>Exterior and Structural Protection</b></p> <ul style="list-style-type: none"> <li>• Surface Coating and Painting by re-applying anti-corrosive coatings to steel members and weather-resistant paint to masonry to prevent moisture ingress.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |

## PROJECT BRIEF NO. 15

|                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|---------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                             | <ul style="list-style-type: none"> <li>Joint Sealing by replacing old, brittle caulking and sealants in expansion joints to keep the building watertight.</li> <li>Concrete Patching through filling hairline shrinkage cracks to prevent carbonation and the rusting of internal rebar.</li> </ul> <p><b>Drainage and Roofing Systems</b></p> <ul style="list-style-type: none"> <li>Gutter and Downspout Cleaning by removing debris to ensure rainwater is channeled away from foundations.</li> <li>Roof Membrane Inspection through checking for blisters or tears in waterproofing layers and clearing roof drains to prevent ponding.</li> <li>Vegetation Removal with the clearing of moss, weeds, or roots that may be growing in structural crevices and causing mechanical damage.</li> </ul> <p><b>Functional Component Service</b></p> <ul style="list-style-type: none"> <li>Hardware Lubrication by greasing hinges, rollers, and mechanical locks on heavy industrial doors or gates.</li> <li>Fastener Tightening through checking and torquing bolts on steel trusses, railings, and signs that may have loosened due to vibration or thermal expansion.</li> <li>Seal Replacement by swapping out gaskets and weather-stripping on windows and exterior access points</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b>    | PhP 10,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| <b>Justification of the Project</b>         | Preventive maintenance ensures asset life extension, by addressing small issues like hairline cracks or minor rust early, the project prevents the total structural failure of expensive components. It is significantly cheaper to repaint a steel beam every five years than to replace a structural column that has corroded through. It ensures operational continuity by identifying potential failures before they cause downtime, ensuring that business operations or public services are not interrupted by sudden structural collapses or leaks. For commercial or public-facing assets, PM maintains a high standard of appearance, which preserves property value and public trust.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| <b>Target Beneficiaries</b>                 | BEZA-PFEZ Management, Employees, Locators, the General Public                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>Target Outputs or Success Indicators</b> | <ul style="list-style-type: none"> <li>Preventive maintenance inspections completed on 100% of existing structures within the project area annually.</li> <li>Maintenance records and condition documentation updated and verified quarterly for all structures.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |



### PROJECT BRIEF NO. 15

|                                                                                               |                                                                                                                                                                                                                                                                                                                                                                                     |
|-----------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | <ul style="list-style-type: none"><li>• At least 90% adherence to the Maintenance Management Plan (MMP) schedule for all inspection and intervention activities.</li></ul>                                                                                                                                                                                                          |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"><li>• Lack of resources (personnel, equipment, funds)</li><li>• Lack of technical capacity</li><li>• Limited access to structures due to ongoing operations or safety restrictions.</li><li>• Incomplete or outdated structural records hindering accurate assessment.</li><li>• Adverse weather conditions affecting site inspections.</li></ul> |
| <b>Expected Private Sector Response</b>                                                       | Support from the private sector                                                                                                                                                                                                                                                                                                                                                     |



| PROJECT BRIEF NO. 16       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|----------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>       | <b>REHABILITATION AND REPAIR OF EXISTING ADMINISTRATIVE BUILDINGS</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| <b>Description</b>         | <p>Type: Soft Intervention<br/> Sector: Infrastructure<br/> Category: Infrastructure Preparation<br/> Phase: 1<br/> Implementation Period: 2026-2029</p> <p>Rehabilitation and Repair refers to the structural and architectural intervention on an existing facility to restore it to its original condition or to upgrade it to meet current safety and functional standards. While repair focuses on fixing specific damaged components (such as a leaking roof or cracked wall), rehabilitation is more holistic, often involving the strengthening of the structural "skeleton" to extend the building's overall service life or to adapt it for a new use.</p> <p><u>Project Proponent/Originator</u><br/> BEZA-PFEZ, in coordination with concerned Local Government Units (LGUs)</p> <p><u>Project Category</u><br/> The project falls under infrastructure development, which involves the initial site activities necessary to support and enable future development. This includes preparatory works to ensure that the project area is physically and technically ready for the construction of core facilities, providing a stable foundation for efficient and sustainable infrastructure implementation.</p> <p><u>Project Location</u><br/> Existing administrative buildings within PFEZ</p> |
| <b>Activity Components</b> | <p><b>Diagnostic and Preparatory Works</b></p> <ul style="list-style-type: none"> <li>• Structural Audit and conducting of Non-Destructive Testing (such as Rebound Hammer or UPV tests) to determine the current strength of concrete and the extent of rebar corrosion.</li> <li>• Propping and Shoring by installing temporary supports (scaffolding and jacks) to stabilize the building while structural members are being repaired.</li> <li>• Surface Preparation by removing loose concrete, peeling paint, and rust using sandblasting, wire brushing, or high-pressure water jetting.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |

| PROJECT BRIEF NO. 16                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|---------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                             | <p><b>Structural Strengthening (Rehabilitation)</b></p> <ul style="list-style-type: none"> <li>Concrete Jacketing by increasing the cross-section of columns or beams by adding new reinforcement cages and pouring high-strength micro-concrete.</li> <li>Section Repair by chipping away "spalled" concrete, treating the rusted steel with anti-corrosive primers, and applying polymer-modified mortar to restore the section.</li> <li>FRP Wrapping by applying Fiber Reinforced Polymer sheets to beams or columns to increase their load-bearing capacity without adding significant weight or bulk.</li> </ul> <p><b>Envelope and System Repairs</b></p> <ul style="list-style-type: none"> <li>Waterproofing through the re-sealing of the roof, basements, and "wet areas" (bathrooms/kitchens) to prevent moisture from reaching the structural frame.</li> <li>Crack Injection by using epoxy or polyurethane resins to seal structural cracks and restore the monolithic nature of the concrete.</li> <li>Facade Restoration by repairing exterior cladding, repainting, and replacing degraded windows or sealants.</li> </ul> <p><b>System Upgrades</b></p> <ul style="list-style-type: none"> <li>MEPF Overhaul with the replacement of outdated Mechanical, Electrical, Plumbing, and Firefighting systems to ensure the building is functionally modern and safe.</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b>    | PhP 20,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| <b>Justification of the Project</b>         | This ensures structural integrity and safety by mitigating the risk of failure caused by aging materials, corrosion, or environmental damage (e.g., seismic activity or flooding). It is often cost-effective to rehabilitate an existing structure than to demolish and rebuild, which incur high costs for waste disposal and new materials. In some cases, this ensures modernization and compliance to Building Code requirements, including fire safety, accessibility (PWD compliance), and energy efficiency. In historical contexts, rehabilitation preserves the cultural and architectural value of a landmark while making it safe for modern occupancy.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>Target Beneficiaries</b>                 | BEZA-PFEZ Management, Employees, Locators, the General Public                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| <b>Target Outputs or Success Indicators</b> | <ul style="list-style-type: none"> <li>At least 90% of existing administrative buildings within Polloc Freeport completed rehabilitation and repair by 2029.</li> <li>Structural integrity restored to meet or exceed current Building Code standards, verified through post-rehabilitation structural audits and Non-Destructive Testing (NDT).</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |

## PROJECT BRIEF NO. 16

|                                                                                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|-----------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | <ul style="list-style-type: none"> <li>• Reduction of structural defects such as cracks, corrosion, and leaks by 95% as confirmed by final inspection reports.</li> <li>• Replacement and modernization of 100% of outdated Mechanical, Electrical, Plumbing, and Firefighting (MEPF) systems in targeted buildings.</li> <li>• Compliance with fire safety, accessibility (PWD), and energy efficiency standards achieved in all rehabilitated administrative buildings.</li> <li>• At least 95% stakeholder satisfaction rate (BEZA-PFEZ Management, Employees, Locators, General Public) based on post-project surveys regarding building safety, functionality, and aesthetics.</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Lack of resources (personnel, equipment, funds)</li> <li>• Lack of technical capacity</li> <li>• Limited access to structures due to ongoing operations or safety restrictions.</li> <li>• Incomplete or outdated structural records hindering accurate assessment.</li> <li>• Adverse weather conditions affecting site inspections.</li> </ul>                                                                                                                                                                                                                                                                                                      |
| <b>Expected Private Sector Response</b>                                                       | Support from the private sector                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |

## PROJECT BRIEF NO. 17

| PROJECT TITLE              | CONSTRUCTION OF PERIMETER FENCE                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|----------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>         | <p>Type: Physical<br/>Sector: Infrastructure<br/>Category: Infrastructure Preparation<br/>Phase: 1<br/>Implementation Period: 2026-2029</p> <p>Provision of continuous physical barrier installed around the boundary of PFEZ, serving as the first line of defense and delineates the boundaries of the freeport and ecozone.</p> <p>The project entails the construction of a reinforced concrete perimeter fence measuring 3.33 km to secure the overall property boundary, complemented by a 1.97 km interior concrete fence delineating and protecting the Port Operation Zone (POZ), thereby enhancing site security and operational control within the facility.</p> <p><u>Project Proponent/Originator</u><br/>BEZA-PFEZ</p> <p><u>Project Category</u><br/>The project falls under infrastructure development, which involves the initial site activities necessary to support and enable future development. This includes preparatory works to ensure that the project area is physically and technically ready for the construction of core facilities, providing a stable foundation for efficient and sustainable infrastructure implementation.</p> <p><u>Project Location</u><br/>PFEZ Perimeter and Port Operation Zone</p> |
| <b>Activity Components</b> | <p><b>Survey and Site Preparation</b></p> <ul style="list-style-type: none"> <li>• Boundary Verification using Total Station or GPS surveying tools to confirm property lines against legal land titles.</li> <li>• Clearing and Grubbing by removing vegetation and obstructions along the fence line to create a "clear zone" for installation and future maintenance.</li> <li>• Soil Testing through ground bearing capacity checking to determine the required depth and diameter of the post foundations.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |

| PROJECT BRIEF NO. 17                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|---------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                             | <p><b>Structural Installation</b></p> <ul style="list-style-type: none"> <li>Foundation Works which involves excavating pits for main, corner, and straining posts. These are typically backfilled with concrete (pad foundations) to ensure the fence can withstand wind loads and manual climbing force.</li> <li>Post and Framework Assembly by setting vertical posts and horizontal rails. For high-security projects, this includes welding or bolting anti-climb components.</li> <li>Mesh or Infill Deployment by stretching and securing the barrier material, such as high-tensile chain-link, 358 anti-climb mesh, or pre-cast concrete panels, to the framework.</li> </ul> <p><b>Security Enhancements and Finish</b></p> <ul style="list-style-type: none"> <li>Topping Installation by adding deterrents like barbed wire, razor wire (concertina), or electric pulses to the top of the fence.</li> <li>Gate Installation which involves constructing and hanging vehicular and pedestrian gates, ensuring they have heavy-duty hinges and secure locking mechanisms.</li> <li>Corrosion Protection by galvanizing, powder coating, or anti-rust painting to ensure the structure survives environmental exposure.</li> <li>Electronic Integration (if applicable) by installing perimeter Intrusion Detection Systems (PIDS), CCTV cameras, and localized lighting.</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b>    | PhP 42,400,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| <b>Justification of the Project</b>         | The project secures access control and deterrence. It prevents unauthorized entry, vagrancy, and trespassing by providing a clear psychological and physical deterrent, ensures asset protection against theft and vandalism, facilitates safety and liability mitigation by preventing the public from accidentally entering hazardous areas, such as electrical substations or deep excavation zones, reducing the management's legal liability. It also provides a clear demarcation, a permanent, legally recognized physical marker of property ownership to prevent land encroachment.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| <b>Target Beneficiaries</b>                 | BEZA-PFEZ Management, Employees, Locators, the General Public                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| <b>Target Outputs or Success Indicators</b> | <ul style="list-style-type: none"> <li>Completion of 3.33 km reinforced concrete perimeter fence around PFEZ boundary.</li> <li>Completion of 1.97 km interior concrete fence delineating the Port Operation Zone (POZ).</li> <li>Installation of all designated gates (vehicular and pedestrian) with secure locking mechanisms (100% functional).</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |



| PROJECT BRIEF NO. 17                                                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|-----------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | <ul style="list-style-type: none"> <li>• Implementation of security enhancements including barbed wire, razor wire, or electric pulse topping along 100% of the fence length.</li> <li>• Successful installation and operationalization of electronic security systems (PIDS, CCTV, lighting) covering at least 90% of the perimeter.</li> <li>• Soil testing and foundation works completed for 100% of fence posts as per engineering specifications.</li> <li>• Achieving zero unauthorized entry incidents reported within 6 months post-completion.</li> <li>• Completion of corrosion protection measures (galvanizing, powder coating, or anti-rust painting) on 100% of fence components.</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Lack of resources (personnel, equipment, funds)</li> <li>• Adverse weather (heavy rain, typhoons, flooding) causing delays</li> <li>• Site access or logistics challenges limiting equipment and material movement</li> <li>• Supply chain delays for concrete, steel, or fencing materials</li> <li>• Regulatory or permitting delays from authorities</li> </ul>                                                                                                                                                                                                                                                                                                  |
| <b>Expected Private Sector Response</b>                                                       | Support from the private sector                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |

| PROJECT BRIEF NO. 18       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|----------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>       | <b>CAPACITY DEVELOPMENT PROGRAM FOR PFEZ PORT OPERATIONS AND SERVICES</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| <b>Description</b>         | <p>Type: Soft Intervention<br/> Sector: Institutional<br/> Category: Capacity Building and Systems Development<br/> Phase: 1<br/> Implementation Period: 2026–2027</p> <p>The Capacity Development Program aims to strengthen the institutional, technical, and managerial competencies of PFEZ and partner local government units (LGUs). This project will deliver targeted training, seminars, benchmarking activities, and immersion programs covering port operations and services, administration, financial management and revenue collection, port security, and port engineering services to improve service delivery, operational efficiency, and governance performance.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ, in coordination with concerned Local Government Units (LGUs)</p> <p><u>Project Category</u><br/> This project falls under public institutional development and governance strengthening, focusing on human capital development and systems enhancement rather than physical infrastructure.</p> <p><u>Project Location</u><br/> PFEZ, including relevant facilities and offices of concerned LGUs within BARM.</p> <p><u>Resource and Risk Considerations</u><br/> This project does not require significant natural resource inputs and poses no adverse environmental impact. Its resource requirements, such as training facilities, technical expertise, and learning materials, are assured for the life of This project. This project is not exposed to significant environmental or human-made hazards.</p> |
| <b>Activity Components</b> | <p>This project shall be implemented through the following key components:</p> <ol style="list-style-type: none"> <li>1. Training and Seminar Programs (Indicative Duration: 2026–2027) <ul style="list-style-type: none"> <li>• Port operations and services</li> <li>• Administrative systems and procedures</li> <li>• Financial management and revenue collection</li> </ul> </li> </ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |



## PROJECT BRIEF NO. 18

|                                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|-------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                 | <ul style="list-style-type: none"> <li>• Port security and safety management</li> <li>• Port engineering services and maintenance</li> </ul> <ol style="list-style-type: none"> <li>2. Benchmarking and Study Visits (Indicative Duration: 2026–2027) <ul style="list-style-type: none"> <li>• Exposure to best practices in port management and economic zone operations</li> <li>• Engagement with established ports and freeport authorities</li> </ul> </li> <li>3. Immersion and On-the-Job Learning Programs (Indicative Duration: 2027) <ul style="list-style-type: none"> <li>• Practical learning placements with partner institutions</li> <li>• Application of learned systems and procedures</li> </ul> </li> <li>4. Program Monitoring and Evaluation (Indicative Duration: Throughout implementation) <ul style="list-style-type: none"> <li>• Assessment of training effectiveness</li> <li>• Documentation of lessons learned</li> </ul> </li> </ol> <p><b>Feasibility/Design Study Requirement</b><br/>A formal feasibility or design study is not required as this project involves capacity development and systems strengthening.</p> <p><b>Implementation Management</b><br/>PFEZ shall manage project implementation, in coordination with concerned LGUs and partner training institutions.</p> <p><b>Complementary Measures</b></p> <ul style="list-style-type: none"> <li>• Institutional policy support</li> <li>• Adoption of updated operational manuals and standard operating procedures</li> <li>• Continuous performance monitoring</li> </ul> |
| <p><b>Estimated Cost of Resource Inputs</b></p> | <p><u>Total Indicative Cost</u><br/>PhP 20,000,000.00</p> <p><u>Indicative Funding Source</u><br/>BARMM General Appropriations Act (BARMM-GAA)</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |



## PROJECT BRIEF NO. 18

|                                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|--------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                      | <p><u>Financial Sustainability</u></p> <p>This project is not revenue-generating but is expected to enhance long-term financial sustainability through improved revenue collection, operational efficiency, and governance capacity.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| <b>Justification of This project</b> | <p><u>Rationale and Objectives</u></p> <p>This project addresses the identified institutional capacity gaps in port operations, administration, financial management, security, and engineering services that constrain the efficient and effective delivery of port services at PFEZ. Strengthening human resources and systems is essential to support PFEZ's role as a strategic logistics and economic hub in BARMM.</p> <p><u>Alignment with Development Plans</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Development Plan (BDP): Governance</li> <li>• Philippine Development Plan (PDP): Peaceful, Secure Society</li> </ul> <p><u>Development Indicators Addressed</u></p> <ul style="list-style-type: none"> <li>• Improved institutional capacity</li> <li>• Enhanced quality and reliability of port services</li> <li>• Improved revenue collection and financial management</li> </ul> <p><u>Area and Sectoral Effects</u></p> <p>This project will positively affect PFEZ operations and the surrounding LGUs by improving port efficiency, service reliability, and administrative effectiveness. Improved port services will support trade, logistics, and related economic activities in BARMM.</p> <p><u>Relationship to Other Development Activities</u></p> <p>This project complements planned and ongoing PFEZ infrastructure investments and port development initiatives by ensuring that physical investments are supported by competent institutions and by skilled personnel.</p> |
| <b>Target Beneficiaries</b>          | <p><u>Primary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• PFEZ personnel</li> <li>• Concerned LGU staff involved in port-related functions</li> </ul> <p><u>Secondary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• Port users, investors, and logistics operators</li> <li>• Local communities benefiting from improved port services</li> </ul> <p>Both male and female staff members will benefit equally from inclusive participation in capacity development activities.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |

## PROJECT BRIEF NO. 18

|                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Target Outputs or Success Indicators</b>                                                    | <p><u>Target Outputs</u></p> <ul style="list-style-type: none"> <li>• Conduct of structured training, seminars, benchmarking, and immersion activities</li> <li>• Improved staff competencies in identified functional areas</li> </ul> <p><u>Success Indicators and Means of Verification</u></p> <ul style="list-style-type: none"> <li>• Number of personnel trained (training records)</li> <li>• Improved service delivery performance indicators (operational reports)</li> </ul> <p><u>Expected Effects</u></p> <ul style="list-style-type: none"> <li>• Lower transaction costs through improved processes</li> <li>• Reduced operational bottlenecks</li> <li>• Improved revenue collection efficiency</li> <li>• Enhanced overall socio-economic performance of PFEZ area</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of this project</b> | <ol style="list-style-type: none"> <li>1. Staff turnover reducing retention of acquired skills</li> <li>2. Limited availability of specialized trainers or host institutions</li> <li>3. Competing operational priorities during implementation</li> </ol> <p>These risks can be mitigated through scheduling flexibility, institutional commitment, and documentation of training outputs.</p>                                                                                                                                                                                                                                                                                                                                                                                                |
| <b>Expected Private Sector Response</b>                                                        | <p>The private sector is expected to respond positively to improved port services, increased regulatory efficiency, and institutional reliability. The enhanced capacity of PFEZ institutions is anticipated to increase investor confidence, encourage port utilization, and support additional private investments in logistics, trade, and related industries.</p>                                                                                                                                                                                                                                                                                                                                                                                                                          |



## PROJECT BRIEF NO. 19

| PROJECT TITLE              | DIGITALIZATION OF PFEZ SYSTEMS AND PROCESSES                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|----------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>         | <p>Type: Soft Intervention<br/>Sector: Institutional<br/>Category: Capacity Building and Systems Development<br/>Phase: 1<br/>Implementation Period: 2026–2029</p> <p><u>Short Project Description</u><br/>The Digitalization of PFEZ Systems and Processes project aims to modernize and automate the core administrative, regulatory, and operational systems of PFEZ. Through the development and deployment of integrated digital platforms, This project will improve service delivery, transparency, efficiency, and institutional capacity to support economic zone management and investment facilitation.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ, in coordination with concerned Local Government Units (LGUs)</p> <p><u>Project Category</u><br/>This project falls under public institutional development and systems modernization, focusing on the digital transformation of governance and service delivery functions rather than physical infrastructure.</p> <p><u>Project Location</u><br/>PFEZ</p> <p><u>Resource and Risk Considerations</u><br/>This project has no significant demand for natural resources and poses no adverse environmental impacts. Its resource requirements, such as ICT infrastructure, software platforms, and technical expertise, are available and sustainable over This project life. This project is not exposed to natural hazards; however, it may face human-made risks related to system adoption, cyber security, and change management.</p> |
| <b>Activity Components</b> | <p>This project shall be implemented through the following major components:</p> <ol style="list-style-type: none"> <li>1. Business Process Review and Systems Design<br/>(Indicative Duration: 2026) <ul style="list-style-type: none"> <li>• Review and mapping of existing PFEZ administrative, regulatory, and operational processes</li> <li>• Identification of digitalization opportunities and system requirements</li> </ul> </li> </ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |

## PROJECT BRIEF NO. 19

|                                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|-------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                 | <p>2. Development and Procurement of Digital Systems<br/>(Indicative Duration: 2026–2028)</p> <ul style="list-style-type: none"> <li>• Design, acquisition, or development of digital platforms for permitting, records management, monitoring, reporting, and investor services</li> <li>• Integration of systems across PFEZ offices and relevant LGUs</li> </ul> <p>3. Deployment, Training, and Change Management<br/>(Indicative Duration: 2027–2029)</p> <ul style="list-style-type: none"> <li>• System installation and testing</li> <li>• Training of PFEZ and LGU personnel</li> <li>• Change management and user adoption support</li> </ul> <p>4. Operations, Maintenance, and System Enhancement<br/>(Indicative Duration: 2028–2029)</p> <ul style="list-style-type: none"> <li>• System maintenance and updates</li> <li>• Performance monitoring and continuous improvement</li> </ul> <p><u>Feasibility/Design Study Requirement</u><br/>A formal feasibility study is not required; however, detailed system design and technical specifications shall be prepared as part of the implementation.</p> <p><u>Implementation Management</u><br/>PFEZ shall manage project implementation in coordination with the concerned LGUs and ICT service providers.</p> <p><u>Complementary Measures</u></p> <ul style="list-style-type: none"> <li>• Establishment or strengthening of an internal IT support function</li> <li>• Adoption of updated operational policies and standard operating procedures</li> <li>• Continuous capacity building for system users</li> </ul> |
| <p><b>Estimated Cost of Resource Inputs</b></p> | <p><u>Total Indicative Cost</u><br/>PhP 23,705,000.00</p> <p><u>Indicative Funding Source</u><br/>BARMM General Appropriations Act (BARMM-GAA)</p> <p><u>Financial Sustainability</u><br/>This project is not directly revenue-generating, but it is expected to improve financial sustainability through reduced transaction costs, improved revenue collection efficiency, and better financial and operational management.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |

## PROJECT BRIEF NO. 19

|                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|---------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Justification of This project</b>        | <p><u>Rationale and Objectives</u></p> <p>This project addresses institutional inefficiencies, manual processes, and fragmented information systems that constrain effective governance and service delivery within PFEZ. Digitalization is essential to support the transparent, efficient, and responsive management of economic zone operations and to meet the increasing demands of investors and stakeholders.</p> <p><u>Alignment with Development Plans</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Development Plan (BDP): Governance</li> <li>• Philippine Development Plan (PDP): Peaceful, Secure Society</li> </ul> <p><u>Development Indicators Addressed</u></p> <ul style="list-style-type: none"> <li>• Improved institutional capacity</li> <li>• Enhanced service delivery efficiency</li> <li>• Increased transparency and accountability</li> </ul> <p><u>Area and Sectoral Effects</u></p> <p>This project will improve PFEZ's administrative and regulatory performance, benefiting investors, port users, and partner LGUs. Enhanced digital systems will positively affect logistics, trade facilitation, and other related economic activities in BARMM.</p> <p><u>Relationship to Other Development Activities</u></p> <p>This project complements ongoing and planned PFEZ infrastructure investments, port development initiatives, and institutional capacity-building programs by ensuring that physical development is supported through modern and efficient systems.</p> |
| <b>Target Beneficiaries</b>                 | <p><u>Primary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• PFEZ personnel</li> <li>• Concerned LGU staff involved in PFEZ-related services</li> </ul> <p><u>Secondary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• Investors, locators, and port users</li> <li>• Local communities benefiting from improved service delivery</li> </ul> <p>Both male and female staff members and stakeholders will benefit equally from improved access to services and information.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| <b>Target Outputs or Success Indicators</b> | <p><u>Target Outputs</u></p> <ul style="list-style-type: none"> <li>• Operational digital platforms for core PFEZ systems</li> <li>• Trained personnel capable of managing and using digital system</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |



## PROJECT BRIEF NO. 19

|                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                                | <p><u>Success Indicators and Means of Verification</u></p> <ul style="list-style-type: none"> <li>• Number of systems digitalized and operational (system reports)</li> <li>• Reduction in processing time and transaction costs (administrative records)</li> </ul> <p><u>Expected Effects</u></p> <ul style="list-style-type: none"> <li>• Lower transaction costs for investors and users</li> <li>• Reduced barriers to participation through simplified procedures</li> <li>• Improved operational efficiency and revenue management</li> <li>• Enhanced socio-economic performance of PFEZ area</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of this project</b> | <ol style="list-style-type: none"> <li>1. Resistance to change and limited user adoption</li> <li>2. Cybersecurity and data protection risks</li> <li>3. Limited technical capacity for system maintenance</li> </ol> <p>These risks can be mitigated through training, effective change management, and appropriate system safeguards.</p>                                                                                                                                                                                                                                                                      |
| <b>Expected Private Sector Response</b>                                                        | <p>The private sector is expected to respond positively to the improved transparency, efficiency, and predictability of PFEZ systems and processes. Digitalized services are anticipated to increase investor confidence, reduce the cost of doing business, and encourage greater private sector participation and investment in PFEZ.</p>                                                                                                                                                                                                                                                                      |



| PROJECT BRIEF NO. 20       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|----------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>       | <b>CREATION OF AN INFORMATION TECHNOLOGY (IT) OFFICE FOR PFEZ</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>Description</b>         | <p>Type: Soft Intervention<br/>Sector: Institutional<br/>Category: Capacity Building and Systems Development<br/>Phase: 1<br/>Implementation Period: 2026–2030</p> <p><u>Short Project Description</u><br/>The Creation of an IT Office project seeks to establish a dedicated institutional unit within PFEZ to manage information and communication technology (ICT) systems, support digital governance initiatives, and ensure reliable, secure, and efficient delivery of ICT-enabled services. This project will strengthen institutional capacity and improve service delivery by providing centralized IT management, technical support and systems oversight.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ, in coordination with concerned Local Government Units (LGUs)</p> <p><u>Project Category</u><br/>This project falls under public institutional development, focusing on organizational strengthening and systems support rather than physical infrastructure development.</p> <p><u>Project Location</u><br/>PFEZ</p> <p><u>Resource and Risk Considerations</u><br/>This project has minimal demand for natural resources and poses no adverse environmental impact. Required resources, such as ICT equipment, office facilities, and technical personnel, are assured for the life of this project. Potential risks include cybersecurity threats, rapid technological changes, and capacity constraints, which will be addressed through appropriate policies, system safeguards, and continuous skills development.</p> |
| <b>Activity Components</b> | <p>This project shall be implemented through the following key components:</p> <ol style="list-style-type: none"> <li>1. Institutional Establishment of the IT Office (Indicative Duration: 2026) <ul style="list-style-type: none"> <li>• Approval of organizational structure and staffing pattern</li> <li>• Development of mandates, roles, and operating policies</li> </ul> </li> </ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |

| PROJECT BRIEF NO. 20                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          | <p>2. Procurement and Setup of ICT Infrastructure<br/>(Indicative Duration: 2026–2027)</p> <ul style="list-style-type: none"> <li>Acquisition of hardware, software, and network equipment</li> <li>Establishment of secure data storage and communication systems</li> </ul> <p>4. Staffing, Training, and Capacity Development<br/>(Indicative Duration: 2027–2029)</p> <ul style="list-style-type: none"> <li>Recruitment or designation of IT personnel</li> <li>Technical training and skills upgrading</li> </ul> <p>5. Operations, Maintenance, and Systems Support<br/>(Indicative Duration: 2028–2030)</p> <ul style="list-style-type: none"> <li>Provision of ICT support to PFEZ offices and systems</li> <li>Maintenance, upgrades, and cybersecurity management</li> </ul> <p><u>Feasibility/Design Study Requirement</u><br/>A formal feasibility or design study is not required as this project involves institutional establishment and systems support.</p> <p><u>Implementation Management</u><br/>PFEZ shall manage project implementation in coordination with the concerned LGUs and external ICT service providers as necessary.</p> <p><u>Complementary Measures</u></p> <ul style="list-style-type: none"> <li>Adoption of ICT policies and cybersecurity protocols</li> <li>Integration with ongoing digitalization initiatives</li> <li>Continuous monitoring of system performance and user satisfaction</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b> | <p><u>Total Indicative Cost</u><br/>PhP 15,000,000.00</p> <p><u>Indicative Funding Source</u><br/>BARMM General Appropriations Act (BARMM-GAA)</p> <p><u>Financial Sustainability</u><br/>This project is not expected to be financially self-sustaining; however, it will contribute to long-term fiscal efficiency by reducing system downtime, improving revenue collection systems, and lowering administrative costs.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| <b>Justification of This project</b>     | <p>This project responds to the increasing reliance on digital systems for governance, investment facilitation, and service delivery within PFEZ. The absence of a dedicated IT Office limits the effectiveness, security, and sustainability of existing and planned digital initiatives. Establishing an IT</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |

| PROJECT BRIEF NO. 20                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|---------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                             | <p>Office will institutionalize ICT management and ensure the continuity and reliability of systems.</p> <p><u>Alignment with Development Plans</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Development Plan (BDP): Governance</li> <li>• Philippine Development Plan (PDP): Peaceful, Secure Society</li> </ul> <p><u>Development Indicators Addressed</u></p> <ul style="list-style-type: none"> <li>• Improved institutional capacity</li> <li>• Enhanced quality and efficiency of public service delivery</li> <li>• Strengthened transparency and accountability through digital systems</li> </ul> <p><u>Area and Sectoral Effects</u></p> <p>This project will improve administrative and operational performance within PFEZ and support service delivery functions involving the concerned LGUs. Improved ICT systems will indirectly benefit economic activities, logistics operations and investment processes in the PFEZ area.</p> <p><u>Relationship to Other Development Activities</u></p> <p>This project directly complements the ongoing and planned digitalization and systems development initiatives of PFEZ by providing a permanent institutional mechanism to manage and sustain such investments.</p> |
| <b>Target Beneficiaries</b>                 | <p><u>Primary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• PFEZ personnel</li> </ul> <p><u>Secondary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• Investors, locators, and port users benefiting from reliable digital services</li> <li>• Local communities benefiting from improved institutional performance</li> </ul> <p>This project will benefit both male and female staff equally by improving access to ICT services and systems.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| <b>Target Outputs or Success Indicators</b> | <p><u>Target Outputs</u></p> <ul style="list-style-type: none"> <li>• Operational IT Office with defined staffing and mandates</li> <li>• Functional ICT infrastructure and support systems</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |

## PROJECT BRIEF NO. 20

|                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                                | <p><u>Success Indicators and Means of Verification</u></p> <ul style="list-style-type: none"> <li>• IT Office established and operational (organizational records)</li> <li>• Reduced system downtime and faster issue resolution (IT logs)</li> </ul> <p><u>Expected Effects</u></p> <ul style="list-style-type: none"> <li>• Lower transaction costs through improved system reliability</li> <li>• Reduced barriers to participation via efficient digital services</li> <li>• Improved public expenditure efficiency</li> <li>• Enhanced overall socio-economic performance of the PFEZ area</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of this project</b> | <ol style="list-style-type: none"> <li>1. Cybersecurity and data privacy risks</li> <li>2. Difficulty in retaining qualified IT personnel</li> <li>3. Rapid technological obsolescence</li> </ol> <p>Mitigation measures include policy development, continuous training, and phased-system upgrades.</p>                                                                                                                                                                                                                                                                                                   |
| <b>Expected Private Sector Response</b>                                                        | <p>The private sector is expected to respond positively to the improved reliability, security, and efficiency of PFEZ digital systems. Enhanced ICT governance is anticipated to strengthen investor confidence, support private sector participation, and encourage further investment in PFEZ.</p>                                                                                                                                                                                                                                                                                                        |

## PROJECT BRIEF NO. 21

| PROJECT TITLE              | PROCUREMENT OF OFFICE AND IT INFRASTRUCTURE FOR PFEZ                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|----------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>         | <p>Type: Soft Intervention<br/>Sector: Institutional<br/>Category: Capacity Building and Systems Development<br/>Phase: 1<br/>Implementation Period: 2026–2029</p> <p><u>Short Project Description</u><br/>The Procurement of Office and IT Infrastructure project aims to equip PFEZ and concerned local government units (LGUs) with essential office furniture, equipment, and information technology infrastructure. This project will support effective administration, digital governance, and service delivery by ensuring that personnel have adequate and functional workspaces and ICT tools to perform their duties.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ</p> <p><u>Project Category</u><br/>This project falls under public institutional development, supporting administrative operations and systems through non-infrastructure capital investments.</p> <p><u>Project Location</u><br/>PFEZ</p> <p><u>Resource and Risk Considerations</u><br/>This project has minimal demand for natural resources and poses no adverse environmental impact. Required resources, such as office equipment and ICT hardware, are readily available and sustainable for the life of this project. This project is not exposed to significant environmental hazards; potential risks are mainly related to equipment obsolescence and procurement delays, which can be managed through phased procurement and standardization.</p> |
| <b>Activity Components</b> | <p>This project shall be implemented through the following components:</p> <ol style="list-style-type: none"> <li>1. Assessment of Office and IT Requirements (Indicative Duration: 2026) <ul style="list-style-type: none"> <li>• Inventory and assessment of existing office and IT assets</li> <li>• Identification of priority equipment needs</li> </ul> </li> <li>2. Procurement of Office Equipment and Furniture</li> </ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |



| PROJECT BRIEF NO. 21                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          | <p>(Indicative Duration: 2026–2027)</p> <ul style="list-style-type: none"> <li>• Desks, chairs, filing systems, and related office fixtures</li> <li>• Distribution to PFEZ offices and concerned LGUs</li> </ul> <p>4. Procurement of IT Hardware and Basic Systems<br/>(Indicative Duration: 2027–2029)</p> <ul style="list-style-type: none"> <li>• Computers, printers, networking equipment, and peripherals</li> <li>• Installation and basic configuration</li> </ul> <p>4. Deployment and Operationalization (Indicative Duration: 2027–2029)</p> <ul style="list-style-type: none"> <li>• Turnover, user orientation, and initial maintenance support</li> </ul> <p><u>Feasibility/Design Study Requirement</u><br/>A formal feasibility or design study is not required as this project involves standard procurement of office and IT assets.</p> <p><u>Implementation Management</u><br/>PFEZ shall manage This project implementation.</p> <p><u>Complementary Measures</u></p> <ul style="list-style-type: none"> <li>• Coordination with digitalization and IT office initiatives</li> <li>• Adoption of asset management and maintenance procedures</li> <li>• User orientation and basic ICT training</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b> | <p><u>Total Indicative Cost</u><br/>PhP 2,500,000.00</p> <p><u>Indicative Funding Source</u><br/>BARMM General Appropriations Act (BARMM-GAA)</p> <p><u>Financial Sustainability</u><br/>This project is not expected to be financially self-sustaining; however, it will contribute to long-term cost efficiency by improving productivity, reducing downtime, and supporting effective service delivery.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| <b>Justification of This project</b>     | <p><u>Rationale and Objectives</u><br/>This project addresses the gaps in basic office and IT resources that limit the effectiveness of institutional operations within PFEZ. Adequate office facilities and ICT tools are essential for supporting governance, administrative efficiency, and the implementation of digital and capacity-building initiatives.</p> <p><u>Alignment with Development Plans</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Development Plan (BDP): Governance</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |

| PROJECT BRIEF NO. 21                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|---------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                             | <ul style="list-style-type: none"> <li>Philippine Development Plan (PDP): Peaceful, Secure Society</li> </ul> <p><u>Development Indicators Addressed</u></p> <ul style="list-style-type: none"> <li>Improved institutional capacity</li> <li>Enhanced efficiency and reliability of service delivery</li> </ul> <p><u>Area and Sectoral Effects</u></p> <p>This project will directly benefit PFEZ administrative operations and indirectly supports logistics, trade facilitation, and investment-related activities through improved institutional performance.</p> <p><u>Relationship to Other Development Activities</u></p> <p>This project complements ongoing and planned capacity development, digitalization, and systems modernization initiatives by providing the necessary physical and ICT resources to sustain them in the long term.</p> |
| <b>Target Beneficiaries</b>                 | <p><u>Primary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>PFEZ personnel</li> </ul> <p><u>Secondary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>Investors, locators, and port users benefiting from improved administrative efficiency</li> <li>Local communities benefiting from better public service delivery</li> </ul> <p>This project will benefit both male and female staff equally by improving access to functional workspaces and ICT tools.</p>                                                                                                                                                                                                                                                                                                                                                            |
| <b>Target Outputs or Success Indicators</b> | <p><u>Target Outputs</u></p> <ul style="list-style-type: none"> <li>Office and IT equipment procured and deployed</li> <li>Improved functionality of administrative and service delivery offices</li> </ul> <p><u>Success Indicators and Means of Verification</u></p> <ul style="list-style-type: none"> <li>Number of offices equipped (inventory and asset records)</li> <li>Improved operational efficiency (administrative reports)</li> </ul> <p><u>Expected Effects</u></p> <ul style="list-style-type: none"> <li>Lower transaction costs through improved administrative efficiency</li> <li>Reduced operational bottlenecks</li> <li>Improved public expenditure effectiveness</li> <li>Enhanced overall socio-economic performance of PFEZ area</li> </ul>                                                                                    |





## PROJECT BRIEF NO. 21

|                                                                                                |                                                                                                                                                                                                                                                                                                                            |
|------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Possible Risks or External Factors that Could Frustrate the Realization of this project</b> | <ol style="list-style-type: none"><li>1. Procurement delays</li><li>2. Rapid obsolescence of IT equipment</li><li>3. Limited maintenance capacity</li></ol> <p>These risks will be mitigated through phased procurement, standard specifications, and coordination with the IT support functions.</p>                      |
| <b>Expected Private Sector Response</b>                                                        | <p>The private sector is expected to respond positively to improved administrative efficiency and the reliability of PFEZ services. Better-equipped institutions are anticipated to enhance investor confidence, support smoother business transactions, and encourage increased private sector participation in PFEZ.</p> |

## PROJECT BRIEF NO. 22

| PROJECT TITLE              | MULTI-STAKEHOLDERS FORUM FOR PFEZ DEVELOPMENT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|----------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>         | <p>Type: Soft Intervention<br/>Sector: Institutional<br/>Category: Capacity Building and Systems Development<br/>Phase: Phase 1<br/>Implementation Period: 2026–2030</p> <p><u>Short Project Description</u><br/>The Multi-Stakeholders Forum for PFEZ Development aims to institutionalize a structured and regular platform for dialogue, coordination, and collaboration among government agencies, local government units (LGUs), private sector stakeholders, civil society organizations, and local communities within and around PFEZ area. This project seeks to strengthen governance, enhance transparency, and improve service delivery through inclusive stakeholder engagement.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ in coordination with concerned BARMM ministries</p> <p><u>Project Category</u><br/>This project falls under public institutional development and governance strengthening, focusing on participatory mechanisms and systems for coordination rather than physical infrastructure.</p> <p><u>Project Location</u><br/>PFEZ and within BARMM.</p> <p><u>Resource and Risk Considerations</u><br/>This project has no significant demand for natural resources and poses no environmental risks. It is not exposed to natural hazards either. Potential human-made risks include low stakeholder participation or coordination challenges, which can be mitigated through clear institutional mandates, advance planning, and inclusive engagement strategies.</p> |
| <b>Activity Components</b> | <p>This project shall be implemented through the following components:</p> <ol style="list-style-type: none"> <li>1. Design and Institutionalization of the Multi-Stakeholders Forum (Indicative Duration: 2026) <ul style="list-style-type: none"> <li>○ Development of the forum framework, objectives, and operating guidelines</li> <li>○ Identification and mapping of key stakeholders</li> </ul> </li> </ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |

| PROJECT BRIEF NO. 22                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          | <p>2. Regular Multi-Stakeholders Consultations and Dialogues<br/>(Indicative Duration: 2026–2030)</p> <ul style="list-style-type: none"> <li>○ Conduct of periodic forums, consultations, and dialogue sessions</li> <li>○ Discussion of PFEZ plans, policies, projects, and emerging issues</li> </ul> <p>3. Capacity Building and Information Sharing<br/>(Indicative Duration: 2027–2030)</p> <ul style="list-style-type: none"> <li>○ Orientation sessions on PFEZ policies, development plans, and investment opportunities</li> <li>○ Sharing of best practices and lessons learned</li> </ul> <p>4. Monitoring, Documentation, and Feedback Mechanisms<br/>(Indicative Duration: 2026–2030)</p> <ul style="list-style-type: none"> <li>○ Documentation of agreements, issues, and recommendations</li> <li>○ Feedback integration into PFEZ planning and decision-making</li> </ul> <p><u>Feasibility/Design Study Requirement</u><br/>A formal feasibility or design study is not required because This project involves institutional coordination and stakeholder engagement activities.</p> <p><u>Implementation Management</u><br/>PFEZ shall manage implementation, in coordination with concerned BARMM ministries</p> <p><u>Complementary Measures</u></p> <ul style="list-style-type: none"> <li>• Integration of forum outputs into PFEZ planning and policy processes</li> <li>• Coordination with investment promotion, safeguards, and community engagement programs</li> <li>• Regular monitoring and reporting on stakeholder engagement outcomes</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b> | <p><u>Total Indicative Cost</u><br/>PhP 10,000,000.00</p> <p><u>Indicative Funding Source</u><br/>BARMM General Appropriations Act (BARMM-GAA)</p> <p><u>Financial Sustainability</u><br/>This project is not expected to be financially self-sustaining. However, it</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |

| PROJECT BRIEF NO. 22                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|--------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                      | will contribute to improved governance efficiency, reduced conflict-related costs, and better alignment of public expenditure with stakeholder needs.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| <b>Justification of This project</b> | <p><u>Rationale and Objectives</u><br/>This project addresses the need for inclusive, transparent, and participatory governance mechanisms in the planning and implementation of PFEZ development initiatives. Effective stakeholder engagement is critical for managing expectations, resolving issues early, and ensuring that PFEZ development contributes to peace, stability, and inclusive growth in BARMM.</p> <p><u>Alignment with Development Plans</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Development Plan (BDP): Governance</li> <li>• Philippine Development Plan (PDP): Peaceful, Secure Society</li> </ul> <p><u>Development Indicators Addressed</u></p> <ul style="list-style-type: none"> <li>• Improved institutional capacity</li> <li>• Enhanced quality and responsiveness of service delivery</li> <li>• Strengthened trust and cooperation among stakeholders</li> </ul> <p><u>Area and Sectoral Effects</u><br/>This project will positively affect PFEZ operations and the surrounding communities by improving coordination among government, private sector, and civil society actors. Enhanced dialogue will support smoother project implementation and improve socio-economic outcomes in the affected areas.</p> <p><u>Relationship to Other Development Activities</u><br/>This project complements ongoing and planned PFEZ investments, safeguards programs, and capacity-building initiatives by providing a platform for aligning stakeholder interests and integrating feedback into development decisions.</p> |
| <b>Target Beneficiaries</b>          | <p><u>Primary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• PFEZ</li> <li>• Concerned BARMM Ministries</li> <li>• Government agencies involved in PFEZ development</li> </ul> <p><u>Secondary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• Private sector investors and locators</li> <li>• Civil society organizations and community representatives</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |

## PROJECT BRIEF NO. 22

|                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                                | <ul style="list-style-type: none"> <li>Local communities within and around PFEZ</li> </ul> <p>This project will benefit both men and women equally by ensuring inclusive participation and representation in stakeholder engagement.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>Target Outputs or Success Indicators</b>                                                    | <p><u>Target Outputs</u></p> <ul style="list-style-type: none"> <li>Established and operational Multi-Stakeholders Forum</li> <li>Regularly conducted stakeholder meetings and consultations</li> </ul> <p><u>Success Indicators and Means of Verification</u></p> <ul style="list-style-type: none"> <li>Number of forums and consultations conducted (meeting records)</li> <li>Level of stakeholder participation and representation</li> <li>Issues and recommendations integrated into PFEZ plans and policies</li> </ul> <p><u>Expected Effects</u></p> <ul style="list-style-type: none"> <li>Lower transaction and coordination costs through improved communication</li> <li>Reduced barriers to participation in PFEZ planning and decision-making</li> <li>Improved social acceptance of PFEZ projects</li> <li>Enhanced overall socio-economic performance of PFEZ area</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of this project</b> | <ol style="list-style-type: none"> <li>Low or uneven stakeholder participation</li> <li>Conflicting stakeholder interests</li> <li>Changes in institutional priorities</li> </ol> <p>These risks can be mitigated through clear engagement protocols, transparent communication, and consistent institutional leadership.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| <b>Expected Private Sector Response</b>                                                        | <p>The private sector is expected to respond positively to improved transparency, predictability, and engagement in PFEZ governance. A functional Multi-Stakeholders Forum is anticipated to strengthen investor confidence, reduce project-related risks, and encourage greater private sector participation and investment in PFEZ.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |

| PROJECT BRIEF NO. 23       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|----------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>       | <b>MEMBERSHIP WITH NATIONAL AND INTERNATIONAL FREEPORT AND ECONOMIC ZONE ORGANIZATIONS</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| <b>Description</b>         | <p>Type: Soft Intervention<br/> Sector: Institutional<br/> Category: Capacity Building and Systems Development<br/> Phase: Phase 1<br/> Implementation Period: 2026–2030</p> <p><u>Short Project Description</u><br/> This project aims to secure and sustain PFEZ’s membership in relevant national and international freeport and economic zone organizations. Through active participation in professional networks, forums, and knowledge platforms, This project will strengthen institutional capacity, enhance service delivery, and align PFEZ governance and operations with the recognized best practices.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ</p> <p><u>Project Category</u><br/> This project falls under public institutional development, focusing on institutional learning, benchmarking, and systems improvement rather than physical infrastructure investment.</p> <p><u>Project Location</u><br/> PFEZ, BARMM, with participation in national and international meetings, forums, and activities of freeport and economic zone organizations.</p> <p><u>Resource and Risk Considerations</u><br/> This project has no demand for natural resources and poses no environmental risks. It is not exposed to natural hazards either. Potential human-made risks include limited institutional engagement or low utilization of membership benefits, which will be mitigated through active participation and the integration of lessons learned into PFEZ operations.</p> |
| <b>Activity Components</b> | <p>This project shall be implemented through the following components:</p> <ol style="list-style-type: none"> <li>1. Identification and Enrollment in Relevant Organizations (Indicative Duration: 2026) <ul style="list-style-type: none"> <li>○ Identification of appropriate national and international freeport and economic zone organizations</li> </ul> </li> </ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |



| PROJECT BRIEF NO. 23                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          | <ul style="list-style-type: none"> <li>Processing of membership applications and requirements</li> </ul> <p>2. Participation in Organizational Activities and Networks<br/>(Indicative Duration: 2026–2030)</p> <ul style="list-style-type: none"> <li>Attendance and participation in conferences, forums, workshops, and assemblies</li> <li>Engagement in peer learning, policy discussions, and technical exchanges</li> </ul> <p>3. Knowledge Sharing and Institutional Learning<br/>(Indicative Duration: 2027–2030)</p> <ul style="list-style-type: none"> <li>Documentation of lessons learned and best practices</li> <li>Dissemination of relevant insights within PFEZ and concerned LGUs</li> </ul> <p>4. Monitoring and Evaluation of Membership Benefits<br/>(Indicative Duration: 2026–2030)</p> <ul style="list-style-type: none"> <li>Assessment of institutional gains from memberships</li> <li>Integration of applicable practices into PFEZ systems and policies</li> </ul> <p><u>Feasibility/Design Study Requirement</u><br/>A formal feasibility or design study is not required because this project involves institutional participation and membership activities.</p> <p><u>Implementation Management</u><br/>PFEZ shall manage project implementation in coordination with the concerned LGUs and relevant national agencies.</p> <p><u>Complementary Measures</u></p> <ul style="list-style-type: none"> <li>Alignment with capacity development and digitalization initiatives</li> <li>Integration of benchmarking results into policy and operational reforms</li> <li>Continuous monitoring of institutional performance improvements</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b> | <p><u>Total Indicative Cost</u><br/>PhP 300,000.00</p> <p><u>Indicative Funding Source</u><br/>BARMM General Appropriations Act (BARMM-GAA)</p> <p><u>Financial Sustainability</u><br/>This project is not expected to be financially self-sustaining. However, it</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |



| PROJECT BRIEF NO. 23                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|---------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                             | represents a low-cost institutional investment with high potential returns in terms of improved governance, service delivery and institutional credibility.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| <b>Justification of This project</b>        | <p><u>Rationale and Objectives</u></p> <p>This project addresses the need for continuous institutional learning, benchmarking, and exposure to global best practices in freeport and economic zone management. Membership in relevant organizations will allow PFEZ to keep pace with evolving standards, policies, and operational innovations, thereby strengthening governance and service delivery.</p> <p><u>Alignment with Development Plans</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Development Plan (BDP): Governance</li> <li>• Philippine Development Plan (PDP): Peaceful, Secure Society</li> </ul> <p><u>Development Indicators Addressed</u></p> <ul style="list-style-type: none"> <li>• Improved institutional capacity</li> <li>• Enhanced quality and efficiency of service delivery</li> <li>• Strengthened transparency and accountability</li> </ul> <p><u>Area and Sectoral Effects</u></p> <p>This project will primarily affect institutional performance within PFEZ, with indirect positive effects on investors, port users, and partner LGUs through improved policies, systems, and service standards.</p> <p><u>Relationship to Other Development Activities</u></p> <p>This project complements ongoing capacity building, systems development, digitalization, and governance reform initiatives by providing external reference points and benchmarking opportunities.</p> |
| <b>Target Beneficiaries</b>                 | <p><u>Primary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• PFEZ officials and staff</li> </ul> <p><u>Secondary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• Investors, locators, and port users benefiting from improved institutional performance</li> <li>• Local communities benefiting from more effective and responsive governance</li> </ul> <p>This project will benefit both men and women equally through improved institutional systems and services.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| <b>Target Outputs or Success Indicators</b> | <u>Target Outputs</u>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |

## PROJECT BRIEF NO. 23

|                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                                | <ul style="list-style-type: none"> <li>Active memberships in relevant national and international freeport and economic zone organizations</li> <li>Participation in organizational activities and knowledge exchanges</li> </ul> <p><u>Success Indicators and Means of Verification</u></p> <ul style="list-style-type: none"> <li>Number of memberships secured and maintained (membership records)</li> <li>Number of events participated in (activity reports)</li> <li>Documented best practices adopted or adapted by PFEZ</li> <li>Improved institutional capacity and service delivery (BDP/PDP Results Matrix)</li> </ul> <p><u>Expected Effects</u></p> <ul style="list-style-type: none"> <li>Lower transaction and learning costs through access to shared knowledge</li> <li>Reduced barriers to institutional improvement</li> <li>Improved governance and operational efficiency</li> <li>Enhanced socio-economic performance of PFEZ area</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of this project</b> | <ol style="list-style-type: none"> <li>Limited engagement in organizational activities</li> <li>Insufficient institutional follow-through on lessons learned</li> <li>Changes in organizational relevance or priorities</li> </ol> <p>These risks can be mitigated through active participation, management oversight, and the integration of learning into institutional reforms.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| <b>Expected Private Sector Response</b>                                                        | <p>The private sector is expected to respond positively to adopting internationally recognized practices and standards in PFEZ governance. Improved institutional credibility and alignment with global freeport norms are anticipated to enhance investor confidence, reduce perceived risks, and encourage increased private sector participation and investment in PFEZ.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |

| PROJECT BRIEF NO. 24       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|----------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>       | <b>FORMULATION AND ENACTMENT OF THE BEZA LAW AND ITS IMPLEMENTING RULES AND REGULATIONS (IRR)</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| <b>Description</b>         | <p>Type: Soft Intervention<br/> Sector: Institutional<br/> Category: Institutional and Legal Setup<br/> Phase: 1<br/> Implementation Period: 2026–2029</p> <p><u>Short Project Description</u><br/> This project aims to formulate, enact, and operationalize the BEZA Law and its corresponding IRR. This project will establish a clear legal and institutional framework for BEZA operations, strengthen the governance of economic zones in BARMM, and provide the regulatory certainty necessary for effective service delivery and investment promotion.</p> <p><u>Project Proponent/Originator</u><br/> BEZA, in coordination with relevant BARMM institutions and concerned Local Government Units (LGUs)</p> <p><u>Project Category</u><br/> This project falls under public institutional and legal development, focusing on establishing enabling laws, policies, and regulatory frameworks rather than physical infrastructure.</p> <p><u>Project Location</u><br/> BARMM, with primary institutional applications in PFEZ.</p> <p><u>Resource and Risk Considerations</u><br/> This project does not require natural resource inputs and has no environmental impact. It is not exposed to natural hazards either. Potential human-made risks include legislative delays, policy alignment challenges, and inter-agency coordination issues, which can be mitigated through stakeholder engagement and technical support.</p> |
| <b>Activity Components</b> | <p>This project shall be implemented through the following components:</p> <ol style="list-style-type: none"> <li>Legal and Institutional Review (Indicative Duration: 2026) <ul style="list-style-type: none"> <li>Review of existing national and BARMM laws, policies, and institutional arrangements relevant to economic zones</li> <li>Identification of legal gaps and overlaps</li> </ul> </li> <li>Drafting of the BEZA Law (Indicative Duration: 2026–2027)</li> </ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |

## PROJECT BRIEF NO. 24

|                                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|-------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                 | <ul style="list-style-type: none"> <li>○ Preparation of draft legislation defining BEZA mandate, powers, functions, governance structure, and regulatory authority</li> <li>○ Internal technical consultations</li> </ul> <p>3. Stakeholder Consultations and Legislative Process (Indicative Duration: 2027–2028)</p> <ul style="list-style-type: none"> <li>○ Consultations with BARMM ministries, LGUs, private sector, and other stakeholders</li> <li>○ Support to the legislative deliberation and enactment process</li> </ul> <p>4. Formulation of the Implementing Rules and Regulations (IRR) (Indicative Duration: 2028–2029)</p> <ul style="list-style-type: none"> <li>○ Drafting of detailed IRR to operationalize the BEZA Law</li> <li>○ Validation and approval of IRR</li> </ul> <p>5. Dissemination and Institutional Adoption (Indicative Duration: 2029)</p> <ul style="list-style-type: none"> <li>○ Orientation and dissemination of the enacted law and IRR</li> <li>○ Initial institutional alignment and operationalization</li> </ul> <p><u>Feasibility/Design Study Requirement</u><br/>A formal feasibility or design study is not required as this project involves legal formulation and institutional processes.</p> <p><u>Implementation Management</u><br/>BEZA shall manage implementation in coordination with BARMM ministries and legislative bodies and concerned LGUs.</p> <p><u>Complementary Measures</u></p> <ul style="list-style-type: none"> <li>• Capacity building for BEZA and PFEZ personnel on the new legal framework</li> <li>• Alignment of internal policies and systems with the enacted law and IRR</li> <li>• Continuous legal and policy monitoring</li> </ul> |
| <p><b>Estimated Cost of Resource Inputs</b></p> | <p><u>Total Indicative Cost</u><br/>PhP 0.00</p> <p><u>Indicative Funding Source</u><br/>Not applicable. Activities shall be undertaken using existing institutional resources and technical support.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |

| PROJECT BRIEF NO. 24                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|--------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                      | <p><u>Financial Sustainability</u></p> <p>Not applicable. This project is a foundational legal and institutional reform initiative.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| <b>Justification of This project</b> | <p><u>Rationale and Objectives</u></p> <p>This project addresses the absence of a comprehensive and clearly defined legal framework governing BEZA operations. Without an enabling law and IRR, institutional authority, regulatory clarity, and operational effectiveness are limited. This project seeks to establish a sound legal basis for BEZA to effectively manage economic zones, deliver services, and promote investments in BARMM.</p> <p><u>Alignment with Development Plans</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Development Plan (BDP): Governance</li> <li>• Philippine Development Plan (PDP): Peaceful, Secure Society</li> </ul> <p><u>Development Indicators Addressed</u></p> <ul style="list-style-type: none"> <li>• Improved institutional capacity</li> <li>• Strengthened governance and regulatory effectiveness</li> <li>• Improved service delivery</li> </ul> <p><u>Area and Sectoral Effects</u></p> <p>This project will affect the entire BARMM region through improved governance of economic zones, with direct institutional benefits to PFEZ and indirect benefits to investors, LGUs, and communities.</p> <p><u>Relationship to Other Development Activities</u></p> <p>This project underpins all current and planned PFEZ investments and institutional development initiatives by providing a legal foundation necessary for implementation, regulation, and enforcement.</p> |
| <b>Target Beneficiaries</b>          | <p><u>Primary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Economic Zone Authority (BEZA)</li> <li>• Polloc Freeport and Economic Zone (PFEZ)</li> <li>• Concerned BARMM ministries and LGUs</li> </ul> <p><u>Secondary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• Private sector investors and locators</li> <li>• Local communities benefiting from improved governance and economic zone development</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |

| PROJECT BRIEF NO. 24                                                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                                | This project will benefit both men and women equally by strengthening the institutions responsible for public service delivery and economic development.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| <b>Target Outputs or Success Indicators</b>                                                    | <p><u>Target Outputs</u></p> <ul style="list-style-type: none"> <li>• Drafted and enacted the BEZA Law</li> <li>• Approved Implementing Rules and Regulations</li> <li>• Disseminated and operationalized legal framework</li> </ul> <p><u>Success Indicators and Means of Verification</u></p> <ul style="list-style-type: none"> <li>• Enactment of the BEZA Law (official legislative records)</li> <li>• Approval and issuance of IRR (official gazette or issuances)</li> <li>• Improved institutional capacity and service delivery (BDP/PDP Results Matrix)</li> </ul> <p><u>Expected Effects</u></p> <ul style="list-style-type: none"> <li>• Reduced regulatory ambiguity and transaction costs</li> <li>• Lower barriers to participation and investment</li> <li>• Improved public sector efficiency and accountability</li> <li>• Enhanced overall socio-economic performance of economic zones in BARMM</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of this project</b> | <ol style="list-style-type: none"> <li>1. Delays in legislative approval</li> <li>2. Policy alignment challenges across institutions</li> <li>3. Changes in political or institutional priorities</li> </ol> <p>These risks will be mitigated through early engagement, technical support and sustained coordination with stakeholders.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| <b>Expected Private Sector Response</b>                                                        | The private sector is expected to respond positively to the enactment of a clear and predictable legal framework for economic zone development. The BEZA Law and IRR are anticipated to enhance investor confidence, reduce regulatory risks, and encourage increased private sector participation and investment in PFEZ and other economic zones in the BARMM.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |

| PROJECT BRIEF NO. 25       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|----------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>       | <b>CREATION OF AN IMPLEMENTING BODY FOR THE HALAL BOARD</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>Description</b>         | <p>Type: Soft Intervention<br/> Sector: Institutional<br/> Category: Institutional and Legal Setup<br/> Phase: 1<br/> Implementation Period: 2026</p> <p><u>Short Project Description</u><br/> The Creation of an Implementing Body for the Halal Board project aims to establish a dedicated institutional mechanism responsible for implementing halal-related policies, standards, and programs within PFEZ and the broader BARMM context. This project will strengthen governance, coordination, and service delivery for halal industry development by operationalizing the mandate of the Halal Board through an implementing body.</p> <p><u>Project Proponent/Originator</u><br/> BEZA, in coordination with relevant BARMM institutions and concerned Local Government Units (LGUs)</p> <p><u>Project Category</u><br/> This project falls under public institutional and legal development, focusing on organizational setup, mandate clarification, and governance arrangements rather than physical infrastructure investment.</p> <p><u>Project Location</u><br/> BARMM), with primary institutional applications in PFEZ.</p> <p><u>Resource and Risk Considerations</u><br/> This project does not require natural resource inputs and has no environmental impact. It is not exposed to natural hazards either. Potential human-made risks include institutional overlap, unclear mandates, and coordination challenges, which can be addressed through clear organizational design and inter-agency coordination.</p> |
| <b>Activity Components</b> | <p>This project shall be implemented through the following components:</p> <ol style="list-style-type: none"> <li>1. Institutional and Legal Review (Indicative Duration: 2026) <ul style="list-style-type: none"> <li>o Review of existing halal-related policies, mandates, and institutional arrangements</li> </ul> </li> </ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |



## PROJECT BRIEF NO. 25

|                                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|-------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                 | <ul style="list-style-type: none"> <li>○ Identification of gaps and overlaps in implementation responsibilities</li> </ul> <p>2. Design of the Implementing Body (Indicative Duration: 2026)</p> <ul style="list-style-type: none"> <li>○ Definition of mandate, functions, organizational structure, and reporting arrangements</li> <li>○ Identification of coordination mechanisms with BEZA, PFEZ, LGUs, and other relevant bodies</li> </ul> <p>3. Formal Establishment and Institutionalization (Indicative Duration: 2026)</p> <ul style="list-style-type: none"> <li>○ Issuance of appropriate administrative or legal instruments to create the implementing body</li> <li>○ Initial designation of focal persons and operational procedures</li> </ul> <p>4. Orientation and Initial Operationalization (Indicative Duration: 2026)</p> <ul style="list-style-type: none"> <li>○ Orientation of concerned agencies and stakeholders</li> <li>○ Initial coordination activities for halal program implementation</li> </ul> <p><u>Feasibility/Design Study Requirement</u></p> <p>A formal feasibility or design study is not required as this project involves institutional establishment and legal/administrative processes.</p> <p><u>Implementation Management</u></p> <p>PFEZ shall manage project implementation in coordination with the concerned LGUs and relevant BARMM ministries and agencies.</p> <p><u>Complementary Measures</u></p> <ul style="list-style-type: none"> <li>• Alignment with halal industry development and investment promotion initiatives</li> <li>• Capacity building for designated personnel</li> <li>• Integration with existing regulatory and investment facilitation systems</li> </ul> |
| <p><b>Estimated Cost of Resource Inputs</b></p> | <p><u>Total Indicative Cost</u></p> <p>PhP 0.00</p> <p><u>Indicative Funding Source</u></p> <p>Not applicable. Activities shall be undertaken using existing institutional resources.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |



| PROJECT BRIEF NO. 25                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|--------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                      | <p><u>Financial Sustainability</u></p> <p>Not applicable. This project establishes a governance mechanism rather than a revenue-generating activity.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| <b>Justification of This project</b> | <p><u>Rationale and Objectives</u></p> <p>This project addresses the need for a clear and functional institutional mechanism to implement halal-related policies and programs to support economic zone development and investment promotion. Without a dedicated implementing body, coordination gaps and inefficiencies may limit the effectiveness of halal initiatives. This project seeks to strengthen governance, clarify roles, and improve service delivery for halal sector development.</p> <p><u>Alignment with Development Plans</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Development Plan (BDP): Governance</li> <li>• Philippine Development Plan (PDP): Peaceful, Secure Society</li> </ul> <p><u>Development Indicators Addressed</u></p> <ul style="list-style-type: none"> <li>• Improved institutional capacity</li> <li>• Strengthened governance and coordination</li> <li>• Enhanced quality of service delivery</li> </ul> <p><u>Area and Sectoral Effects</u></p> <p>This project will affect the halal industry ecosystem within PFEZ and BARMM by improving policy implementation, regulatory coordination and institutional support. Indirect benefits will accrue to investors, enterprises, and communities engaged in halal-related economic activities.</p> <p><u>Relationship to Other Development Activities</u></p> <p>This project complements ongoing and planned halal industry development initiatives, institutional capacity-building programs, and investment promotion activities by providing a clear implementing mechanism.</p> |
| <b>Target Beneficiaries</b>          | <p><u>Primary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• Halal Board and its implementing body</li> <li>• PFEZ and concerned LGUs</li> <li>• Relevant BARMM ministries and agencies</li> </ul> <p><u>Secondary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• Halal industry investors and enterprises</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |

| PROJECT BRIEF NO. 25                                                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                                | <ul style="list-style-type: none"> <li>Workers and communities benefiting from halal industry development</li> </ul> <p>This project will benefit both men and women equally through improved institutional systems and service deliveries.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| <b>Target Outputs or Success Indicators</b>                                                    | <p><u>Target Outputs</u></p> <ul style="list-style-type: none"> <li>Established implementing body for the Halal Board</li> <li>Defined mandates, roles, and coordination mechanisms</li> </ul> <p><u>Success Indicators and Means of Verification</u></p> <ul style="list-style-type: none"> <li>Issuance of administrative or legal instruments creating the implementing body</li> <li>Operational guidelines adopted</li> <li>Improved institutional capacity and service delivery (BDP/PDP Results Matrix)</li> </ul> <p><u>Expected Effects</u></p> <ul style="list-style-type: none"> <li>Lower coordination and transaction costs for halal industry stakeholders</li> <li>Reduced barriers to participation in halal programs and investments</li> <li>Improved governance and effectiveness of halal sector support</li> <li>Enhanced overall socio-economic performance of PFEZ and BARMM</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of this project</b> | <ol style="list-style-type: none"> <li>Institutional overlap or unclear mandates</li> <li>Delays in formal approval processes</li> <li>Changes in policy or institutional priorities</li> </ol> <p>These risks will be mitigated through clear mandate definitions, stakeholder consultations, and coordination with relevant authorities.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| <b>Expected Private Sector Response</b>                                                        | <p>The private sector is expected to respond positively to the establishment of a clear and functional implementing body for halal sector governance. Improved institutional clarity and service delivery are anticipated to enhance investor confidence, encourage halal-related investments, and support the growth of halal industries within PFEZ and BARMM.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |

## PROJECT BRIEF NO. 26

| PROJECT TITLE              | ORGANIZATION AUDIT OF PFEZ                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|----------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>         | <p>Type: Soft Intervention<br/>Sector: Institutional<br/>Category: Institutional and Legal Setup<br/>Phase: Phase 1<br/>Implementation Period: 2026–2027</p> <p><u>Short Project Description</u><br/>The Organization Audit of PFEZ is a diagnostic institutional reform initiative that aims to assess the organizational structure, functions, staffing, systems, and internal processes of PFEZ. This project will identify gaps, overlaps, and inefficiencies and recommend organizational improvements to strengthen governance, accountability, and service delivery.</p> <p><u>Project Proponent/Originator</u><br/>BEZA and PFEZ</p> <p><u>Project Category</u><br/>This project falls under public institutional and legal development, focusing on organizational effectiveness, governance systems, and institutional performance rather than physical infrastructure.</p> <p><u>Project Location</u><br/>BEZA, PFEZ, BARMM, including offices and operational units of the PFEZ and relevant LGU counterparts.</p> <p><u>Resource and Risk Considerations</u><br/>This project does not require natural resource inputs and has no environmental impact. It is not exposed to natural hazards either. Potential human-made risks include resistance to organizational change and limited adoption of audit recommendations, which can be mitigated through leadership engagement and stakeholder participation.</p> |
| <b>Activity Components</b> | <p>This project shall be implemented through the following components:</p> <ol style="list-style-type: none"> <li>1. Organizational Assessment and Diagnostic Review<br/>(Indicative Duration: 2026) <ul style="list-style-type: none"> <li>○ Review of mandates, organizational structure, staffing, roles, and reporting relationships</li> <li>○ Assessment of internal systems, workflows, and decision-making processes</li> </ul> </li> </ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |

## PROJECT BRIEF NO. 26

2. Functional and Process Analysis (Indicative Duration: 2026)
  - Evaluation of core functions related to governance, regulation, operations, and service delivery
  - Identification of overlaps, gaps, and inefficiencies
3. Institutional Capacity and Performance Assessment (Indicative Duration: 2026–2027)
  - Review of human resource capacity, competencies, and deployment
  - Assessment of internal controls, coordination mechanisms, and accountability systems
4. Formulation of Organizational Reform Recommendations (Indicative Duration: 2027)
  - Development of recommendations on organizational restructuring, staffing, systems improvement, and policy adjustments
  - Validation with management and key stakeholders
5. Dissemination and Management Action Planning (Indicative Duration: 2027)
  - Presentation of audit findings
  - Preparation of an initial management action plan for reform implementation

### Feasibility/Design Study Requirement

A formal feasibility or design study is not required as this project involves institutional assessment and advisory services.

### Implementation Management

BEZA and PFEZ shall manage project implementation with support from the concerned LGUs and external institutional or organizational development specialists, as needed.

### Complementary Measures

- Leadership briefings and change management activities
- Alignment with ongoing capacity development and systems modernization initiatives
- Integration of audit findings into policy and operational reforms

### **Estimated Cost of Resource Inputs**

Total Indicative Cost  
PhP 4,000,000.00

## PROJECT BRIEF NO. 26

|                                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|--------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                      | <p><u>Indicative Funding Source</u><br/>BARMM General Appropriations Act (BARMM-GAA)</p> <p><u>Financial Sustainability</u><br/>This project is not expected to be financially self-sustaining. However, it will generate long-term efficiency gains and cost savings through improved organizational performance and service delivery.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| <b>Justification of This project</b> | <p><u>Rationale and Objectives</u><br/>This project addresses the need to ensure that PFEZ's organizational structure, staffing, and systems are aligned with its expanding mandate and development objectives. Without a systematic organizational audit, inefficiencies and governance gaps may persist, constraining effective service delivery and facilitating investment. This project aims to strengthen institutional capacity and support evidence-based organizational reforms.</p> <p><u>Alignment with Development Plans</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Development Plan (BDP): Governance</li> <li>• Philippine Development Plan (PDP): Peaceful, Secure Society</li> </ul> <p><u>Development Indicators Addressed</u></p> <ul style="list-style-type: none"> <li>• Improved institutional capacity</li> <li>• Enhanced governance effectiveness</li> <li>• Improved quality and reliability of service delivery</li> </ul> <p><u>Area and Sectoral Effects</u><br/>This project will directly affect institutional performance within PFEZ and indirectly benefit investors, port users, and partner LGUs through more efficient and responsive services. Improved organizational effectiveness will support broader economic and governance outcomes in BARMM.</p> <p><u>Relationship to Other Development Activities</u><br/>This project complements other institutional and legal setup initiatives, capacity-building programs, and systems development projects by providing a diagnostic basis for reforms and improvements.</p> |
| <b>Target Beneficiaries</b>          | <p><u>Primary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• PFEZ management and staff</li> <li>• Concerned LGUs involved in PFEZ operations</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |

| PROJECT BRIEF NO. 26                                                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                                | <p><u>Secondary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>Investors, locators, and port users benefiting from improved institutional performance</li> <li>Local communities benefiting from better public service delivery</li> </ul> <p>This project will benefit both male and female staff by improving organizational systems and work environments.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b>Target Outputs or Success Indicators</b>                                                    | <p><u>Target Outputs</u></p> <ul style="list-style-type: none"> <li>Completed organizational audit report</li> <li>Actionable recommendations for organizational reform</li> <li>Management action plan for implementation</li> </ul> <p><u>Success Indicators and Means of Verification</u></p> <ul style="list-style-type: none"> <li>Audit report completed and approved (official records)</li> <li>Recommendations adopted or integrated into reform plans</li> <li>Improved institutional capacity and service delivery (BDP/PDP Results Matrix)</li> </ul> <p><u>Expected Effects</u></p> <ul style="list-style-type: none"> <li>Lower transaction costs through clearer roles and streamlined processes</li> <li>Reduced barriers to participation through improved service delivery</li> <li>Improved public expenditure efficiency</li> <li>Enhanced overall socio-economic performance of PFEZ area</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of this project</b> | <ol style="list-style-type: none"> <li>Resistance to organizational change</li> <li>Delays in decision-making or reform adoption</li> <li>Competing institutional priorities</li> </ol> <p>These risks will be mitigated through inclusive consultation, leadership commitment, and phased implementation of recommendations.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| <b>Expected Private Sector Response</b>                                                        | <p>The private sector is expected to respond positively to improved institutional clarity, efficiency, and professionalism in PFEZ. Stronger organizational capacity and governance are anticipated to enhance investor confidence, reduce regulatory and operational risks, and encourage greater private sector participation and investment in PFEZ.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |



| PROJECT BRIEF NO. 27       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|----------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>       | <b>FORMULATION OF AN ORGANIZATIONAL DEVELOPMENT PLAN FOR THE PFEZ</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| <b>Description</b>         | <p>Type: Soft Intervention<br/>Sector: Institutional<br/>Category: Institutional and Legal Setup<br/>Phase: Phase 1<br/>Implementation Period: 2026</p> <p><u>Short Project Description</u><br/>The Formulation of an Organizational Development Plan (ODP) for PFEZ aims to establish a comprehensive roadmap for institutional strengthening, organizational restructuring, and capacity development. This project will translate strategic mandates into actionable reforms to improve governance, operational efficiency, and service delivery.</p> <p><u>Project Proponent/Originator</u><br/>BEZA and PFEZ</p> <p><u>Project Category</u><br/>This project is classified under public institutional development, focusing on organizational systems, governance arrangements, and human resource development rather than physical infrastructure.</p> <p><u>Project Location</u><br/>BEZA and PFEZ</p> <p><u>Resource and Risk Considerations</u><br/>This project does not require natural resource inputs and does not pose any environmental risks. It is not exposed to natural hazards either. Potential human-made risks include limited institutional buy-in and delays in the adoption of the ODP, which will be mitigated through stakeholder engagement and leadership endorsement.</p> |
| <b>Activity Components</b> | <p>This project shall be implemented through the following components:</p> <ol style="list-style-type: none"> <li>1. Institutional Review and Situation Analysis<br/>(Indicative Duration: 2026) <ul style="list-style-type: none"> <li>○ Review of existing mandates, organizational structure, staffing, policies, and systems</li> <li>○ Assessment of institutional strengths, gaps, and development needs</li> </ul> </li> </ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |



## PROJECT BRIEF NO. 27

2. Strategic Organizational Development Planning  
(Indicative Duration: 2026)
  - Formulation of vision, objectives, and strategic priorities for institutional development
  - Identification of reform areas covering structure, processes, systems, and human resources
3. Human Resource and Capacity Development Framework  
(Indicative Duration: 2026)
  - Identification of competency requirements and capacity gaps
  - Development of a phased capacity-building and staffing strategy
4. Formulation of the Organizational Development Plan  
Indicative Duration: 2026)
  - Preparation of a multi-year ODP with implementation strategies, timelines, and responsibilities
  - Integration of governance, accountability, and performance management mechanisms
5. Validation and Adoption (Indicative Duration: 2026)
  - Stakeholder consultations and management validation
  - Formal adoption of the ODP by the PFEZ

### Feasibility/Design Study Requirement

A formal feasibility study is not required as this project involves institutional planning and advisory services.

### Implementation Management

PFEZ shall manage implementation, with technical support from organizational development specialists and coordination with concerned LGUs.

### Complementary Measures

- Leadership briefings and change management activities
- Alignment with ongoing organizational audit and capacity-building initiatives
- Integration of ODP actions into annual work and financial plans

### **Estimated Cost of Resource Inputs**

Total Indicative Cost  
PhP 2,000,000.00



| PROJECT BRIEF NO. 27                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|--------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                      | <p><u>Indicative Funding Source</u><br/>BARMM General Appropriations Act (BARMM-GAA)</p> <p><u>Financial Sustainability</u><br/>This project is not designed to be financially self-sustaining but will generate long-term efficiency gains and improve service delivery through institutional strengthening.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| <b>Justification of This project</b> | <p><u>Rationale and Objectives</u><br/>This project addresses the need for a structured and coherent organizational development roadmap to guide PFEZ in fulfilling its expanding mandate. Without an Organizational Development Plan, institutional reforms may be fragmented and reactive. This project aims to ensure that organizational structures, systems, and human resources are aligned with the strategic objectives and development priorities.</p> <p><u>Alignment with Development Plans</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Development Plan (BDP): Governance</li> <li>• Philippine Development Plan (PDP): Peaceful, Secure Society</li> </ul> <p><u>Development Indicators Addressed</u></p> <ul style="list-style-type: none"> <li>• Improved institutional capacity</li> <li>• Enhanced governance and accountability</li> <li>• Improved quality and efficiency of service delivery</li> </ul> <p><u>Area and Sectoral Effects</u><br/>This project will strengthen institutional performance within PFEZ and improve coordination with the LGUs and partner agencies. Indirect benefits will accrue to investors, port users, and communities through more efficient and predictable public services.</p> <p><u>Relationship to Other Development Activities</u><br/>This project complements the Organization Audit and other institutional and legal setup initiatives by translating diagnostic findings into a structured development and reform roadmap.</p> |
| <b>Target Beneficiaries</b>          | <p><u>Primary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• PFEZ management and staff</li> <li>• Concerned LGUs engaged in PFEZ governance and operations</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |

| PROJECT BRIEF NO. 27                                                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                                | <p><u>Secondary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>Investors and enterprises operating within PFEZ</li> <li>Communities benefiting from improved institutional performance</li> </ul> <p>Both men and women will benefit equally from improved systems, competencies, and organizational practices.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| <b>Target Outputs or Success Indicators</b>                                                    | <p><u>Target Outputs</u></p> <ul style="list-style-type: none"> <li>Approved Organizational Development Plan</li> <li>Defined institutional reform priorities and implementation roadmap</li> </ul> <p><u>Success Indicators and Means of Verification</u></p> <ul style="list-style-type: none"> <li>ODP formally adopted by PFEZ (official records)</li> <li>Integration of ODP actions into annual plans and budgets</li> </ul> <p><u>Expected Effects</u></p> <ul style="list-style-type: none"> <li>Reduced transaction costs through streamlined processes</li> <li>Lower barriers to participation through clearer institutional arrangements</li> <li>Improved public expenditure efficiency</li> <li>Enhanced socio-economic performance of PFEZ area</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of this project</b> | <ol style="list-style-type: none"> <li>Resistance to organizational change</li> <li>Delays in approval or adoption of the ODP</li> <li>Competing institutional priorities</li> </ol> <p>These risks will be mitigated through stakeholder engagement, leadership commitment, and phased implementation.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| <b>Expected Private Sector Response</b>                                                        | <p>The private sector is expected to respond positively to clearer institutional directions, improved governance, and enhanced service delivery. A well-defined Organizational Development Plan will strengthen investor confidence, reduce institutional uncertainty, and encourage sustained private sector participation in the development of PFEZ.</p>                                                                                                                                                                                                                                                                                                                                                                                                               |



| PROJECT BRIEF NO. 28       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|----------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>       | <b>INSTITUTIONALIZATION OF THE CIVIL SERVICE COMMISSION (CSC) PERFORMANCE EVALUATION SYSTEM (OPCR AND IPCR)</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| <b>Description</b>         | <p>Type: Soft Intervention<br/> Sector: Institutional<br/> Category: Institutional and Legal Setup<br/> Phase: 1<br/> Implementation Period: Semi-Annual</p> <p><u>Short Project Description</u><br/> The Institutionalization of the CSC Performance Evaluation System project aims to formally adopt and operationalize the Office Performance Commitment and Review (OPCR) and Individual Performance Commitment and Review (IPCR) systems within PFEZ. This project will align individual and organizational performance with strategic objectives, strengthen accountability, and improve service delivery through results-based performance management.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ</p> <p><u>Project Category</u><br/> This project is categorized under public institutional development, focusing on governance systems, human resource management, and performance accountability rather than physical investments.</p> <p><u>Project Location</u><br/> PFEZ</p> <p><u>Resource and Risk Considerations</u><br/> This project does not require natural resource inputs and has no environmental impact. It is not exposed to natural hazards either. Human-made risks include resistance to performance-based evaluation and limited understanding of the system, which will be mitigated through orientation, coaching, and management support.</p> |
| <b>Activity Components</b> | <p>This project shall be implemented through the following components:</p> <ol style="list-style-type: none"> <li>Review of Existing Performance Management Practices <ul style="list-style-type: none"> <li>Assessment of current performance monitoring and evaluation practices</li> </ul> </li> </ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |

## PROJECT BRIEF NO. 28

|                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          | <ul style="list-style-type: none"> <li>○ Identification of gaps relative to CSC-prescribed OPCR and IPCR systems</li> </ul> <p>2. Customization and Alignment of OPCR and IPCR Tools</p> <ul style="list-style-type: none"> <li>○ Adaptation of OPCR and IPCR templates to PFEZ mandates and functions</li> <li>○ Alignment of performance indicators with organizational goals and BDP/PDP targets</li> </ul> <p>3. Policy Issuance and Institutional Adoption</p> <ul style="list-style-type: none"> <li>○ Issuance of internal policies or administrative orders institutionalizing OPCR and IPCR</li> <li>○ Integration of performance evaluation into human resource management processes</li> </ul> <p>4. Orientation and Capacity Building</p> <ul style="list-style-type: none"> <li>○ Orientation of management and staff on performance planning, monitoring, and evaluation</li> <li>○ Coaching on results-based target setting and performance reporting</li> </ul> <p>5. Initial Implementation and Performance Review Cycle</p> <ul style="list-style-type: none"> <li>○ Conduct of initial OPCR and IPCR cycles</li> <li>○ Consolidation and review of performance results</li> </ul> <p><u>Feasibility/Design Study Requirement</u></p> <p>A formal feasibility or design study is not required as this project involves policy adoption and systems institutionalization.</p> <p><u>Implementation Management</u></p> <p>PFEZ shall manage implementation through its administrative and human resource units, with coordination support from the concerned LGUs.</p> <p><u>Complementary Measures</u></p> <ul style="list-style-type: none"> <li>• Integration with organizational development and capacity-building initiatives</li> <li>• Alignment with incentives, rewards, and career development systems</li> <li>• Continuous coaching and feedback mechanisms</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b> | <p><u>Total Indicative Cost</u></p> <p>Php 0.00</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |

| PROJECT BRIEF NO. 28                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|--------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                      | <p><u>Indicative Funding Source</u><br/>Not applicable. Activities shall be implemented using existing institutional resources.</p> <p><u>Financial Sustainability</u><br/>This project does not generate direct revenues but contributes to long-term efficiency, productivity, and effective use of public resources.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>Justification of This project</b> | <p><u>Rationale and Objectives</u><br/>This project responds to the need for a standardized, results-based performance management system within PFEZ. Without institutionalized performance evaluation, accountability and alignment between individual outputs and organizational goals may be weak. This project aims to improve governance, strengthen accountability, and enhance service delivery by linking performance commitments to institutional priorities.</p> <p><u>Alignment with Development Plans</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Development Plan (BDP): Governance</li> <li>• Philippine Development Plan (PDP): Peaceful, Secure Society</li> </ul> <p><u>Development Indicators Addressed</u></p> <ul style="list-style-type: none"> <li>• Improved institutional capacity</li> <li>• Strengthened accountability and transparency</li> <li>• Improved quality and consistency of service delivery</li> </ul> <p><u>Area and Sectoral Effects</u><br/>This project will directly improve internal governance within PFEZ and indirectly benefit investors, port users, and partner LGUs through more responsive and accountable public services.</p> <p><u>Relationship to Other Development Activities</u><br/>This project complements the Organization Audit, Organizational Development Plan, and capacity-building initiatives by operationalizing performance management and accountability mechanisms.</p> |
| <b>Target Beneficiaries</b>          | <p><u>Primary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• PFEZ management and staff</li> <li>• Concerned LGUs involved in PFEZ operations and coordination</li> </ul> <p><u>Secondary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• Investors and enterprises operating within PFEZ</li> <li>• Communities benefiting from improved public service delivery</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |



| PROJECT BRIEF NO. 28                                                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                                | This project will benefit both male and female employees by providing clear performance expectations and fair evaluation mechanisms.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| <b>Target Outputs or Success Indicators</b>                                                    | <p><u>Target Outputs</u></p> <ul style="list-style-type: none"> <li>• Institutionalized OPCR and IPCR system</li> <li>• Issued internal policies and guidelines</li> <li>• Completed initial performance evaluation cycle</li> </ul> <p><u>Success Indicators and Means of Verification</u></p> <ul style="list-style-type: none"> <li>• Approved OPCR and IPCR documents and templates</li> <li>• Official issuance of institutional policies</li> <li>• Completed performance review reports</li> <li>• Improved institutional capacity and service delivery (BDP/PDP Results Matrix)</li> </ul> <p><u>Expected Effects</u></p> <ul style="list-style-type: none"> <li>• Lower transaction costs through clearer roles and performance expectations</li> <li>• Reduced barriers to participation through transparent evaluation systems</li> <li>• Improved efficiency and productivity of public services</li> <li>• Enhanced socio-economic performance of PFEZ area</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of this project</b> | <ol style="list-style-type: none"> <li>1. Resistance to performance-based evaluation</li> <li>2. Inconsistent application across units</li> <li>3. Limited managerial capacity for performance coaching</li> </ol> <p>These risks will be mitigated through leadership commitment, training, and continuous monitoring.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| <b>Expected Private Sector Response</b>                                                        | While This project does not directly involve private sector participation, improved institutional performance and accountability are expected to enhance investor confidence, reduce administrative inefficiencies, and support increased private sector engagement and investment within PFEZ.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |

| PROJECT BRIEF NO. 29       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|----------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>       | <b>PRIME-HRM SEAL OF EXCELLENCE CERTIFICATION</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| <b>Description</b>         | <p>Type: Soft Intervention<br/> Sector: Institutional<br/> Category: Institutional and Legal Setup<br/> Phase: 1<br/> Implementation Period: 2026–2027</p> <p><u>Short Project Description</u><br/> The PRIME-HRM Seal of Excellence Certification project aims to institutionalize high standards of human resource management within PFEZ by achieving certification under the Civil Service Commission's Program to Institutionalize Meritocracy and Excellence in Human Resource Management (PRIME-HRM). This project will strengthen HR systems, improve organizational performance, and support effective and accountable service delivery.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ</p> <p><u>Project Category</u><br/> This project falls under public institutional development, focusing on governance systems, human resource management, and organizational excellence rather than physical infrastructure.</p> <p><u>Project Location</u><br/> PFEZ</p> <p><u>Resource and Risk Considerations</u><br/> This project does not require natural resource inputs and has no environmental impact. It is not exposed to natural hazards either. Potential human-made risks include limited readiness of HR systems and staff resistance to new standards, which will be mitigated through phased implementation, orientation, and management commitment.</p> |
| <b>Activity Components</b> | <p>This project shall be implemented through the following components:</p> <ol style="list-style-type: none"> <li>1. Assessment of HR Systems Against PRIME-HRM Standards (Indicative Duration: 2026) <ul style="list-style-type: none"> <li>○ Review of existing HR policies, systems, and practices</li> <li>○ Gap analysis against CSC PRIME-HRM requirements</li> </ul> </li> <li>2. Strengthening and Alignment of HR Systems</li> </ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |

| PROJECT BRIEF NO. 29                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          | <p>(Indicative Duration: 2026–2027)</p> <ul style="list-style-type: none"> <li>Enhancement of systems covering recruitment, performance management, learning and development, and rewards and recognition</li> <li>Documentation and standardization of HR processes</li> </ul> <p>3. Institutional Policy Issuance and Internal Adoption<br/>(Indicative Duration: 2026–2027)</p> <ul style="list-style-type: none"> <li>Issuance of internal policies institutionalizing PRIME-HRM standards</li> <li>Integration of standards into daily HR operations</li> </ul> <p>4. Orientation, Coaching, and Capacity Building<br/>(Indicative Duration: 2026–2027)</p> <ul style="list-style-type: none"> <li>Orientation of management and staff on PRIME-HRM principles and requirements</li> <li>Coaching on documentation, compliance, and continuous improvement</li> </ul> <p>5. Application and Certification Process (Indicative Duration: 2027)</p> <ul style="list-style-type: none"> <li>Submission of requirements to the Civil Service Commission</li> <li>Engagement during assessment and validation leading to certification</li> </ul> <p><u>Feasibility/Design Study Requirement</u><br/>A formal feasibility study is not required as this project involves institutional reform and compliance with an established national framework.</p> <p><u>Implementation Management</u><br/>PFEZ shall manage implementation through its administrative and human resource units, with coordination support from concerned LGUs.</p> <p><u>Complementary Measures</u></p> <ul style="list-style-type: none"> <li>Alignment with OPCR/IPCR implementation</li> <li>Integration with the Organizational Development Plan</li> <li>Continuous HR monitoring and improvement mechanisms</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b> | <p><u>Total Indicative Cost</u><br/>Php 0.00</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |

| PROJECT BRIEF NO. 29                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|--------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                      | <p><u>Indicative Funding Source</u><br/>Not applicable. Activities shall be implemented using existing institutional resources.</p> <p><u>Financial Sustainability</u><br/>This project is not intended to be revenue-generating but will yield long-term efficiency gains and improved utilization of public resources.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| <b>Justification of This project</b> | <p><u>Rationale and Objectives</u><br/>This project addresses the need to professionalize and standardize human resource management systems within PFEZ. Without institutionalized HR standards, performance, accountability, and staff development may be inconsistent. This project aims to embed meritocracy, transparency, and excellence in HR practices, thereby strengthening institutional capacity and service delivery.</p> <p><u>Alignment with Development Plans</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Development Plan (BDP): Governance</li> <li>• Philippine Development Plan (PDP): Peaceful, Secure Society</li> </ul> <p><u>Development Indicators Addressed</u></p> <ul style="list-style-type: none"> <li>• Improved institutional capacity</li> <li>• Strengthened accountability and professionalism</li> <li>• Improved quality and reliability of public service delivery</li> </ul> <p><u>Area and Sectoral Effects</u><br/>This project will directly enhance internal governance within PFEZ and indirectly benefit investors, port users, and partner LGUs through more efficient and responsive institutional services.</p> <p><u>Relationship to Other Development Activities</u><br/>This project complements organizational audit initiatives, the Organizational Development Plan, OPCR/IPCR institutionalization, and other capacity-building programs by embedding HR excellence as a core governance pillar.</p> |
| <b>Target Beneficiaries</b>          | <p><u>Primary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• PFEZ management and staff</li> <li>• Concerned LGUs involved in PFEZ governance and operations</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |

## PROJECT BRIEF NO. 29

|                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                                | <p><u>Secondary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>Investors and enterprises operating within PFEZ</li> <li>Communities benefiting from improved public sector performance</li> </ul> <p>Both male and female employees will benefit equally through fair, transparent, and merit-based HR systems.</p>                                                                                                                                                                                                                                                                                                                                                                                                                         |
| <b>Target Outputs or Success Indicators</b>                                                    | <p><u>Target Outputs</u></p> <ul style="list-style-type: none"> <li>PRIME-HRM-compliant HR systems and policies</li> <li>PRIME-HRM Seal of Excellence certification</li> </ul> <p><u>Success Indicators and Means of Verification</u></p> <ul style="list-style-type: none"> <li>Issuance of HR policies aligned with PRIME-HRM</li> <li>CSC certification or assessment results</li> </ul> <p><u>Expected Effects</u></p> <ul style="list-style-type: none"> <li>Lower transaction costs through standardized HR processes</li> <li>Reduced barriers to participation through transparent recruitment and promotion systems</li> <li>Improved staff productivity and morale</li> <li>Enhanced overall socio-economic performance of PFEZ area</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of this project</b> | <ol style="list-style-type: none"> <li>Delays in meeting PRIME-HRM requirements</li> <li>Limited staff readiness or documentation gaps</li> <li>Changes in CSC assessment schedules</li> </ol> <p>These risks will be mitigated through early preparation, internal coaching, and management oversight.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| <b>Expected Private Sector Response</b>                                                        | <p>While this project does not directly involve private sector participation, achieving PRIME-HRM certification is expected to enhance institutional credibility and professionalism. This will strengthen investor confidence, reduce governance risks, and support increased private sector engagement and investment in PFEZ.</p>                                                                                                                                                                                                                                                                                                                                                                                                                      |



| PROJECT BRIEF NO. 30       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|----------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>       | <b>DEVELOPMENT OF A MONITORING AND EVALUATION (M&amp;E) SYSTEM FOR PFEZ</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b>Description</b>         | <p>Type: Soft Intervention<br/> Sector: Institutional<br/> Category: Institutional and Legal Setup<br/> Phase: 1<br/> Implementation Period: 2026–2027</p> <p><u>Short Project Description</u><br/> The Development of a Monitoring and Evaluation (M&amp;E) System for PFEZ aims to establish a structured, results-based system for tracking project implementation, performance, and outcomes. This project will strengthen evidence-based decision-making, accountability, and alignment of PFEZ programs with the Bangsamoro Development Plan (BDP) and the Philippine Development Plan (PDP).</p> <p><u>Project Proponent/Originator</u><br/> PFEZ</p> <p><u>Project Category</u><br/> This project is classified under public institutional development, focusing on governance systems, performance management, and results monitoring rather than physical infrastructure.</p> <p><u>Project Location</u><br/> PFEZ</p> <p><u>Resource and Risk Considerations</u><br/> This project does not require natural resource inputs and has no environmental impact. It is not exposed to natural hazards either. Human-made risks include weak data availability, limited technical capacity, and inconsistent reporting compliance, which will be mitigated through system design, capacity building, and clear accountability arrangements.</p> |
| <b>Activity Components</b> | <p>This project shall be implemented through the following components:</p> <ol style="list-style-type: none"> <li>1. Assessment of Existing Monitoring and Reporting Practices (Indicative Duration: 2026) <ul style="list-style-type: none"> <li>○ Review of current monitoring, reporting, and data management practices</li> </ul> </li> </ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |

## PROJECT BRIEF NO. 30

|                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          | <ul style="list-style-type: none"> <li>○ Identification of gaps relative to BDP, PDP, and results-based management requirements</li> </ul> <ol style="list-style-type: none"> <li>2. Design of the PFEZ Monitoring and Evaluation Framework (Indicative Duration: 2026)           <ul style="list-style-type: none"> <li>○ Development of results framework, indicators, baselines, and targets</li> <li>○ Alignment with BARMM and national results matrices</li> </ul> </li> <li>3. Development of M&amp;E Tools and Systems (Indicative Duration: 2026–2027)           <ul style="list-style-type: none"> <li>○ Preparation of standardized monitoring templates, reporting formats, and data protocols</li> <li>○ Design or configuration of an M&amp;E information system or database</li> </ul> </li> <li>4. Capacity Building and Institutionalization (Indicative Duration: 2027)           <ul style="list-style-type: none"> <li>○ Training of PFEZ staff and concerned LGUs on M&amp;E concepts, tools, and reporting</li> <li>○ Issuance of internal policies institutionalizing the M&amp;E system</li> </ul> </li> <li>5. Pilot Implementation and Refinement (Indicative Duration: 2027)           <ul style="list-style-type: none"> <li>○ Pilot testing of the M&amp;E system on selected programs and projects</li> <li>○ Refinement based on lessons learned</li> </ul> </li> </ol> <p><u>Feasibility/Design Study Requirement</u><br/>A formal feasibility study is not required as this project involves systems development and institutional strengthening.</p> <p><u>Implementation Management</u><br/>PFEZ shall manage implementation through its planning and administrative units, with coordination support from the concerned LGUs and technical consultants, as needed.</p> <p><u>Complementary Measures</u></p> <ul style="list-style-type: none"> <li>• Integration of M&amp;E outputs into management decision-making</li> <li>• Alignment with OPCR/IPCR and organizational development initiatives</li> <li>• Continuous capacity development and system updates</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b> | <p><u>Total Indicative Cost</u><br/>PhP 3,000,000.00</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |





| PROJECT BRIEF NO. 30                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|--------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                      | <p><u>Indicative Funding Source</u><br/>BARMM General Appropriations Act (BARMM-GAA)</p> <p><u>Financial Sustainability</u><br/>This project is not intended to be financially self-sustaining but will generate long-term efficiency gains by improving planning, budgeting, and resource allocation.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| <b>Justification of This project</b> | <p><u>Rationale and Objectives</u><br/>This project addresses the need for a structured and institutionalized system to monitor the performance and outcomes of PFEZ programs and investments. Without a functional M&amp;E system, decision-making may lack evidence, and accountability for results may be weak. This project aims to improve governance, transparency, and service delivery through systematic performance tracking and evaluation.</p> <p><u>Alignment with Development Plans</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Development Plan (BDP): Governance</li> <li>• Philippine Development Plan (PDP): Peaceful, Secure Society</li> </ul> <p><u>Development Indicators Addressed</u></p> <ul style="list-style-type: none"> <li>• Improved institutional capacity</li> <li>• Strengthened accountability and transparency</li> <li>• Improved quality and effectiveness of service delivery</li> </ul> <p><u>Area and Sectoral Effects</u><br/>This project will strengthen governance and performance management within PFEZ and improve coordination with LGUs and partner agencies. Indirect benefits will accrue to investors, port users, and communities through better-planned and better-implemented programs.</p> <p><u>Relationship to Other Development Activities</u><br/>This project complements the Organizational Development Plan, Organization Audit, OPCR/IPCR institutionalization, and other capacity-building initiatives by providing a results-based monitoring backbone for all PFEZ interventions.</p> |
| <b>Target Beneficiaries</b>          | <p><u>Primary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• PFEZ management and staff</li> <li>• Concerned LGUs involved in PFEZ project implementation</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |

| PROJECT BRIEF NO. 30                                                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                                | <p><u>Secondary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>Investors and enterprises operating within PFEZ</li> <li>Communities benefiting from improved public sector performance</li> </ul> <p>Both men and women will benefit equally through improved governance and service delivery systems.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| <b>Target Outputs or Success Indicators</b>                                                    | <p><u>Target Outputs</u></p> <ul style="list-style-type: none"> <li>Established PFEZ Monitoring and Evaluation Framework</li> <li>Operational M&amp;E tools and information system</li> <li>Trained staff and institutionalized reporting processes</li> </ul> <p><u>Success Indicators and Means of Verification</u></p> <ul style="list-style-type: none"> <li>Approved M&amp;E framework and guidelines</li> <li>Regular monitoring and evaluation reports</li> </ul> <p><u>Expected Effects</u></p> <ul style="list-style-type: none"> <li>Lower transaction costs through streamlined reporting and decision-making</li> <li>Reduced barriers to participation through transparent performance information</li> <li>Improved efficiency of public expenditures</li> <li>Enhanced socio-economic performance of PFEZ area</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of this project</b> | <ol style="list-style-type: none"> <li>Limited staff compliance with reporting requirements</li> <li>Competing institutional priorities</li> </ol> <p>These risks will be mitigated through clear policies, capacity building, and management oversight.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| <b>Expected Private Sector Response</b>                                                        | <p>While this project does not directly require private sector participation, improved transparency, accountability, and performance management are expected to enhance investor confidence. A functional M&amp;E system will support predictable and credible implementation of PFEZ programs, encouraging sustained private sector engagement and investment.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |

## PROJECT BRIEF NO. 31

| PROJECT TITLE              | FORMULATION OF THE BEZA-PFEZ MANUAL OF OPERATIONS                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|----------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>         | <p>Type: Soft Intervention<br/>Sector: Institutional<br/>Category: Institutional and Legal Setup<br/>Phase: 1<br/>Implementation Period: 2026–2027</p> <p><u>Short Project Description</u><br/>The Formulation of the BEZA-PFEZ Manual of Operations project aims to develop a comprehensive and standardized operational manual governing the functions, processes, and procedures of BEZA and PFEZ. The manual will provide clear operational guidance to ensure consistent, efficient, and transparent service delivery.</p> <p><u>Project Proponent/Originator</u><br/>BEZA, PFEZ</p> <p><u>Project Category</u><br/>This project falls under public institutional development, focusing on governance systems, operational procedures, and institutional standardization rather than physical infrastructure.</p> <p><u>Project Location</u><br/>PFEZ</p> <p><u>Resource and Risk Considerations</u><br/>This project does not require natural resource inputs and has no environmental impacts. It is not exposed to natural hazards. Potential human-made risks include inconsistent adoption of procedures and resistance to standardized processes, which will be mitigated through validation, orientation, and management enforcement.</p> |
| <b>Activity Components</b> | <p>This project shall be implemented through the following components:</p> <ol style="list-style-type: none"> <li>1. Review of Existing Policies and Operational Practices<br/>(Indicative Duration: 2026) <ul style="list-style-type: none"> <li>○ Review of current BEZA and PFEZ policies, guidelines, and operational procedures</li> <li>○ Identification of gaps, overlaps, and inconsistencies</li> </ul> </li> <li>2. Process Mapping and Standardization (Indicative Duration: 2026)</li> </ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |



| PROJECT BRIEF NO. 31                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          | <ul style="list-style-type: none"> <li>○ Documentation and mapping of core and support processes</li> <li>○ Standardization of workflows, roles, and decision points</li> </ul> <p>3. Drafting of the BEZA–PFEZ Manual of Operations<br/>(Indicative Duration: 2026–2027)</p> <ul style="list-style-type: none"> <li>○ Preparation of the manual covering governance, regulatory, administrative, and operational procedures</li> <li>○ Integration of accountability, reporting, and control mechanisms</li> </ul> <p>4. Validation and Stakeholder Consultation<br/>(Indicative Duration: 2027)</p> <ul style="list-style-type: none"> <li>○ Internal validation with management and key units</li> <li>○ Refinement of the manual based on feedback</li> </ul> <p>5. Approval, Dissemination, and Orientation<br/>(Indicative Duration: 2027)</p> <ul style="list-style-type: none"> <li>○ Formal approval and issuance of the manual</li> <li>○ Orientation of personnel and concerned LGUs</li> </ul> <p><u>Feasibility/Design Study Requirement</u><br/>A formal feasibility or design study is not required as this project involves policy and operational documentation.</p> <p><u>Implementation Management</u><br/>PFEZ shall manage implementation, with technical support from process and governance specialists, as needed.</p> <p><u>Complementary Measures</u></p> <ul style="list-style-type: none"> <li>• Alignment with the Organizational Development Plan</li> <li>• Integration with OPCR/IPCR and M&amp;E systems</li> <li>• Continuous updating and periodic review mechanisms</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b> | <p><u>Total Indicative Cost</u><br/>PhP 1,000,000.00</p> <p><u>Indicative Funding Source</u><br/>BARMM General Appropriations Act (BARMM-GAA)</p> <p><u>Financial Sustainability</u><br/>This project is not expected to be financially self-sustaining but will result in long-term efficiency gains and reduced operational costs.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |

## PROJECT BRIEF NO. 31

|                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|---------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Justification of This project</b>        | <p><u>Rationale and Objectives</u></p> <p>This project addresses the need for a clear, standardized, and institutionalized set of operational procedures for BEZA and PFEZ. Without a comprehensive Manual of Operations, inconsistencies in processes, decision-making, and service delivery may persist. This project aims to improve governance, operational efficiency, and accountability.</p> <p><u>Alignment with Development Plans</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Development Plan (BDP): Governance</li> <li>• Philippine Development Plan (PDP): Peaceful, Secure Society</li> </ul> <p><u>Development Indicators Addressed</u></p> <ul style="list-style-type: none"> <li>• Improved institutional capacity</li> <li>• Enhanced governance and accountability</li> <li>• Improved quality and reliability of service delivery</li> </ul> <p><u>Area and Sectoral Effects</u></p> <p>This project will directly improve internal operations within BEZA and PFEZ and indirectly benefit investors, port users, and partner LGUs through predictable and transparent procedures.</p> <p><u>Relationship to Other Development Activities</u></p> <p>This project complements institutional and legal setup initiatives, organizational development, performance management, and monitoring systems by providing operational clarity and consistency.</p> |
| <b>Target Beneficiaries</b>                 | <p><u>Primary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• BEZA and PFEZ management and staff</li> </ul> <p><u>Secondary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• Investors, locators, and port users</li> <li>• Local communities benefiting from improved public services</li> </ul> <p>This project will benefit both men and women equally through improved institutional systems and service delivery.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>Target Outputs or Success Indicators</b> | <p><u>Target Outputs</u></p> <ul style="list-style-type: none"> <li>• Approved BEZA–PFEZ Manual of Operations</li> <li>• Standardized operational procedures across units</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |

## PROJECT BRIEF NO. 31

|                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                                | <p><u>Success Indicators and Means of Verification</u></p> <ul style="list-style-type: none"> <li>• Official issuance and adoption of the manual</li> <li>• Number of staff oriented on the manual</li> </ul> <p><u>Expected Effects</u></p> <ul style="list-style-type: none"> <li>• Lower transaction costs through streamlined and standardized processes</li> <li>• Reduced barriers to participation through clear procedural guidance</li> <li>• Improved efficiency and predictability of public services</li> <li>• Enhanced overall socio-economic performance of PFEZ area</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of this project</b> | <ol style="list-style-type: none"> <li>1. Delays in approval or adoption</li> <li>2. Inconsistent compliance across units</li> <li>3. Changes in institutional mandates or policies</li> </ol> <p>These risks will be mitigated through management oversight, training, and periodic review of the manual.</p>                                                                                                                                                                                                                                                                                  |
| <b>Expected Private Sector Response</b>                                                        | <p>The private sector is expected to respond positively to clearer, standardized, and transparent operational procedures. A well-defined Manual of Operations will enhance investor confidence, reduce regulatory uncertainty, and encourage sustained private sector participation and investment within PFEZ.</p>                                                                                                                                                                                                                                                                             |

| PROJECT BRIEF NO. 32       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|----------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>       | <b>ENHANCEMENT OF THE DRAFT FINANCIAL MANAGEMENT MANUAL OF THE PFEZ</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| <b>Description</b>         | <p>Type: Soft Intervention<br/> Sector: Institutional<br/> Category: Institutional and Legal Setup<br/> Phase: 1<br/> Implementation Period: 2026–2027</p> <p><u>Short Project Description</u><br/> The Enhancement of the Draft Financial Management Manual project aims to review, refine, and institutionalize a comprehensive Financial Management Manual for PFEZ. This project will strengthen public financial management systems by standardizing budgeting, accounting, cash management, internal controls, and financial reporting processes to improve transparency, accountability, and service delivery.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ</p> <p><u>Project Category</u><br/> This project falls under public institutional development, focusing on financial governance systems and administrative processes rather than physical infrastructure investment.</p> <p><u>Project Location</u><br/> PFEZ</p> <p><u>Resource and Risk Considerations</u><br/> This project does not require natural resource inputs and has no environmental impact. It is not exposed to natural hazards either. Human-made risks include inconsistent application of financial procedures and limited staff familiarity with updated systems, which will be mitigated through validation, orientation, and management enforcement.</p> |
| <b>Activity Components</b> | <p>This project shall be implemented through the following components:</p> <ol style="list-style-type: none"> <li>Review of Existing Draft Financial Management Manual (Indicative Duration: 2026) <ul style="list-style-type: none"> <li>Assessment of the current draft manual against applicable BARMM and national public financial management standards</li> </ul> </li> </ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |



## PROJECT BRIEF NO. 32

- Identification of gaps, inconsistencies, and areas for enhancement
- 2. Enhancement and Standardization of Financial Procedures (Indicative Duration: 2026–2027)
  - Refinement of policies and procedures covering budgeting, accounting, cash management, procurement interfaces, internal control, and financial reporting
  - Integration of accountability and compliance mechanisms
- 3. Alignment with Institutional and Regulatory Frameworks (Indicative Duration: 2026–2027)
  - Alignment of the manual with existing institutional mandates, internal policies, and oversight requirements
  - Harmonization with related operational manuals and systems
- 4. Validation and Internal Consultation (Indicative Duration: 2027)
  - Review and validation with management and key operating units
  - Incorporation of feedback to finalize the manual
- 5. Approval, Dissemination, and Orientation (Indicative Duration: 2027)
  - Formal approval and issuance of the enhanced Financial Management Manual
  - Orientation of relevant personnel on the updated procedures

### Feasibility/Design Study Requirement

A formal feasibility or design study is not required as this project involves policy and systems enhancement.

### Implementation Management

PFEZ shall manage implementation through its finance and administrative units, with technical support from public financial management specialists, as needed.

### Complementary Measures

- Integration with BEZA–PFEZ Manual of Operations
- Alignment with the Monitoring and Evaluation System
- Continuous review and updating mechanisms

| PROJECT BRIEF NO. 32                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Estimated Cost of Resource Inputs</b> | <p><u>Total Indicative Cost</u><br/>PhP 500,000.00</p> <p><u>Indicative Funding Source</u><br/>BARMM General Appropriations Act (BARMM-GAA)</p> <p><u>Financial Sustainability</u><br/>This project is not intended to be revenue-generating but will contribute to long-term efficiency gains, cost control, and improved use of public funds.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| <b>Justification of This project</b>     | <p><u>Rationale and Objectives</u><br/>This project addresses the need for a clear, updated, and standardized Financial Management Manual to guide financial operations within PFEZ. Without a robust and institutionalized manual, financial management practices may be inconsistent, increasing risks to transparency and accountability. This project aims to strengthen governance, ensure compliance, and support efficient service delivery.</p> <p><u>Alignment with Development Plans</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Development Plan (BDP): Governance</li> <li>• Philippine Development Plan (PDP): Peaceful, Secure Society</li> </ul> <p><u>Development Indicators Addressed</u></p> <ul style="list-style-type: none"> <li>• Improved institutional capacity</li> <li>• Strengthened financial governance and accountability</li> <li>• Improved quality and reliability of public service delivery</li> </ul> <p><u>Area and Sectoral Effects</u><br/>This project will directly enhance internal financial management within PFEZ and indirectly benefit investors, port users, and partner LGUs through more efficient and transparent use of public resources.</p> <p><u>Relationship to Other Development Activities</u><br/>This project complements the formulation of BEZA–PFEZ Manual of Operations, the Organizational Development Plan, and the Monitoring and Evaluation System by providing a strong financial governance foundation.</p> |
| <b>Target Beneficiaries</b>              | <p><u>Primary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• PFEZ finance and administrative personnel</li> <li>• PFEZ management and concerned LGUs</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |

## PROJECT BRIEF NO. 32

|                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                                | <p><u>Secondary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>Investors and enterprises operating within PFEZ</li> <li>Communities benefiting from improved governance and service delivery</li> </ul> <p>Both men and women will benefit equally through improved financial systems and institutional performance.</p>                                                                                                                                                                                                                                                                                                                                                                                                                             |
| <b>Target Outputs or Success Indicators</b>                                                    | <p><u>Target Outputs</u></p> <ul style="list-style-type: none"> <li>Enhanced and approved Financial Management Manual</li> <li>Standardized financial procedures across PFEZ units</li> </ul> <p><u>Success Indicators and Means of Verification</u></p> <ul style="list-style-type: none"> <li>Official issuance of the enhanced manual</li> <li>Number of personnel oriented on the manual</li> </ul> <p><u>Expected Effects</u></p> <ul style="list-style-type: none"> <li>Lower transaction costs through standardized financial processes</li> <li>Reduced barriers to participation through transparent financial procedures</li> <li>Improved efficiency of public expenditure</li> <li>Enhanced overall socio-economic performance of PFEZ area</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of this project</b> | <ol style="list-style-type: none"> <li>Delays in approval or adoption</li> <li>Inconsistent compliance with updated procedures</li> <li>Changes in financial regulations or policies</li> </ol> <p>These risks will be mitigated through management oversight, training, and periodic review of the manual.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| <b>Expected Private Sector Response</b>                                                        | <p>While this project does not directly involve private sector participation, strengthened financial governance and transparency are expected to enhance investor confidence. Clear and predictable financial management systems will support improved credibility of PFEZ and encourage sustained private sector engagement and investment.</p>                                                                                                                                                                                                                                                                                                                                                                                                                   |

| PROJECT BRIEF NO. 33       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|----------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>       | <b>ENHANCEMENT OF THE DRAFT CAPACITY BUILDING PLAN OF THE PFEZ</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| <b>Description</b>         | <p>Type: Soft Intervention<br/> Sector: Institutional<br/> Category: Institutional and Legal Setup<br/> Phase: 1<br/> Implementation Period: 2026–2027</p> <p><u>Short Project Description</u><br/> The Enhancement of the Draft Capacity Building Plan project aims to refine, update, and institutionalize a comprehensive capacity development roadmap for PFEZ. This project will ensure that institutional capacity-building initiatives are strategic, demand-driven, and aligned with organizational mandates and development priorities.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ</p> <p><u>Project Category</u><br/> This project is classified under public institutional development, focusing on human resource development, institutional strengthening, and systems improvement rather than physical infrastructure.</p> <p><u>Project Location</u><br/> PFEZ</p> <p><u>Resource and Risk Considerations</u><br/> This project does not require natural resource inputs and has no environmental impact. It is not exposed to natural hazards either. Potential human-made risks include misalignment of capacity-building activities with actual institutional needs and limited uptake of the plan, which will be mitigated through needs-based assessment and management validation.</p> |
| <b>Activity Components</b> | <p>This project shall be implemented through the following components:</p> <ol style="list-style-type: none"> <li>Review of the Existing Draft Capacity Building Plan<br/> (Indicative Duration: 2026) <ul style="list-style-type: none"> <li>Assessment of the current draft against institutional mandates and strategic priorities</li> <li>Identification of gaps, redundancies, and areas for enhancement</li> </ul> </li> <li>Institutional Capacity Needs Assessment</li> </ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |



| PROJECT BRIEF NO. 33                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          | <p>(Indicative Duration: 2026)</p> <ul style="list-style-type: none"> <li>○ Identification of competency gaps across technical, managerial, and support functions</li> <li>○ Prioritization of capacity-building needs</li> </ul> <p>3. Enhancement and Structuring of the Capacity Building Plan (Indicative Duration: 2026–2027)</p> <ul style="list-style-type: none"> <li>○ Refinement of objectives, strategies, programs, and timelines</li> <li>○ Integration of monitoring indicators and implementation responsibilities</li> </ul> <p>4. Validation and Institutional Adoption (Indicative Duration: 2027)</p> <ul style="list-style-type: none"> <li>○ Consultation with management and key units</li> <li>○ Formal adoption of the enhanced Capacity Building Plan</li> </ul> <p>5. Orientation and Initial Operationalization (Indicative Duration: 2027)</p> <ul style="list-style-type: none"> <li>○ Orientation of staff and concerned LGUs</li> <li>○ Integration of the plan into annual work and financial planning</li> </ul> <p><u>Feasibility/Design Study Requirement</u><br/>A formal feasibility or design study is not required as this project involves institutional planning and systems enhancement.</p> <p><u>Implementation Management</u><br/>PFEZ shall manage implementation through its administrative and human resource units, with technical support from capacity development specialists, as needed.</p> <p><u>Complementary Measures</u></p> <ul style="list-style-type: none"> <li>• Alignment with the Organizational Development Plan</li> <li>• Integration with OPCR/IPCR and PRIME-HRM initiatives</li> <li>• Continuous review and updating mechanisms</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b> | <p><u>Total Indicative Cost</u><br/>PhP 500,000.00</p> <p><u>Indicative Funding Source</u><br/>BARMM General Appropriations Act (BARMM-GAA)</p> <p><u>Financial Sustainability</u><br/>This project is not expected to be financially self-sustaining but will</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |

| PROJECT BRIEF NO. 33                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|---------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                             | generate long-term efficiency gains through improved staff competencies and institutional performance.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| <b>Justification of This project</b>        | <p><u>Rationale and Objectives</u></p> <p>This project addresses the need for a coherent, updated, and institutionalized capacity development roadmap for PFEZ. Without a well-structured Capacity Building Plan, training and development initiatives may be fragmented and misaligned. This project aims to improve institutional capacity, governance effectiveness, and service delivery.</p> <p><u>Alignment with Development Plans</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Development Plan (BDP): Governance</li> <li>• Philippine Development Plan (PDP): Peaceful, Secure Society</li> </ul> <p><u>Development Indicators Addressed</u></p> <ul style="list-style-type: none"> <li>• Improved institutional capacity</li> <li>• Strengthened governance and professionalism</li> <li>• Improved quality and reliability of service delivery</li> </ul> <p><u>Area and Sectoral Effects</u></p> <p>This project will directly strengthen institutional performance within PFEZ and indirectly benefit investors, port users, and partner LGUs through more capable and responsive public institutions.</p> <p><u>Relationship to Other Development Activities</u></p> <p>This project complements organizational audits, the Organizational Development Plan, OPCR/IPCR institutionalization, PRIME-HRM certification, and other institutional reform initiatives by ensuring systematic capacity development.</p> |
| <b>Target Beneficiaries</b>                 | <p><u>Primary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• PFEZ management and staff</li> </ul> <p><u>Secondary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• Investors and enterprises operating within PFEZ</li> <li>• Local communities benefiting from improved public service delivery</li> </ul> <p>This project will benefit both men and women equally through enhanced access to capacity development opportunities.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b>Target Outputs or Success Indicators</b> | <p><u>Target Outputs</u></p> <ul style="list-style-type: none"> <li>• Enhanced and approved Capacity Building Plan</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |

## PROJECT BRIEF NO. 33

|                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                                | <ul style="list-style-type: none"> <li>Defined priority capacity development programs</li> </ul> <p><u>Success Indicators and Means of Verification</u></p> <ul style="list-style-type: none"> <li>Formal adoption of the Capacity Building Plan</li> <li>Integration of capacity-building activities into annual plans</li> </ul> <p><u>Expected Effects</u></p> <ul style="list-style-type: none"> <li>Lower transaction costs through improved staff competencies</li> <li>Reduced barriers to participation through better service delivery</li> <li>Improved productivity and efficiency of public services</li> <li>Enhanced overall socio-economic performance of PFEZ area</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of this project</b> | <ol style="list-style-type: none"> <li>Limited institutional buy-in</li> <li>Shifting priorities or resource constraints</li> <li>Delays in approval or adoption</li> </ol> <p>These risks will be mitigated through management commitment, stakeholder engagement, and phased implementation.</p>                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>Expected Private Sector Response</b>                                                        | <p>While this project does not directly involve private sector participation, improved institutional capacity and professionalism are expected to enhance investor confidence. A well-defined Capacity Building Plan will support more efficient and predictable service delivery, encouraging sustained private sector engagement and investment in PFEZ.</p>                                                                                                                                                                                                                                                                                                                                |



## PROJECT BRIEF NO. 34

| PROJECT TITLE              | CITIZEN'S CHARTER FOR BEZA AND PFEZ                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|----------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>         | <p>Type: Soft Intervention<br/>Sector: Institutional<br/>Category: Institutional and Legal Setup<br/>Phase: 1<br/>Implementation Period: 2026</p> <p><u>Short Project Description</u><br/>The Citizen's Charter for BEZA and PFEZ project aims to formulate, adopt, and institutionalize a comprehensive Citizen's Charter that defines service standards, procedures, processing times, and accountability mechanisms for BEZA and PFEZ. This project will enhance transparency, improve service delivery, and strengthen public trust.</p> <p><u>Project Proponent/Originator</u><br/>BEZA and PFEZ</p> <p><u>Project Category</u><br/>This project falls under public institutional and legal development, focusing on governance reforms, service delivery standards, and transparency mechanisms rather than physical infrastructure.</p> <p><u>Project Location</u><br/>BEZA and PFEZ</p> <p><u>Resource and Risk Considerations</u><br/>This project does not require natural resource inputs and has no environmental impact. It is not exposed to natural hazards either. Human-made risks include inconsistent compliance with service standards and limited public awareness, which will be mitigated through clear policy issuance and dissemination.</p> |
| <b>Activity Components</b> | <p>This project shall be implemented through the following components:</p> <ol style="list-style-type: none"> <li>1. Review of Existing Services and Processes<br/>(Indicative Duration: 2026) <ul style="list-style-type: none"> <li>○ Inventory and assessment of BEZA and PFEZ frontline services and procedures</li> <li>○ Identification of service gaps, bottlenecks, and improvement areas</li> </ul> </li> <li>2. Formulation of the Citizen's Charter (Indicative Duration: 2026)</li> </ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |

## PROJECT BRIEF NO. 34

|                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          | <ul style="list-style-type: none"> <li>○ Documentation of service steps, processing times, requirements, and responsible units</li> <li>○ Integration of feedback, grievance, and accountability mechanisms</li> </ul> <p>3. Validation and Institutional Adoption (Indicative Duration: 2026)</p> <ul style="list-style-type: none"> <li>○ Internal validation with management and concerned units</li> <li>○ Formal approval and issuance of the Citizen's Charter</li> </ul> <p>4. Dissemination and Public Disclosure (Indicative Duration: 2026)</p> <ul style="list-style-type: none"> <li>○ Posting of the Citizen's Charter in offices and digital platforms</li> <li>○ Orientation of staff and information dissemination to stakeholders</li> </ul> <p><u>Feasibility/Design Study Requirement</u><br/>A formal feasibility or design study is not required as this project involves policy formulation and institutionalization.</p> <p><u>Implementation Management</u><br/>BEZA and PFEZ shall manage implementation, with coordination support from concerned LGUs and oversight institutions.</p> <p><u>Complementary Measures</u></p> <ul style="list-style-type: none"> <li>• Integration with the BEZA–PFEZ Manual of Operations</li> <li>• Alignment with OPCR/IPCR and Monitoring and Evaluation systems</li> <li>• Periodic review and updating of the Citizen's Charter</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b> | <p><u>Total Indicative Cost</u><br/>PhP 0.00</p> <p><u>Indicative Funding Source</u><br/>Not applicable. Activities shall be undertaken using existing institutional resources.</p> <p><u>Financial Sustainability</u><br/>Not applicable. This project is a governance and transparency reform initiative.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| <b>Justification of This project</b>     | <p><u>Rationale and Objectives</u><br/>This project addresses the need for clear, transparent, and standardized service delivery mechanisms within BEZA and PFEZ. Without a Citizen's</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |

| PROJECT BRIEF NO. 34                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|---------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                             | <p>Charter, service procedures and timelines may be unclear, increasing transaction costs and undermining public trust. This project aims to improve institutional accountability, transparency, and service efficiency.</p> <p><u>Alignment with Development Plans</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Development Plan (BDP): Governance</li> <li>• Philippine Development Plan (PDP): Peaceful, Secure Society</li> </ul> <p><u>Development Indicators Addressed</u></p> <ul style="list-style-type: none"> <li>• Improved institutional capacity</li> <li>• Strengthened transparency and accountability</li> <li>• Improved quality and reliability of service delivery</li> </ul> <p><u>Area and Sectoral Effects</u></p> <p>This project will directly improve governance and service delivery within BEZA and PFEZ and indirectly benefit investors, enterprises, and communities through more predictable and transparent public services.</p> <p><u>Relationship to Other Development Activities</u></p> <p>This project complements institutional and legal setup initiatives, the Manual of Operations, Monitoring and Evaluation systems, and performance management reforms by setting clear service standards.</p> |
| <b>Target Beneficiaries</b>                 | <p><u>Primary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• BEZA and PFEZ offices and personnel</li> <li>• Concerned LGUs involved in economic zone governance</li> </ul> <p><u>Secondary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• Investors, locators, and port users</li> <li>• Local communities and the general public</li> </ul> <p>Both men and women will benefit equally through improved access to transparent and reliable public services.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| <b>Target Outputs or Success Indicators</b> | <p><u>Target Outputs</u></p> <ul style="list-style-type: none"> <li>• Approved Citizen's Charter for BEZA and BEZA-PFEZ</li> <li>• Publicly disclosed service standards and procedures</li> </ul> <p><u>Success Indicators and Means of Verification</u></p> <ul style="list-style-type: none"> <li>• Official issuance of the Citizen's Charter</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |

## PROJECT BRIEF NO. 34

|                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                                | <ul style="list-style-type: none"> <li>• Posting of the Charter in offices and online platforms</li> </ul> <p><u>Expected Effects</u></p> <ul style="list-style-type: none"> <li>• Lower transaction costs through clearly defined service procedures</li> <li>• Reduced barriers to participation through transparent requirements and timelines</li> <li>• Improved efficiency and accountability in public service delivery</li> <li>• Enhanced socio-economic performance of PFEZ area</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of this project</b> | <ol style="list-style-type: none"> <li>1. Inconsistent compliance with service standards</li> <li>2. Limited public awareness or utilization of the Charter</li> <li>3. Changes in institutional mandates or services</li> </ol> <p>These risks will be mitigated through internal monitoring, staff orientation, and regular updating of the Charter.</p>                                                                                                                                            |
| <b>Expected Private Sector Response</b>                                                        | <p>The private sector is expected to respond positively to improved transparency, predictability, and efficiency in BEZA and PFEZ services. A clear Citizen's Charter will reduce regulatory uncertainty, enhance investor confidence, and encourage increased private sector participation and investment in PFEZ.</p>                                                                                                                                                                               |

| PROJECT BRIEF NO. 35       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|----------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>       | <b>PRODUCTION OF AN AUDIO-VISUAL PRESENTATION TO PROMOTE BEZA AND PFEZ</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| <b>Description</b>         | <p>Type: Soft Intervention<br/>Sector: Institutional<br/>Category: Marketing and Investment Promotion<br/>Phase: 1<br/>Implementation Period: 2026</p> <p><u>Short Project Description</u><br/>This project involves the production of a high-quality, professional audio-visual presentation showcasing the investment opportunities, infrastructure, incentives, and strategic advantages of BEZA and PFEZ. The output will serve as a core promotional tool for investor outreach, marketing missions, and stakeholder engagements.</p> <p><u>Project Proponent/Originator</u><br/>BEZA and PFEZ</p> <p><u>Project Category</u><br/>This project falls under public institutional support for investment promotion, focusing on marketing, communications, and investor facilitation rather than physical infrastructure.</p> <p><u>Project Location</u><br/>This project will be implemented in BARMM, with primary focus on BEZA and PFEZ. The audio-visual materials will be used locally, nationally, and internationally.</p> <p><u>Resource and Risk Considerations</u><br/>This project does not require significant natural resources and has no environmental footprint. It is not exposed to natural hazards either. Human-made risks include outdated content or limited reach, which will be mitigated through careful scripting, stakeholder validation, and multi-platform dissemination.</p> |
| <b>Activity Components</b> | <p>This project shall consist of the following components:</p> <ol style="list-style-type: none"> <li>1. Concept Development and Messaging Framework<br/>(Indicative Duration: 2026) <ul style="list-style-type: none"> <li>o Development of key investment messages, branding themes, and storyline</li> </ul> </li> </ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |

## PROJECT BRIEF NO. 35

|                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          | <ul style="list-style-type: none"> <li>○ Alignment with BEZA and PFEZ investment priorities and development plans</li> </ul> <ol style="list-style-type: none"> <li>2. Scriptwriting and Storyboarding (Indicative Duration: 2026) <ul style="list-style-type: none"> <li>○ Preparation of scripts and visual storyboards</li> <li>○ Validation with BEZA and PFEZ management</li> </ul> </li> <li>3. Audio-Visual Production (Indicative Duration: 2026) <ul style="list-style-type: none"> <li>○ Filming, animation, voice-over recording, and graphic design</li> <li>○ Integration of maps, infographics, and investment data</li> </ul> </li> <li>4. Post-Production and Finalization (Indicative Duration: 2026) <ul style="list-style-type: none"> <li>○ Editing, subtitling, and formatting for various platforms</li> <li>○ Final approval and quality assurance</li> </ul> </li> <li>5. Dissemination and Use in Investment Promotion (Indicative Duration: 2026) <ul style="list-style-type: none"> <li>○ Deployment for roadshows, investor forums, websites, and social media</li> </ul> </li> </ol> <p><u>Feasibility/Design Study Requirement</u><br/>A formal feasibility study is not required as this project involves communication and promotional material development.</p> <p><u>Implementation Management</u><br/>PFEZ shall manage implementation, with possible engagement of professional media and creative service providers.</p> <p><u>Complementary Measures</u></p> <ul style="list-style-type: none"> <li>• Alignment with investment brochures and digital platforms</li> <li>• Integration with investment forums, roadshows, and marketing campaigns</li> <li>• Periodic updating of content as investments and infrastructure develop</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b> | <p><u>Total Indicative Cost</u><br/>PhP 1,500,000.00</p> <p><u>Indicative Financing Source</u><br/>BARMM-GAA</p> <p><u>Financial Sustainability</u><br/>This project is not revenue-generating but supports long-term investment generation and economic growth.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |



## PROJECT BRIEF NO. 35

|                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|---------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Justification of This project</b>        | <p><u>Rationale and Objectives</u></p> <p>This project addresses the need for a compelling, standardized, and professional marketing tool to promote BEZA and PFEZ to potential investors. A well-produced audio-visual presentation enhances visibility, improves investor understanding, and strengthens the credibility of PFEZ.</p> <p><u>Alignment with Development Plans</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Development Plan (BDP): Governance</li> <li>• Philippine Development Plan (PDP): Peaceful, Secure Society</li> </ul> <p><u>Development Indicators Addressed</u></p> <ul style="list-style-type: none"> <li>• Increased investments</li> <li>• Increased number of registered locators</li> <li>• Improved investment promotion effectiveness</li> </ul> <p><u>Area and Sectoral Effects</u></p> <p>This project will support investment attraction to PFEZ, benefiting the regional economy, port operations, logistics, manufacturing, and related services. It will also enhance BARMM's image as an emerging investment destination.</p> <p><u>Relationship to Other Development Activities</u></p> <p>This project complements investment facilitation reforms, incentive programs, infrastructure development, and institutional strengthening initiatives under BEZA and PFEZ.</p> |
| <b>Target Beneficiaries</b>                 | <p><u>Primary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• BEZA and PFEZ investment promotion units</li> <li>• Potential domestic and foreign investors</li> </ul> <p><u>Secondary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• Local enterprises and suppliers</li> <li>• Workers and communities benefiting from increased investments</li> </ul> <p>Both men and women will benefit equally through expanded employment and economic opportunities.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| <b>Target Outputs or Success Indicators</b> | <p><u>Target Outputs</u></p> <ul style="list-style-type: none"> <li>• At least one professionally produced audio-visual investment promotion presentation</li> <li>• Multi-format versions for physical and digital platforms</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |



## PROJECT BRIEF NO. 35

|                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                                | <p><u>Success Indicators and Means of Verification</u></p> <ul style="list-style-type: none"> <li>• Use of the audio-visual presentation in investment events and missions</li> <li>• Increased investor inquiries and engagements</li> </ul> <p><u>Expected Effects</u></p> <ul style="list-style-type: none"> <li>• Lower investor information and transaction costs</li> <li>• Reduced barriers to investment entry through clearer messaging</li> <li>• Increased employment and income generation through new investments</li> <li>• Improved overall socio-economic performance of PFEZ area</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of this project</b> | <ol style="list-style-type: none"> <li>1. Rapid changes in investment priorities or infrastructure status</li> <li>2. Limited distribution or visibility of the material</li> </ol> <p>These will be mitigated through regular content updates and wide dissemination strategies.</p>                                                                                                                                                                                                                                                                                                                         |
| <b>Expected Private Sector Response</b>                                                        | <p>The private sector is expected to respond with increased interest, inquiries, and investment proposals. A clear and compelling audio-visual presentation will enhance investor confidence, improve perception of BEZA and PFEZ, and contribute to increased locator registrations and capital inflows.</p>                                                                                                                                                                                                                                                                                                 |

| PROJECT BRIEF NO. 36       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|----------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>       | <b>MULTI-PARTY AGREEMENT FOR THE IMPLEMENTATION OF A HOUSING DEVELOPMENT PROGRAM IN SUPPORT OF PFEZ</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| <b>Description</b>         | <p>Type: Soft Intervention<br/> Sector: Institutional<br/> Category: Social Infrastructure and Housing<br/> Phase: 1<br/> Implementation Period: 2026</p> <p><u>Short Project Description</u><br/> This project involves the formulation and execution of a Multi-Party Agreement (MPA) among the Ministry of Human Settlements and Development (MHSD), the Municipal LGU of Parang, Maguindanao, the Barangay LGU of Polloc, and the PFEZ. The agreement will establish roles, responsibilities, and coordination mechanisms for the implementation of a housing development program that supports PFEZ operations and workforce requirements, as detailed under the Social Sector.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ, in coordination with the Ministry of Human Settlements and Development (MHSD), Municipal LGU of Parang, and Barangay LGU of Polloc.</p> <p><u>Project Category</u><br/> This project falls under institutional and social infrastructure development, focusing on inter-governmental coordination, policy agreements, and implementation frameworks rather than direct housing construction.</p> <p><u>Project Location</u><br/> Barangay Polloc, Municipality of Parang, Maguindanao, Bangsamoro Autonomous Region in Muslim Mindanao (BARMM).</p> <p><u>Resource and Risk Considerations</u><br/> This project does not require significant natural resource inputs and has no direct environmental footprint. It is not exposed to natural hazards either. Human-made risks include coordination delays and differing institutional priorities, which will be mitigated through clearly defined responsibilities and timelines within the agreement.</p> |
| <b>Activity Components</b> | This project shall be implemented through the following components:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |



## PROJECT BRIEF NO. 36

1. Stakeholder Coordination and Preliminary Consultations  
(Indicative Duration: 2026)
  - Engagement with MHSD, municipal and barangay LGUs, and PFEZ
  - Identification of policy, land use, and housing program requirements
2. Drafting of the Multi-Party Agreement (Indicative Duration: 2026)
  - Definition of institutional roles, financing arrangements, implementation modalities, and timelines
  - Integration of housing development objectives linked to PFEZ needs
3. Legal Review and Validation (Indicative Duration: 2026)
  - Review of the draft agreement for legal, institutional, and policy consistency
  - Incorporation of comments and finalization
4. Approval and Signing of the Agreement (Indicative Duration: 2026)
  - Formal execution of the MPA by all parties
  - Issuance of resolutions or endorsements, as required
5. Dissemination and Initial Operational Coordination  
(Indicative Duration: 2026)
  - Communication of agreed roles and next steps
  - Alignment with subsequent housing project implementation

### Feasibility/Design Study Requirement

A formal feasibility or design study is not required as this project focuses on institutional arrangements and coordination mechanisms.

### Implementation Management

PFEZ shall manage implementation, with direct coordination among MHSD and concerned LGUs.

### Complementary Measures

- Alignment with the Social Sector housing development program
- Integration with land use, transport, and logistics planning
- Continuous inter-agency coordination mechanisms

**Estimated Cost of  
Resource Inputs**

Total Indicative Cost  
PhP 100,000.00



| PROJECT BRIEF NO. 36                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|--------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                      | <p><u>Indicative Financing Source</u><br/>BARMM-GAA</p> <p><u>Financial Sustainability</u><br/>This project itself is not revenue-generating. Financial sustainability applies to the subsequent housing development projects enabled by the agreement.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| <b>Justification of This project</b> | <p><u>Rationale and Objectives</u><br/>This project addresses the need for coordinated institutional arrangements to support housing development for workers and communities linked to PFEZ. Adequate and well-planned housing is essential to ensure workforce stability, reduce travel time, and improve overall logistics efficiency within the economic zone.</p> <p><u>Alignment with Development Plans</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Development Plan (BDP): Governance</li> <li>• Philippine Development Plan (PDP): Peaceful, Secure Society</li> </ul> <p><u>Development Indicators Addressed</u></p> <ul style="list-style-type: none"> <li>• Improved logistics efficiency</li> <li>• Reduced cost of doing business</li> <li>• Improved institutional coordination and governance</li> </ul> <p><u>Area and Sectoral Effects</u><br/>This project will benefit PFEZ area and surrounding communities by enabling housing solutions that support port operations, logistics activities, and local economic development.</p> <p><u>Relationship to Other Development Activities</u><br/>This project complements planned social infrastructure, housing, transport, and logistics investments under the PFEZ Master Development Plan and related social sector programs.</p> |
| <b>Target Beneficiaries</b>          | <p><u>Primary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• PFEZ workforce and associated service providers</li> <li>• MHSD, municipal, and barangay LGUs involved in housing development</li> </ul> <p><u>Secondary Beneficiaries</u></p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |

| PROJECT BRIEF NO. 36                                                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                                | <ul style="list-style-type: none"> <li>Local communities in Barangay Polloc and Parang</li> <li>Investors and enterprises benefiting from improved logistics efficiency</li> </ul> <p>Both men and women will benefit equally through improved access to housing and employment-supportive infrastructure.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| <b>Target Outputs or Success Indicators</b>                                                    | <p><u>Target Outputs</u></p> <ul style="list-style-type: none"> <li>Signed Multi-Party Agreement among MHSD, LGUs, and PFEZ</li> <li>Clearly defined institutional roles and implementation framework</li> </ul> <p><u>Success Indicators and Means of Verification</u></p> <ul style="list-style-type: none"> <li>Executed and publicly documented agreement</li> <li>Adoption of the agreement as a basis for housing project implementation</li> </ul> <p><u>Expected Effects</u></p> <ul style="list-style-type: none"> <li>Reduced worker commuting time and logistics delays</li> <li>Lower operational costs for enterprises in PFEZ</li> <li>Increased attractiveness of PFEZ as an investment location</li> <li>Improved overall socio-economic performance of the area</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of this project</b> | <ol style="list-style-type: none"> <li>Delays in agreement approval or signing</li> <li>Changes in institutional leadership or policy priorities</li> <li>Land availability or tenure issues</li> </ol> <p>These risks will be mitigated through early coordination, legal review, and stakeholder commitment.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| <b>Expected Private Sector Response</b>                                                        | <p>The private sector is expected to respond positively through increased participation in housing development, PPP arrangements, and investment in PFEZ-related enterprises. Improved housing availability and logistics efficiency will enhance investor confidence and support sustained economic activity within PFEZ.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                              |

## PROJECT BRIEF NO. 37

| PROJECT TITLE                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|-----------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>CONTINUOUS TRAINING OF EXISTING SECURITY PERSONNEL</b> |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| <b>Description</b>                                        | <p>Type: Soft Intervention<br/>Sector: Social<br/>Category: Safety and Security<br/>Phase: 1<br/>Implementation Period: 2026-2029</p> <p>The project raises the capability, professionalism, and readiness of security personnel assigned in PFEZ. It will provide regular refresher courses and skills enhancement training to ensure that security personnel are equipped to address evolving security risks, comply with port and ecozone security standards, and effectively safeguard people, facilities, and cargo within the freeport and ecozone.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ, in coordination with the Bureau of Fire Protection (BFP), Philippine Coast Guard (PCG), and relevant BARMM and LGU security offices.</p> <p><u>Project Category</u><br/>The project falls under safety and security, focusing on improving the skills, readiness, and performance of existing security personnel within the freeport.</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b>                                | <ul style="list-style-type: none"> <li>• Assessment of current skills and training needs of security personnel</li> <li>• Conduct of regular refresher training on port and ecozone security protocols</li> <li>• Training on access control, surveillance, emergency response, and incident reporting</li> <li>• Coordination with relevant agencies (PNP, PCG, BFP, LGU) for specialized sessions</li> <li>• Evaluation of training outcomes and updating of training modules</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>Estimated Cost of Resource Inputs</b>                  | PhP 150,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| <b>Justification of the Project</b>                       | Continuous training is essential to maintain a high level of security readiness in a freeport environment where risks are dynamic and operations are complex. Regular skills enhancement ensures that security personnel remain alert, competent, and compliant with national and international security standards. This project helps prevent security breaches, improves                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |

| PROJECT BRIEF NO. 37                                                                          |                                                                                                                                                                                                                                                                                                                               |
|-----------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | emergency response, and strengthens confidence among investors, locators, workers, and port users in the safety and reliability of PFEZ.                                                                                                                                                                                      |
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"> <li>Existing security personnel assigned at PFEZ</li> <li>PFEZ management and operational units</li> </ul>                                                                                                                                                                                 |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>100% of existing security personnel trained annually</li> <li>At least 2 specialized security trainings conducted per year</li> </ul>                                                                                                                                                  |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>Scheduling conflicts with security duty assignments</li> <li>Limited availability of qualified trainers</li> <li>Budget constraints</li> <li>High personnel turnover</li> </ul>                                                                                                        |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>Increased confidence of investors and locators in PFEZ security</li> <li>Greater willingness of businesses to expand operations</li> <li>Improved compliance with security requirements among locators</li> <li>Stronger public-private cooperation on security initiatives</li> </ul> |



| PROJECT BRIEF NO. 38                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>IEC ON INSURGENCY AWARENESS</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| <b>Description</b>                       | <p>Type: Soft Intervention<br/>Sector: Social<br/>Category: Safety and Security<br/>Phase: 1<br/>Implementation Period: 2026-2027</p> <p>The project increases awareness and understanding among PFEZ personnel, locators, workers, and stakeholders on the nature of insurgency-related risks and the importance of vigilance, coordination, and timely reporting. It focuses on disseminating accurate, practical, and non-alarmist information to help prevent security incidents, promote community cooperation, and support a safe and secure operating environment within Polloc.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ, in coordination with the Philippine National Police (PNP), Armed Forces of the Philippines (AFP), and relevant BARMM and LGU offices.</p> <p><u>Project Category</u><br/>The project falls under safety and security, focusing on educating stakeholders and communities on insurgency risks and promoting safety within the freeport and surrounding areas.</p> <p><u>Project Location</u><br/>Polloc and PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Development of IEC materials on insurgency awareness and security vigilance</li> <li>• Conduct of orientation sessions and briefings for PFEZ personnel, locators, and workers</li> <li>• Information dissemination through posters, flyers, and digital platforms</li> <li>• Coordination with security agencies for accurate and appropriate messaging</li> <li>• Establishment of reporting and communication protocols for security concerns</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| <b>Estimated Cost of Resource Inputs</b> | PhP 200,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| <b>Justification of the Project</b>      | Raising awareness on insurgency-related risks is critical in a freeport where large numbers of people, assets, and critical infrastructure are concentrated. An effective IEC program promotes vigilance without causing fear,                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |

## PROJECT BRIEF NO. 38

|                                                                                               |                                                                                                                                                                                                                                                                                                                  |
|-----------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | encourages responsible reporting, and strengthens cooperation between management, workers, and security agencies. The project supports preventive security measures, reduces the likelihood of incidents, and helps maintain investor confidence and public safety within PFEZ.                                  |
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"> <li>• PFEZ personnel</li> <li>• Locators, contractors, and workers</li> <li>• Security personnel and responders</li> <li>• Nearby communities interacting with PFEZ</li> </ul>                                                                                                |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• At least 2 IEC campaigns conducted annually</li> <li>• IEC materials developed in appropriate local languages</li> </ul>                                                                                                                                                |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Misinterpretation of IEC messages leading to fear or misinformation</li> <li>• Limited participation due to work schedules</li> <li>• Sensitivity of security-related information</li> </ul>                                                                            |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Increased awareness and cooperation on security matters</li> <li>• Improved compliance with security protocols</li> <li>• Enhanced trust in PFEZ management and security systems</li> <li>• Sustained investor confidence due to proactive security measures</li> </ul> |

| PROJECT BRIEF NO. 39                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>RESETTLEMENT HOUSING DEVELOPMENT PROGRAM</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>Description</b>                       | <p>Type: Physical<br/>Sector: Social<br/>Category: Social Infrastructure and Housing<br/>Phase: 1<br/>Implementation Period: 2026-2029</p> <p>The project involves the provision of safe, decent, and secure housing for qualified Informal Settler Families (ISFs) affected by development activities, infrastructure projects, or land use conversion within the project area. It ensures compliance with R.A. 7279, prioritizing landless and underprivileged families who occupied the land prior to the prescribed cut-off date. It covers beneficiary identification, planning, safeguards preparation, and the construction of a suitable resettlement area to promote social stability and inclusive development.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ, in coordination with the Ministry of Human Settlements and Development (MHSD) and relevant Local Government Units (LGUs)</p> <p><u>Project Category</u><br/>The project falls under social infrastructure and housing, focusing on providing safe and adequate housing for displaced or relocated residents.</p> <p><u>Project Location</u><br/>PFEZ and identified resettlement area outside PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Identification and validation of beneficiaries in accordance with R.A. 7279, including verification of landlessness, underprivileged status, and date of occupancy</li> <li>• Development and construction of the resettlement area, including housing units, basic utilities, access roads, drainage, and community facilities</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| <b>Estimated Cost of Resource Inputs</b> | PhP 40,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| <b>Justification of the Project</b>      | The project is necessary to ensure that families displaced by development are relocated in a humane, lawful, and sustainable manner. By complying with R.A. 7279 and adopting a planned resettlement approach, the project protects the rights of affected families, prevents the formation of new informal settlements, and supports orderly urban and economic                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |

| PROJECT BRIEF NO. 39                                                                          |                                                                                                                                                                                                                                                                                                         |
|-----------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | development. It also reduces social conflict, strengthens community resilience, and ensures that development benefits are shared inclusively.                                                                                                                                                           |
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"> <li>• Qualified Informal Settler Families (ISFs) under R.A. 7279</li> <li>• Displaced households affected by infrastructure or development projects</li> </ul>                                                                                                       |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• 100% of eligible families validated and documented</li> <li>• 50 housing units constructed</li> </ul>                                                                                                                                                          |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Disputes over land ownership or beneficiary eligibility</li> <li>• Delays in land acquisition or site development</li> <li>• Insufficient funding or cost overruns</li> <li>• Resistance to relocation due to livelihood or social ties</li> </ul>             |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Participation of private developers and contractors in housing construction</li> <li>• Opportunities for public-private partnerships in housing delivery</li> <li>• Increased investor confidence due to socially responsible development practices</li> </ul> |

| PROJECT BRIEF NO. 40                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|---------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                        | <b>ESTABLISHMENT OF A HALAL CERTIFICATION OFFICE</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| <b>Description</b>                          | <p>Type: Soft Intervention<br/> Sector: Economic<br/> Category: Halal and Investment Readiness<br/> Phase: 2<br/> Implementation Period: 2029-2030</p> <p>The project will be established to facilitate, regulate, and promote halal compliance among businesses operating within PFEZ. The office will serve as a local access point for halal certification, coordination with national halal authorities, and guidance on halal standards and procedures.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ, in coordination with the Ministry of Trade, Investment, and Tourism (MTIT)</p> <p><u>Project Category</u><br/> The project falls under halal and investment readiness, focusing on providing halal certification services to locators and businesses.</p> <p><u>Project Location</u><br/> PFEZ</p> |
| <b>Activity Components</b>                  | <ul style="list-style-type: none"> <li>• Establishment of a dedicated Halal Certification Office within PFEZ</li> <li>• Coordination with national halal certifying bodies and relevant government agencies</li> <li>• Development of standard operating procedures for halal certification facilitation</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| <b>Estimated Cost of Resource Inputs</b>    | PhP 1,500,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| <b>Justification of the Project</b>         | The project shall support the growing demand for halal-compliant products and services, particularly in BARMM and export-oriented markets. It will provide accessible certification support and clear guidance, helping businesses achieve halal accreditation, comply with national and international standards, and build investor confidence.                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| <b>Target Beneficiaries</b>                 | <ul style="list-style-type: none"> <li>• PFEZ locators and investors</li> <li>• Local MSMEs engaged in food, logistics, manufacturing, and services</li> <li>• Export-oriented enterprises targeting halal markets</li> <li>• Consumers seeking assured halal-compliant products and services</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| <b>Target Outputs or Success Indicators</b> | <ul style="list-style-type: none"> <li>• 1 fully operational Halal Certification Office established</li> <li>• At least 20 firms assisted annually</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |

## PROJECT BRIEF NO. 40

|                                                                                               |                                                                                                                                                                                                                                                                                                                                               |
|-----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"><li>• Delays in coordination with national halal certifying bodies</li><li>• Insufficient staffing or technical capacity</li></ul>                                                                                                                                                                          |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"><li>• Increased participation of locators and MSMEs in halal certification</li><li>• Expansion of halal-compliant businesses and product lines</li><li>• Greater interest from domestic and international halal investors</li><li>• Improved competitiveness of PFEZ in halal trade and logistics</li></ul> |

| PROJECT BRIEF NO. 41                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>HALAL COMPLIANCE TRAINING FOR LOCATORS</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| <b>Description</b>                       | <p>Type: Soft Intervention<br/> Sector: Economic<br/> Category: Halal and Investment Readiness<br/> Phase: 2<br/> Implementation Period: 2029-2032</p> <p>The project seeks to improve awareness, understanding, and compliance with halal standards among businesses operating within PFEZ. It will provide practical guidance on halal requirements, certification processes, and best practices to help locators align their operations with national and international halal standards.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ, in coordination with the Ministry of Trade, Investment, and Tourism (MTIT)</p> <p><u>Project Category</u><br/> The project falls under halal and investment readiness, focusing on providing halal certification services to locators and businesses.</p> <p><u>Project Location</u><br/> PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Conduct of halal compliance training workshops and seminars</li> <li>• Orientation on halal standards, certification requirements, and regulatory processes</li> <li>• Practical sessions on halal operations, handling, storage, and documentation</li> <li>• Coordination with recognized halal certifying bodies and technical experts</li> <li>• Distribution of training materials and compliance guides</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                    |
| <b>Estimated Cost of Resource Inputs</b> | PhP 300,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>Justification of the Project</b>      | Halal compliance is a key requirement for businesses seeking access to halal markets locally and internationally. This training program equips locators with the knowledge and skills needed to meet halal standards, reduces compliance risks, and shortens the learning curve for certification.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| <b>Target Beneficiaries</b>              | <ul style="list-style-type: none"> <li>• PFEZ locators and investors</li> <li>• MSMEs engaged in food, logistics, manufacturing, and services</li> <li>• Operations managers, quality assurance staff, and compliance officers</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |





### PROJECT BRIEF NO. 41

|                                                                                               |                                                                                                                                                                                                                                                                                                      |
|-----------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"><li>• At least 2 trainings conducted annually</li><li>• Post-training compliance audits conducted</li></ul>                                                                                                                                                        |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"><li>• Limited participation from locators</li><li>• Misunderstanding of halal requirements</li><li>• Changes in halal standards or regulations</li></ul>                                                                                                           |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"><li>• Increased participation in halal certification programs</li><li>• Improved operational compliance among locators</li><li>• Expansion of halal-compliant products and services</li><li>• Greater interest from halal-focused investors and partners</li></ul> |

| PROJECT BRIEF NO. 42                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>PARTNERSHIP WITH HALAL CERTIFYING BODIES</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| <b>Description</b>                       | <p>Type: Soft Intervention<br/> Sector: Economic<br/> Category: Halal and Investment Readiness<br/> Phase: 2<br/> Implementation Period: 2029-2030</p> <p>The project formalizes collaboration between PFEZ administration and recognized halal certifying authorities to support halal compliance, certification, and promotion within the freeport and ecozone. Through these partnerships, businesses will have easier access to accredited certification services, technical guidance, and up-to-date halal standards.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ, in coordination with the Ministry of Trade, Investment, and Tourism (MTIT)</p> <p><u>Project Category</u><br/> The project falls under halal and investment readiness, focusing on establishing partnerships to streamline halal certification, ensure compliance, and enhance the competitiveness of locators in local and international markets.</p> <p><u>Project Location</u><br/> PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Identification and engagement of recognized national and international halal certifying bodies</li> <li>• Execution of Memoranda of Agreement (MOAs) to define roles and collaboration mechanisms</li> <li>• Coordination on halal certification facilitation and compliance support for locators</li> <li>• Joint conduct of halal audits, orientations, and technical advisory services</li> <li>• Information sharing and alignment on halal standards and regulatory updates</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| <b>Estimated Cost of Resource Inputs</b> | PhP 100,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| <b>Justification of the Project</b>      | Partnerships with accredited halal certifying bodies are essential to ensure the credibility, consistency, and acceptance of halal certifications issued to businesses in PFEZ. These collaborations reduce certification barriers,                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |

## PROJECT BRIEF NO. 42

|                                                                                               |                                                                                                                                                                                                                                                                                                                          |
|-----------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | ensure alignment with national and international standards, and provide technical assurance to investors and trading partners. It strengthens the freeport and ecozone's halal ecosystem, supports MSME participation in halal markets, and enhances competitiveness in domestic and global trade.                       |
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"> <li>• PFEZ locators and investors</li> <li>• MSMEs seeking halal certification</li> <li>• Export-oriented enterprises targeting halal markets</li> </ul>                                                                                                                              |
| <b>Target Outputs or Success Indicators</b>                                                   | 2 MOAs signed with halal-certifying bodies                                                                                                                                                                                                                                                                               |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Delays in coordination or approval processes</li> <li>• Changes in halal certification regulations</li> </ul>                                                                                                                                                                   |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Increased interest in halal certification among locators</li> <li>• Higher compliance and confidence in halal operations</li> <li>• Growth in halal-compliant investments and exports</li> <li>• Stronger partnerships with domestic and international halal markets</li> </ul> |



| PROJECT BRIEF NO. 43                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>INCENTIVE PROGRAM FOR HALAL MANUFACTURING AND LOGISTICS BUSINESSES</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| <b>Description</b>                       | <p>Type: Soft Intervention<br/> Sector: Economic<br/> Category: Halal and Investment Readiness<br/> Phase: 2<br/> Implementation Period: 2029-2032</p> <p>The project is designed to attract, retain, and expand halal-compliant manufacturers and logistics providers within PFEZ. It will offer non-fiscal and targeted fiscal incentives to encourage investment in halal production, storage, handling, and transport facilities.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ, in coordination with the Ministry of Trade, Investment, and Tourism (MTIT)</p> <p><u>Project Category</u><br/> The project falls under halal and investment readiness, focusing on providing incentives to attract and support halal manufacturing and logistics businesses.</p> <p><u>Project Location</u><br/> PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Development of an incentive framework specific to halal manufacturing and logistics</li> <li>• Identification of eligible halal-compliant and halal-certifiable businesses</li> <li>• Provision of non-fiscal incentives (priority processing, regulatory assistance, access to shared facilities)</li> <li>• Provision of select fiscal incentives, subject to law and policy (e.g., reduced port fees, lease incentives)</li> <li>• Monitoring and evaluation of incentive utilization and compliance</li> </ul>                                                                                                                                                                                                                                                           |
| <b>Estimated Cost of Resource Inputs</b> | PhP 300,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| <b>Justification of the Project</b>      | Halal manufacturing and logistics require specialized facilities, strict compliance, and additional operational costs. This incentive program helps offset these challenges and encourages businesses to invest in halal-compliant operations within PFEZ. Reducing entry barriers and improving ease of doing business will enhance investor confidence, promote value-                                                                                                                                                                                                                                                                                                                                                                                                                                              |



### PROJECT BRIEF NO. 43

|                                                                                               |                                                                                                                                                                                                                                                                                                    |
|-----------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | added activities, and position PFEZ as a competitive halal trade and logistics hub in BARMM and the broader ASEAN market.                                                                                                                                                                          |
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"> <li>• Halal-compliant and halal-certifiable manufacturers</li> <li>• Logistics, warehousing, and cold chain operators</li> <li>• Export-oriented enterprises serving halal markets</li> <li>• MSMEs transitioning into halal production and services</li> </ul> |
| <b>Target Outputs or Success Indicators</b>                                                   | Incentive scheme designed and approved                                                                                                                                                                                                                                                             |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Regulatory limitations on fiscal incentives</li> <li>• Compliance challenges among participating businesses</li> </ul>                                                                                                                                    |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Increased investment in halal manufacturing and logistics facilities</li> <li>• Expansion of halal-certified operations within PFEZ</li> <li>• Stronger participation of MSMEs in halal value chains</li> </ul>                                           |

| PROJECT BRIEF NO. 44                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>PARTNERSHIP WITH ORGANIZATION OF ISLAMIC COOPERATION MEMBER STATES</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| <b>Description</b>                       | <p>Type: Soft Intervention<br/> Sector: Economic<br/> Category: Halal and Investment Readiness<br/> Phase: 2<br/> Implementation Period: 2029-2032</p> <p>The project aims to strengthen economic, trade, and investment cooperation between PFEZ and member countries of the Organization of Islamic Cooperation (OIC). The initiative focuses on promoting halal trade, logistics, manufacturing, and investment opportunities through structured partnerships, business engagements, and institutional linkages.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ, in coordination with the Ministry of Trade, Investment, and Tourism (MTIT)</p> <p><u>Project Category</u><br/> The project falls under halal and investment readiness, focusing on establishing partnerships with OIC member states to attract investments, trade opportunities, and halal industry collaboration within PFEZ.</p> <p><u>Project Location</u><br/> PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Identification of priority OIC member states for trade and investment cooperation</li> <li>• Establishment of formal partnerships and cooperation agreements with OIC-related institutions</li> <li>• Organization of joint trade missions, business forums, and investment dialogues</li> <li>• Facilitation of business matching and information exchange between investors</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| <b>Estimated Cost of Resource Inputs</b> | PhP 600,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| <b>Justification of the Project</b>      | OIC member states represent a large and growing market for halal products, logistics, and trade-related investments. Establishing formal partnerships enables PFEZ to access these markets, attract foreign investors, and promote BARMM as a halal-friendly investment destination. The project                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |

## PROJECT BRIEF NO. 44

|                                                                                               |                                                                                                                                                                                                                                                                                         |
|-----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | supports economic diversification, enhances international cooperation, and aligns with national and regional strategies for halal export development.                                                                                                                                   |
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"> <li>• PFEZ locators and investors</li> <li>• Halal manufacturing and logistics enterprises</li> <li>• MSMEs seeking export and partnership opportunities</li> </ul>                                                                                  |
| <b>Target Outputs or Success Indicators</b>                                                   | Participation in at least 2 OIC trade or investment events annually                                                                                                                                                                                                                     |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Geopolitical or diplomatic constraints</li> <li>• Travel and coordination challenges</li> <li>• Differences in regulatory and business environments</li> </ul>                                                                                 |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Increased interest from OIC investors and trading partners</li> <li>• Expansion of halal manufacturing and logistics operations</li> <li>• Stronger cross-border trade linkages</li> <li>• Long-term investment commitments in PFEZ</li> </ul> |



| PROJECT BRIEF NO. 45                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>SKILLS DEVELOPMENT PROGRAM</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| <b>Description</b>                       | <p>Type: Soft Intervention<br/>Sector: Economic<br/>Category: Human Development<br/>Phase: 2<br/>Implementation Period: 2029-2032</p> <p>The project enhances the employability and productivity of the local workforce by providing targeted skills training aligned with the needs of industries operating within the Freeport area. It focuses on building job-ready competencies in priority sectors such as port operations, logistics, manufacturing, services, and halal-related industries.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ, in coordination with the Ministry of Labor and Employment (MOLE), Technical Education and Skills Development Authority (TESDA), and relevant LGU offices</p> <p><u>Project Category</u><br/>The project falls under human development, focusing on enhancing the skills and employability of the local workforce to meet industry and economic zone demands.</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Identification of priority skills through skills mapping and industry consultation</li> <li>• Development of training modules aligned with industry and regulatory standards</li> <li>• Conduct of technical, vocational, and soft skills training programs</li> <li>• Partnership with TESDA, academic institutions, and industry partners</li> <li>• Assessment, certification, and job placement support for trainees</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| <b>Estimated Cost of Resource Inputs</b> | PhP 1,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| <b>Justification of the Project</b>      | A skilled workforce is key to attracting investment and driving growth in PFEZ. The project closes skills gaps by aligning training with industry needs, boosting local employment, and enhancing business competitiveness, ensuring that the freeport's economic benefits reach surrounding communities.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| <b>Target Beneficiaries</b>              | <ul style="list-style-type: none"> <li>• Local residents and job seekers in Polloc and neighboring towns</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |

## PROJECT BRIEF NO. 45

|                                                                                               |                                                                                                                                                                                                               |
|-----------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | <ul style="list-style-type: none"> <li>• PFEZ locators and employers</li> <li>• MSMEs requiring skilled labor</li> </ul>                                                                                      |
| <b>Target Outputs or Success Indicators</b>                                                   | Skill trainings conducted quarterly                                                                                                                                                                           |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Skills mismatch with actual industry demand</li> <li>• Low participation or training completion rates</li> <li>• Limited absorption capacity of employers</li> </ul> |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Participation of companies in training design and delivery</li> <li>• Improved productivity and workforce retention</li> </ul>                                       |

## PROJECT BRIEF NO. 46

| PROJECT TITLE                            | CREATION OF A JOB PLACEMENT AND MATCHING PORTAL                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>                       | <p>Type: Soft Intervention<br/>Sector: Economic<br/>Category: Human Development<br/>Phase: 2<br/>Implementation Period: 2029</p> <p>The project is a digital platform designed to directly connect job seekers with employment opportunities within PFEZ. The portal will prioritize port operations, logistics, manufacturing, security, and support services required by PFEZ locators. It will serve as a centralized recruitment and labor-matching system to support efficient hiring, promote local employment, and strengthen workforce planning within the freeport and ecozone.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ, in coordination with the Ministry of Labor and Employment (MOLE), Technical Education and Skills Development Authority (TESDA), and relevant LGU offices</p> <p><u>Project Category</u><br/>The project falls under human development, focusing on connecting job seekers with employers, streamlining recruitment, and supporting workforce placement.</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Design and development of an online job portal</li> <li>• Registration and onboarding of PFEZ locators and service providers</li> <li>• Creation of job seeker profiles with skills and certification tagging</li> <li>• Basic job-matching and applicant screening features</li> <li>• Portal administration, monitoring, and user support</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| <b>Estimated Cost of Resource Inputs</b> | PhP 500,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| <b>Justification of the Project</b>      | PFEZ requires a reliable and efficient system to match skilled workers with the specific manpower needs of port-related industries. This portal reduces hiring delays, improves access to qualified local labor, and supports workforce transparency.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| <b>Target Beneficiaries</b>              | <ul style="list-style-type: none"> <li>• Local job seekers qualified for employment</li> <li>• PFEZ locators, port operators, and service providers</li> <li>• Workforce development and training partners</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |



## PROJECT BRIEF NO. 46

|                                                                                               |                                                                                                                                                                                                                                                                                                |
|-----------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Target Outputs or Success Indicators</b>                                                   | 1 functional online job portal launched                                                                                                                                                                                                                                                        |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Limited participation by locators</li> <li>• Incomplete or outdated job postings</li> <li>• Digital access constraints among job seekers</li> </ul>                                                                                                   |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Active use of the portal for recruitment</li> <li>• Faster and more cost-efficient hiring processes</li> <li>• Greater utilization of locally trained workers</li> <li>• Stronger coordination between employers and training institutions</li> </ul> |



| PROJECT BRIEF NO. 47                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>PROVISION OF SCHOLARSHIPS AND TRAINING SUBSIDIES FOR THE VULNERABLE SECTOR</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| <b>Description</b>                       | <p>Type: Soft Intervention<br/> Sector: Economic<br/> Category: Human Development<br/> Phase: 2<br/> Implementation Period: 2029-2032</p> <p>The project improves access to education, skills training, and employment opportunities for vulnerable and disadvantaged sectors in communities surrounding the freeport and ecozone. It will provide support for technical, vocational, and short-term training aligned with PFEZ labor requirements, particularly in port operations, logistics, security, and support services.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ, in coordination with the Ministry of Basic, Higher and Technical Education (MBHTE), Technical Education and Skills Development Authority (TESDA), and relevant LGU offices</p> <p><u>Project Category</u><br/> The project falls under human development, focusing on providing scholarships and training support to vulnerable sectors, enhancing their employability and access to livelihood opportunities.</p> <p><u>Project Location</u><br/> PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Identification and validation of qualified beneficiaries from vulnerable sectors</li> <li>• Provision of scholarships for technical and vocational education</li> <li>• Grant of training subsidies for short-term, industry-relevant skills programs</li> <li>• Partnership with TESDA, training institutions, and PFEZ locators</li> <li>• Monitoring of scholar progress, completion, and job placement</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| <b>Estimated Cost of Resource Inputs</b> | PhP 8,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| <b>Justification of the Project</b>      | The project helps vulnerable individuals overcome financial barriers to education and training by providing targeted support linked to PFEZ employment opportunities, reducing unemployment, boosting incomes, and building a skilled local workforce.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>Target Beneficiaries</b>              | <ul style="list-style-type: none"> <li>• Youth from low-income households</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |

## PROJECT BRIEF NO. 47

|                                                                                               |                                                                                                                                                                                                                                    |
|-----------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | <ul style="list-style-type: none"> <li>• Unemployed and underemployed individuals</li> <li>• Women, displaced persons, and persons with disabilities (PWDs)</li> <li>• Residents of host and nearby communities of PFEZ</li> </ul> |
| <b>Target Outputs or Success Indicators</b>                                                   | 100 scholars supported annually                                                                                                                                                                                                    |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Dropouts due to family or economic pressures</li> <li>• Skills mismatch with actual PFEZ job demand</li> <li>• Limited job absorption capacity</li> </ul>                                 |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Increased hiring of trained local workers</li> <li>• Participation of locators in training and internship programs</li> <li>• Stronger community support for PFEZ operations</li> </ul>   |



## PROJECT BRIEF NO. 48

| PROJECT BRIEF NO. 48                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>APPRENTICESHIP AND INTERNSHIP PROGRAM</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| <b>Description</b>                       | <p>Type: Soft Intervention<br/> Sector: Economic<br/> Category: Human Development<br/> Phase: 2<br/> Implementation Period: 2029-2032</p> <p>The project provides students, out-of-school youth, and job seekers with practical, on-the-job experience in industries operating within PFEZ. It will place participants in port operations, logistics, manufacturing, security, administration, and support services, allowing them to gain hands-on skills aligned with actual workplace requirements.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ, in coordination with the Ministry of Basic, Higher and Technical Education (MBHTE), Technical Education and Skills Development Authority (TESDA), and relevant LGU offices</p> <p><u>Project Category</u><br/> The project falls under human development, focusing on providing apprenticeship and internship opportunities to enhance skills, employability, and industry readiness of students and trainees.</p> <p><u>Project Location</u><br/> PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Development of an apprenticeship and internship framework aligned with labor regulations</li> <li>• Identification and accreditation of participating PFEZ locators and host companies</li> <li>• Selection and matching of qualified apprentices and interns</li> <li>• Monitoring, evaluation, and certification of program completers</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| <b>Estimated Cost of Resource Inputs</b> | PhP 100,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b>Justification of the Project</b>      | Many job seekers lack practical experience required by employers, despite having basic training or education. The project bridges the gap between education and employment by providing real workplace exposure within PFEZ. It improves employability, reduces recruitment risks for employers, and ensures a steady supply of skilled and work-ready workers to support the freeport and ecozone's operations.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| <b>Target Beneficiaries</b>              | <ul style="list-style-type: none"> <li>• Students and recent graduates</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |

## PROJECT BRIEF NO. 48

|                                                                                               |                                                                                                                                                                                                                                      |
|-----------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | <ul style="list-style-type: none"> <li>• Out-of-school youth and unemployed individuals</li> <li>• Residents of host and nearby communities of PFEZ</li> <li>• PFEZ locators seeking trained entry-level workers</li> </ul>          |
| <b>Target Outputs or Success Indicators</b>                                                   | 50 interns placed annually                                                                                                                                                                                                           |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Limited participation by host companies</li> <li>• Workplace safety concerns</li> <li>• Mismatch between trainee skills and job requirements</li> </ul>                                     |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Active participation of PFEZ locators as host employers</li> <li>• Improved access to trained and work-ready workers</li> <li>• Stronger linkages between industry and education</li> </ul> |



| PROJECT BRIEF NO. 49                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>POZ EXPANSION AREA DEVELOPMENT</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| <b>Description</b>                       | <p>Type: Physical<br/>Sector: Economic<br/>Category: Infrastructure and Utilities<br/>Phase: 2<br/>Implementation Period: 2029-2032</p> <p>The project raises the capacity and efficiency of the port by expanding and upgrading key operational facilities. The project includes the establishment of containerized storage and warehouses, cold storage facilities, and the upgrading of berthing and logistics systems to accommodate higher volumes of cargo and passenger traffic.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ, in coordination with the Ministry of Trade, Investment, and Tourism (MTIT), and the Ministry of Transportation and Communications (MOTC)</p> <p><u>Project Category</u><br/>The project falls under economic infrastructure and utilities, focusing on expanding the POZ area to accommodate additional locators, enhance port operations, and support regional economic growth.</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Development of containerized storage yards and general warehouses</li> <li>• Construction of cold storage facilities for perishable and halal-compliant goods</li> <li>• Upgrading of berthing facilities, including quay improvements and mooring systems</li> <li>• Enhancement of logistics and cargo-handling systems to improve turnaround time</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| <b>Estimated Cost of Resource Inputs</b> | PhP 15,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| <b>Justification of the Project</b>      | POZ expansion addresses rising cargo volumes and congestion by upgrading storage, cold chain, security, and berthing facilities. This improves port efficiency and safety, enables larger vessels and higher passenger traffic, and strengthens PFEZ competitiveness while supporting trade growth and investment attraction.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| <b>Target Beneficiaries</b>              | <ul style="list-style-type: none"> <li>• Port operators and shipping lines</li> <li>• PFEZ locators and logistics companies</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |



### PROJECT BRIEF NO. 49

|                                                                                               |                                                                                                                                                                                                                |
|-----------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | <ul style="list-style-type: none"><li>• Exporters, importers, and traders</li><li>• Passengers and surrounding communities</li></ul>                                                                           |
| <b>Target Outputs or Success Indicators</b>                                                   | Established containerized storage and warehouses                                                                                                                                                               |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"><li>• High capital requirements and funding delays</li><li>• Construction and environmental compliance challenges</li><li>• Disruptions to ongoing port operations</li></ul> |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"><li>• Increased interest from shipping lines and logistics operators</li><li>• Long-term private sector investments in port-related facilities</li></ul>                     |

| PROJECT BRIEF NO. 50                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>ESTABLISHMENT OF AN AIR QUALITY MONITORING SYSTEM IN POLLOC FREEPORT</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b>Description</b>                       | <p>Type: Soft Intervention<br/> Sector: Environmental<br/> Category: Environmental Management<br/> Phase: 2<br/> Implementation Period: 2029-2032</p> <p>The project aims to manage good air quality for all stakeholders in PFEZ by establishing an air quality monitoring system. The monitoring system shall systematically monitor, assess, and manage ambient air quality conditions in the Freeport. Data extracted from the monitoring system will support decision making of PFEZ management and other regulators in enforcing air quality standards and will provide inputs on mitigation on pollutants.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ in coordination with Ministry of Environment, Natural Resources and Energy (MENRE-BARMM)</p> <p><u>Project Category</u><br/> The project falls under institutional capacity and service delivery, focusing on focusing on the development of environmental management and monitoring systems within the Freeport. This is aligned with sustainable development principles by enhancing regulatory compliance, risk reduction, and evidence based environmental management practices.</p> <p><u>Project Location</u><br/> PFEZ Jurisdiction</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Identification of sites for the air quality monitoring devices/sensors within the Freeport area</li> <li>• Purchase and installation of air monitoring devices</li> <li>• Operation and regular maintenance of air monitoring equipment</li> <li>• Development of an integrated air quality monitoring system</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| <b>Estimated Cost of Resource Inputs</b> | PhP 30,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |

| PROJECT BRIEF NO. 50                                                                          |                                                                                                                                                                                                                                                                        |
|-----------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Justification of the Project</b>                                                           | The project is in compliance to RA 8749 or the Clean Air Act. Air pollution poses risks to various stakeholders of PFEZ and adjacent communities, monitoring air quality provides initial detection and supports mitigation measures to ensure health risk management. |
| <b>Target Beneficiaries</b>                                                                   | PFEZ Stakeholders and adjacent communities                                                                                                                                                                                                                             |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Identified strategic sites for air quality devices/sensors</li> <li>• Purchased and installed air quality devices/sensors</li> <li>• Presence of a centralized air quality database</li> </ul>                                |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <p>Power supply and connectivity issues</p> <p>Limited technical capacity to operate and maintain air quality monitoring sensors/devices</p>                                                                                                                           |
| <b>Expected Private Sector Response</b>                                                       | Response to bid                                                                                                                                                                                                                                                        |

## PROJECT BRIEF NO. 51

| PROJECT TITLE                            | ESTABLISHMENT OF EARLY WARNING SYSTEMS                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>                       | <p>Type: Soft Intervention<br/>Sector: Environmental<br/>Category: Environmental Management<br/>Phase: 2<br/>Implementation Period: 2029-2032</p> <p>The project aims to establish and operationalize early warning systems in PFEZ to enhance resilience. The system will include integrated sensors and monitoring devices connected into a platform managed and operated by PFEZ to provide timely alerts for a proactive risk management.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ in coordination with Ministry of Environment, Natural Resources and Energy (MENRE-BARMM)</p> <p><u>Project Category</u><br/>The project falls under institutional capacity and service delivery, focusing on focusing on the development of environmental management and monitoring systems within the Freeport. This is aligned with sustainable development principles by enhancing regulatory compliance, risk reduction, and evidence based environmental management practices.</p> <p><u>Project Location</u><br/>PFEZ Jurisdiction</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Identification of sites for the early warning devices/sensors within the Freeport area</li> <li>• Purchase and installation of early warning devices/sensors</li> <li>• Operation and regular maintenance of early warning devices/sensors</li> <li>• Development of an integrated early warning system</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| <b>Estimated Cost of Resource Inputs</b> | PhP 12,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| <b>Justification of the Project</b>      | <p>The freeport area is susceptible to various hazards including flood, storm surge, and tsunami that can cause disruption to the port operation, threaten lives, and lead to destruction of structures. The presence of an EWS ensures early or timely detection of hazards alerts reducing disaster risks and enabling disaster preparedness of PFEZ management.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |

| PROJECT BRIEF NO. 51                                                                          |                                                                                                                                                                                                                                                                                                                                                                                                      |
|-----------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               |                                                                                                                                                                                                                                                                                                                                                                                                      |
| <b>Target Beneficiaries</b>                                                                   | PFEZ Stakeholders and adjacent communities                                                                                                                                                                                                                                                                                                                                                           |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Identified strategic sites for early warning devices/sensors</li> <li>• Purchased and installed early warning devices/sensors</li> <li>• Fully operational early warning system covering identified hazards in the Freeport area</li> <li>• Established warning protocols and communication procedures such as alert levels and response actions</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <p>Power supply and connectivity issues</p> <p>Limited technical capacity to operate and maintain EWS devices/sensors</p>                                                                                                                                                                                                                                                                            |
| <b>Expected Private Sector Response</b>                                                       | Response to bid                                                                                                                                                                                                                                                                                                                                                                                      |



## PROJECT BRIEF NO. 52

| PROJECT TITLE                            | CREATION OF AN INTEGRATED WASTE MANAGEMENT DATABASE                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>                       | <p>Type: Soft Intervention<br/>Sector: Environmental<br/>Category: Environmental Management<br/>Phase: 2<br/>Implementation Period: 2029-2032</p> <p>The project aims to develop an ICT supported waste management system. The Waste Management Information System (WMIS) will systematically collect, store, and manage data on various wastes including solid, hazardous, and special waste generated by the operation of the Freeport.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ in coordination with Ministry of Environment, Natural Resources and Energy (MENRE-BARMM)</p> <p><u>Project Category</u><br/>The project falls under institutional capacity and service delivery, focusing on focusing on the development of environmental management and monitoring systems within PFEZ. This is aligned with sustainable development principles by enhancing regulatory compliance, risk reduction, and evidence based environmental management practices.</p> <p><u>Project Location</u><br/>PFEZ Jurisdiction</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Collect and organize necessary data and records for the WMIS</li> <li>• Development of the WMIS</li> <li>• Conduct of trainings, seminars, and workshops to operate and basic troubleshooting of the system</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| <b>Estimated Cost of Resource Inputs</b> | PhP 1,500,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| <b>Justification of the Project</b>      | <p>In line with the envisioned state of PFEZ to be the gateway for international trading and logistics in Central Mindanao, the development of the WMIS shall utilize information and communication technology in improving efficient operations and providing an enhanced service to its locators and clients. The WMIS will aid in effective waste management by providing accurate and integrated data that is essential to regulatory compliance, monitoring, and projections. Data gathered from the WMIS will be utilized</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |

## PROJECT BRIEF NO. 52

|                                                                                               |                                                                                                                                                                                                                                                                           |
|-----------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | in planning and designing waste management facilities within PFEZ. The assessment of the waste generated from the port will also be an input to sanitary landfill operators and haulers on how to properly collect and dispose of various waste from the port operations. |
| <b>Target Beneficiaries</b>                                                                   | PFEZ Stakeholders and adjacent communities                                                                                                                                                                                                                                |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Complete waste management database</li> <li>• Fully developed and operational Waste Management Information System (WMIS)</li> <li>• Conducted operational workshops and trainings for basic system troubleshooting</li> </ul>    |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | Limited technical capacity on waste management database and systems<br>Issues arising from data sharing from private haulers                                                                                                                                              |
| <b>Expected Private Sector Response</b>                                                       | Data and knowledge sharing from private haulers contracted by locators                                                                                                                                                                                                    |



## PROJECT BRIEF NO. 53

| PROJECT TITLE                            | DEVELOPMENT OF A RESIDUAL CONTAINMENT AREA                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>                       | <p>Type: Physical<br/>Sector: Environmental<br/>Category: Environmental Management<br/>Phase: 2<br/>Implementation Period: 2029-2032</p> <p>The project aims to develop a residual containment area within the jurisdiction of PFEZ. The RCA will ensure safe handling, temporary storage area, segregation area, and containment of residual waste generated by the port operations. The facility will be designed based on the datasets generated by the WMIS to prevent environmental contamination of the area and ensure compliance with waste management regulations and environmental standards.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ in coordination with Ministry of Environment, Natural Resources and Energy (MENRE-BARMM)</p> <p><u>Project Category</u><br/>The project falls under institutional capacity and service delivery, focusing on focusing on the development of environmental management and monitoring systems within PFEZ. This is aligned with sustainable development principles by enhancing regulatory compliance, risk reduction, and evidence based environmental management practices.</p> <p><u>Project Location</u><br/>PFEZ Jurisdiction</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Identification of the location for the RCA.</li> <li>• Review of the datasets generated by the WMIS</li> <li>• Assessment of residual waste generation</li> <li>• Design and construction of the RCA</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| <b>Estimated Cost of Resource Inputs</b> | PhP 5,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| <b>Justification of the Project</b>      | <p>The RCA will address the need for a well-managed and compliant facility for waste management. The presence of an RCA is aligned with the National Solid Waste Management Framework that focuses on 4Rs (reduce, reuse, recycle, and recover) and residuals management.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |



| PROJECT BRIEF NO. 53                                                                          |                                                                                                                                                                                                                    |
|-----------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Target Beneficiaries</b>                                                                   | PFEZ Stakeholders and adjacent communities                                                                                                                                                                         |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Identified site for the RCA</li> <li>• Fully constructed and operational RCA</li> </ul>                                                                                   |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <p>Site suitability issues</p> <p>Limited technical capacity to operate and manage the RCA</p> <p>Under or over projection of residual waste generation that can lead to over or under design of the structure</p> |
| <b>Expected Private Sector Response</b>                                                       | <p>Response to bid for the design and build of the RCA</p> <p>Practice of waste reduction at source</p>                                                                                                            |

## PROJECT BRIEF NO. 54

| PROJECT TITLE                     | DEVELOPMENT OF DRAINAGE NETWORK                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|-----------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <p><b>Description</b></p>         | <p>Type: Utilities<br/>Sector: Infrastructure<br/>Category: Infrastructure and Utilities<br/>Phase: 2<br/>Implementation Period: 2029-2032</p> <p>A drainage network is an integrated system of interconnected hydraulic structures—including catch basins, manholes, underground conduits (pipes/culverts), and open channels. The project aims to direct water from urban or industrial areas to a safe discharge point, such as a natural water body or a detention pond, using gravity-flow or mechanical pumping systems. It is engineered to handle specific "storm events" (e.g., a 1-in-25-year flood) to prevent localized inundation.</p> <p>The project involves the construction of 22.57 km drainage line aligned with the proposed road network, designed to efficiently manage surface runoff and protect roadways and adjacent infrastructure using reinforced concrete pipes, culverts, and catch basins.</p> <p><u>Project Proponent/Originator</u><br/>BEZA-PFEZ, in coordination with concerned Local Government Units (LGUs)</p> <p><u>Project Category</u><br/>The project falls under infrastructure development, which focuses on the development of essential facilities such as roads, water supply, power, drainage, and communication systems that support overall site operations and ensure efficient, sustainable service delivery.</p> <p><u>Project Location</u><br/>Entire PFEZ</p> |
| <p><b>Activity Components</b></p> | <p><b>Hydrological Analysis and Design</b></p> <ul style="list-style-type: none"> <li>• Catchment Area Mapping by using Topographic Surveys to determine the total land area that will contribute runoff to the system.</li> <li>• Rainfall Intensity Analysis by calculating the "runoff coefficient" based on land use (e.g., concrete surfaces yield more runoff than grass).</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |

## PROJECT BRIEF NO. 54

|                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|---------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                             | <ul style="list-style-type: none"> <li>Hydraulic Modeling by determining the required pipe diameters and channel slopes to ensure water flows efficiently without surcharging (overflowing).</li> </ul> <p><b>Construction and Installation</b></p> <ul style="list-style-type: none"> <li>Trench Excavation and Shoring by digging deep trenches to house the pipes. In unstable soil, trench boxes or shoring is used to prevent cave-ins.</li> <li>Bedding and Pipe Laying by placing a layer of granular material (like sand or gravel) to provide a stable base for the pipes. Pipes are laid with precise gradients (slopes) to ensure gravity flow.</li> <li>Manhole and Catch Basin Casting by constructing of vertical access points at intervals and junctions for future maintenance and cleaning.</li> <li>Backfilling and Compaction activities by filling the trench in layers and compacting the soil to ensure the ground above can support traffic loads without sinking.</li> </ul> <p><b>Outfall and Treatment</b></p> <ul style="list-style-type: none"> <li>Outfall Construction by building the exit point where water enters a river or sea, usually reinforced with rip-rap or concrete headwalls to prevent erosion.</li> <li>Siltation Control by installing "Gross Pollutant Traps" (GPTs) to catch trash and sediment before the water is discharged.</li> <li>Testing and Commissioning using "Mirror Tests" or "Water Tightness Tests" to ensure there are no leaks or blockages in the newly installed lines.</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b>    | PhP 20,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>Justification of the Project</b>         | By providing a designated path for rainwater, the network prevents the accumulation of water on roadways and in residential areas, which aids in flood mitigation, ensures pavement preservation, improves public health through the elimination of stagnant waters, and safeguard environmental protection .                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b>Target Beneficiaries</b>                 | BEZA-PFEZ Management, Employees, Locators, the General Public                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b>Target Outputs or Success Indicators</b> | <ul style="list-style-type: none"> <li>Completion and installation of 22.57 km of drainage lines aligned with the proposed road network</li> <li>Construction of at least one manhole or catch basin every 200 meters for maintenance access</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |



## PROJECT BRIEF NO. 54

|                                                                                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|-----------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | <ul style="list-style-type: none"> <li>• Installation of Gross Pollutant Traps (GPTs) at all designated outfall points (minimum 3 GPTs)</li> <li>• Successful passing of 100% of water tightness and mirror tests on installed drainage pipes and structures</li> <li>• Reduction of localized flooding incidents in the project area by at least 90% during a 1-in-25-year storm event, measured through post-construction monitoring</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Lack of resources (personnel, equipment, funds)</li> <li>• Adverse weather (heavy rains, typhoons, flooding) delaying construction</li> <li>• Site accessibility issues limiting movement of equipment and materials</li> </ul>                                                                                                                                                                          |
| <b>Expected Private Sector Response</b>                                                       | Support from the private sector                                                                                                                                                                                                                                                                                                                                                                                                                   |



## PROJECT BRIEF NO. 55

| PROJECT TITLE              | CONSTRUCTION OF POWER SUBSTATION                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|----------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>         | <p>Type: Utilities<br/>Sector: Infrastructure<br/>Category: Infrastructure and Utilities<br/>Phase: 2<br/>Implementation Period: 2029-2032</p> <p>A power substation is a critical node within an electrical grid that acts as an intermediary between generating stations and consumers. Its primary function is to step up voltage (for long-distance transmission to reduce energy loss) or step down voltage (for local distribution to homes and businesses). The project involves the construction of a secure compound containing transformers,</p> <p><u>Project Proponent/Originator</u><br/>BEZA-PFEZ, in coordination with Maguindanao Electric Cooperative (MAGELCO), Bangsamoro Planning and Development Authority (BPDA), Provincial Planning and Development Office (PPDO), and concerned Local Government Units (LGUs)</p> <p><u>Project Category</u><br/>The project falls under infrastructure development, which focuses on the development of essential facilities such as roads, water supply, power, drainage, and communication systems that support overall site operations and ensure efficient, sustainable service delivery.</p> <p><u>Project Location</u><br/>Port Operation Zone</p> |
| <b>Activity Components</b> | <p><b>Site Development and Civil Works</b></p> <ul style="list-style-type: none"> <li>• Earthworks and Grading which involves the leveling of the site and creating a slope for drainage. The area is typically covered in a thick layer of crushed stone (ballast) to provide electrical insulation and prevent weed growth.</li> <li>• Foundation Construction by casting heavy-duty reinforced concrete pads to support massive oil-filled transformers and steel "gantry" structures.</li> <li>• Earthing/Grounding Grid by installing a buried copper mesh across the entire site. This is the most critical safety feature, as it dissipates high-voltage faults into the earth to protect personnel.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |

## PROJECT BRIEF NO. 55

|                                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|--------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                    | <ul style="list-style-type: none"> <li>Control Building Construction by building a climate-controlled, fire-resistant structure to house the Protection and Control (P&amp;C) panels and battery banks.</li> </ul> <p><b>Structural and Electrical Installation</b></p> <ul style="list-style-type: none"> <li>Steelwork Erection by assembling the lattice towers and gantry structures that support incoming and outgoing high-voltage transmission lines.</li> <li>Equipment Mounting through the installation of major components including power transformers, switchgear and circuit breakers, busbars, and cabling and wiring.</li> </ul> <p><b>Testing and Commissioning</b></p> <ul style="list-style-type: none"> <li>Pre-commissioning Tests through insulation resistance (Megger) tests, transformer oil tests, and Ratio Tests to ensure equipment meets specifications.</li> <li>Protection Logic Testing by simulating faults to ensure the relays and circuit breakers trip correctly within milliseconds.</li> <li>Energization. The final step where the substation is synchronized and connected to the live national grid.</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b>                           | Funding to be sourced from electric cooperative or power concessionaire                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| <b>Justification of the Project</b>                                | Substation projects are justified by the need for grid reliability and the increasing demand for energy. It guarantees voltage regulation, ensuring that electricity reaches end-users at a stable, usable voltage, preventing damage to sensitive equipment and appliances. It also warrants grid reliability and safety. Substation components act as safety valves, isolating faulted sections of the grid during lightning strikes or equipment failure to prevent widespread blackouts. The project supports urban and industrial growth. It can accommodate the load requirements of new residential developments and industrial zones that exceed the capacity of existing infrastructure.                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| <b>Target Beneficiaries</b>                                        | BEZA-PFEZ Management, Employees, Locators, the General Public                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| <b>Target Outputs or Success Indicators</b>                        | <ul style="list-style-type: none"> <li>Power substation constructed and fully operational by Q4 2032</li> <li>Installation and commissioning of all transformers, switchgear, and control equipment with 100% compliance to technical specifications</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>Possible Risks or External Factors that Could Frustrate the</b> | <ul style="list-style-type: none"> <li>Lack of resources (personnel, equipment, funds)</li> <li>Adverse weather (heavy rain, typhoons, flooding) causing delays</li> <li>Site access or logistics challenges limiting equipment and material movement</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |



### PROJECT BRIEF NO. 55

|                                         |                                                                                                                                                                                                                                                          |
|-----------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Realization of the Project</b>       | <ul style="list-style-type: none"><li>• Supply chain delays for concrete, steel, or fencing materials</li><li>• Regulatory or permitting delays from authorities</li><li>• Unforeseen soil or foundation issues affecting substation stability</li></ul> |
| <b>Expected Private Sector Response</b> | Support from the private sector                                                                                                                                                                                                                          |





## PROJECT BRIEF NO. 56

| PROJECT TITLE              | DEVELOPMENT OF POWER DISTRIBUTION NETWORK                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|----------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>         | <p>Type: Physical<br/>Sector: Infrastructure<br/>Category: Infrastructure and Utilities<br/>Phase: 2<br/>Implementation Period: 2029-2032</p> <p>A power distribution network project involves the installation of a grid of medium-to-low voltage lines, poles, and transformers. This "last-mile" infrastructure is what connects the high-voltage transmission grid to individual electrical meters.</p> <p>The project involves the construction of a 33.86 km underground power distribution network, including insulated cables, protective conduits, manholes, transformers, and switchgear, designed to provide safe and reliable electricity along the planned road network.</p> <p><u>Project Proponent/Originator</u><br/>BEZA-PFEZ, in coordination with Maguindanao Electric Cooperative (MAGELCO), Bangsamoro Planning and Development Authority (BPDA), Provincial Planning and Development Office (PPDO), and concerned Local Government Units (LGUs)</p> <p><u>Project Category</u><br/>The project falls under infrastructure development, which focuses on the development of essential facilities such as roads, water supply, power, drainage, and communication systems that support overall site operations and ensure efficient, sustainable service delivery.</p> <p><u>Project Location</u><br/>Entire Polloc Freeport</p> |
| <b>Activity Components</b> | <p><b>Route Survey and Staking</b></p> <ul style="list-style-type: none"> <li>• Line Route Selection involves identifying the "Right of Way" (ROW) to ensure the lines do not interfere with private structures or protected trees.</li> <li>• Profile Leveling by surveying the terrain to determine the required height of poles to maintain safe vertical clearance from the ground and other structures.</li> <li>• Staking or physically marking the exact locations where poles or underground vaults will be installed.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |

## PROJECT BRIEF NO. 56

|                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|---------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                             | <p><b>Civil Works and Pole Erection</b></p> <ul style="list-style-type: none"> <li>Hole Excavation with the digging of foundations for poles. In soft soil, these may be reinforced with concrete "shoes."</li> <li>Pole Setting includes the lifting and positioning poles (concrete, steel, or treated wood) using crane trucks.</li> <li>Guying and Anchoring by installing stay wires at corners or dead-ends to counter the tension of the wires and prevent poles from leaning.</li> </ul> <p><b>Line Stringing and Hardware</b></p> <ul style="list-style-type: none"> <li>Dressing or attaching cross-arms, insulators, and hardware to the poles before the wires are pulled.</li> <li>Stringing and Sagging by drawing the conductors (usually aluminum) across the poles. "Sagging" ensures the wires have the correct tension to account for thermal expansion and wind.</li> <li>Transformer Installation by mounting "Pole-Mounted Transformers" to step down the medium voltage (e.g., 13.2kV) to usable household voltage (e.g., 220V/110V).</li> </ul> <p><b>Service Connection and Testing</b></p> <ul style="list-style-type: none"> <li>Secondary Line Installation involves running the low-voltage lines that lead directly to customer premises.</li> <li>Metering through installing individual electric meters and "service drops" for consumers.</li> <li>Conducting continuity and insulation tests before tapping into the main substation feed to bring the network live.</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b>    | PhP 305,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| <b>Justification of the Project</b>         | With the phased development involving reclamation and underdeveloped areas in PFEZ, access to these locations is important to maximize the utilization of these various zones. The development of a distribution network is justified by the need for accessibility, reliability, and economic growth. This ensures electrification and accessibility, technical loss reduction, and economic stimulus. Reliable power is a prerequisite for local businesses to operate machinery, refrigeration, and digital tools.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| <b>Target Beneficiaries</b>                 | BEZA-PFEZ Management, Employees, Locators, the General Public                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| <b>Target Outputs or Success Indicators</b> | <ul style="list-style-type: none"> <li>Completion of 33.86 km underground power distribution network installation within the 2029-2032 timeline</li> <li>Installation of 100% of planned poles, transformers, switchgear, and protective conduits along the designated route</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |

## PROJECT BRIEF NO. 56

|                                                                                               |                                                                                                                                                                                                                                                                                                                                                           |
|-----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | <ul style="list-style-type: none"> <li>• Connection of 100% of identified target households and businesses within the Polloc Freeport area to the new distribution network</li> <li>• Positive feedback from at least 90% of BEZA-PFEZ management, employees, locators, and general public stakeholders on power accessibility and reliability</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Lack of resources (personnel, equipment, funds)</li> <li>• Adverse weather (heavy rain, typhoons, flooding) causing delays</li> <li>• Site access or logistics challenges limiting equipment and material movement</li> <li>• Regulatory or permitting delays from authorities</li> </ul>                        |
| <b>Expected Private Sector Response</b>                                                       | Support from the private sector                                                                                                                                                                                                                                                                                                                           |



| PROJECT BRIEF NO. 57       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|----------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>       | <b>REHABILITATION AND EXPANSION OF WATER DISTRIBUTION SYSTEM</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| <b>Description</b>         | <p>Type: Physical<br/>Sector: Infrastructure<br/>Category: Infrastructure and Utilities<br/>Phase: 2<br/>Implementation Period: 2029-2032</p> <p>The project aims to enhance the water supply infrastructure within PFEZ to ensure a reliable, safe, and sustainable water distribution system. It involves rehabilitating aging pipelines, upgrading pumping and treatment facilities, and expanding the distribution network to accommodate current and future demand. The project will improve water pressure, reduce losses from leaks, and support the growing industrial, commercial, and residential needs of the ecozone. This initiative is critical for ensuring public health, supporting business operations, and sustaining long-term economic growth in the area.</p> <p>The project entails the comprehensive rehabilitation and expansion of the existing water distribution system, covering a total pipeline length of 33.86 kilometers.</p> <p><u>Project Proponent/Originator</u><br/>BEZA-PFEZ, in coordination with Parang Municipal Office of the Waterworks System, Bangsamoro Planning and Development Authority (BPDA), Provincial Planning and Development Office (PPDO), and concerned Local Government Units (LGUs)</p> <p><u>Project Category</u><br/>The project falls under infrastructure development, which focuses on the development of essential facilities such as roads, water supply, power, drainage, and communication systems that support overall site operations and ensure efficient, sustainable service delivery.</p> <p><u>Project Location</u><br/>Entire Polloc Freeport</p> |
| <b>Activity Components</b> | <p><b>Assessment and Planning</b></p> <ul style="list-style-type: none"> <li>• Conduct technical surveys and water demand analysis.</li> <li>• Identify critical sections of the existing water network requiring rehabilitation.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |

## PROJECT BRIEF NO. 57

|                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          | <ul style="list-style-type: none"> <li>• Prepare detailed engineering designs and phasing plans for expansion.</li> </ul> <p><b>Rehabilitation of Existing System</b></p> <ul style="list-style-type: none"> <li>• Replacement of deteriorated pipes and valves.</li> <li>• Repair of leakages in transmission and distribution lines.</li> <li>• Upgrade of water pumping stations and treatment facilities.</li> <li>• Installation of meters, pressure regulators, and monitoring equipment.</li> </ul> <p><b>Network Expansion</b></p> <ul style="list-style-type: none"> <li>• Extension of water pipelines to underserved areas within the ecozone.</li> <li>• Installation of new pumping and storage facilities.</li> <li>• Integration of new pipelines with the existing system for optimal flow.</li> </ul> <p><b>Quality and Safety Improvements</b></p> <ul style="list-style-type: none"> <li>• Implementation of water quality monitoring systems.</li> <li>• Provision of emergency response measures and backup supply lines.</li> <li>• Compliance with national water safety and environmental standards.</li> </ul> <p><b>Capacity Building and Stakeholder Engagement</b></p> <ul style="list-style-type: none"> <li>• Training of personnel for operation and maintenance of the upgraded system.</li> <li>• Community awareness campaigns on water conservation and proper usage.</li> </ul> <p><b>Testing, Commissioning, and Handover</b></p> <ul style="list-style-type: none"> <li>• Pressure and flow testing of the network.</li> <li>• Final system commissioning.</li> <li>• Formal handover to the management authority with operation manuals and maintenance protocols.</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b> | PhP 396,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| <b>Justification of the Project</b>      | Rehabilitating and expanding the existing water system ensures the protection of public health and optimize utility operations. Aging metallic pipes often suffer from internal corrosion and "tuberculation" (build-up),                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |

## PROJECT BRIEF NO. 57

|                                                                                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|-----------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | <p>which can discolor water and harbor bacteria. Rehabilitation restores the internal surface to ensure safe drinking water standards. Structural repairs allow the system to operate at optimal pressures, ensuring that multi-story buildings and distant areas receive consistent supply without frequent pipe bursts. It ensures infrastructure resilience by upgrading old, brittle, and damaged pipes to modern materials (like HDPE or Ductile Iron) which makes the system more resistant to ground movement and traffic loads. It promotes energy efficiency by reducing leaks and friction within pipes, pumps do not have to work as hard, leading to a direct reduction in electrical consumption for the utility provider. Network expansion also ensures that the entire PFEZ facility is constantly provided with supply.</p> |
| <b>Target Beneficiaries</b>                                                                   | BEZA-PFEZ Management, Employees, Locators, the General Public                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Rehabilitation of 33.86 kilometers of existing water pipelines completed</li> <li>• Reduction of pipeline leakages by at least 80% within one year of project completion</li> <li>• Expansion of the water distribution network to cover 100% of underserved areas within the ecozone</li> <li>• Improvement in water quality to meet or exceed national drinking water standards in 100% of tested samples</li> <li>• Completion of training for 100% of operational personnel on new system maintenance and management</li> </ul>                                                                                                                                                                                                                                                                 |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Lack of resources (personnel, equipment, funds)</li> <li>• Adverse weather (heavy rain, typhoons, flooding) causing delays</li> <li>• Site access or logistics challenges limiting equipment and material movement</li> <li>• Regulatory or permitting delays from authorities</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b>Expected Private Sector Response</b>                                                       | Support from the private sector                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |



## PROJECT BRIEF NO. 58

| PROJECT TITLE              | ESTABLISHMENT OF A WATER DESALINATION FACILITY                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|----------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>         | <p>Type: Physical<br/>Sector: Infrastructure<br/>Category: Infrastructure and Utilities<br/>Phase: 2<br/>Implementation Period: 2029-2032</p> <p>A desalination facility is a complex industrial plant designed to remove minerals and salts from saline water. The most common technology used is Reverse Osmosis (RO), which utilizes high-pressure pumps to force water through semi-permeable membranes. The facility consists of three primary zones: the Intake System (gathering seawater), the Process Plant (filtration and salt separation), and the Outfall System (discharging concentrated brine). It includes massive high-pressure pumping stations, chemical dosing units, and energy recovery systems.</p> <p>The project covers a designated development area of 2,298 square meters, prepared to accommodate planned infrastructure with provisions for grading, drainage, access, and utility integration.</p> <p><u>Project Proponent/Originator</u><br/>BEZA-PFEZ, in coordination with Parang Municipal Office of the Waterworks System, Bangsamoro Planning and Development Authority (BPDA), Provincial Planning and Development Office (PPDO), and concerned Local Government Units (LGUs)</p> <p><u>Project Category</u><br/>The project falls under infrastructure development, which focuses on the development of essential facilities such as roads, water supply, power, drainage, and communication systems that support overall site operations and ensure efficient, sustainable service delivery.</p> <p><u>Project Location</u><br/>Port Operation Zone</p> |
| <b>Activity Components</b> | <p><b>Marine and Intake Engineering</b></p> <ul style="list-style-type: none"> <li>Submerged Intake Installation by constructing large-diameter pipes and intake towers on the seabed to draw in seawater while minimizing the impact on marine life.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |

## PROJECT BRIEF NO. 58

- Outfall Construction through the installation of specialized diffusers to safely return the concentrated brine (by-product) back to the ocean in a way that ensures rapid dilution and protects the marine ecosystem.

### Civil and Structural Works

- Preparation of Heavy Foundations. Casting reinforced concrete slabs designed to support massive vibrating equipment, such as high-pressure pumps and energy recovery turbines.
- Provision of Storage Tanks by building large-capacity tanks for raw seawater, "permeate" (fresh water), and chemical storage.
- Construction of the main process halls, which are often designed with specialized ventilation to prevent salt-air corrosion of sensitive electronics.

### Mechanical and Process Installation (Reverse Osmosis)

- Installation of Pre-treatment Systems involves installing sand filters, ultra-filtration (UF) units, and chemical dosing pumps to remove organic matter and solids before the water reaches the membranes.
- High-Pressure Pumping Station by means of installing massive pumps that generate the osmotic pressure required to separate salt from water.
- Membrane Rack Assembly requires precise installation of the pressure vessels containing the Reverse Osmosis membranes.

### Energy Recovery and Commissioning

- Installation of Energy Recovery Devices (ERDs) and systems that capture the pressure from the brine stream to help power the intake pumps, reducing the plant's overall electricity consumption.
- Installing Post-Treatment and stabilization systems to add minerals (like calcium) back into the water to ensure it is palatable and non-corrosive to city pipes.
- Water Quality Testing requires rigorous testing of the output water to ensure it meets World Health Organization (WHO) or local drinking water standards before it enters the distribution network.

### Estimated Cost of Resource Inputs

PhP 80,000,000.00

### Justification of the Project

Ensures water security as it provides a reliable, climate-independent water supply for regions with limited freshwater resources. It also promotes supply



## PROJECT BRIEF NO. 58

|                                                                                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|-----------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | <p>diversification by tapping into the ocean, settlements reduce their reliance on depleting groundwater aquifers and fluctuating surface water (rivers/reservoirs). It supports industrial and economic growth. Large-scale industrial zones and tourism hubs require massive, consistent water volumes that local natural sources often cannot sustain. This also safeguards environmental preservation, especially in areas where over-extraction of groundwater is causing land subsidence or saltwater intrusion into local wells, desalination allows for the "rest" and recovery of natural aquifers.</p> |
| <b>Target Beneficiaries</b>                                                                   | BEZA-PFEZ Management, Employees, Locators, the General Public                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Construction and commissioning of the water desalination facility completed by Q4 2032.</li> <li>• Achieve water quality standards meeting or exceeding WHO/local drinking water regulations in 100% of output water samples during testing.</li> <li>• Achieve full integration with local water distribution networks, ensuring uninterrupted supply to target beneficiaries (BEZA-PFEZ management, employees, locators, and the general public).</li> </ul>                                                                                                          |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Lack of resources (personnel, equipment, funds)</li> <li>• Adverse weather (heavy rain, typhoons, flooding) causing delays</li> <li>• Site access or logistics challenges limiting equipment and material movement</li> <li>• Regulatory or permitting delays from authorities</li> </ul>                                                                                                                                                                                                                                                                               |
| <b>Expected Private Sector Response</b>                                                       | Support from the private sector                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |



## PROJECT BRIEF NO. 59

| PROJECT TITLE              | CONSTRUCTION OF SEWAGE TREATMENT PLANTS                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|----------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>         | <p>Type: Physical<br/>Sector: Infrastructure<br/>Category: Infrastructure and Utilities<br/>Phase: 2<br/>Implementation Period: 2029-2032</p> <p>An STP is a centralized industrial facility that utilizes physical, biological, and chemical processes to treat "influent" (raw sewage). The goal is to produce an environmentally safe "effluent" (treated water) and "biosolids" (treated sludge). Modern STPs are designed as Water Resource Recovery Facilities (WRRFs), often incorporating systems to capture biogas for energy or treat water to a standard suitable for irrigation or industrial cooling.</p> <p>The project covers a 6,374-square meter development site, designed to treat wastewater from the site's facilities and operations.</p> <p><u>Project Proponent/Originator</u><br/>BEZA-PFEZ, in coordination with Ministry of Environment, Natural Resources, and Energy (MENRE) and concerned Local Government Units (LGUs)</p> <p><u>Project Category</u><br/>The project falls under infrastructure development, which focuses on the development of essential facilities such as roads, water supply, power, drainage, and communication systems that support overall site operations and ensure efficient, sustainable service delivery.</p> <p><u>Project Location</u><br/>Port Operation Zone and Commercial Development Zone</p> |
| <b>Activity Components</b> | <p><b>Civil and Structural Works</b></p> <ul style="list-style-type: none"> <li>• Mass Excavation and Earthworks requires preparing the site for large-scale, deep-seated tanks.</li> <li>• Construction of Reinforced Concrete Tank. Casting massive, water-tight structures, including Primary Clarifiers, Aeration Basins, and Secondary Settling Tanks.</li> <li>• Building a network of hydraulic channels and flumes that allow wastewater to flow between treatment stages via gravity.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |

## PROJECT BRIEF NO. 59

|                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          | <p><b>Mechanical and Process Installation</b></p> <ul style="list-style-type: none"> <li>• Preliminary Treatment Systems. Installing "Headworks" equipment, such as mechanical bar screens to remove large debris and grit chambers to settle out sand and stones.</li> <li>• Aeration Systems. Installing high-capacity blowers and fine-bubble diffusers at the bottom of basins to provide oxygen to the bacteria that "eat" the organic waste.</li> <li>• Sludge Management Equipment. Installing scrapers (clarifier mechanisms), thickeners, and dewatering presses (like belt presses or centrifuges) to process the solid waste.</li> </ul> <p><b>Advanced Treatment and Disinfection</b></p> <ul style="list-style-type: none"> <li>• Installation of Tertiary Filtration using sand filters or membrane bioreactors (MBR) for high-level polishing of the water.</li> <li>• Setting up Disinfection Systems with Ultraviolet (UV) radiation banks or chlorination units to neutralize remaining pathogens before discharge.</li> <li>• Installing Odor Control Systems such as "scrubbers" or biofilters to neutralize gases (like Hydrogen Sulfide) to prevent impact on the surrounding community.</li> </ul> <p><b>Electrical, Instrumentation and Commissioning</b></p> <ul style="list-style-type: none"> <li>• SCADA Integration. Installing a "Supervisory Control and Data Acquisition" system to monitor dissolved oxygen levels, flow rates, and pH automatically.</li> <li>• Process Stabilization. A "seeding" period where specific bacterial cultures are introduced to the tanks and allowed to grow until the biological treatment reaches full efficiency.</li> <li>• Effluent Testing. Rigorous laboratory analysis to ensure the output meets the national standards for Biological Oxygen Demand (BOD) and Total Suspended Solids (TSS)</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b> | PhP 30,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| <b>Justification of the Project</b>      | The construction of STP is a primary requirement for sustainable urban development and public health. It ensures environmental protection, public health and hygiene, ground water preservation, and compliance to environmental laws.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b>Target Beneficiaries</b>              | BEZA-PFEZ Management, Employees, Locators, the General Public                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |

## PROJECT BRIEF NO. 59

|                                                                                               |                                                                                                                                                                                                                                                                                                                                    |
|-----------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Sewage treatment plant constructed and fully operational by Q4 2032</li> <li>• Achieve a minimum treatment capacity of wastewater</li> <li>• Effluent quality consistently meeting or exceeding national standards for Biological Oxygen Demand (BOD)</li> </ul>                          |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Lack of resources (personnel, equipment, funds)</li> <li>• Adverse weather (heavy rain, typhoons, flooding) causing delays</li> <li>• Site access or logistics challenges limiting equipment and material movement</li> <li>• Regulatory or permitting delays from authorities</li> </ul> |
| <b>Expected Private Sector Response</b>                                                       | Support from the private sector                                                                                                                                                                                                                                                                                                    |

| PROJECT BRIEF NO. 60       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|----------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>       | <b>CONSTRUCTION OF NEW ADMINISTRATIVE BUILDINGS</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| <b>Description</b>         | <p>Type: Physical<br/>Sector: Infrastructure<br/>Category: Infrastructure and Utilities<br/>Phase: 2<br/>Implementation Period: 2029-2032</p> <p>The project involves the construction of modern administrative buildings to house the offices of BEZA-PFEZ and supporting staff. The facilities will include office spaces, meeting rooms, record storage, reception areas, and basic amenities, designed to enhance operational efficiency and service delivery.</p> <p>The development land area dedicated for new administrative buildings spans a total of 1.99 hectares, with a developable area of 1.19 hectares for two-storey buildings and 0.80 hectares for open space development.</p> <p><u>Project Proponent/Originator</u><br/>BEZA-PFEZ, in coordination with concerned Local Government Units (LGUs)</p> <p><u>Project Category</u><br/>The project falls under infrastructure development, which focuses on the development of essential facilities such as roads, water supply, power, drainage, and communication systems that support overall site operations and ensure efficient, sustainable service delivery.</p> <p><u>Project Location</u><br/>Port Operation Zone</p> |
| <b>Activity Components</b> | <p><b>Site Preparation</b></p> <ul style="list-style-type: none"> <li>• Site clearing, grading, and leveling of the designated area, including minor earthworks</li> <li>• Drainage provisions</li> <li>• Provision of temporary site access for construction equipment</li> </ul> <p><b>Foundation and Structural Works</b></p> <ul style="list-style-type: none"> <li>• Excavation for foundations</li> <li>• Laying reinforced concrete footings, columns, beams, and slabs for the main and auxiliary buildings</li> </ul> <p><b>Building Envelope Construction</b></p> <ul style="list-style-type: none"> <li>• Erection of walls (concrete, masonry, or light steel framing), roofing, doors, and windows</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |

## PROJECT BRIEF NO. 60

|                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|---------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                             | <p><b>Mechanical, Electrical, and Plumbing (MEP) Installation</b></p> <ul style="list-style-type: none"> <li>Full electrical wiring, lighting fixtures, air-conditioning, water supply, drainage, and fire protection systems</li> </ul> <p><b>Information and Communication Technology (ICT) Infrastructure</b></p> <ul style="list-style-type: none"> <li>Structured cabling, internet connectivity, server rooms, security systems (CCTV, access control), and office network installations</li> </ul> <p><b>Interior Finishes and Furnishing</b></p> <ul style="list-style-type: none"> <li>Flooring, wall finishes, ceiling works, painting, installation of furniture, fixtures, and equipment (FFE), and ergonomic office layouts.</li> </ul> <p><b>External Works</b></p> <ul style="list-style-type: none"> <li>Landscaping</li> <li>Perimeter fencing</li> <li>Vehicular and pedestrian access roads</li> <li>Sidewalks</li> <li>Parking lots</li> <li>External lighting</li> </ul> <p><b>Commissioning and Handover</b></p> <ul style="list-style-type: none"> <li>Testing of MEP systems, ICT systems, fire safety, and general building functionality before formal turnover</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b>    | PhP 596,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| <b>Justification of the Project</b>         | The current administrative facilities are insufficient to accommodate the projected growth in workforce and administrative demands of PFEZ. New buildings will streamline operations, improve regulatory oversight, facilitate investor support services, and enhance the image of PFEZ as a modern economic hub.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| <b>Target Beneficiaries</b>                 | BEZA-PFEZ Management, Employees, Locators, the General Public                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| <b>Target Outputs or Success Indicators</b> | <ul style="list-style-type: none"> <li>Construction and formal commissioning of 2 two-storey administrative buildings within the 1.19-hectare developable area by Q4 2032</li> <li>Installation and operational testing of all Mechanical, Electrical, Plumbing, and ICT systems with zero critical defects identified during commissioning</li> <li>Achievement of at least 90% occupancy rate of the new administrative buildings by BEZA-PFEZ management, employees, and locators within 6 months of handover</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |

| PROJECT BRIEF NO. 60                                                                          |                                                                                                                                                                                                                                                                                                                                                                            |
|-----------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | <ul style="list-style-type: none"> <li>Positive stakeholder satisfaction score of at least 85% in post-occupancy surveys conducted among BEZA-PFEZ employees and locators within 1 year of project completion</li> </ul>                                                                                                                                                   |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>Lack of resources (personnel, equipment, funds)</li> <li>Delays due to procurement or contractor issues</li> <li>Cost overruns from material price fluctuations</li> <li>Environmental risks during construction (dust, noise, minor land disturbance).</li> <li>Security or access constraints during construction</li> </ul>      |
| <b>Expected Private Sector Response</b>                                                       | Improved administrative facilities are likely to increase investor confidence, encouraging more businesses to establish operations in the Freeport. Private sector stakeholders may respond positively through increased inquiries, expansion of existing operations, and participation in public-private partnerships related to infrastructure and services within PFEZ. |

## PROJECT BRIEF NO. 61

| PROJECT TITLE              | ROAD AND PEDESTRIAN NETWORK DEVELOPMENT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|----------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>         | <p>Type: Physical<br/>Sector: Infrastructure<br/>Category: Infrastructure and Utilities<br/>Phase: 2<br/>Implementation Period: 2029-2035</p> <p>The project integrates vehicular lanes with pedestrian-specific infrastructure, such as paved sidewalks, crosswalks, and tactile paving. The network is engineered to include a structural pavement layers (sub-base, base, and wearing course), a dedicated drainage system to manage runoff, and safety features like street lighting and traffic signage. Modern designs often follow "Complete Streets" principles, ensuring that the road is accessible to users of all ages and physical abilities.</p> <p>The project components are as follows:</p> <ul style="list-style-type: none"> <li>• 4 kilometers of Arterial Road (26 meters with median) - 4 lanes with median (2m), 2 way (2 lanes per direction), planting strip (1.5m) and sidewalk (2.5m) on both sides</li> <li>• 4.68 kilometers of Collector Road (23 m without median) - 4 lanes without median, 2 way (2 lanes per direction), planting strip (1.5m) and sidewalk (2m) on both sides</li> <li>• 2.61 kilometers of Distributor Road (14 meters) - 2 lanes without median, 2 way (1 lane per direction), planting strip (1m) and sidewalk (2m) on both sides</li> </ul> <p><u>Project Proponent/Originator</u><br/>BEZA-PFEZ, in coordination with Ministry of Public Works (MPW) and concerned Local Government Units (LGUs)</p> <p><u>Project Category</u><br/>The project falls under infrastructure development, which focuses on the development of essential facilities such as roads, water supply, power, drainage, and communication systems that support overall site operations and ensure efficient, sustainable service delivery.</p> <p><u>Project Location</u><br/>Entire Polloc Freeport</p> |
| <b>Activity Components</b> | <b>Earthworks and Sub-Structure</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |



## PROJECT BRIEF NO. 61

|                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          | <ul style="list-style-type: none"> <li>• <b>Clearing and Grubbing with the</b> removal of vegetation, debris, and topsoil within the project limits.</li> <li>• <b>Mass Excavation and Embankment by</b> cutting high areas and filling low areas to achieve the "design grade" (slope).</li> <li>• <b>Subgrade Preparation by</b> compacting the natural soil to a high density to ensure it can support the weight of the road without settling.</li> </ul> <p><b>Pavement Construction</b></p> <ul style="list-style-type: none"> <li>• Laying Granular Layers and compacting the sub-base and base courses (typically crushed stone) which act as the structural "skeleton" of the road.</li> <li>• Applying Surface Course which is the final "wearing course"—either Asphalt Concrete (flexible pavement) or Portland Cement Concrete (rigid pavement).</li> <li>• Curb and Gutter Installation by constructing concrete edges that define the road limit and channel rainwater into the drainage system.</li> </ul> <p><b>Pedestrian and Safety Infrastructure</b></p> <ul style="list-style-type: none"> <li>• Sidewalk Paving through the construction of footpaths using concrete, interlocking pavers, or asphalt, ensuring a slip-resistant finish.</li> <li>• Installation of Curb Ramps and Tactile Strips with sloped entries at intersections and "yellow blister" paving to assist visually impaired pedestrians.</li> <li>• Road Marking and Signage. Applying thermoplastic paint for lane dividers and crosswalks, and installing traffic signs for speed limits and directional guidance.</li> </ul> <p><b>Drainage and Utilities</b></p> <ul style="list-style-type: none"> <li>• Stormwater Integration by installing catch basins and underground pipes beneath the sidewalk or road shoulder to prevent flooding.</li> <li>• Street Lighting through the erection of poles and LED luminaires to ensure the network is safe for use during nighttime hours.</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b> | PhP 441,270,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| <b>Justification of the Project</b>      | With the phased development involving reclamation and underdeveloped areas in PFEZ, access to these locations is important to maximize the utilization of these various zones. The project will provide enhanced mobility                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |

## PROJECT BRIEF NO. 61

|                                                                                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|-----------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | <p>and connectivity as this will serve as the primary physical link between residential zones, commercial hubs, and administrative services, reducing travel time and improving logistical efficiency. This promotes public safety and reduce traffic conflict. With the provision of designated sidewalks and marked crossings, the project physically separates pedestrians from high-speed vehicular traffic, significantly reducing the risk of accidents. Also, improved accessibility increases property values and attracts commercial investment, as businesses prioritize locations with high "walkability" and easy vehicle access. High-quality pedestrian infrastructure encourages walking and cycling, which reduces reliance on fossil-fuel-burning vehicles and promotes public health.</p>                                                                                                                                                                |
| <b>Target Beneficiaries</b>                                                                   | BEZA-PFEZ Management, Employees, Locators, the General Public                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Completion of 4 km of Arterial Road with all structural pavement layers, sidewalks, and safety features installed and operational</li> <li>• Completion of 4.68 km of Collector Road with full pavement, sidewalks, and associated infrastructure</li> <li>• Completion of 2.61 km of Distributor Road with all specified components constructed and functional</li> <li>• Installation of 100% of planned pedestrian infrastructure, including sidewalks, curb ramps, tactile strips, and road markings</li> <li>• Full operational status of the drainage system, street lighting, and traffic signage across the entire road network</li> <li>• Achieving at least 95% compliance with design specifications and safety standards as verified by quality assurance inspections</li> <li>• Positive feedback from at least 80% of surveyed users (residents, employees, locators) regarding accessibility and safety</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Lack of resources (personnel, equipment, funds)</li> <li>• Adverse weather (heavy rain, typhoons, flooding) causing delays</li> <li>• Site access and logistics challenges affecting equipment and material delivery</li> <li>• Subsurface issues (soft soil, rock, or high water table) impacting construction</li> <li>• Regulatory or permitting delays from port or environmental authorities</li> <li>• Coordination conflicts with ongoing port operations or utility works</li> <li>• Supply chain delays for construction materials (asphalt, concrete, steel)</li> </ul>                                                                                                                                                                                                                                                                                                                                                 |
| <b>Expected Private Sector Response</b>                                                       | Support from the private sector                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |

## PROJECT BRIEF NO. 62

| PROJECT TITLE              | ISO 9001:2015 CERTIFICATION OF THE PFEZ                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|----------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>         | <p>Type: Soft Intervention<br/>Sector: Institutional<br/>Category: Capacity Building and Systems Development<br/>Phase: 2<br/>Implementation Period: 2032</p> <p><u>Short Project Description</u><br/>The ISO 9001:2015 Certification project aims to establish, implement, and certify a Quality Management System (QMS) for PFEZ in accordance with international standards. This project will institutionalize quality assurance, process consistency, and continual improvement in the delivery of services to investors, locators, and stakeholders.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ</p> <p><u>Project Category</u><br/>This project falls under public institutional development, focusing on quality management, systems strengthening, and organizational performance improvement rather than physical infrastructure.</p> <p><u>Project Location</u><br/>PFEZ</p> <p><u>Resource and Risk Considerations</u><br/>This project does not require significant natural resource inputs and has no environmental footprint. It is not exposed to natural hazards either. Human-made risks include staff resistance to process changes and inconsistent compliance with documented procedures, which will be mitigated through training, management commitment, and internal audits.</p> |
| <b>Activity Components</b> | <p>This project shall be implemented through the following components:</p> <ol style="list-style-type: none"> <li>1. Gap Analysis and QMS Planning (Indicative Duration: 2032)               <ul style="list-style-type: none"> <li>○ Assessment of existing processes against ISO 9001:2015 requirements</li> <li>○ Identification of gaps and preparation of a QMS implementation plan</li> </ul> </li> <li>2. Development and Documentation of QMS Processes (Indicative Duration: 2032)</li> </ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |

## PROJECT BRIEF NO. 62

|                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          | <ul style="list-style-type: none"> <li>○ Standardization and documentation of core and support processes</li> <li>○ Preparation of quality manuals, procedures, and work instructions</li> </ul> <p>3. Capacity Building and QMS Implementation (Indicative Duration: 2032)</p> <ul style="list-style-type: none"> <li>○ Training of management and staff on ISO principles and procedures</li> <li>○ Roll-out of the QMS across PFEZ units</li> </ul> <p>4. Internal Audit and Management Review (Indicative Duration: 2032)</p> <ul style="list-style-type: none"> <li>○ Conduct of internal quality audits</li> <li>○ Management review and corrective actions</li> </ul> <p>5. Certification Audit and Accreditation (Indicative Duration: 2032)</p> <ul style="list-style-type: none"> <li>○ Engagement of an accredited certifying body</li> <li>○ Stage 1 and Stage 2 certification audits</li> </ul> <p><u>Feasibility/Design Study Requirement</u><br/>A formal feasibility study is not required, as ISO certification follows a standardized and well-established methodology.</p> <p><u>Implementation Management</u><br/>BEZA-PFEZ shall manage implementation through a designated Quality Management Team, with technical support from accredited ISO consultants.</p> <p><u>Complementary Measures</u></p> <ul style="list-style-type: none"> <li>• Integration with BEZA–PFEZ Manual of Operations</li> <li>• Alignment with OPCR/IPCR and PRIME-HRM systems</li> <li>• Continuous improvement and recertification mechanisms</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b> | <p><u>Total Indicative Cost</u><br/>PhP 3,000,000.00</p> <p><u>Indicative Financing Source</u><br/>BARMM General Appropriations Act (BARMM-GAA)</p> <p><u>Financial Sustainability</u><br/>This project is not revenue-generating but will produce long-term efficiency gains, cost savings, and improved institutional credibility.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| <b>Justification of This project</b>     | <p><u>Rationale and Objectives</u><br/>This project addresses the need for internationally benchmarked quality management systems to support efficient, transparent, and predictable</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |

## PROJECT BRIEF NO. 62

|                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|---------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                             | <p>service delivery in PFEZ. ISO 9001:2015 certification will strengthen governance, improve customer satisfaction, and institutionalize continuous improvement.</p> <p><u>Alignment with Development Plans</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Development Plan (BDP): Governance</li> <li>• Philippine Development Plan (PDP): Peaceful, Secure Society</li> </ul> <p><u>Development Indicators Addressed</u></p> <ul style="list-style-type: none"> <li>• Improved institutional capacity</li> <li>• Improved quality and reliability of service delivery</li> <li>• Strengthened governance and accountability</li> </ul> <p><u>Area and Sectoral Effects</u></p> <p>This project will directly enhance institutional performance within PFEZ and indirectly benefit investors, locators, and partner LGUs through standardized and efficient processes.</p> <p><u>Relationship to Other Development Activities</u></p> <p>This project builds on earlier institutional reforms, including systems digitalization, capacity building plans, performance management systems, and operational manuals.</p> |
| <b>Target Beneficiaries</b>                 | <p><u>Primary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• PFEZ management and staff</li> </ul> <p><u>Secondary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• Investors, locators, and port users</li> <li>• Communities benefiting from improved public services</li> </ul> <p>Both men and women will benefit equally through improved service quality and institutional performance.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>Target Outputs or Success Indicators</b> | <p><u>Target Outputs</u></p> <ul style="list-style-type: none"> <li>• Established and documented Quality Management System</li> <li>• ISO 9001:2015 certification awarded to PFEZ</li> </ul> <p><u>Success Indicators and Means of Verification</u></p> <ul style="list-style-type: none"> <li>• Issued ISO 9001:2015 certificate</li> <li>• Internal audit and management review reports</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |

## PROJECT BRIEF NO. 62

|                                                                                                |                                                                                                                                                                                                                                                                                                                                                              |
|------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                                | <p><u>Expected Effects</u></p> <ul style="list-style-type: none"> <li>• Lower transaction costs through standardized processes</li> <li>• Reduced barriers to participation through predictable service standards</li> <li>• Improved productivity and efficiency of public services</li> <li>• Enhanced socio-economic performance of PFEZ area</li> </ul>  |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of this project</b> | <ol style="list-style-type: none"> <li>1. Staff turnover affecting QMS continuity</li> <li>2. Insufficient management commitment</li> <li>3. Changes in certification requirements</li> </ol> <p>These risks will be mitigated through leadership engagement, documentation, and continuous training.</p>                                                    |
| <b>Expected Private Sector Response</b>                                                        | <p>The private sector is expected to respond positively to ISO-certified processes through increased confidence, engagement, and investment interest. ISO 9001:2015 certification will enhance the credibility of PFEZ as a professionally managed economic zone, supporting increased locator registrations and long-term private sector participation.</p> |

| PROJECT BRIEF NO. 63       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|----------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>       | <b>PROVISION OF A TOTAL PORT SECURITY MANAGEMENT SYSTEM FOR PFEZ</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| <b>Description</b>         | <p>Type: Soft Intervention<br/>Sector: Institutional<br/>Category: Safety and Security<br/>Phase: 2<br/>Implementation Period: 2029–2030</p> <p><u>Short Project Description</u><br/>This project aims to design and implement an integrated Total Port Security Management System for PFEZ. It will enhance port security, operational safety, and regulatory compliance through the deployment of advanced surveillance technologies, access control systems, centralized monitoring, and staff capacity-building.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ</p> <p><u>Project Category</u><br/>This project falls under institutional systems development for safety and security, focusing on integrated management systems and technology-enabled governance rather than conventional civil works.</p> <p><u>Project Location</u><br/>PFEZ</p> <p><u>Resource and Risk Considerations</u><br/>This project has minimal demand on natural resources and no significant environmental footprint. It is not exposed to major natural hazards either. Human-made risks include cybersecurity threats, system misuse, and operational downtime, which will be mitigated through system redundancy, access protocols, and staff training.</p> |
| <b>Activity Components</b> | <p>This project shall be implemented through the following components:</p> <ol style="list-style-type: none"> <li>1. Security Risk Assessment and System Design<br/>(Indicative Duration: 2029) <ul style="list-style-type: none"> <li>○ Assessment of current port security risks and vulnerabilities</li> <li>○ Design of an integrated security architecture</li> </ul> </li> <li>2. Procurement and Installation of Security Systems<br/>(Indicative Duration: 2029–2030)</li> </ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |



| PROJECT BRIEF NO. 63                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          | <ul style="list-style-type: none"> <li>○ High-resolution CCTV with analytics (motion detection, license plate recognition)</li> <li>○ Access control systems (biometrics optional)</li> <li>○ Alarm integration and automated reporting</li> <li>○ Intercom and public address systems</li> </ul> <p>3. Establishment of a Centralized Security Operations Center (SOC)<br/>(Indicative Duration: 2030)</p> <ul style="list-style-type: none"> <li>○ Design and setup of SOC facilities</li> <li>○ Integration of all security subsystems into a unified platform</li> </ul> <p>4. Training, Documentation, and System Commissioning<br/>(Indicative Duration: 2030)</p> <ul style="list-style-type: none"> <li>○ Training of security and operations personnel</li> <li>○ Preparation of operational manuals and protocols</li> <li>○ System testing and commissioning</li> </ul> <p><u>Feasibility/Design Study Requirement</u><br/>A full feasibility study is not required; however, a detailed security assessment and system design study shall be undertaken prior to procurement.</p> <p><u>Implementation Management</u><br/>PFEZ shall manage project implementation through its security and administrative units, with support from specialized security systems integrators.</p> <p><u>Complementary Measures</u></p> <ul style="list-style-type: none"> <li>• Alignment with port operations and emergency response plans</li> <li>• Integration with digital systems and monitoring platforms</li> <li>• Continuous maintenance and system upgrades</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b> | <p><u>Total Indicative Cost</u><br/>PhP 15,000,000.00</p> <p><u>Indicative Financing Source</u><br/>BARMM General Appropriations Act (BARMM-GAA)</p> <p><u>Financial Sustainability</u><br/>This project is not intended to be revenue-generating but will yield long-term cost savings by reducing security incidents, losses, and operational disruptions.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |





## PROJECT BRIEF NO. 63

|                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|---------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Justification of This project</b>        | <p><u>Rationale and Objectives</u></p> <p>This project addresses the need for a modern, integrated, and technology-driven port security system to safeguard assets, personnel, and cargo within PFEZ. Enhanced security is critical to ensuring uninterrupted port operations, regulatory compliance, and investor confidence.</p> <p><u>Alignment with Development Plans</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Development Plan (BDP): Governance</li> <li>• Philippine Development Plan (PDP): Peaceful, Secure Society</li> </ul> <p><u>Development Indicators Addressed</u></p> <ul style="list-style-type: none"> <li>• Improved institutional capacity</li> <li>• Enhanced service delivery and port operations security</li> <li>• Strengthened governance and regulatory compliance</li> </ul> <p><u>Area and Sectoral Effects</u></p> <p>This project will directly improve security and safety within PFEZ and indirectly benefit logistics operators, shipping lines, and surrounding communities by reducing risks and disruptions.</p> <p><u>Relationship to Other Development Activities</u></p> <p>This project complements port modernization, digitalization initiatives, logistics efficiency programs, and investment promotion efforts under the PFEZ Master Development Plan.</p> |
| <b>Target Beneficiaries</b>                 | <p><u>Primary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• PFEZ security and operations personnel</li> <li>• Port users, including shipping lines and logistics operators</li> </ul> <p><u>Secondary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• Investors and locators within PFEZ</li> <li>• Local communities benefiting from safer port operations</li> </ul> <p>Men and women will benefit equally through improved safety and security conditions.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>Target Outputs or Success Indicators</b> | <p><u>Target Outputs</u></p> <ul style="list-style-type: none"> <li>• Fully operational Total Port Security Management System</li> <li>• Established and functional Security Operations Center</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |

| PROJECT BRIEF NO. 63                                                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                                | <p><u>Success Indicators and Means of Verification</u></p> <ul style="list-style-type: none"> <li>• System installation and commissioning reports</li> <li>• Number of personnel trained and certified</li> <li>• Reduction in security incidents and response time</li> </ul> <p><u>Expected Effects</u></p> <ul style="list-style-type: none"> <li>• Lower transaction costs due to reduced disruptions and losses</li> <li>• Reduced barriers to investment participation through enhanced security assurance</li> <li>• Improved operational efficiency and reliability</li> <li>• Enhanced socio-economic performance of PFEZ area</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of this project</b> | <ol style="list-style-type: none"> <li>1. Rapid technological obsolescence</li> <li>2. Cybersecurity threats</li> <li>3. Insufficient technical capacity for system maintenance</li> </ol> <p>These risks will be mitigated through modular system design, regular upgrades, and continuous staff training.</p>                                                                                                                                                                                                                                                                                                                                    |
| <b>Expected Private Sector Response</b>                                                        | <p>The private sector is expected to respond positively through increased utilization of port facilities and heightened investment interest. A secure and well-managed port environment will enhance confidence among shipping lines, logistics providers, and investors, supporting increased locator participation and sustained economic activity in PFEZ.</p>                                                                                                                                                                                                                                                                                  |

## PROJECT BRIEF NO. 64

| PROJECT TITLE              | PROCUREMENT OF PATROL BOATS FOR PFEZ MARITIME SECURITY                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|----------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>         | <p>Type: Soft Intervention<br/>Sector: Institutional<br/>Category: Safety and Security<br/>Phase: 2<br/>Implementation Period: 2029–2030</p> <p><u>Short Project Description</u><br/>This project involves the procurement of patrol boats to strengthen maritime security, safety monitoring, and enforcement capabilities within PFEZ. The patrol boats will support regular sea patrols, incident response, and coordination with law enforcement and regulatory agencies to ensure secure and efficient port operations.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ, in coordination with concerned Local Government Units (LGUs) and relevant maritime security agencies.</p> <p><u>Project Category</u><br/>This project falls under institutional safety and security support, focusing on operational capability enhancement rather than major civil works infrastructure.</p> <p><u>Project Location</u><br/>Coastal and maritime areas within and adjacent to PFEZ, BARMM.</p> <p><u>Resource and Risk Considerations</u><br/>This project has minimal demand on natural resources and no significant environmental footprint. It is moderately exposed to marine and weather-related risks, which will be mitigated through appropriate vessel specifications, operational protocols, and coordination with weather and disaster-response agencies.</p> |
| <b>Activity Components</b> | <p>This project shall be implemented through the following components:</p> <ol style="list-style-type: none"> <li>1. Operational Requirements Assessment (Indicative Duration: 2029)               <ul style="list-style-type: none"> <li>○ Determination of patrol coverage, vessel specifications, and operational needs</li> </ul> </li> <li>2. Procurement of Patrol Boats and Equipment (Indicative Duration: 2029–2030)</li> </ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |



| PROJECT BRIEF NO. 64                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          | <ul style="list-style-type: none"> <li>○ Acquisition of patrol boats with essential navigation, communication, and safety equipment</li> </ul> <p>3. Commissioning and Operational Readiness<br/>(Indicative Duration: 2030)</p> <ul style="list-style-type: none"> <li>○ Testing, registration, and commissioning of patrol boats</li> <li>○ Development of operational protocols</li> </ul> <p>4. Training and Coordination (Indicative Duration: 2030)</p> <ul style="list-style-type: none"> <li>○ Training of operators and crew</li> <li>○ Coordination with LGUs and maritime enforcement agencies</li> </ul> <p><u>Feasibility/Design Study Requirement</u><br/>A formal feasibility study is not required. A technical requirements and operational assessment shall guide procurement.</p> <p><u>Implementation Management</u><br/>PFEZ shall manage implementation through its security and operations units, with coordination support from concerned LGUs.</p> <p><u>Complementary Measures</u></p> <ul style="list-style-type: none"> <li>• Integration with the Total Port Security Management System</li> <li>• Alignment with emergency response and maritime safety plans</li> <li>• Regular maintenance and asset management planning</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b> | <p><u>Total Indicative Cost</u><br/>PhP 4,000,000.00</p> <p><u>Indicative Financing Source</u><br/>BARMM General Appropriations Act (BARMM-GAA)</p> <p><u>Financial Sustainability</u><br/>This project is not revenue-generating but will reduce losses, improve operational continuity, and enhance security effectiveness.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| <b>Justification of This project</b>     | <p><u>Rationale and Objectives</u><br/>This project addresses the need for enhanced maritime security and rapid response capability within PFEZ. Patrol boats are essential to deter illegal activities, ensure navigational safety, and support secure port operations, which are critical to investor confidence and service reliability.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |

## PROJECT BRIEF NO. 64

|                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|----------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                    | <p><u>Alignment with Development Plans</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Development Plan (BDP): Governance</li> <li>• Philippine Development Plan (PDP): Peaceful, Secure Society</li> </ul> <p><u>Development Indicators Addressed</u></p> <ul style="list-style-type: none"> <li>• Improved institutional capacity</li> <li>• Enhanced safety and security services</li> <li>• Improved reliability of port operations</li> </ul> <p><u>Area and Sectoral Effects</u></p> <p>This project will directly improve security within PFEZ maritime zones and indirectly benefit logistics operators, shipping lines, and nearby communities through safer and more efficient port operations.</p> <p><u>Relationship to Other Development Activities</u></p> <p>This project complements port modernization initiatives, digital security systems, and logistics efficiency programs under the PFEZ Master Development Plan.</p> |
| <p><b>Target Beneficiaries</b></p>                 | <p><u>Primary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• PFEZ security and operations personnel</li> <li>• Port users, shipping lines, and logistics operators</li> </ul> <p><u>Secondary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• Investors and locators within PFEZ</li> <li>• Coastal communities benefiting from enhanced maritime safety</li> </ul> <p>Men and women will benefit equally through improved safety and economic stability.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| <p><b>Target Outputs or Success Indicators</b></p> | <p><u>Target Outputs</u></p> <ul style="list-style-type: none"> <li>• Procured and operational patrol boats</li> <li>• Established maritime patrol capability</li> </ul> <p><u>Success Indicators and Means of Verification</u></p> <ul style="list-style-type: none"> <li>• Delivery and commissioning reports</li> <li>• Number of patrol operations conducted</li> <li>• Reduced maritime security incidents</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |

## PROJECT BRIEF NO. 64

|                                                                                                       |                                                                                                                                                                                                                                                                                                                                                                        |
|-------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                                       | <p><u>Expected Effects</u></p> <ul style="list-style-type: none"> <li>• Lower transaction costs due to reduced security disruptions</li> <li>• Reduced barriers to port utilization through improved safety</li> <li>• Improved operational efficiency and reliability</li> <li>• Enhanced socio-economic performance of the PFEZ area</li> </ul>                      |
| <p><b>Possible Risks or External Factors that Could Frustrate the Realization of this project</b></p> | <ol style="list-style-type: none"> <li>1. Adverse weather conditions affecting operations</li> <li>2. Insufficient maintenance or operational funding</li> <li>3. Coordination challenges with other maritime agencies</li> </ol> <p>These risks will be mitigated through proper vessel selection, maintenance planning, and inter-agency coordination protocols.</p> |
| <p><b>Expected Private Sector Response</b></p>                                                        | <p>The private sector is expected to respond positively through increased utilization of port facilities and heightened confidence in maritime security. Improved patrol capability will support uninterrupted port operations, encourage investment, and strengthen PFEZ's position as a secure and reliable logistics and trade hub.</p>                             |

| PROJECT BRIEF NO. 65                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>FIREFIGHTING AND OIL SPILL RESPONSE SYSTEMS</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| <b>Description</b>                       | <p>Type: Soft Intervention<br/>Sector: Social<br/>Category: Environmental Management<br/>Phase: 2<br/>Implementation Period: 2029</p> <p>The project strengthens the emergency preparedness and response capacity of PFEZ. It involves the procurement of one (1) fire truck and the establishment of onshore and offshore firefighting and oil spill response units. These systems will ensure rapid response to fire incidents, hazardous material emergencies, and oil spill events within port and coastal areas, in compliance with maritime safety and environmental protection standards.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ, in coordination with the Bureau of Fire Protection (BFP), Philippine Coast Guard (PCG), and relevant LGU DRRMOs</p> <p><u>Project Category</u><br/>The project falls under port safety and environmental management, focusing on emergency preparedness, firefighting capability, and oil spill response within PFEZ and surrounding coastal areas.</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Procurement of one (1) fire truck suitable for port and industrial firefighting</li> <li>• Establishment of onshore firefighting units, including equipment and trained personnel</li> <li>• Establishment of offshore firefighting and oil spill response units</li> <li>• Acquisition of oil spill response equipment (booms, skimmers, dispersants)</li> <li>• Training and drills for emergency response teams</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| <b>Estimated Cost of Resource Inputs</b> | PhP 10,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| <b>Justification of the Project</b>      | Ports handle flammable cargo, fuel, and hazardous materials, making them high-risk areas for fire and oil spill incidents. The project ensures that PFEZ has dedicated, well-equipped response units capable of immediate action, minimizing risks to lives, port assets, and the marine environment. Strengthening firefighting and oil spill response capacity also enhances                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |



### PROJECT BRIEF NO. 65

|                                                                                               |                                                                                                                                                                                                                                                              |
|-----------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | regulatory compliance, reduces environmental damage, and builds confidence among shipping lines, investors, and the surrounding community.                                                                                                                   |
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"><li>• Port operators and workers</li><li>• Shipping lines and vessel operators</li><li>• PFEZ locators and logistics companies</li><li>• Coastal and nearby communities</li></ul>                                          |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"><li>• 1 firetruck procured</li><li>• Fully equipped onshore and offshore firefighting units established</li></ul>                                                                                                          |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"><li>• High procurement and maintenance costs</li><li>• Delays in equipment delivery</li><li>• Limited trained personnel</li></ul>                                                                                          |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"><li>• Increased confidence of shipping lines and port users</li><li>• Willingness of private operators to co-invest in safety systems</li><li>• Compliance with international safety and environmental standards</li></ul> |



| PROJECT BRIEF NO. 66                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>DISASTER RISK REDUCTION AND MANAGEMENT PROGRAM</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| <b>Description</b>                       | <p>Type: Soft Intervention<br/> Sector: Social<br/> Category: Environmental Management<br/> Phase: 2<br/> Implementation Period: 2029-2032</p> <p>The project strengthens the preparedness, response, and recovery capacity of PFEZ against natural and human-induced hazards. It highlights risk assessment, planning, early warning systems, capacity building, and coordination to minimize loss of life, damage to infrastructure, and disruption of port operations. Additionally, it supports a safe, resilient, and disaster-ready port environment.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ, in coordination with the Office of Civil Defense – Bangsamoro Autonomous Region (OCD-BAR) and relevant LGU DRRMOs</p> <p><u>Project Category</u><br/> The project falls under emergency preparedness and resilience, focusing on risk preparedness, response capacity, and resilience of PFEZ, its locators, and surrounding communities.</p> <p><u>Project Location</u><br/> PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Conduct of hazard, vulnerability, and risk assessments for PFEZ</li> <li>• Preparation and updating of the DRRM and Contingency Plans</li> <li>• Establishment or upgrading of early warning and communication systems</li> <li>• Capacity building through trainings, drills, and simulations</li> <li>• Strengthening coordination with LGUs, national agencies, and responders</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| <b>Estimated Cost of Resource Inputs</b> | PhP 5,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| <b>Justification of the Project</b>      | <p>PFEZ is exposed to various risks such as typhoons, earthquakes, fire incidents, and maritime accidents. A dedicated DRRM Program is essential to reduce vulnerabilities, ensure business continuity, and protect lives, assets, and the environment. Strengthening disaster preparedness enhances operational resilience, regulatory compliance, and investor confidence, while ensuring the safety of workers and nearby communities.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |



## PROJECT BRIEF NO. 66

|                                                                                               |                                                                                                                                                                                                                                                                                                                       |
|-----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"> <li>• Port workers and PFEZ personnel</li> <li>• Port operators, locators, and service providers</li> <li>• Shipping lines and passengers</li> <li>• Nearby coastal and host communities</li> </ul>                                                                                |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• 100% of PFEZ operational areas covered by hazard and risk assessment</li> <li>• At least 2 functional early warning and emergency communication systems installed and tested</li> <li>• 2–4 disaster preparedness trainings and drills conducted annually</li> </ul>         |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Limited funding or delays in implementation</li> <li>• Low participation in drills and trainings</li> <li>• Unpredictable severity of natural disasters</li> </ul>                                                                                                           |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Active participation of PFEZ locators in DRRM activities</li> <li>• Investment in complementary safety and preparedness measures</li> <li>• Improved business continuity planning</li> <li>• Increased confidence in the safety and resilience of port operations</li> </ul> |

## PROJECT BRIEF NO. 67

| PROJECT TITLE                                         |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|-------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PORT SAFETY SIGNAGE AND HAZARD CONTROL PROJECT</b> |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| <b>Description</b>                                    | <p>Type: Soft Intervention<br/> Sector: Social<br/> Category: Environmental Management<br/> Phase: 2<br/> Implementation Period: 2029-2032</p> <p>The project improves occupational safety, operational efficiency, and regulatory compliance within PFEZ. It will involve the installation of standardized safety signs, hazard warnings, barriers, and traffic control measures to minimize accidents, guide port users, and ensure a safer working environment for personnel, locators, and visitors.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ</p> <p><u>Project Category</u><br/> The project falls under port safety and occupational health/risk management, focusing on hazard identification, safety awareness, and compliance with port safety standards within PFEZ.</p> <p><u>Project Location</u><br/> PFEZ</p> |
| <b>Activity Components</b>                            | <ul style="list-style-type: none"> <li>• Safety audit and identification of high-risk areas</li> <li>• Design and production of standard port safety and hazard signage</li> <li>• Installation of safety signs, road markings, barriers, and warning devices</li> <li>• Provision of reflective, illuminated, and marine-grade materials</li> <li>• Regular inspection, repair, and replacement of damaged signage</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                          |
| <b>Estimated Cost of Resource Inputs</b>              | PhP 700,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| <b>Justification of the Project</b>                   | <p>Ports are inherently high-risk environments, and clear safety signage and hazard controls are essential to prevent accidents, protect lives, and ensure uninterrupted operations. The project strengthens compliance with occupational safety, maritime, and environmental regulations while fostering a culture of safety within PFEZ. Improved hazard visibility also reduces operational disruptions, liability risks, and potential losses arising from workplace incidents.</p>                                                                                                                                                                                                                                                                                                                                                 |
| <b>Target Beneficiaries</b>                           | <ul style="list-style-type: none"> <li>• Port workers and operators</li> <li>• Locators and logistics companies</li> <li>• Shipping lines and transport providers</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |



## PROJECT BRIEF NO. 67

|                                                                                               |                                                                                                                                                                                                                                                                                |
|-----------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | <ul style="list-style-type: none"> <li>• Port visitors and passengers</li> <li>• Port management and regulatory agencies</li> </ul>                                                                                                                                            |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• 100% of identified high-risk areas provided with appropriate safety signage</li> <li>• Standardized safety signage system implemented across the port</li> <li>• Annual safety inspection and compliance reports completed</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Damage or vandalism of signage</li> <li>• Extreme weather conditions affecting durability</li> <li>• Delays in procurement or installation</li> <li>• Limited compliance by port users</li> </ul>                                     |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Improved compliance with port safety rules</li> <li>• Reduced accident-related downtime and costs</li> <li>• Increased confidence of locators and shipping lines</li> </ul>                                                           |

| PROJECT BRIEF NO. 68                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>LIVELIHOOD TRAINING AND ASSISTANCE PROGRAM</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| <b>Description</b>                       | <p>Type: Soft Intervention<br/> Sector: Social<br/> Category: Human Development<br/> Phase: 2<br/> Implementation Period: 2029-2032</p> <p>The project emphasizes the economic capacity and self-reliance of communities in and around PFEZ, in partnership with LGUs and in alignment with the development priorities of the region. It involves conducting livelihood trainings on skills development and entrepreneurship, along with the provision of financial assistance to support sustainable income-generating activities.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ, in coordination with the Ministry of Social Services and Development (MSSD), Ministry of Labor and Employment (MOLE), TESDA, and concerned LGUs</p> <p><u>Project Category</u><br/> The project falls under social development and livelihood and skills development, focusing on providing training and livelihood assistance to improve income opportunities and economic inclusion of local communities.</p> <p><u>Project Location</u><br/> PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Conduct livelihood trainings on: <ul style="list-style-type: none"> <li>○ Entrepreneurship and small business management</li> <li>○ Agriculture, fisheries, and modern farming techniques</li> <li>○ Handicrafts, weaving, and local product development</li> <li>○ Digital skills for online businesses and freelancing</li> </ul> </li> <li>• Facilitation of access to microfinance or credit programs</li> <li>• Mentoring and follow-up support for beneficiaries to ensure sustainable livelihoods</li> <li>• Coordination with relevant ministries to align with regional livelihood and employment initiatives.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                        |
| <b>Estimated Cost of Resource Inputs</b> | PhP 2,500,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| <b>Justification of the Project</b>      | The project supports communities around PFEZ by addressing unemployment and economic vulnerability through skills training, financial                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |

| PROJECT BRIEF NO. 68                                                                          |                                                                                                                                                                                                                                                                                                                        |
|-----------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | support, and mentorship, promoting sustainable livelihoods and inclusive regional development.                                                                                                                                                                                                                         |
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"> <li>• Unemployed youth within and around PFEZ</li> <li>• Women seeking entrepreneurial opportunities</li> <li>• Small-scale farmers and fisherfolks in nearby communities</li> </ul>                                                                                                |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• 4 livelihood training sessions conducted annually</li> <li>• Mentoring and follow-up sessions conducted regularly</li> </ul>                                                                                                                                                  |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Economic instability affecting business viability</li> <li>• Natural disasters or conflict-related disruptions</li> <li>• Low participation due to competing priorities or community distrust</li> <li>• Limited private sector or regional government involvement</li> </ul> |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Mentorship and technical support provided to beneficiaries</li> <li>• Market access and business linkages facilitated for livelihood projects</li> </ul>                                                                                                                      |



| PROJECT BRIEF NO. 69                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>CONSTRUCTION OF LIVELIHOOD TRAINING FACILITIES</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| <b>Description</b>                       | <p>Type: Physical<br/>Sector: Social<br/>Category: Human Development<br/>Phase: 2<br/>Implementation Period: 2029-2030</p> <p>The project provides a dedicated venue for conducting skills development, entrepreneurship, and livelihood programs for local communities. The facility will support the implementation of PFEZ livelihood initiatives, enhance the quality and reach of training programs, and provide a safe, fully equipped environment for hands-on learning.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ, in coordination with the Ministry of Social Services and Development (MSSD), Ministry of Labor and Employment (MOLE), TESDA, and concerned LGUs</p> <p><u>Project Category</u><br/>The project falls under social infrastructure development, focusing on constructing facilities to support skills training, livelihood programs, and workforce development for local communities.</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Design and construction of the livelihood training facility, including classrooms, workshop areas, and administrative offices</li> <li>• Procurement and installation of training equipment and tools for various livelihood programs (agriculture, fisheries, handicrafts, digital skills, etc.)</li> <li>• Provision of furniture, ICT facilities, and training materials</li> <li>• Development of safety and operational protocols for the facility</li> <li>• Utilities and accessibility features to ensure a functional and welcoming learning environment</li> <li>• Coordination with LGUs and relevant agencies for facility management, program alignment, and community access</li> </ul>                                                                                                                                                                                                                       |
| <b>Estimated Cost of Resource Inputs</b> | PhP 6,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| <b>Justification of the Project</b>      | Communities around PFEZ currently lack a dedicated venue for structured livelihood training programs, limiting access to skills development and income-generating opportunities. Constructing a fully equipped training                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |

## PROJECT BRIEF NO. 69

|                                                                                               |                                                                                                                                                                                                                                                                                                                                                                                                                       |
|-----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | <p>facility addresses this gap, providing a safe, functional space for practical learning, mentorship, and program implementation. The project will enhance the capacity of PFEZ to deliver livelihood initiatives, contribute to workforce development, and support LGU and regional development goals.</p>                                                                                                          |
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"> <li>• Unemployed youth within and around PFEZ</li> <li>• Women seeking entrepreneurial and livelihood opportunities</li> <li>• Small-scale farmers and fisherfolk in nearby communities</li> <li>• Vulnerable households seeking alternative sources of income</li> <li>• LGU-partnered community groups and associations aligned with the region's livelihood programs</li> </ul> |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Livelihood training facility constructed and fully operational</li> <li>• Training classrooms and workshop areas equipped with necessary tools and materials</li> <li>• ICT facilities, furniture, and safety features installed and functional</li> </ul>                                                                                                                   |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Construction delays due to weather, security, or logistical issues</li> <li>• Cost overruns due to fluctuations in material prices</li> <li>• Low utilization of facility if community engagement is insufficient</li> </ul>                                                                                                                                                 |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Construction materials, equipment, or technical expertise contributed through CSR programs</li> <li>• Private sector engagement in skills training and mentorship for beneficiaries</li> <li>• Partnerships to provide market access and support for livelihood projects</li> <li>• Support for sustainable operation and scaling of training initiatives</li> </ul>         |



| PROJECT BRIEF NO. 70                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>MARITIME SAFETY TRAINING PROGRAM</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| <b>Description</b>                       | <p>Type: Soft Intervention<br/>Sector: Social<br/>Category: Human Development<br/>Phase: 2<br/>Implementation Period: 2029-2032</p> <p>The project enhances the safety awareness, emergency preparedness, and operational competence of maritime personnel operating within PFEZ and surrounding waters. It involves conducting comprehensive training sessions on maritime safety aligned with national and international maritime safety standards.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ, in coordination with the Philippine Coast Guard (PCG), the Bangsamoro Maritime Industry Authority (BMARINA), and concerned LGUs</p> <p><u>Project Category</u><br/>The project falls under human development, focusing on enhancing the skills and certification of maritime personnel to ensure safe port and vessel operations.</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Conduct training on maritime safety regulations, port safety protocols, and hazard recognition</li> <li>• Provide hands-on emergency response exercises, including fire drills, oil spill response, and evacuation procedures</li> <li>• Train personnel in the use of life-saving appliances, firefighting equipment, and personal protective gear</li> <li>• Develop and distribute training manuals, safety guides, and reference materials</li> <li>• Collaborate with LGUs, agencies, and relevant maritime authorities for program alignment and accreditation</li> <li>• Monitor and evaluate trainee performance to ensure competency and readiness</li> </ul>                                                                                                                                                                          |
| <b>Estimated Cost of Resource Inputs</b> | PhP 500,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b>Justification of the Project</b>      | The project strengthens maritime safety in PFEZ by training port and vessel personnel to effectively respond to emergencies, protect lives and the                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |



| PROJECT BRIEF NO. 70                                                                          |                                                                                                                                                                                                                                                                                                                                                                               |
|-----------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | environment, ensure compliance with international standards, and build confidence among port users and shipping lines.                                                                                                                                                                                                                                                        |
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"> <li>• Port and terminal operators</li> <li>• Vessel crew and shipping line personnel</li> <li>• Logistics and supply chain staff within PFEZ</li> <li>• Coastal community members involved in maritime activities</li> <li>• LGU-partnered maritime safety personnel and trainees</li> </ul>                                               |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Maritime safety training sessions conducted and completed quarterly</li> <li>• Safety manuals, training guides, and reference materials distributed</li> </ul>                                                                                                                                                                       |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Low attendance or participation from port personnel and stakeholders</li> <li>• Unavailability of qualified trainers or resource persons</li> <li>• Adverse weather or maritime conditions disrupting practical exercises</li> <li>• Limited access to safety equipment or training resources</li> </ul>                             |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Provision of training support and expertise through CSR initiatives</li> <li>• Supply of safety equipment and training materials</li> <li>• Participation in mentoring and skills development of maritime personnel</li> <li>• Collaboration in promoting safety culture and compliance among port operators and locators</li> </ul> |



## PROJECT BRIEF NO. 71

| PROJECT BRIEF NO. 71                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>PORT SECURITY ENHANCEMENT PROJECT</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| <b>Description</b>                       | <p>Type: Soft Intervention<br/>Sector: Social<br/>Category: Safety and Security<br/>Phase: 2<br/>Implementation Period: 2029-2030</p> <p>The project enhances the security and monitoring capabilities of the port to protect assets, personnel, and operations. It involves the provision of advanced security infrastructure, including CCTV systems, patrol boats, and other monitoring equipment, to ensure real-time surveillance, rapid response to incidents, and adherence to national and international port security standards.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ, in coordination with the Philippine Coast Guard (PCG) and concerned LGU offices</p> <p><u>Project Category</u><br/>The project falls under port security and public safety, focusing on surveillance, patrol, and access control to ensure safe and secure port operations.</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Procurement and installation of CCTV cameras for critical port areas</li> <li>• Acquisition and deployment of patrol boats for coastal and port perimeter security</li> <li>• Integration of security monitoring systems for centralized surveillance and control</li> <li>• Training of security personnel on the use of equipment and emergency response procedures</li> <li>• Coordination with LGUs, agencies, and port stakeholders for security operations</li> <li>• Regular maintenance and upgrades of security equipment to ensure operational efficiency</li> </ul>                                                                                                                                                                                                                                                                                                |
| <b>Estimated Cost of Resource Inputs</b> | PhP 5,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>Justification of the Project</b>      | Ports are high-risk areas for theft, smuggling, and unauthorized access. Enhancing security infrastructure at PFEZ ensures the safety of port assets,                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |

| PROJECT BRIEF NO. 71                                                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|-----------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | personnel, and operations. Providing advanced monitoring equipment and patrol capabilities will minimize security risks, ensure compliance with port security regulations, and build confidence among locators, shipping lines, and the surrounding communities.                                                                                                                                                                                                                          |
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"> <li>• Port operators and terminal staff</li> <li>• Shipping lines and vessel crews</li> <li>• Locators and logistics companies within PFEZ</li> <li>• Coastal and nearby communities benefiting from enhanced port security</li> </ul>                                                                                                                                                                                                                 |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• CCTV systems installed in all critical port areas, including cargo terminals, berths, and access points</li> <li>• Patrol boats deployed for 24/7 monitoring of port perimeter and coastal areas</li> <li>• At least 50 security personnel trained in the use of new equipment and emergency response procedures</li> <li>• Integrated security monitoring system operational, allowing real-time surveillance and incident reporting</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Delays in procurement or delivery of security equipment</li> <li>• Insufficient training or low competency of security personnel</li> <li>• Technical issues with equipment operation or maintenance</li> <li>• Adverse weather affecting patrol operations</li> </ul>                                                                                                                                                                           |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Participation in security awareness programs for port users</li> <li>• Collaboration in emergency drills and coordinated response efforts</li> <li>• Engagement in public-private partnerships for enhanced port safety</li> </ul>                                                                                                                                                                                                               |

| PROJECT BRIEF NO. 72                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>COMMERCIAL BUILDING DEVELOPMENT</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| <b>Description</b>                       | <p>Type: Physical<br/>Sector: Economic<br/>Category: Port and Logistics Infrastructure<br/>Phase: 3<br/>Implementation Period: 2032-2038</p> <p>The project involves the development of modern commercial facilities to support tourism, trade, and services within PFEZ. It includes the construction of accommodations, restaurants, and duty-free shops to enhance the commercial landscape, attract investors and visitors, and stimulate economic growth.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ, in coordination with the Ministry of Trade, Investment, and Tourism (MTIT), and concerned LGUs</p> <p><u>Project Category</u><br/>The project falls under economic infrastructure development, focusing on building structures to support commerce, tourism, and economic activities.</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Design and construction of accommodation facilities (hotels, guest houses, and lodging facilities)</li> <li>• Construction of restaurants and food service establishments</li> <li>• Development of duty-free shops and retail spaces</li> <li>• Provision of utilities, landscaping, and accessibility features</li> <li>• Procurement and installation of furniture, fixtures, and equipment (FF&amp;E) for commercial use</li> <li>• Compliance with building codes, safety standards, and local regulations</li> <li>• Coordination with LGUs and agencies for permits, zoning, and facility management</li> </ul>                                                                                                                                                                                       |
| <b>Estimated Cost of Resource Inputs</b> | PhP 35,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| <b>Justification of the Project</b>      | PFEZ currently lacks sufficient commercial facilities to cater to tourists, investors, and port visitors. Constructing hotels, restaurants, and duty-free shops addresses this gap by providing modern amenities that support trade, tourism, and hospitality services. The project is expected to attract more                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |

| PROJECT BRIEF NO. 72                                                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|-----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | visitors, increase commercial activity, create jobs, and enhance the overall attractiveness of PFEZ as a regional economic hub.                                                                                                                                                                                                                                                                                                   |
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"> <li>• Tourists, business travelers, and visitors to PFEZ</li> <li>• Local and regional entrepreneurs and commercial operators</li> <li>• Employees and service personnel in the hospitality and retail sectors</li> <li>• LGUs and BARMM ministries involved in regional tourism and commerce</li> <li>• Port and ecozone stakeholders benefiting from enhanced commercial services</li> </ul> |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Accommodation facilities (hotels and guest houses) constructed and operational</li> <li>• Restaurants built and ready to serve visitors and port personnel</li> <li>• Duty-free shops developed and operational with retail services available</li> <li>• Utilities and accessibility features installed and functional</li> </ul>                                                       |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Delays in construction due to weather, material shortages, or contractor issues</li> <li>• Cost overruns due to fluctuations in material or labor costs</li> <li>• Low occupancy or commercial utilization if market demand is overestimated</li> <li>• Regulatory or permitting delays</li> </ul>                                                                                       |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Investment in hotel, restaurant, and retail operations within PFEZ</li> <li>• Participation in partnerships or management of commercial facilities</li> <li>• Engagement in employment and skills development for local workers</li> <li>• Support for marketing, promotions, and tourism initiatives to attract visitors</li> </ul>                                                     |

## PROJECT BRIEF NO. 73

| PROJECT TITLE                            | RORO PASSENGER TERMINAL IMPROVEMENT PROGRAM                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>                       | <p>Type: Physical<br/>Sector: Economic<br/>Category: Port and Logistics Infrastructure<br/>Phase: 3<br/>Implementation Period: 2032-2035</p> <p>The project upgrades the terminal facilities to provide safe, efficient, and comfortable services for passengers and vehicles using roll-on/roll-off (RORO) transport. It involves enhancing terminal infrastructure, improving passenger amenities, and streamlining operations to accommodate growing passenger and vehicle volumes. In addition, it supports regional mobility, promotes tourism, and ensures compliance with national and international maritime transport standards.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ in coordination with the Ministry of Transportation and Communications (MOTC)</p> <p><u>Project Category</u><br/>The project falls under economic infrastructure development, focusing on improving facilities, accessibility, and safety for RORO passengers</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Rehabilitation of RORO passenger waiting areas and ticketing facilities</li> <li>• Improvement of boarding ramps, docking areas, and vehicle lanes</li> <li>• Installation of passenger amenities, including seating, restrooms, signage, and information systems</li> <li>• Provision of safety and security equipment (CCTV, life-saving appliances, emergency lighting)</li> <li>• Implementation of traffic management systems for vehicles entering and exiting the terminal</li> <li>• Training of terminal personnel in customer service, safety, and emergency response</li> <li>• Coordination with LGUs and maritime agencies for operational standards and compliance</li> </ul>                                                                                                                                                                                                                                                                    |
| <b>Estimated Cost of Resource Inputs</b> | PhP 6,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |

## PROJECT BRIEF NO. 73

|                                                                                               |                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|-----------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Justification of the Project</b>                                                           | The existing RORO passenger terminal faces challenges such as limited facilities and inefficient boarding operations. Improving the terminal enhances passenger safety, comfort, and overall experience, while ensuring compliance with maritime safety standards. The upgraded terminal will accommodate growing passenger and vehicle traffic, support tourism and trade, and strengthen PFEZ's role as a reliable regional transport hub. |
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"> <li>• RORO passengers, including tourists, commuters, and business travelers</li> <li>• Vehicle owners and transport operators using RORO services</li> <li>• Shipping lines and ferry operators</li> <li>• Port staff and terminal personnel</li> <li>• LGUs and BARMM ministries supporting transport and tourism initiatives</li> </ul>                                                                |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• RORO passenger terminal rehabilitated to accommodate increased traffic</li> <li>• Passenger amenities (seating, restrooms, signage) installed and fully operational</li> <li>• Safety and security systems (CCTV, life-saving equipment) installed and functional</li> </ul>                                                                                                                        |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Delays in construction or procurement due to weather or supply chain issues</li> <li>• Budget overruns from rising material or labor costs</li> <li>• Low passenger compliance with new systems and protocols</li> </ul>                                                                                                                                                                            |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Participation in terminal operations or management partnerships</li> <li>• Investment in retail, passenger services, and amenities within the terminal</li> <li>• Collaboration in promoting passenger safety and customer satisfaction</li> </ul>                                                                                                                                                  |





## PROJECT BRIEF NO. 74

| PROJECT BRIEF NO. 74                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>UPGRADING OF RORO PORT INFRASTRUCTURE AND UTILITIES</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>Description</b>                       | <p>Type: Physical<br/>Sector: Economic<br/>Category: Port and Logistics Infrastructure<br/>Phase: 3<br/>Implementation Period: 2032-2035</p> <p>The project seeks to enhance the operational efficiency for roll-on/roll-off (RORO) vessels. It involves expanding port infrastructure that will ensure compliance with maritime safety standards.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ in coordination with the Ministry of Transportation and Communications (MOTC)</p> <p><u>Project Category</u><br/>The project falls under economic infrastructure development, focusing on upgrading RORO port facilities, utilities, and operational systems.</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Expansion of docking and berthing areas for RORO vessels</li> <li>• Upgrading of utilities including power supply, water systems, drainage, and lighting</li> <li>• Construction of reinforced pavements, vehicle lanes, and cargo handling areas</li> <li>• Coordination with LGUs, BARMM maritime authorities, and port operators for operational alignment</li> <li>• Regular maintenance planning for infrastructure and utilities</li> </ul>                                                                                                                                                                                                                       |
| <b>Estimated Cost of Resource Inputs</b> | PhP 10,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| <b>Justification of the Project</b>      | Upgrading the RORO port infrastructure in PFEZ will enhance capacity, safety, and operational efficiency, support economic activity, and reduce vessel turnaround times.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| <b>Target Beneficiaries</b>              | <ul style="list-style-type: none"> <li>• RORO passengers, including tourists and commuters</li> <li>• Vehicle owners and transport operators using RORO services</li> <li>• Shipping lines and ferry operators</li> <li>• Port staff and terminal personnel</li> <li>• Local businesses benefiting from increased port traffic and efficiency</li> </ul>                                                                                                                                                                                                                                                                                                                                                         |



## PROJECT BRIEF NO. 74

|                                                                                               |                                                                                                                                                                                                                                                                                                                                                                                              |
|-----------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"><li>• Docking and berthing areas expanded and reinforced to accommodate at least 3 RORO vessels simultaneously</li><li>• Vehicle lanes and cargo handling areas constructed to reduce congestion and improve traffic flow</li><li>• Maintenance schedules and operational protocols established for continuous infrastructure performance</li></ul>        |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"><li>• Delays in construction due to adverse weather or supply chain disruptions</li><li>• Cost overruns due to fluctuating material and labor prices</li><li>• Low compliance with safety protocols by port users</li><li>• Technical issues with upgraded equipment or utilities</li></ul>                                                                |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"><li>• Provision of technical expertise, equipment, or funding through CSR initiatives</li><li>• Participation in port operations or maintenance partnerships</li><li>• Collaboration in training and capacity building for port personnel</li><li>• Engagement in promoting safe and efficient port operations for increased commercial activity</li></ul> |



PROJECT BRIEF NO. 75

| PROJECT TITLE                            | ESTABLISHMENT OF PARKING SPACES IN COMMERCIAL AND MIXED-USE AREAS                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>                       | <p>Type: Physical<br/> Sector: Economic<br/> Category: Regional Trade and Connectivity<br/> Phase: 3<br/> Implementation Period: 2032-2035</p> <p>The project provides organized, safe, and adequate parking facilities to support commercial activities and mixed-use developments within the freeport and ecozone. It involves the design, construction, and allocation of parking areas to accommodate vehicles of employees, visitors, and customers, reducing congestion and enhancing accessibility. This initiative contributes to improved traffic management, better customer experience, and increased attractiveness of PFEZ as a commercial hub.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ</p> <p><u>Project Category</u><br/> The project falls under economic infrastructure development, focusing on creating organized parking spaces to improve accessibility, traffic flow, and convenience in commercial and mixed-use areas.</p> <p><u>Project Location</u><br/> PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Identification of suitable land for parking facilities in commercial and mixed-use zones</li> <li>• Design and construction of open-air and/or multi-level parking structures</li> <li>• Installation of parking signage, lighting, security systems, and traffic management features</li> <li>• Development of pedestrian pathways and accessibility features for safety</li> <li>• Implementation of parking management systems including ticketing</li> <li>• Maintenance planning for facilities, lighting, and security systems</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                 |
| <b>Estimated Cost of Resource Inputs</b> | PhP 4,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| <b>Justification of the Project</b>      | Providing organized parking in PFEZ will reduce congestion, improve accessibility, enhance visitor experience, and support economic activities.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |

## PROJECT BRIEF NO. 75

|                                                                                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|-----------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"> <li>• Employees, business owners, and customers of commercial establishments in PFEZ</li> <li>• Visitors and tourists</li> <li>• Locators and logistics operators requiring vehicle access and parking</li> <li>• General public benefiting from reduced congestion and safer roadways</li> </ul>                                                                                                                                                                                                                                                             |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Adequate parking spaces constructed to accommodate at least 100 vehicles in commercial and mixed-use areas</li> <li>• Signage, lighting, and security systems installed and fully operational</li> <li>• Traffic flow improved, with reduced congestion in high-traffic commercial zones</li> <li>• Pedestrian pathways and accessibility features established for safety</li> <li>• Parking management system implemented including ticketing</li> <li>• Maintenance and operational protocols developed for sustained facility performance</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Delays in permitting processes</li> <li>• Cost overruns due to material price fluctuations</li> <li>• Low compliance by drivers or improper usage of parking spaces</li> </ul>                                                                                                                                                                                                                                                                                                                                                                          |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Participation in the development and management of parking facilities</li> <li>• Investment in automated parking or security technologies</li> <li>• Collaboration in maintaining safe, accessible, and efficient parking services</li> <li>• Engagement in promoting orderly parking practices and customer convenience</li> </ul>                                                                                                                                                                                                                     |

| PROJECT BRIEF NO. 76                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>CONSTRUCTION OF ECOTOURISM BOARDWALK AND MANGROVE VIEWING DECK</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| <b>Description</b>                       | <p>Type: Physical<br/>Sector: Economic<br/>Category: Tourism and Livelihood<br/>Phase: 3<br/>Implementation Period: 2032-2035</p> <p>The project enhances ecotourism and environmental appreciation in coastal areas while promoting sustainable livelihood opportunities for local communities. It involves building a wooden or eco-friendly boardwalk and viewing deck through mangrove areas to allow safe and educational access for tourists, researchers, and students.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ, in coordination with Ministry of Environment, Natural Resources and Energy (MENRE) and relevant LGU tourism offices</p> <p><u>Project Category</u><br/>The project falls under ecotourism development, focusing on constructing boardwalks and viewing decks to enhance visitor access, promote ecotourism, and support conservation of mangrove ecosystems.</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Environmental assessment of mangrove areas for sustainable construction</li> <li>• Design and construction of eco-friendly boardwalks with safety railings and interpretive signage</li> <li>• Construction of a mangrove viewing deck with seating and educational displays</li> <li>• Development of walkways, docking points, and access trails for tourists and researchers</li> <li>• Community consultation and participation in construction and future management</li> <li>• Maintenance and conservation plan to ensure long-term sustainability</li> </ul>                                                                                                                                                                                                                                                                                                                                |
| <b>Estimated Cost of Resource Inputs</b> | PhP 4,500,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| <b>Justification of the Project</b>      | The mangrove areas within PFEZ are underutilized for ecotourism despite their ecological importance. Constructing a boardwalk and viewing deck                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |

| PROJECT BRIEF NO. 76                                                                          |                                                                                                                                                                                                                                                                                                                                                                                                                       |
|-----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | allows safe visitor access while protecting sensitive habitats, providing educational and recreational opportunities, and promoting sustainable livelihoods for nearby communities. The project enhances environmental awareness, supports biodiversity conservation, and positions PFEZ as a model for eco-friendly tourism in the region.                                                                           |
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"> <li>• Tourists, students, and researchers</li> <li>• Local communities benefiting from ecotourism livelihood opportunities</li> <li>• Environmental organizations and LGUs supporting conservation initiatives</li> </ul>                                                                                                                                                          |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Eco-friendly boardwalk constructed to allow safe passage for visitors over mangrove areas</li> <li>• Mangrove viewing deck completed with seating and educational displays</li> <li>• Access trails and docking points developed for visitor convenience</li> <li>• Mangrove area protected with no significant environmental damage during or after construction</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Environmental damage if construction is not properly managed</li> <li>• Adverse weather or tidal conditions delaying construction</li> <li>• Insufficient visitor engagement or community participation</li> <li>• Maintenance challenges leading to degradation of boardwalk and deck</li> </ul>                                                                            |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Participate in ecotourism operations or community-based tourism programs</li> <li>• Assist in marketing and promoting the site</li> <li>• Engage in environmental conservation partnerships and volunteer programs</li> </ul>                                                                                                                                                |



## PROJECT BRIEF NO. 77

| PROJECT TITLE              | STREETLIGHTING PROJECTS                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|----------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>         | <p>Type: Physical<br/>Sector: Infrastructure<br/>Category: Port and Logistics Infrastructure<br/>Phase: 3<br/>Implementation Period: 2032-2035</p> <p>The project involves the deployment of a comprehensive lighting system, typically utilizing high-efficiency LED (Light Emitting Diode) technology. It includes the installation of structural poles (standards), luminaires (the light fixtures), underground or overhead electrical conduits, and automated control systems.</p> <p><u>Project Proponent/Originator</u><br/>BEZA-PFEZ</p> <p><u>Project Category</u><br/>The project falls under infrastructure development, which focuses on developing and upgrading port facilities, access roads, and logistics systems to enhance cargo handling, transport efficiency, and overall connectivity within the economic zone.</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b> | <p><b>Engineering and Photometric Design</b></p> <ul style="list-style-type: none"> <li>• Photometric Analysis using specialized software to calculate the optimal pole height and spacing (span) required to achieve the necessary "Lux" levels for the specific road class.</li> <li>• Designing the electrical load distribution, including the placement of "Service Pedestals" (control cabinets) and protective circuit breakers.</li> <li>• Coordinating with the local power utility to secure a reliable energy feed for the new network.</li> </ul> <p><b>Civil and Structural Works</b></p> <ul style="list-style-type: none"> <li>• Excavating and pouring of reinforced concrete footings for the poles. These foundations include "anchor bolts" and "conduit elbows" for the electrical wiring.</li> </ul>                                                          |

## PROJECT BRIEF NO. 77

|                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          | <ul style="list-style-type: none"> <li>• Digging narrow trenches between poles to lay protective PVC or HDPE conduits for underground cabling.</li> <li>• Pole Erection. Lifting and securing the lighting standards (steel, aluminum, or concrete) onto the foundations using crane trucks.</li> </ul> <p><b>Electrical Installation</b></p> <ul style="list-style-type: none"> <li>• Wiring and Splicing. Pulling "THHN/THWN" electrical wires through the conduits and making secure, waterproof connections at the base of each pole.</li> <li>• Installing the LED heads and brackets at the top of the poles, ensuring the correct "tilt" to maximize light spread on the road surface.</li> <li>• Installing Photocells (which turn lights on/off based on ambient light) or smart nodes for remote dimming and fault reporting.</li> </ul> <p><b>Testing and Commissioning</b></p> <ul style="list-style-type: none"> <li>• Insulation Resistance Testing ensures there are no "ground faults" or leaks in the wiring that could cause electrical hazards.</li> <li>• Lux Level Verification using a light meter at night to verify that the actual illumination levels meet the engineering design standards.</li> <li>• System Energization is the final connection to the power grid and the hand-over to the local government or utility for operations.</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b> | <p>PhP 270,960,000.00</p> <p>Total road length * 24M/km</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| <b>Justification of the Project</b>      | <p>The installation of modern streetlighting is justified by improvements in public safety, economic activity, and energy efficiency. It ensures reduction in crime, as well-lit environments act as a primary deterrent for criminal activities such as vandalism, theft, and assault by increasing the risk of detection. It also improve pedestrian confidence by encouraging walking and the use of public transport at night, promoting a more active and connected community. It mitigates traffic accidents, because proper illumination significantly improves a driver's "stopping sight distance" and peripheral vision, reducing the frequency and severity of nighttime vehicular and pedestrian accidents. It promotes extended economic hours by allowing commercial districts to remain active and safe after sunset, supporting local businesses, evening markets, and the "night economy." And it also promotes energy and cost savings by replacing legacy systems with LED technology, electricity consumption is reduced by 50% to 70% and significantly lower maintenance costs due to longer lifespans.</p>                                                                                                                                                                                                                                               |





## PROJECT BRIEF NO. 77

|                                                                                               |                                                                                                                                                                                                                                                                                                                                                            |
|-----------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Target Beneficiaries</b>                                                                   | BEZA-PFEZ Management, Employees, Locators, the General Public                                                                                                                                                                                                                                                                                              |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Installation of streetlighting system covering 100% of the designated road length (24 km) within Polloc Freeport.</li> <li>• Positive feedback from BEZA-PFEZ Management, employees, locators, and the general public, measured through post-implementation surveys or stakeholder consultations.</li> </ul>      |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Lack of resources (personnel, equipment, funds)</li> <li>• Adverse weather (heavy rain, typhoons, flooding) causing delays</li> <li>• Site access and logistics challenges affecting equipment and material delivery</li> <li>• Regulatory or permitting delays from port or environmental authorities</li> </ul> |
| <b>Expected Private Sector Response</b>                                                       | Support from the private sector                                                                                                                                                                                                                                                                                                                            |

| PROJECT BRIEF NO. 78       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|----------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>       | <b>EXPANSION OF EXISTING WHARF</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| <b>Description</b>         | <p>Type: Physical<br/> Sector: Infrastructure<br/> Category: Port and Logistics Infrastructure<br/> Phase: 3<br/> Implementation Period: 2032-2035</p> <p>An expansion project involves the lateral or longitudinal extension of a current wharf or pier. This includes the construction of new berthing structures (deck-on-pile or sheet pile walls), the deepening of the adjacent seabed through dredging, and the enlargement of the "back-up" area for cargo storage and handling. The project must integrate seamlessly with existing land-side infrastructure, such as transport lines and utility networks.</p> <p>The proposed wharf expansion at Polloc Port encompasses a total land area of 1 hectare, designed to accommodate additional berthing space, cargo handling operations, and associated port infrastructure, thereby increasing operational capacity and improving efficiency for maritime activities.</p> <p><u>Project Proponent/Originator</u><br/> BEZA-PFEZ, in coordination with Ministry of Environment, Natural Resources, and Energy (MENRE), Bangsamoro Planning and Development Authority (BPDA), and concerned Local Government Units (LGUs)</p> <p><u>Project Category</u><br/> The project falls under infrastructure development, which focuses on developing and upgrading port facilities, access roads, and logistics systems to enhance cargo handling, transport efficiency, and overall connectivity within the economic zone.</p> <p><u>Project Location</u><br/> Port Operation Zone (Reclaimed area)</p> |
| <b>Activity Components</b> | <p><b>Marine Survey and Dredging</b></p> <ul style="list-style-type: none"> <li>Requires Bathymetric Mapping. Using sonar to map the seabed and identify the volume of material to be removed.</li> <li>Capital Dredging by removing sediment and rock from the berth pocket and approach channel to reach the required depth for deeper-draft vessels.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |

## PROJECT BRIEF NO. 78

|                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          | <ul style="list-style-type: none"> <li>Siltation Brackets requires installing silt curtains to prevent disturbed sediment from damaging nearby marine ecosystems (like coral reefs or seagrass).</li> </ul> <p><b>Piling and Substructure Works</b></p> <ul style="list-style-type: none"> <li>Piling Operations by driving large-diameter steel or reinforced concrete piles into the seabed using a "barge-mounted pile driver." these piles transfer the weight of the wharf and cranes to the solid load-bearing strata below.</li> <li>Sheet Piling/Bulkheads. If the expansion involves reclaiming land, "sheet piles" are driven to create a vertical wall that retains the soil and prevents erosion.</li> <li>Cathodic Protection. Installing sacrificial anodes or impressed current systems on steel piles to prevent saltwater corrosion.</li> </ul> <p><b>Deck Construction and Superstructure</b></p> <ul style="list-style-type: none"> <li>Pre-cast Beam Placement requires installing heavy concrete longitudinal and transverse beams atop the piles to create the structural "skeleton."</li> <li>Deck Pouring involves casting a thick, reinforced concrete slab (the "apron") designed to withstand massive point loads from containers and cranes.</li> <li>Crane Rail Installation involves embedding high-precision steel rails into the deck to support the movement of Ship-to-Shore (STS) gantry cranes.</li> </ul> <p><b>Outfitting and Utilities</b></p> <ul style="list-style-type: none"> <li>Mounting Fendering Systems using high-performance rubber fenders along the wharf face to absorb the impact energy of docking ships.</li> <li>Bollard Installation by securing high-capacity steel "mooring bollards" used to tie down vessels.</li> <li>Utility Integration by installing "Cold Ironing" (shore power) systems, allowing ships to plug into the local grid and turn off their engines while docked to reduce emissions.</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b> | PhP 723,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| <b>Justification of the Project</b>      | Wharf expansion is usually driven by economic growth and the evolution of global shipping trends. This project ensures increased throughput, and guarantees operational efficiency. Enhancing port capacity positions PFEZ                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |

| PROJECT BRIEF NO. 78                                                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|-----------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | as a strategic maritime hub, attracting international trade and generating local employment.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| <b>Target Beneficiaries</b>                                                                   | BEZA-PFEZ Management, Employees, Locators, the General Public                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Completion of wharf expansion construction within the planned implementation period (2032-2035)</li> <li>• Achievement of operational readiness with full utility integration and outfitting by project completion</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Lack of resources (personnel, equipment, funds)</li> <li>• Adverse weather (typhoons, heavy rain, strong waves) causing delays</li> <li>• Marine and tidal conditions affecting construction scheduling and safety</li> <li>• Subsurface or seabed uncertainties (soft soil, rock, or underwater obstructions)</li> <li>• Regulatory or permitting delays from port, environmental, or maritime authorities</li> <li>• Coordination conflicts with ongoing port operations or vessel traffic</li> <li>• Supply chain delays for construction materials (steel, concrete, fenders)</li> <li>• Environmental risks affecting marine ecosystems or coastal areas</li> </ul> |
| <b>Expected Private Sector Response</b>                                                       | Support from the private sector                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |



| PROJECT BRIEF NO. 79 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|----------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE        | CONSTRUCTION OF ADDITIONAL WAREHOUSE FACILITIES                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| Description          | <p>Type: Physical<br/>Sector: Infrastructure<br/>Category: Port and Logistics Infrastructure<br/>Phase: 3<br/>Implementation Period: 2032-2035</p> <p>The project entails the construction of additional warehouse facilities within the Polloc Freeport and Ecozone to expand storage capacity for goods, raw materials, and finished products. The new warehouses will feature high-bay storage, loading/unloading areas, and essential support facilities designed to optimize logistics operations and supply chain efficiency.</p> <p>The development involves the construction of additional transit sheds and other warehouse facilities. The development land area dedicated for new administrative buildings spans a total of 3.38 hectares, with a developable area of 2.36 hectares for warehouse buildings and remaining area for open space development.</p> <p><u>Project Proponent/Originator</u><br/>BEZA-PFEZ</p> <p><u>Project Category</u><br/>The project falls under infrastructure development, which focuses on developing and upgrading port facilities, access roads, and logistics systems to enhance cargo handling, transport efficiency, and overall connectivity within the economic zone.</p> <p><u>Project Location</u><br/>Port Operation Zone</p> |
| Activity Components  | <p><b>Site Preparation</b></p> <ul style="list-style-type: none"> <li>Clearing, grading, leveling, and soil compaction, including provision of temporary access roads and drainage.</li> </ul> <p><b>Foundation and Structural Works</b></p> <ul style="list-style-type: none"> <li>Excavation and construction of reinforced concrete foundations, columns, beams, and slabs capable of supporting heavy storage loads.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |

| PROJECT BRIEF NO. 79                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          | <p><b>Building Envelope Construction</b></p> <ul style="list-style-type: none"> <li>Erection of warehouse walls, metal cladding or pre-cast concrete panels, roofing, and large roller or sectional doors for loading bays.</li> </ul> <p><b>Mechanical, Electrical, and Plumbing (MEP) Installation</b></p> <ul style="list-style-type: none"> <li>Electrical distribution, lighting, and ventilation fans</li> <li>Fire protection systems (sprinklers)</li> <li>Water supply</li> <li>Sanitary facilities</li> </ul> <p><b>Material Handling and Logistics Facilities</b></p> <ul style="list-style-type: none"> <li>Loading docks</li> <li>Pallet storage areas</li> <li>Forklift circulation lanes</li> <li>Designated staging zones</li> </ul> <p><b>Interior and Operational Finishes</b></p> <ul style="list-style-type: none"> <li>Concrete flooring suitable for heavy-duty operations</li> <li>Security systems (CCTV, access control)</li> <li>Basic office or administrative space</li> </ul> <p><b>External Works</b></p> <ul style="list-style-type: none"> <li>Driveways and access roads</li> <li>Truck parking areas</li> <li>Drainage systems</li> <li>Landscaping</li> </ul> <p><b>Commissioning and Handover</b></p> <ul style="list-style-type: none"> <li>Testing of MEP systems, fire safety equipment, and operational readiness before turnover to management</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b> | PhP 473,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| <b>Justification of the Project</b>      | The existing warehouse facilities at Polloc Freeport are insufficient to accommodate the projected increase in volume of goods and materials being handled by port and freeport operators. Constructing additional warehouses will enhance storage capacity, streamline logistics, reduce congestion, and support the Freeport's vision as a modern trade and industrial hub, ultimately attracting more investors and tenants.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| <b>Target Beneficiaries</b>              | BEZA-PFEZ Management, Employees, Locators, the General Public                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |

## PROJECT BRIEF NO. 79

|                                                                                               |                                                                                                                                                                                                                                                                                                                                                                                                      |
|-----------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Construction and completion of warehouse buildings covering a developable area of 2.36 hectares.</li> <li>• Achievement of 100% operational readiness of Mechanical, Electrical, and Plumbing (MEP) systems, including fire protection, before handover.</li> </ul>                                                                                         |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Lack of resources (personnel, equipment, funds)</li> <li>• Delays due to contractor or supply chain issues</li> <li>• Cost escalation from materials or equipment price increases</li> <li>• Operational disruption during construction near existing warehouses</li> <li>• Safety hazards during construction due to heavy equipment operations</li> </ul> |
| <b>Expected Private Sector Response</b>                                                       | <p>Private sector stakeholders, including logistics companies, manufacturers, and import/export operators, are expected to respond positively, increasing utilization of warehouse space and possibly entering into long-term lease agreements. The expanded storage capacity may also encourage additional investments in the Freeport for processing, distribution, and value-added services.</p>  |



## PROJECT BRIEF NO. 80

| PROJECT TITLE              | CONSTRUCTION OF SEAWALL                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|----------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>         | <p>Type: Physical<br/>Sector: Infrastructure<br/>Category: Port and Logistics Infrastructure<br/>Phase: 3<br/>Implementation Period: 2032-2035</p> <p>A massive coastal defense structure built parallel to the shoreline, a seawall is typically a vertical or near-vertical structure designed to withstand the full force of incoming waves. It can be constructed using reinforced concrete, steel sheet piles, or massive stone masonry. The primary engineering goal is to prevent coastal erosion and protect inland areas from storm surges and flooding.</p> <p>The project entails the construction of a seawall spanning a total length of 1.3 km at Polloc Port. The seawall is designed to provide coastal protection, prevent shoreline erosion, safeguard port infrastructure from storm surges and wave action, and enhance the resilience and operational safety of port facilities.</p> <p><u>Project Proponent/Originator</u><br/>BEZA-PFEZ, in coordination with Ministry of Environment, Natural Resources, and Energy (MENRE) and concerned Local Government Units (LGUs)</p> <p><u>Project Category</u><br/>The project falls under infrastructure development, which focuses on developing and upgrading port facilities, access roads, and logistics systems to enhance cargo handling, transport efficiency, and overall connectivity within the economic zone.</p> <p><u>Project Location</u><br/>Coastal portion of Polloc Freeport</p> |
| <b>Activity Components</b> | <p><b>Site Preparation and Foundation</b></p> <ul style="list-style-type: none"> <li>• Bathymetric Survey involves mapping the seabed at the construction line to determine the required height and depth of the wall.</li> <li>• Cofferdam Construction. In some cases, a temporary watertight enclosure (cofferdam) is built and pumped dry to allow for "dry" foundation work on the seabed.</li> <li>• Excavation and Toe Protection by digging a deep trench for the "toe" (the base of the wall). This is the most critical part, as it prevents the sea from "undermining" the wall from underneath.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |



| PROJECT BRIEF NO. 80                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          | <p><b>Structural Construction</b></p> <ul style="list-style-type: none"> <li>• Piling (for Sheet Pile Walls) requires driving interlocking steel or concrete sheets deep into the seabed using a vibratory hammer.</li> <li>• Formwork and Concreting (for Gravity Walls) involves setting up heavy-duty steel forms and pouring marine-grade reinforced concrete. These walls are often "curved" or "stepped" to deflect wave energy upward and back toward the sea.</li> <li>• Anchor and Tie-Back Installation, for high walls, "deadman anchors" are buried deep into the land-side soil and connected to the wall via steel rods to prevent the wall from tipping over under the pressure of the tide.</li> </ul> <p><b>Drainage and Backfilling</b></p> <ul style="list-style-type: none"> <li>• Weep Hole Installation by placing small pipes through the wall to allow water trapped behind the wall (from rain or overtopping) to drain out, preventing "hydrostatic pressure" from bursting the wall.</li> <li>• Filter Fabric and Backfill requires laying geotextile fabric behind the wall to prevent soil from washing out through the weep holes, followed by compacted granular fill.</li> <li>• Rip-Rap Deployment entails placing large "armor rocks" at the base (the toe) of the seawall to break the force of incoming waves before they hit the main structure.</li> </ul> <p><b>Surface Finishing</b></p> <ul style="list-style-type: none"> <li>• Cap Beam Construction is the casting of a final reinforced concrete beam across the top of the wall to tie all sections together and provide a walkway or roadway edge.</li> <li>• Anti-Corrosion Treatment with the application of protective coatings to any exposed steel to prevent the rapid degradation caused by saltwater spray.</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b> | PhP 200,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>Justification of the Project</b>      | The seawall project ensures the protection of high-value assets and human life through the prevention of coastal erosion, a physical shield against storm surges and high-tide flooding, secure critical infrastructure (such as power plants, coastal roads, and ports) and residential developments located near the waterline, and to provide a stable "retained" edge for reclaimed land projects, allowing for development right up to the water's edge. With the possible occurrence of hazards, and as a climate change adaptation measure,                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |

| PROJECT BRIEF NO. 80                                                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|-----------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | seawalls are necessary intervention to maintain the current shoreline and prevent permanent inundation.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| <b>Target Beneficiaries</b>                                                                   | BEZA-PFEZ Management, Employees, Locators, the General Public                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>Seawall constructed with a total length of 1.3 kilometers completed within the scheduled implementation period (2032-2035).</li> <li>Stakeholder satisfaction rate (BEZA-PFEZ management, employees, locators, and general public) of at least 85% measured through post-construction surveys.</li> </ul>                                                                                                                                                                                                                                                                                                                                      |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>Lack of resources (personnel, equipment, funds)</li> <li>Adverse weather (typhoons, heavy rain, strong waves) causing delays</li> <li>Marine and tidal conditions affecting construction safety and schedule</li> <li>Subsurface or seabed uncertainties (soft soil, rock, or erosion-prone areas)</li> <li>Regulatory or permitting delays from port, environmental, or coastal authorities</li> <li>Coordination issues with ongoing port operations or vessel traffic</li> <li>Supply chain delays for construction materials (concrete, steel, fenders)</li> <li>Environmental impacts on marine ecosystems or coastal habitats</li> </ul> |
| <b>Expected Private Sector Response</b>                                                       | Support from the private sector                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |



## PROJECT BRIEF NO. 81

| PROJECT TITLE              | LAND RECLAMATION                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|----------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>         | <p>Type: Physical<br/>Sector: Infrastructure<br/>Category: Port and Logistics Infrastructure<br/>Phase: 3<br/>Implementation Period: 2032-2035</p> <p>Involves the raising of the elevation of a submerged or low-lying area to transform it into a stable platform for development resulting in the creation of reclaimed ground that includes integrated infrastructure such as roads, drainage, and utility networks.</p> <p>The project involves land reclamation covering a total area of 9.2 hectares to expand the Port Operation Zone at Polloc Port. The reclamation will create additional operational space for cargo handling, storage, and port support infrastructure, while incorporating engineered embankments and drainage systems to ensure stability, resilience, and efficient utilization of the expanded port area.</p> <p><u>Project Proponent/Originator</u><br/>BEZA-PFEZ, in coordination with Ministry of Environment, Natural Resources, and Energy (MENRE), Bangsamoro Planning and Development Authority (BPDA), and concerned Local Government Units (LGUs)</p> <p><u>Project Category</u><br/>The project falls under infrastructure development, which focuses on developing and upgrading port facilities, access roads, and logistics systems to enhance cargo handling, transport efficiency, and overall connectivity within the economic zone.</p> <p><u>Project Location</u><br/>Port Operation Zone (Reclaimed Area)</p> |
| <b>Activity Components</b> | <p><b>Pre-Reclamation and Design</b></p> <ul style="list-style-type: none"> <li>• Bathymetric and Hydrographic Surveys. Mapping the seabed floor and analyzing tidal currents and wave patterns to determine the project's layout.</li> <li>• Identification of Borrow Area entails locating a "borrow source" (usually offshore) where sand or rock can be dredged without causing significant environmental damage.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |

## PROJECT BRIEF NO. 81

|                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                | <ul style="list-style-type: none"> <li>Hydrodynamic Modeling using computer simulations to ensure the new landform doesn't cause flooding or erosion on neighboring shores.</li> </ul> <p><b>Construction</b></p> <ul style="list-style-type: none"> <li>Construction of Perimeter Bund. Requires building a "containment wall" made of heavy rock or Geotubes (sand-filled geotextile sleeves) to enclose the area and protect the fill material from being washed away.</li> <li>Dredging and Filling. Transporting fill material (sand, clay, or rock) via barges or pipelines. This often involves "Rainbowing"—spraying sand in an arc to reach shallow areas.</li> <li>Soil Improvement and Consolidation. Since freshly dumped sand is loose and saturated, engineers use Prefabricated Vertical Drains (PVDs) and Surcharging (placing heavy weights) to squeeze out water and prevent future building "subsidence."</li> </ul> <p><b>Infrastructure and Biological Stage</b></p> <ul style="list-style-type: none"> <li>Installing Shore Protection with armor rocks or concrete units (like Tetrapods) to prevent waves from eroding the new coastline.</li> <li>Ground Improvement using Dynamic Compaction (dropping heavy weights) or Vibro-Replacement to densify the soil so it can support heavy buildings and withstand earthquakes (mitigating liquefaction).</li> <li>Utility Integration by laying the foundational drainage, power, and water systems before surface construction begins.</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b>       | PhP 1,086,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| <b>Justification of the Project</b>            | Land reclamation is a strategic response to specific geographic and economic constraints. This answers the main issue of land scarcity and urbanization in the locality, and provides the viable space for expansion. It creates a blank canvas which is vital in the freeport and ecozone, and ensures that the area is maximized. This promotes the economic hub creation which allows for the development of modern business districts with optimized layouts.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| <b>Target Beneficiaries</b>                    | BEZA-PFEZ Management, Employees, Locators, the General Public                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| <b>Target Outputs or Success Indicators</b>    | <ul style="list-style-type: none"> <li>Total land area reclaimed: 9.2 hectares</li> <li>Completion of perimeter bund construction enclosing 100% of the designated reclamation area</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>Possible Risks or External Factors that</b> | <ul style="list-style-type: none"> <li>Lack of resources (personnel, equipment, funds)</li> <li>Disapproval from the PRA</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |



## PROJECT BRIEF NO. 81

### Could Frustrate the Realization of the Project

- Adverse weather and sea conditions (typhoons, storms, high tides) causing delays
- Marine and tidal challenges affecting dredging and fill operations
- Subsurface uncertainties (soft soils, uneven seabed, or buried debris)
- Regulatory or permitting delays from environmental, maritime, or port authorities
- Coordination conflicts with ongoing port operations or vessel traffic
- Supply chain delays for fill material, rock, or geotextiles
- Environmental impacts on coastal and marine ecosystems, requiring mitigation measures

### Expected Private Sector Response

Support from the private sector

## PROJECT BRIEF NO. 82

| PROJECT TITLE              | CONSTRUCTION OF PUBLIC TRANSPORT TERMINAL                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|----------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>         | <p>Type: Physical<br/>Sector: Infrastructure<br/>Category: Port and Logistics Infrastructure<br/>Phase: 3<br/>Implementation Period: 2032-2035</p> <p>A multi-modal facility that serves as a primary "node" in a region's transportation network. It provides a designated off-street environment for various Public Utility Vehicles (PUVs)—such as buses, jeepneys, taxis, and vans—to load and unload passengers. Modern terminals are often designed as Integrated Transport Systems (ITS), featuring high-tech ticketing, climate-controlled waiting areas, and seamless connections between short-haul local routes and long-haul provincial services.</p> <p>The project involves the development of two public transport terminals at Polloc Port, covering a total area of 3,519 square meters. The terminals are designed to optimize passenger and vehicle movement, featuring designated waiting areas, ticketing counters, drop-off and pick-up zones, and internal circulation lanes, thereby improving operational efficiency, accessibility, and connectivity within the port and the surrounding transport network.</p> <p><u>Project Proponent/Originator</u><br/>BEZA-PFEZ, in coordination with Ministry of Transportation and Communications (MOTC) and concerned Local Government Units (LGUs)</p> <p><u>Project Category</u><br/>The project falls under infrastructure development, which focuses on developing and upgrading port facilities, access roads, and logistics systems to enhance cargo handling, transport efficiency, and overall connectivity within the economic zone.</p> <p><u>Project Location</u><br/>Commercial Development Zone</p> |
| <b>Activity Components</b> | <p><b>Planning and Feasibility</b></p> <ul style="list-style-type: none"> <li>Traffic Demand Analysis through the conduct of origin-destination surveys to estimate passenger volumes and the required number of vehicle "bays."</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |

## PROJECT BRIEF NO. 82

|                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          | <ul style="list-style-type: none"> <li>Geometric Design by determining the turning radii, bay inclinations (e.g., 45° or 90° saw-tooth patterns), and lane widths to accommodate various vehicle sizes.</li> <li>Identifying a location that minimizes travel time for users while staying clear of major road intersections to avoid bottlenecking.</li> </ul> <p><b>Construction and Infrastructure</b></p> <ul style="list-style-type: none"> <li>Site Development involves earthworks and grading to create a level, high-strength concrete platform capable of withstanding heavy axle loads from buses.</li> <li>Structural Works covers the construction of the passenger terminal building, including reinforced concrete frames, long-span roof trusses for large waiting areas, and administrative offices.</li> <li>Installing Hydraulic Systems which includes installing large-capacity drainage and grease traps to manage rainwater runoff and potential oil spills from vehicle parking areas.</li> <li>System Integration by installing Intelligent Transport Systems (ITS), such as automated fare collection, digital passenger information displays (PIDS), and fleet management sensors.</li> </ul> <p><b>Operational Readiness</b></p> <ul style="list-style-type: none"> <li>Route Consolidation by coordinating with regulatory bodies to re-route existing PUVs into the new facility.</li> <li>Commercial Fit-out by handing over designated spaces to retail and food service vendors.</li> <li>Safety Commissioning by testing fire suppression systems, emergency exits, and security protocols before the official launch</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b> | PhP 36,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| <b>Justification of the Project</b>      | The project will help in traffic decongestion by providing a designated area for loading and unloading of PUVs. It ensures intermodal efficiency as it provides a "seamless transfer" point, reducing the time and physical effort required for commuters to switch between different modes of transport. It facilitates economic hub development, as terminals act as a stimulus for local commerce, attracting retail, dining, and service-based businesses that thrive on the constant flow of foot traffic. It provides safety and security by offering a centralized facility which allows for better policing, CCTV monitoring, and standardized safety inspections of vehicles, protecting passengers from crime and road hazards.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |

| PROJECT BRIEF NO. 82                                                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|-----------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Target Beneficiaries</b>                                                                   | BEZA-PFEZ Management, Employees, Locators, the General Public                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Completion of construction of two public transport terminals covering a total area of 3,519 square meters by Q4 2035.</li> <li>• Passenger satisfaction rating of at least 85% based on post-launch surveys within the first year.</li> </ul>                                                                                                                                                                                                                                                                                                                                                          |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Lack of resources (personnel, equipment, funds)</li> <li>• Adverse weather (heavy rain, typhoons, flooding) causing construction delays</li> <li>• Site access and logistics challenges affecting delivery of materials and equipment</li> <li>• Regulatory or permitting delays from port, transport, or environmental authorities</li> <li>• Coordination issues with ongoing port operations or nearby infrastructure works</li> <li>• Subsurface or soil issues affecting foundation construction</li> <li>• Supply chain delays for construction materials (concrete, steel, fixtures)</li> </ul> |
| <b>Expected Private Sector Response</b>                                                       | Support from the private sector                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |



## PROJECT BRIEF NO. 83

| PROJECT TITLE              | DEVELOPMENT OF AN INTERACTIVE PFEZ WEBSITE                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|----------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>         | <p>Type: Soft Intervention<br/>Sector: Institutional<br/>Category: Institutional Strengthening<br/>Phase: 3<br/>Implementation Period: 2032–2035</p> <p><u>Short Project Description</u><br/>This project involves the design, development, and deployment of an interactive and user-friendly official website for PFEZ. The website will serve as a central digital platform for information dissemination, investor engagement, service access, and institutional transparency.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ</p> <p><u>Project Category</u><br/>This project falls under public institutional strengthening, focusing on digital governance, transparency, and service delivery enhancement rather than physical infrastructure.</p> <p><u>Project Location</u><br/>PFEZ, BARMM, with digital reach to national and international stakeholders.</p> <p><u>Resource and Risk Considerations</u><br/>This project has minimal demand on natural resources and no environmental footprint. It is not exposed to natural hazards either. Human-made risks include cybersecurity threats, outdated content, and limited user adoption, which will be mitigated through secure hosting, regular updates, and institutional ownership.</p> |
| <b>Activity Components</b> | <p>This project shall be implemented through the following components:</p> <ol style="list-style-type: none"> <li>1. Requirements Analysis and Content Planning<br/>(Indicative Duration: 2032) <ul style="list-style-type: none"> <li>○ Identification of user needs (investors, locators, public, LGUs)</li> <li>○ Content structure, features, and functionality planning</li> </ul> </li> <li>2. Website Design and Development (Indicative Duration: 2033–2034) <ul style="list-style-type: none"> <li>○ User interface and experience design</li> </ul> </li> </ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |

| PROJECT BRIEF NO. 83                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          | <ul style="list-style-type: none"> <li>Development of interactive features (investment information, downloadable forms, announcements, feedback mechanisms)</li> </ul> <ol style="list-style-type: none"> <li>System Integration and Testing (Indicative Duration: 2034) <ul style="list-style-type: none"> <li>Integration with internal systems, where applicable</li> <li>Functional, usability, and security testing</li> </ul> </li> <li>Deployment, Training, and Launch (Indicative Duration: 2035) <ul style="list-style-type: none"> <li>Website deployment and public launch</li> <li>Training of designated staff for content management</li> </ul> </li> <li>Maintenance and Content Updating Framework (Indicative Duration: 2035) <ul style="list-style-type: none"> <li>Establishment of procedures for regular updates and enhancements</li> </ul> </li> </ol> <p><u>Feasibility/Design Study Requirement</u><br/>A formal feasibility study is not required. A requirements analysis and technical design phase shall guide implementation.</p> <p><u>Implementation Management</u><br/>PFEZ shall manage implementation through its designated information and communications function, with support from professional web development service providers.</p> <p><u>Complementary Measures</u></p> <ul style="list-style-type: none"> <li>Alignment with the Citizen's Charter and investment promotion materials</li> <li>Integration with digitalization and transparency initiatives</li> <li>Regular content review and performance monitoring</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b> | <p><u>Total Indicative Cost</u><br/>PhP 1,200,000.00</p> <p><u>Indicative Financing Source</u><br/>BARMM General Appropriations Act (BARMM-GAA)</p> <p><u>Financial Sustainability</u><br/>This project is not revenue-generating but will reduce information and transaction costs and support long-term institutional efficiency.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| <b>Justification of This project</b>     | <p><u>Rationale and Objectives</u><br/>This project addresses the need for a modern, accessible, and interactive digital platform to support governance, service delivery, and investment</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |

| PROJECT BRIEF NO. 83                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|---------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                             | <p>promotion in PFEZ. An effective website will improve transparency, responsiveness, and institutional credibility.</p> <p><u>Alignment with Development Plans</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Development Plan (BDP): Governance</li> <li>• Philippine Development Plan (PDP): Peaceful, Secure Society</li> </ul> <p><u>Development Indicators Addressed</u></p> <ul style="list-style-type: none"> <li>• Improved institutional capacity</li> <li>• Improved service delivery</li> <li>• Enhanced transparency and accessibility</li> </ul> <p><u>Area and Sectoral Effects</u></p> <p>This project will directly enhance institutional performance within PFEZ and indirectly benefit investors, locators, and communities by improving access to information and services.</p> <p><u>Relationship to Other Development Activities</u></p> <p>This project complements marketing and investment promotion initiatives, digitalization of systems, Citizen's Charter implementation, and ISO-aligned quality management efforts.</p> |
| <b>Target Beneficiaries</b>                 | <p><u>Primary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• PFEZ management and staff</li> <li>• Investors and locators seeking reliable information</li> </ul> <p><u>Secondary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• LGUs and partner institutions</li> <li>• Local communities and the general public</li> </ul> <p>Both men and women will benefit equally through improved access to digital services and information.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| <b>Target Outputs or Success Indicators</b> | <p><u>Target Outputs</u></p> <ul style="list-style-type: none"> <li>• Fully operational interactive PFEZ website</li> <li>• Content management and update protocols</li> </ul> <p><u>Success Indicators and Means of Verification</u></p> <ul style="list-style-type: none"> <li>• Website launch and operational status</li> <li>• Number of users, inquiries, and downloads</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |



## PROJECT BRIEF NO. 83

|                                                                                                |                                                                                                                                                                                                                                                                                                                                                |
|------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                                | <p><u>Expected Effects</u></p> <ul style="list-style-type: none"> <li>• Lower transaction and information costs</li> <li>• Reduced barriers to participation through accessible online services</li> <li>• Improved responsiveness and institutional visibility</li> <li>• Enhanced overall socio-economic performance of PFEZ area</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of this project</b> | <ol style="list-style-type: none"> <li>1. Cybersecurity threats</li> <li>2. Insufficient content updating</li> <li>3. Rapid changes in technology</li> </ol> <p>These risks will be mitigated through secure hosting, staff training, and periodic system upgrades.</p>                                                                        |
| <b>Expected Private Sector Response</b>                                                        | <p>The private sector is expected to respond positively through increased inquiries, engagement, and investment interest. A professional and interactive website will enhance confidence in PFEZ governance, support investment decision-making, and strengthen the zone's competitiveness as a business destination.</p>                      |

| PROJECT BRIEF NO. 84       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|----------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>       | <b>PUBLIC–PRIVATE PARTNERSHIP (PPP) FOR THE ESTABLISHMENT OF NECESSARY PORT FACILITIES AT PFEZ</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>Description</b>         | <p>Type: Soft Intervention<br/> Sector: Institutional<br/> Category: Regional Trade and Connectivity<br/> Phase: 3<br/> Implementation Period: 2032</p> <p><u>Short Project Description</u><br/> This project involves structuring and initiating a Public–Private Partnership (PPP) framework to establish, upgrade, and operate necessary port facilities within PFEZ. This project will prepare the institutional, contractual, and regulatory arrangements needed to mobilize private sector investment and expertise in port development.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ, in coordination with concerned Local Government Units (LGUs) and relevant BARMM and national agencies.</p> <p><u>Project Category</u><br/> This project falls under public institutional and investment facilitation, focusing on PPP structuring, governance mechanisms, and private sector engagement rather than direct public construction.</p> <p><u>Project Location</u><br/> PFEZ</p> <p><u>Resource and Risk Considerations</u><br/> This project itself does not require significant natural resource inputs as it focuses on institutional and contractual arrangements. Environmental and natural hazard risks will be addressed at the level of the subsequent port facility projects. Human-made risks include market uncertainty and weak private sector interest, which will be mitigated through sound project preparation and risk allocation.</p> |
| <b>Activity Components</b> | <p>This project shall be implemented through the following components:</p> <ol style="list-style-type: none"> <li>1. Identification of Port Facility Requirements<br/> (Indicative Duration: 2032) <ul style="list-style-type: none"> <li>○ Definition of priority port facilities and services required to support trade and connectivity</li> </ul> </li> </ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |

| PROJECT BRIEF NO. 84                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          | <ol style="list-style-type: none"> <li>2. PPP Structuring and Options Analysis (Indicative Duration: 2032) <ul style="list-style-type: none"> <li>○ Assessment of suitable PPP modalities (e.g., BOT, concession, lease)</li> <li>○ Preliminary value-for-money and risk allocation analysis</li> </ul> </li> <li>3. Preparation of PPP Project Documentation (Indicative Duration: 2032) <ul style="list-style-type: none"> <li>○ Drafting of project concept, institutional arrangements, and contractual frameworks</li> <li>○ Coordination with relevant oversight and approving bodies</li> </ul> </li> <li>4. Stakeholder Consultation and Market Sounding (Indicative Duration: 2032) <ul style="list-style-type: none"> <li>○ Engagement with potential private sector partners and stakeholders</li> <li>○ Refinement of project structure based on feedback</li> </ul> </li> <li>5. Endorsement and Readiness for Procurement (Indicative Duration: 2032) <ul style="list-style-type: none"> <li>○ Finalization of PPP framework for subsequent procurement and implementation</li> </ul> </li> </ol> <p><u>Feasibility/Design Study Requirement</u><br/>A full feasibility and detailed design study will be required for the subsequent port facility projects. This project focuses on preparatory PPP structuring and institutional readiness.</p> <p><u>Implementation Management</u><br/>PFEZ shall manage implementation, with coordination support from concerned LGUs and relevant PPP oversight institutions.</p> <p><u>Complementary Measures</u></p> <ul style="list-style-type: none"> <li>• Alignment with transport, logistics, and port master planning</li> <li>• Integration with investment promotion and regulatory reforms</li> <li>• Capacity building on PPP management and contract oversight</li> </ul> |
| <b>Estimated Cost of Resource Inputs</b> | <p><u>Total Indicative Cost</u><br/>PhP 0.00 (Preparatory activities to be undertaken using existing institutional resources)</p> <p><u>Indicative Financing Source</u><br/>Not Applicable</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |



| PROJECT BRIEF NO. 84                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|--------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                      | <p><u>Financial Sustainability</u></p> <p>This project itself is not revenue-generating. Financial sustainability will be achieved through private sector investment and user-fee-based port operations under the PPP arrangements.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| <b>Justification of This project</b> | <p><u>Rationale and Objectives</u></p> <p>This project addresses the need to mobilize private sector capital and expertise to develop port facilities essential for regional trade and connectivity. Public resources alone may be insufficient to meet long-term port development requirements. This project aims to establish a credible PPP framework that enables efficient, competitive, and sustainable port infrastructure development.</p> <p><u>Alignment with Development Plans</u></p> <ul style="list-style-type: none"> <li>• Bangsamoro Development Plan (BDP): Governance</li> <li>• Philippine Development Plan (PDP): Peaceful, Secure Society</li> </ul> <p><u>Development Indicators Addressed</u></p> <ul style="list-style-type: none"> <li>• Improved institutional capacity</li> <li>• Improved service delivery</li> <li>• Enhanced regional trade and connectivity</li> </ul> <p><u>Area and Sectoral Effects</u></p> <p>This project will have positive spillover effects on logistics, shipping, trade, and related services within BARMM. Improved port facilities will strengthen linkages between local producers, regional markets, and international trade routes.</p> <p><u>Relationship to Other Development Activities</u></p> <p>This project complements port modernization, logistics efficiency initiatives, safety and security upgrades, and investment promotion efforts under the PFEZ Master Development Plan.</p> |
| <b>Target Beneficiaries</b>          | <p><u>Primary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• PFEZ and partner institutions responsible for port governance</li> <li>• Private sector investors and operators participating in PPP arrangements</li> </ul> <p><u>Secondary Beneficiaries</u></p> <ul style="list-style-type: none"> <li>• Shipping lines, logistics providers, and traders</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |

| PROJECT BRIEF NO. 84                                                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                                | <ul style="list-style-type: none"> <li>Local communities benefiting from improved trade connectivity and employment</li> </ul> <p>Both men and women will benefit equally through expanded economic opportunities and improved services.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| <b>Target Outputs or Success Indicators</b>                                                    | <p><u>Target Outputs</u></p> <ul style="list-style-type: none"> <li>Approved PPP framework for port facility development</li> <li>Defined institutional, contractual, and risk-sharing arrangements</li> </ul> <p><u>Success Indicators and Means of Verification</u></p> <ul style="list-style-type: none"> <li>Endorsed PPP project documentation</li> <li>Market interest expressed by private sector entities</li> </ul> <p><u>Expected Effects</u></p> <ul style="list-style-type: none"> <li>Lower transaction costs through efficient port services</li> <li>Reduced barriers to trade and investment participation</li> <li>Increased employment and income generation through port-related activities</li> <li>Improved overall socio-economic performance of PFEZ area</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of this project</b> | <ol style="list-style-type: none"> <li>Insufficient private sector interest</li> <li>Changes in policy or regulatory environment</li> <li>Market or demand fluctuations affecting project viability</li> </ol> <p>These risks will be mitigated through sound PPP structuring, stakeholder engagement, and alignment with broader trade and logistics strategies.</p>                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>Expected Private Sector Response</b>                                                        | <p>This project is expected to generate strong private sector interest in investing in and operating port facilities under PPP arrangements. Clear institutional frameworks and risk allocation will encourage competitive participation, increased capital inflows, and long-term private sector engagement in PFEZ.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |





| PROJECT BRIEF NO. 85                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>CONSTRUCTION OF STAFF HOUSING</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| <b>Description</b>                       | <p>Type: Physical<br/>Sector: Social<br/>Category: Social Infrastructure and Housing<br/>Phase: 3<br/>Implementation Period: 2032-2034</p> <p>The project provides safe, comfortable, and accessible residential accommodations for PFEZ employees and essential personnel. It involves the design and construction of residential units within or near the ecozone to improve workforce welfare, ensure proximity to work areas, and enhance employee productivity.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ</p> <p><u>Project Category</u><br/>The project falls under employee housing and welfare, focusing on constructing staff housing to provide safe, accessible, and adequate accommodation for employees within PFEZ.</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Site selection and land preparation for staff housing</li> <li>• Design and construction of residential units, including single-family homes or apartment-style units</li> <li>• Provision of utilities including electricity, water, sewage, and internet connectivity</li> <li>• Installation of safety features such as fire alarms, emergency exits, and security systems</li> <li>• Coordination with LGUs and BARMM ministries for permits, zoning compliance, and infrastructure support</li> <li>• Maintenance and management planning for long-term sustainability of housing units</li> </ul>                                                                                                                                        |
| <b>Estimated Cost of Resource Inputs</b> | PhP 10,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>Justification of the Project</b>      | Providing safe and adequate housing for PFEZ staff addresses workforce welfare and operational efficiency issues. Onsite or nearby accommodations reduce commute time, improve staff productivity, and contribute to employee retention. Housing facilities also foster a sense of                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |

| PROJECT BRIEF NO. 85                                                                          |                                                                                                                                                                                                                                                                                                                                                                                           |
|-----------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | community among personnel, support family well-being, and strengthen PFEZ's capacity to attract skilled workers.                                                                                                                                                                                                                                                                          |
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"> <li>• PFEZ staff and essential personnel requiring residential accommodations</li> <li>• Employees relocating from outside the region</li> </ul>                                                                                                                                                                                                       |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Residential units constructed and fully operational for staff occupancy</li> <li>• Utilities and basic amenities installed, including electricity, water, sewage, and internet</li> <li>• Safety and security systems implemented and functional</li> <li>• At least 80% of eligible PFEZ staff accommodated within the housing units</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Delays in construction due to weather, supply chain, or labor issues</li> <li>• Budget overruns due to fluctuating material or labor costs</li> <li>• Low occupancy if staff prefer offsite housing</li> <li>• Utility installation challenges or service interruptions</li> </ul>                                                               |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Participation in construction, supply, or management of housing units</li> <li>• Collaboration in maintenance, security, and facility management services</li> </ul>                                                                                                                                                                             |



| PROJECT BRIEF NO. 86                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|---------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                        | <b>CONSTRUCTION OF COMMUNITY FACILITIES (I.E., PRAYER AREA, COMMON AREAS)</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| <b>Description</b>                          | <p>Type: Physical<br/>Sector: Social<br/>Category: Social Infrastructure and Housing<br/>Phase: 3<br/>Implementation Period: 2032</p> <p>The project covers inclusive and functional spaces that enhance the well-being of employees, residents, and local communities. It includes the construction of prayer areas, common areas, and other communal spaces to foster social interaction, spiritual activities, and community engagement.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ</p> <p><u>Project Category</u><br/>The project falls under social and community facilities, focusing on constructing prayer areas and common spaces to enhance social interaction, spiritual activities, and community engagement.</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b>                  | <ul style="list-style-type: none"> <li>• Construction of community facilities</li> <li>• Design and construction of prayer areas</li> <li>• Provision of utilities, lighting, ventilation, and accessibility features</li> <li>• Installation of furniture, fixtures, and equipment (FF&amp;E) for functional use</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| <b>Estimated Cost of Resource Inputs</b>    | PhP 2,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| <b>Justification of the Project</b>         | Community facilities are essential for fostering social cohesion, well-being, and spiritual fulfillment among employees and local communities. The construction of prayer areas and common spaces provides venues for religious activities, recreational programs, and community engagement initiatives.                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>Target Beneficiaries</b>                 | <ul style="list-style-type: none"> <li>• PFEZ employees and resident staff</li> <li>• Local communities and nearby barangays</li> <li>• Visitors and stakeholders</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| <b>Target Outputs or Success Indicators</b> | <ul style="list-style-type: none"> <li>• Prayer areas constructed and functional</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |



## PROJECT BRIEF NO. 86

|                                                                                               |                                                                                                                                                                                                                                                                                                              |
|-----------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | <ul style="list-style-type: none"> <li>• Common areas completed with seating, recreational spaces, and meeting facilities</li> <li>• Utilities, lighting, and accessibility features installed and operational</li> </ul>                                                                                    |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Low usage if community awareness or engagement is insufficient</li> <li>• Maintenance challenges affecting long-term sustainability.</li> </ul>                                                                                                                     |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Support through funding, technical expertise, or materials via CSR programs</li> <li>• Participation in facility management, maintenance, or operational partnerships</li> <li>• Engagement in community programs or activities hosted at the facilities</li> </ul> |

## PROJECT BRIEF NO. 87

| PROJECT TITLE                            | ESTABLISHMENT OF PFEZ COMMUNITY HEALTH CENTER                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>                       | <p>Type: Physical<br/>Sector: Social<br/>Category: Social Infrastructure and Housing<br/>Phase: 3<br/>Implementation Period: 2032-2033</p> <p>The project provides accessible, quality healthcare services for employees, residents, and surrounding communities. It will offer preventive, curative, and emergency health services.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ, in coordination with the Ministry of Health (MOH) and concerned LGUs health offices</p> <p><u>Project Category</u><br/>The project falls under health and community services, focusing on providing accessible healthcare services, preventive programs, and emergency care to employees and communities within and around PFEZ.</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Site selection and construction of a health center facility</li> <li>• Procurement of medical equipment, furniture, and ICT systems for patient management</li> <li>• Staffing and training of healthcare professionals (doctors, nurses, midwives, and support staff)</li> <li>• Establishment of outpatient services, emergency care, and preventive health programs</li> <li>• Coordination with LGUs, BARMM health authorities, and partner agencies for program alignment</li> <li>• Development of health promotion campaigns and community outreach programs</li> <li>• Maintenance and operational management planning</li> </ul>                                                                                     |
| <b>Estimated Cost of Resource Inputs</b> | PhP 6,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>Justification of the Project</b>      | Establishing a health center inside PFEZ will improve access to healthcare, enhance community well-being, reduce absenteeism, and support workforce productivity.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| <b>Target Beneficiaries</b>              | <ul style="list-style-type: none"> <li>• PFEZ employees and resident staff</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |

| PROJECT BRIEF NO. 87                                                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|-----------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | <ul style="list-style-type: none"> <li>Families of employees and residents within PFEZ</li> <li>Local communities and barangays surrounding PFEZ</li> <li>Visitors and stakeholders requiring health services</li> </ul>                                                                                                                                                                                                                                                                                       |
| <b>Target Outputs or Success Indicators</b>                                                   | Community Health Center constructed and operational                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>Delays in construction, equipment procurement, or staffing</li> <li>Insufficient patient awareness or utilization of health services</li> <li>Budget overruns due to equipment or construction cost fluctuations</li> <li>Health emergencies or epidemics exceeding facility capacity</li> </ul>                                                                                                                                                                        |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>Provision of funding, medical equipment, or technical support through CSR programs</li> <li>Engagement in health promotion and wellness initiatives for employees and communities</li> <li>Partnerships in facility maintenance, operations, and patient support services</li> <li>Collaboration in implementing preventive health programs and emergency response plans</li> <li>Support for training of health personnel and community outreach activities</li> </ul> |

| PROJECT BRIEF NO. 88       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|----------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>       | <b>ESTABLISHMENT OF AN IT PARK</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| <b>Description</b>         | <p>Type: Physical<br/>Sector: Economic<br/>Category: Tourism and Livelihood<br/>Phase: 4<br/>Implementation Period: 2035-2040</p> <p>The project creates a modern technology hub that supports information and communication technology (ICT) companies, startups, and innovation-driven enterprises. It will provide dedicated office spaces, infrastructure, and support services tailored to technology and business process outsourcing (BPO) operations. This initiative promotes economic growth, generates employment opportunities, and positions PFEZ as a regional ICT and innovation center.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ, in coordination with the Ministry of Trade, Investment, and Tourism (MTIT), Ministry of Transportation and Communications (MOTC), and concerned LGUs</p> <p><u>Project Category</u><br/>The project falls under economic and technology zone development, focusing on supporting ICT companies, startups, and innovation-driven enterprises, enhancing investment, employment, and technological competitiveness.</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b> | <ul style="list-style-type: none"> <li>• Site selection, land development, and zoning for IT Park facilities</li> <li>• Provision of utilities including high-speed internet, power, water, and backup systems</li> <li>• Installation of ICT and telecommunications infrastructure</li> <li>• Implementation of security systems, access control, and fire safety equipment</li> <li>• Coordination with LGUs, BARMM authorities, and regulatory agencies for permits and compliance</li> <li>• Development of business support services, shared amenities, and parking facilities</li> <li>• Maintenance and operational planning for long-term sustainability</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                |

| PROJECT BRIEF NO. 88                                                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|-----------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Estimated Cost of Resource Inputs</b>                                                      | Php 59,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b>Justification of the Project</b>                                                           | Establishing an IT Park in PFEZ will provide dedicated infrastructure for technology-driven businesses, generate employment, attract investors, and position PFEZ and BARMM as a hub for innovation and knowledge-based industries.                                                                                                                                                                                                                                                                         |
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"> <li>• ICT companies, startups, and BPO operators within the IT Park</li> <li>• Skilled workers, IT professionals, and local youth seeking employment in the technology sector</li> <li>• PFEZ locators and stakeholders benefiting from technology-driven economic activity</li> </ul>                                                                                                                                                                                   |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• IT Park constructed and operational with office buildings and co-working spaces</li> <li>• High-speed internet, power, and other utilities fully installed and reliable</li> <li>• At least 10 ICT or BPO companies established operations within the park within the first year of operations</li> <li>• Business support services and shared amenities functional and accessible</li> <li>• Regular maintenance and operational protocols implemented</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Delays in construction, permitting, or ICT infrastructure installation</li> <li>• High costs of utilities or technological equipment</li> <li>• Low initial occupancy or delayed tenant acquisition</li> <li>• Security or operational challenges affecting tenants</li> </ul>                                                                                                                                                                                     |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Investment in IT Park operations, office spaces, and technology services</li> <li>• Provision of technical expertise, ICT equipment, and business solutions</li> <li>• Participation in training, employment programs, and innovation initiatives</li> <li>• Support for maintenance, security, and operational management of the park</li> </ul>                                                                                                                  |





| PROJECT BRIEF NO. 89                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>ECOTOURISM DEVELOPMENT PROGRAM</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| <b>Description</b>                       | <p>Type: Physical<br/>Sector: Economic<br/>Category: Tourism and Livelihood<br/>Phase: 4<br/>Implementation Period: 2035-2040</p> <p>The project enhances the ecotourism experience for visitors while promoting environmental sustainability and community engagement. It involves the provision of lamp posts for safe and well-lit pathways and the construction of public restrooms at key tourist areas. These improvements will provide comfort, safety, and convenience for visitors, and encourage longer stays.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ</p> <p><u>Project Category</u><br/>The project falls under ecotourism development, focusing on improving ecotourism facilities, promoting sustainable tourism, and enhancing visitor experience.</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Installation of lamp posts along eco-tourism pathways, boardwalks, and key sites</li> <li>• Construction of public restrooms at strategic locations near tourist attractions</li> <li>• Provision of utilities, water supply, and sanitation systems for restrooms</li> <li>• Incorporation of eco-friendly and sustainable designs for lighting and restroom facilities</li> <li>• Development of maintenance schedules for lighting and sanitation systems</li> <li>• Community awareness programs on environmental stewardship and facility usage</li> </ul>                                                                                                                                                                                                                  |
| <b>Estimated Cost of Resource Inputs</b> | PhP 2,500,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |



### PROJECT BRIEF NO. 89

|                                                                                               |                                                                                                                                                                                                                                                                                                                                                                                                    |
|-----------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Justification of the Project</b>                                                           | Installing lighting and sanitation facilities in PFEZ eco-tourism areas will enhance visitor safety and comfort, promote tourism, and support community initiatives.                                                                                                                                                                                                                               |
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"><li>• Tourists, students, and researchers</li><li>• Local communities benefiting from increased tourism and livelihood opportunities</li><li>• PFEZ employees and stakeholders managing or visiting ecotourism areas</li><li>• LGU and BARMM authorities supporting sustainable tourism initiatives</li></ul>                                                    |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"><li>• Lamp posts installed along all designated eco-tourism pathways and key areas</li><li>• Public restrooms constructed, fully functional, and accessible to visitors</li><li>• Utilities and sanitation systems operational and maintained regularly</li><li>• Community engagement programs conducted to promote proper use and care of facilities</li></ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"><li>• Delays in procurement or installation due to weather or supply issues</li><li>• Damage to facilities due to vandalism or natural events</li><li>• Low utilization if visitor awareness or access is limited</li><li>• Maintenance challenges affecting cleanliness or lighting functionality</li></ul>                                                     |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"><li>• Provision of funding, technical support, or materials through CSR initiatives</li><li>• Support for ecotourism marketing and promotion activities</li><li>• Engagement in community-based tourism and environmental conservation programs</li></ul>                                                                                                        |

## PROJECT BRIEF NO. 90

| PROJECT TITLE                            | FORMULATION OF A TOURISM MASTER PLAN                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>                       | <p>Type: Soft Intervention<br/>Sector: Economic<br/>Category: Tourism and Livelihood<br/>Phase: 4<br/>Implementation Period: 2035-2040</p> <p>The project develops a strategic framework for sustainable tourism development in the ecozone and surrounding areas. It will identify priority tourism zones, infrastructure needs, ecotourism opportunities, and investment strategies. Also, the plan will serve as a guide for LGUs, BARMM authorities, private sector investors, and community stakeholders to enhance tourism, generate jobs, and support regional economic growth while ensuring environmental sustainability.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ</p> <p><u>Project Category</u><br/>The project falls under strategic tourism management, focusing on sustainable tourism growth, infrastructure development, and investment promotion.</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Assessment of existing tourism resources, facilities, and services within PFEZ and nearby areas</li> <li>• Stakeholder consultations with LGUs, BARMM authorities, community groups, and private sector players</li> <li>• Market analysis and feasibility studies for tourism development</li> <li>• Identification of key tourism zones, infrastructure priorities, and eco-tourism sites</li> <li>• Development of policies, guidelines, and investment strategies to promote sustainable tourism</li> <li>• Preparation of a comprehensive Tourism Master Plan document, including maps, action plans, and monitoring frameworks</li> <li>• Presentation and validation of the plan with relevant stakeholders</li> </ul>                                                                                                                                                    |
| <b>Estimated Cost of Resource Inputs</b> | PhP 2,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |

| PROJECT BRIEF NO. 90                                                                          |                                                                                                                                                                                                                                                                                                                                                                                                              |
|-----------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Justification of the Project</b>                                                           | Tourism in PFEZ and BARMM is currently underdeveloped, lacking a coordinated strategy for sustainable growth. A Tourism Master Plan provides a roadmap for infrastructure development, investment promotion, environmental protection, and community participation. This ensures that tourism development is strategic, inclusive, and sustainable, maximizing economic, social, and environmental benefits. |
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"> <li>• PFEZ management and locators seeking tourism-related opportunities</li> <li>• LGUs and BARMM authorities for planning and policy guidance</li> <li>• Private sector investors and tourism operators</li> <li>• Local communities benefiting from tourism-related livelihoods</li> </ul>                                                                             |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Comprehensive Tourism Master Plan developed, covering strategic zones, policies, and infrastructure priorities</li> <li>• Stakeholder consultations conducted, with at least 80% participation from LGUs, BARMM agencies, and private sector representatives</li> </ul>                                                                                             |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Limited stakeholder participation or engagement</li> <li>• Incomplete or outdated data affecting plan quality</li> <li>• Conflicting priorities among LGUs, BARMM agencies, or private sector actors</li> <li>• Delays in validation and adoption of the plan</li> </ul>                                                                                            |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Engagement in consultations and planning workshops</li> <li>• Provision of technical expertise, data, or market insights</li> <li>• Investment in tourism infrastructure and services aligned with the plan</li> <li>• Collaboration with PFEZ and LGUs in implementing tourism initiatives</li> </ul>                                                              |



## PROJECT BRIEF NO. 91

| PROJECT TITLE                            | CREATION OF A TOURIST TRANSPORT HUB                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>                       | <p>Type: Physical<br/>Sector: Economic<br/>Category: Tourism and Livelihood<br/>Phase: 4<br/>Implementation Period: 2035-2040</p> <p>The project establishes an integrated transport system for tourists and visitors, enhancing mobility, accessibility, and convenience within the ecozone and surrounding areas. It includes the procurement of rental bikes, design of transport routes, and coordination with the Ministry of Transportation and Communications (MOTC) to integrate PFEZ into public transportation networks. This initiative supports sustainable tourism, encourages eco-friendly transport options, and improves connectivity between tourist attractions, accommodations, and commercial areas.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ, in coordination with the Ministry of Transportation and Communications (MOTC) and concerned LGUs tourism offices</p> <p><u>Project Category</u><br/>The project falls under tourism transport and mobility, focusing on improved accessibility and convenience for tourists within PFEZ.</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Procurement of bicycles for rental to tourists and visitors</li> <li>• Design of transport routes, including shuttle services, bike lanes, and pedestrian pathways</li> <li>• Coordination with MOTC and local transport authorities for inclusion of PFEZ in public transport routes</li> <li>• Installation of bike racks, docking stations, and shuttle stops</li> <li>• Development of a transport management system for scheduling, monitoring, and fare collection</li> <li>• Community and stakeholder engagement to promote usage and ensure safety</li> <li>• Maintenance planning for vehicles, routes, and associated infrastructure</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                |
| <b>Estimated Cost of Resource Inputs</b> | PhP 3,500,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |

## PROJECT BRIEF NO. 91

|                                                                                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|-----------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Justification of the Project</b>                                                           | Tourists and visitors currently face limited mobility options within PFEZ, which can reduce the overall visitor experience and limit access to key attractions. Creating a transport hub with rental bikes, shuttles, and coordinated public transport routes addresses this gap by providing safe, convenient, and eco-friendly mobility options. The project enhances tourism, supports sustainable transport, and strengthens PFEZ as an eco-tourism and commercial destination.                                                                      |
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"> <li>• Tourists and visitors accessing PFEZ tourism and commercial areas</li> <li>• Local communities benefiting from improved transport and tourism services</li> <li>• PFEZ employees and locators requiring intra-zone mobility</li> <li>• Transport operators and private sector partners providing shuttle or rental services</li> </ul>                                                                                                                                                                          |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Rental bikes procured and available for tourist use (50–100 units)</li> <li>• Transport routes designed and implemented, including shuttles and bike lanes</li> <li>• PFEZ included in public transportation routes coordinated with MOTC</li> <li>• Bike racks, docking stations, and shuttle stops installed and functional</li> <li>• Transport management system operational with scheduling and monitoring capabilities</li> <li>• Reduced congestion and improved visitor mobility within PFEZ</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Delays in bike procurement or route implementation</li> <li>• Limited uptake or usage by tourists and visitors</li> <li>• Maintenance issues with bikes, shuttles, or infrastructure</li> </ul>                                                                                                                                                                                                                                                                                                                 |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Investment in shuttle operations, bike rental services, or route management</li> <li>• Engagement in marketing, promotions, and tourist support services</li> <li>• Participation in maintaining and managing transport facilities</li> </ul>                                                                                                                                                                                                                                                                   |

| PROJECT BRIEF NO. 92       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|----------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>       | <b>TOURISM SKILLS TRAINING</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| <b>Description</b>         | <p>Type: Soft Intervention<br/> Sector: Economic<br/> Category: Tourism and Livelihood<br/> Phase: 4<br/> Implementation Period: 2035-2040</p> <p>The project enhances the capacity of local communities, employees, and service providers in hospitality, tour operations, and tourism management. It provides technical training, workshops, and certification courses to improve service quality, promote local culture, and support sustainable tourism initiatives region. This initiative seeks to create skilled manpower, increase employability, and improve visitor experience in PFEZ tourism and commercial areas.</p> <p><u>Project Proponent/Originator</u><br/> PFEZ, in coordination with the Ministry of Trade, Investments and Tourism (MTIT) and concerned LGUs tourism offices</p> <p><u>Project Category</u><br/> The project falls under tourism transport and hospitality skills development, focusing on enhancing the skills and employability of local communities and service providers to improve tourism service quality and support sustainable tourism.</p> <p><u>Project Location</u><br/> PFEZ</p> |
| <b>Activity Components</b> | <ul style="list-style-type: none"> <li>• Identification of training needs and target participants from local communities and PFEZ employees</li> <li>• Development of training modules on hospitality, tour guiding, ecotourism management, customer service, and safety</li> <li>• Conduct of workshops, hands-on training, and certification courses</li> <li>• Engagement of industry experts and tourism professionals as trainers</li> <li>• Coordination with LGUs, BARMM authorities, and tourism organizations for program alignment</li> <li>• Monitoring and evaluation of participant performance and program effectiveness</li> <li>• Provision of post-training support, mentorship, and employment facilitation</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                            |

| PROJECT BRIEF NO. 92                                                                          |                                                                                                                                                                                                                                                                                                                                                                         |
|-----------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Estimated Cost of Resource Inputs</b>                                                      | PhP 600,000.00                                                                                                                                                                                                                                                                                                                                                          |
| <b>Justification of the Project</b>                                                           | The tourism sector in PFEZ requires a skilled workforce to improve service quality, ensure visitor satisfaction, and promote sustainable tourism practices. By providing structured skills training and certification, the program enhances employability, empowers local communities, and strengthens the ecozone's competitiveness as a regional tourism destination. |
| <b>Target Beneficiaries</b>                                                                   | <ul style="list-style-type: none"> <li>• Local community members seeking employment in tourism and hospitality</li> <li>• PFEZ employees involved in tourism, hospitality, or customer service</li> <li>• Tourism operators, guides, and service providers within PFEZ</li> </ul>                                                                                       |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Training modules developed and delivered to at least 100 participants</li> <li>• Regular follow-up and mentoring conducted to ensure skill application</li> </ul>                                                                                                                                                              |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | <ul style="list-style-type: none"> <li>• Low participation from local communities or target groups</li> <li>• Limited availability of qualified trainers or resources</li> <li>• Budget constraints affecting training delivery</li> <li>• Insufficient post-training employment opportunities</li> </ul>                                                               |
| <b>Expected Private Sector Response</b>                                                       | <ul style="list-style-type: none"> <li>• Participation in training programs by providing trainers, mentorship, or technical support</li> <li>• Employment or internship opportunities for program graduates</li> <li>• Collaboration in promoting service quality and tourism standards within PFEZ</li> </ul>                                                          |



## PROJECT BRIEF NO. 93

| PROJECT BRIEF NO. 93                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|---------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                        | <b>POCKET PARKS AND GREEN SPACES DEVELOPMENT</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| <b>Description</b>                          | <p>Type: Physical<br/>Sector: Environmental<br/>Category: Urban Green and DRR-CCA Initiatives<br/>Phase: 4<br/>Implementation Period: 2035-2040</p> <p>The project aims the development and maintenance of pocket parks and green spaces within PFEZ to accessible open spaces that supports climate resilience, environmental quality, and enhance community well-being. The project promotes nature-based solutions integrated in the urban and industrial landscape of PFEZ.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ in coordination with Ministry of Environment, Natural Resources and Energy (MENRE-BARMM)</p> <p><u>Project Category</u><br/>The project falls under urban green development and disaster risk reduction and climate change adaptation (DRR-CCA), focusing on establishing multi-functional green and open spaces within the Freeport. These spaces supports sustainable development by enhancing climate resilience, disaster preparedness, and environmental protection along with providing safe public spaces that can be used for other recreational activities.</p> <p><u>Project Location</u><br/>PFEZ Jurisdiction</p> |
| <b>Activity Components</b>                  | <ul style="list-style-type: none"> <li>• Site identification</li> <li>• Design and landscaping of pocket parks</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| <b>Estimated Cost of Resource Inputs</b>    | PhP 20,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| <b>Justification of the Project</b>         | The development of pocket parks contributes to climate change adaptation and disaster risk reduction by improving permeability of surface and providing recreational spaces.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| <b>Target Beneficiaries</b>                 | PFEZ Stakeholders and adjacent communities                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| <b>Target Outputs or Success Indicators</b> | <ul style="list-style-type: none"> <li>• Completed and operational pocket parks and green spaces within the Freeport area</li> <li>• Increased green cover</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |



### PROJECT BRIEF NO. 93

|                                                                                               |                                                   |
|-----------------------------------------------------------------------------------------------|---------------------------------------------------|
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | Limited available land for open and green spaces. |
| <b>Expected Private Sector Response</b>                                                       | None                                              |

| PROJECT BRIEF NO. 94                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>PROJECT TITLE</b>                     | <b>DESIGNATION AND DEVELOPMENT OF DISASTER ASSEMBLY AND REFUGE AREA (DARA)</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| <b>Description</b>                       | <p>Type: Physical<br/>Sector: Environmental<br/>Category: Urban Green and DRR-CCA Initiatives<br/>Phase: 4<br/>Implementation Period: 2035-2040</p> <p>The project aims to ensure the Polloc Freeport and adjacent communities would be provided with shelter and safe temporary areas in times of emergencies and disasters. DARAs will serve as organized spaces for evacuation and short term refuge, these areas strengthens preparedness and response capacity within the Freeport area.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ in coordination with Ministry of Environment, Natural Resources and Energy (MENRE-BARMM)</p> <p><u>Project Category</u><br/>The project falls under urban green development and disaster risk reduction and climate change adaptation (DRR-CCA), focusing on establishing multi-functional green and open spaces within the Freeport. These spaces supports sustainable development by enhancing climate resilience, disaster preparedness, and environmental protection along with providing safe public spaces that can be used for other recreational activities.</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Identification and Allocation of Land for the Disaster Assembly and Refuge Area (DARA)</li> <li>• Identification of Evacuation Routes to the designated Disaster Assembly and Refuge Area (DARA)</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| <b>Estimated Cost of Resource Inputs</b> | PhP 50,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| <b>Justification of the Project</b>      | Evacuation center and services provides temporary shelter for persons displaced from their residence after a disaster. The local government code or RA 7160 mandates the LGUs to ensure the provision of services to communities and to promote a safe and healthy environment. Designated                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |

## PROJECT BRIEF NO. 94

|                                                                                               |                                                                                                                                                                                                                                                |
|-----------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | DARAs shall provide safe locations away from structures and debris during disaster thus reducing the risk of injuries.                                                                                                                         |
| <b>Target Beneficiaries</b>                                                                   | Stakeholders of the Polloc Freeport and the adjacent communities                                                                                                                                                                               |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Officially designated and completed DARAs in strategic and hazard free zones within the Freeport</li> <li>• Established signages for evacuation routes, maps, and other wayfinding systems</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | Lack of allocated open spaces devoid of structures limited technical expertise to identify appropriate DARA spaces.                                                                                                                            |
| <b>Expected Private Sector Response</b>                                                       | Coordination of private stakeholders (Locators) that manages potential DARAs                                                                                                                                                                   |

## PROJECT BRIEF NO. 95

| PROJECT TITLE                            | ESTABLISHMENT OF BUFFER STRIPS/ZONES                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Description</b>                       | <p>Type: Physical<br/>Sector: Environmental<br/>Category: Urban Green and DRR-CCA Initiatives<br/>Phase: 4<br/>Implementation Period: 2035-2040</p> <p>The project aims to establish buffer strips/zones within strategic areas of PFEZ to mitigate environmental impacts, and reduce risks. These buffer zones will serve as transition areas between different land uses such as industrial estates, commercial establishments, and residential uses.</p> <p><u>Project Proponent/Originator</u><br/>PFEZ in coordination with Ministry of Environment, Natural Resources and Energy (MENRE-BARMM)</p> <p><u>Project Category</u><br/>The project falls under urban green development and disaster risk reduction and climate change adaptation (DRR-CCA), focusing on establishing multi-functional green and open spaces within the Freeport. These spaces supports sustainable development by enhancing climate resilience, disaster preparedness, and environmental protection along with providing safe public spaces that can be used for other recreational activities.</p> <p><u>Project Location</u><br/>PFEZ</p> |
| <b>Activity Components</b>               | <ul style="list-style-type: none"> <li>• Delineation of buffer areas</li> <li>• Preparation of site development</li> <li>• Landscape designs and establishment of applicable nature based solutions as physical barriers</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| <b>Estimated Cost of Resource Inputs</b> | PhP 30,000,000.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>Justification of the Project</b>      | <p>The development of buffer zones or strips is crucial to minimize pollution, managing runoff, and reducing impacts of operational risks from industries. These zones support sustainable land use management by physically separating incompatible uses and enhancing ecological functions.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |

| PROJECT BRIEF NO. 95                                                                          |                                                                                                                                                                                          |
|-----------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               |                                                                                                                                                                                          |
| <b>Target Beneficiaries</b>                                                                   | Stakeholders of the Polloc Freeport and the adjacent communities                                                                                                                         |
| <b>Target Outputs or Success Indicators</b>                                                   | <ul style="list-style-type: none"> <li>• Delineated buffer zones</li> <li>• Completed site development plan</li> <li>• Established nature-based solution as physical barriers</li> </ul> |
| <b>Possible Risks or External Factors that Could Frustrate the Realization of the Project</b> | Limited land availability                                                                                                                                                                |
| <b>Expected Private Sector Response</b>                                                       | None                                                                                                                                                                                     |

## REFERENCES

Bangsamoro Autonomous Region in Muslim Mindanao. (2018). *Bangsamoro Organic Law* (Republic Act No. 11054). Official Gazette of the Republic of the Philippines.

Bangsamoro Economic Zone Authority. (2024). *Investment incentives and support mechanisms for registered enterprises in the Polloc Freeport and Economic Zone*. BEZA.

Bangsamoro Economic Zone Authority. (2024). *Polloc Freeport and Economic Zone Master Development Plan*. BEZA.

Department of Budget and Management. (2024). *General Appropriations Act of the Bangsamoro Autonomous Region in Muslim Mindanao*. DBM–BARMM.

Department of Environment and Natural Resources. (2003). *Revised procedural manual for DAO 2003-30: Implementing rules and regulations of the Philippine Environmental Impact Statement (EIS) System*. DENR.

Department of Finance – Fiscal Incentives Review Board. (2024, January 24). *Recognition of the Bangsamoro Economic Zone Authority as an Investment Promotion Agency under the CREATE Act*. FIRB.

Department of Human Settlements and Urban Development. (1992). *Urban Development and Housing Act* (Republic Act No. 7279). Official Gazette of the Republic of the Philippines.

Department of the Interior and Local Government. (2010). *Philippine Disaster Risk Reduction and Management Act* (Republic Act No. 10121). Official Gazette of the Republic of the Philippines.

National Economic and Development Authority. (2017). *Public–Private Partnership governing board policies and guidelines*. NEDA.

National Economic and Development Authority. (2023). *Philippine Development Plan 2023–2028*. NEDA.

Office of the President of the Philippines. (1978). *Establishing an environmental impact statement system* (Presidential Decree No. 1586). Official Gazette of the Republic of the Philippines.

Republic of the Philippines. (1997). *Indigenous Peoples’ Rights Act* (Republic Act No. 8371). Official Gazette of the Republic of the Philippines.

Republic of the Philippines. (2009). *Climate Change Act of 2009* (Republic Act No. 9729). Official Gazette of the Republic of the Philippines.

Republic of the Philippines. (2021). *Corporate Recovery and Tax Incentives for Enterprises (CREATE) Act* (Republic Act No. 11534). Official Gazette of the Republic of the Philippines.

Public–Private Partnership Center of the Philippines. (2022). *PPP project preparation and value-for-money analysis guidelines*. PPP Center.

